

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 08/01/2026
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 08/01/2026
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 08/01/2026
 0001 2359
 Work scheduled by:

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
2000 MW	1050 MW
200 MW	150 MW
2200 MW	1200 MW

SCH-IMO-NYISO_LIMIT_1900

Sat 11/01/2025 to Thu 04/30/2026
 0001 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
2200 MW	
300 MW	
2500 MW	

DYSINGER-GRAHAM__345_DG1

Tue 02/10/2026 to Sun 05/31/2026
 1122 Continuous 2100
 Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

GRAHAM_-STA_255_345_GH1-43

Tue 02/10/2026 to Sun 05/31/2026
 1122 Continuous 2100
 Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_601									
Thu 02/26/2026	to	Fri 05/15/2026		SCH - NPX_1385		FWD (Import)		REV (Export)	
0600	Continuous	1500		Impacts Total Transfer Capability		25 MW		25 MW	
Work scheduled by: LI				TTC with All Lines In Service		100 MW		100 MW	
						125 MW		125 MW	
NRTH1385-NOR HBR_138_602									
Thu 02/26/2026	to	Fri 05/15/2026		SCH - NPX_1385		FWD (Import)		REV (Export)	
0600	Continuous	1500		Impacts Total Transfer Capability		25 MW		25 MW	
Work scheduled by: LI				TTC with All Lines In Service		100 MW		100 MW	
						125 MW		125 MW	
NRTH1385-NOR HBR_138_603									
Thu 02/26/2026	to	Fri 05/15/2026		SCH - NPX_1385		FWD (Import)		REV (Export)	
0600	Continuous	1500		Impacts Total Transfer Capability		25 MW		25 MW	
Work scheduled by: LI				TTC with All Lines In Service		100 MW		100 MW	
						125 MW		125 MW	
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602									
Thu 02/26/2026	to	Fri 05/15/2026		SCH - NPX_1385		FWD (Import)		REV (Export)	
0600		1500		Impacts Total Transfer Capability		0 MW		0 MW	
Work scheduled by:				TTC with All Lines In Service		125 MW		125 MW	
						125 MW		125 MW	
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603									
Thu 02/26/2026	to	Fri 05/15/2026		SCH - NPX_1385		FWD (Import)		REV (Export)	
0600		1500		Impacts Total Transfer Capability		0 MW		0 MW	
Work scheduled by:				TTC with All Lines In Service		125 MW		125 MW	
						125 MW		125 MW	
NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603									
Thu 02/26/2026	to	Fri 05/15/2026		SCH - NPX_1385		FWD (Import)		REV (Export)	
0600		1500		Impacts Total Transfer Capability		0 MW		0 MW	
Work scheduled by:				TTC with All Lines In Service		125 MW		125 MW	
						125 MW		125 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Thu 02/26/2026 to Fri 05/15/2026
 0600 Continuous 1500
 Work scheduled by: LI

SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

MARCY__FRASANNX_345_UCC2-41

Thu 03/26/2026 to Thu 04/30/2026 UPDATED by NYISO 04/28/2026 15:28
 2101 Continuous 0659 ARR: 19
 Work scheduled by: NYISO

CENTRAL EAST - VC	3225 MW	REV (Export)
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

WOOD_ST_PLSNTVLE_345_Y86

Mon 03/30/2026 to Sun 05/03/2026 EXTENDED by ConEd 04/25/2026 14:09
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	7820 MW	REV (Export)
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	8210 MW	

OSWEGO_COMPLEX_AVR_O/S

Sat 04/04/2026 to Sun 09/13/2026 FORCED by NGrid 01/27/2025 10:33
 0800 Continuous 0000
 Work scheduled by: NGrid

CENTRAL EAST - VC	3640 MW	REV (Export)
Impacts Total Transfer Capability	85 MW	
TTC with All Lines In Service	3725 MW	

WATRCURE-OAKDALE_345_31

Wed 04/15/2026 to Fri 05/15/2026 EXTENDED by NYSEG 04/09/2026 10:23
 0700 Continuous 1500
 Work scheduled by: NYSEG

SCH - PJ - NY	2000 MW	1050 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

SCH-PJM-NYISO_LIMIT_1500

Fri 04/17/2026 to Fri 05/15/2026 EXTENDED by NYSEG 04/09/2026 10:23
 0001 Continuous 1500
 Work scheduled by: NYSEG

SCH - PJ - NY	1800 MW	REV (Export)
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	2200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 04/17/2026 to Sat 05/30/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 04/22/2026 14:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	0 MW
	100 MW
	100 MW

W49TH_ST_345KV_5

Sat 04/18/2026 to Tue 05/05/2026
0021 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	300 MW
	360 MW
	660 MW

W49TH_ST_345KV_7

Sat 04/18/2026 to Tue 05/05/2026
0021 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	300 MW
	360 MW
	660 MW

SCH-IMO-NYISO_LIMIT_1700

Sun 04/19/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

UPDATED by IESO 04/16/2026 10:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	2000 MW
	0 MW
	2000 MW

SCH-NYISO-IMO_LIMIT_1400

Sun 04/19/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

UPDATED by IESO 04/16/2026 10:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1700 MW
	-100 MW
	1600 MW

SPRNBRK_UNIONHBS_345_Y49

Mon 04/20/2026 to Sun 05/03/2026
0101 Continuous 0259
Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	775 MW
	725 MW
	1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

UNIONDHB_345_138_AT1

Mon 04/20/2026 to Sun 05/03/2026
 0101 Continuous 0259
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
 250 MW
 1500 MW

UNIONDHB_345_138_AT2

Mon 04/20/2026 to Sun 05/03/2026
 0101 Continuous 0259
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
 250 MW
 1500 MW

DYSINGER-BYRON__345_DB2

Tue 04/21/2026 to Sun 05/03/2026
 0500 Continuous 2100
 Work scheduled by: NYPA

UPDATED by NYPA 02/23/2026 11:10

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
 350 MW
 3200 MW

DYSINGER-BYRON__345_DB2 , DYSINGER-GRAHAM__345_DG1

Tue 04/21/2026 to Sun 05/03/2026
 0500 2100
 Work scheduled by:

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-BYRON__345_DB2 , GRAHAM_-STA_255_345_GH1-43

Tue 04/21/2026 to Sun 05/03/2026
 0500 2100
 Work scheduled by:

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

STA_255_-BYRON__345_BH2-50

Tue 04/21/2026 to Sun 05/03/2026
 0500 Continuous 2100
 Work scheduled by: NYPA

UPDATED by NYPA 02/23/2026 11:10

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
 350 MW
 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STA_255_-BYRON_345_BH2-50 , DYSINGER-GRAHAM_345_DG1				
Tue 04/21/2026	to	Sun 05/03/2026	DYSINGER EAST	FWD (Import) REV (Export)
0500		2100	Impacts Total Transfer Capability	
Work scheduled by:			TTC with All Lines In Service	
STA_255_-BYRON_345_BH2-50 , GRAHAM_-STA_255_345_GH1-43				
Tue 04/21/2026	to	Sun 05/03/2026	DYSINGER EAST	FWD (Import) REV (Export)
0500		2100	Impacts Total Transfer Capability	
Work scheduled by:			TTC with All Lines In Service	
SCH-HQ_CEDARS-NYISO_LIMIT_220				
Tue 04/21/2026	to	Sat 05/30/2026	SCH - HQ_CEDARS	FWD (Import) REV (Export)
1900	Continuous	1700	Impacts Total Transfer Capability	220 MW
Work scheduled by: HQ			TTC with All Lines In Service	50 MW
				270 MW
			<u>EXT FORCED by HQ, 04/22/2026 14:24</u>	
BECK_-NIAGARA_345_PA301				
Mon 04/27/2026	to	Fri 05/01/2026	SCH - OH - NY	FWD (Import) REV (Export)
0630	Continuous	1600	Impacts Total Transfer Capability	1000 MW 850 MW
Work scheduled by: IESO			TTC with All Lines In Service	1000 MW 750 MW
				2000 MW 1600 MW
			<u>UPDATED by IESO 04/16/2026 10:25</u>	
PIERCBRK-FIVEMILE_345_37				
Tue 04/28/2026	to	Wed 05/13/2026	SCH - PJ - NY	FWD (Import) REV (Export)
0800	Continuous	1600	Impacts Total Transfer Capability	2000 MW 1050 MW
Work scheduled by: PJM			TTC with All Lines In Service	200 MW 150 MW
				2200 MW 1200 MW
			<u>CANCELLED by TO 04/27/2026 14:04</u>	
SCH-HQ_CEDARS-NYISO_LIMIT_180				
Wed 04/29/2026	to	Thu 04/30/2026	SCH - HQ_CEDARS	FWD (Import) REV (Export)
0600	Continuous	1900	Impacts Total Transfer Capability	180 MW
Work scheduled by: HQ			TTC with All Lines In Service	99 MW
				279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY_345_19

Thu 04/30/2026 to Thu 04/30/2026
 0700 Daily(No Weekends) 1300
 Work scheduled by: NGrid

FORCED by NGrid 04/29/2026 09:02

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
 0 MW
 5250 MW

VOLNEY_-MARCY_345_19

Thu 04/30/2026 to Thu 04/30/2026
 0700 Daily(No Weekends) 1300
 Work scheduled by: NGrid

FORCED by NGrid 04/29/2026 09:02

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3525 MW
 200 MW
 3725 MW

MARCY_-FRASANX_345_UCC2-41

Thu 04/30/2026 to Sat 05/02/2026
 1301 Continuous 0800
 Work scheduled by: NYISO

UPDATED by NYISO 04/28/2026 15:28

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
 500 MW
 3725 MW

SCH-NYISO-HQ_LIMIT_0

Sat 05/02/2026 to Sat 05/02/2026
 0600 Continuous 2200
 Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
 1000 MW
 1000 MW

DUNWODIE_345KV_3

Sun 05/03/2026 to Sun 05/03/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_4

Sun 05/03/2026 to Sun 05/03/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Activity	Start	End	Time	Location	FWD (Import)	REV (Export)
<hr style="border-top: 1px dashed black;"/>						
CHAT_DC_GC1	Sun 05/03/2026	to	Wed 05/06/2026	SCH - HQ - NY		
0100		Continuous	2000	Impacts Total Transfer Capability		500 MW
Work scheduled by: HQ				TTC with All Lines In Service		1000 MW
<hr style="border-top: 1px dashed black;"/>						
CHAT_DC_GC1 , CHAT_DC_GC2	Sun 05/03/2026	to	Wed 05/06/2026	SCH - HQ - NY	FWD (Import)	REV (Export)
0100			2000	Impacts Total Transfer Capability	1370 MW	0 MW
Work scheduled by:				TTC with All Lines In Service	130 MW	1000 MW
					1500 MW	1000 MW
<hr style="border-top: 1px dashed black;"/>						
CHAT_DC_GC2	Sun 05/03/2026	to	Wed 05/06/2026	SCH - HQ - NY		
0100		Continuous	2000	Impacts Total Transfer Capability		500 MW
Work scheduled by: HQ				TTC with All Lines In Service		1000 MW
<hr style="border-top: 1px dashed black;"/>						
CHATGUAY-MASSENA_765_7040	Sun 05/03/2026	to	Wed 05/06/2026	SCH - HQ - NY	FWD (Import)	REV (Export)
0100		Continuous	0200	Impacts Total Transfer Capability	0 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
					1500 MW	1000 MW
<hr style="border-top: 1px dashed black;"/>						
CHATGUAY-MASSENA_765_7040	Sun 05/03/2026	to	Wed 05/06/2026	MOSES SOUTH	FWD (Import)	REV (Export)
0100		Continuous	0200	Impacts Total Transfer Capability	1750 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	1650 MW	
					3400 MW	
<hr style="border-top: 1px dashed black;"/>						
DUNWODIE_345KV_7	Sun 05/03/2026	to	Sun 05/03/2026	SPR/DUN-SOUTH	FWD (Import)	REV (Export)
0100		Continuous	0200	Impacts Total Transfer Capability	3800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	800 MW	
					4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_900

Sun 05/03/2026 to Wed 05/06/2026
 0100 Continuous 2000
 Work scheduled by: HQ

SCH - HQ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
900 MW	
600 MW	
1500 MW	

SCH-NYISO-HQ_LIMIT_0

Sun 05/03/2026 to Wed 05/06/2026
 0100 Continuous 2000
 Work scheduled by: HQ

SCH - HQ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
	0 MW
	1000 MW
	1000 MW

WOOD_ST_PLSNTVLE_345_Y86

Sun 05/03/2026 to Sat 05/09/2026
 0201 Continuous 0200
 Work scheduled by: ConEd EXTENDED by ConEd 04/25/2026 14:38

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
7820 MW	
390 MW	
8210 MW	

SHOR_NPX-SHOREHAM_138_CSC

Sun 05/03/2026 to Fri 05/15/2026
 0700 Continuous 1800
 Work scheduled by: ISONE UPDATED by ISONE 02/18/2026 11:51

SCH - NPX_CSC
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
330 MW	330 MW
330 MW	330 MW

MILLWOOD-EASTVIEW_345_W82

Mon 05/04/2026 to Mon 05/04/2026
 0001 Continuous 2200
 Work scheduled by: ConEd CANCELLED by TO 04/24/2026 15:05

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
195 MW	
8210 MW	

SPRNBRK_345KV_RNS4

Mon 05/04/2026 to Mon 05/04/2026
 0001 Continuous 0030
 Work scheduled by: ConEd CANCELLED by TO 04/24/2026 15:05

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_180

Mon 05/04/2026 to Tue 05/05/2026
 0600 Continuous 1900
 Work scheduled by: HQ

SCH - HQ_CEDARS
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
180 MW
 90 MW
 270 MW

BECK__-NIAGARA_230_PA27

Mon 05/04/2026 to Fri 05/08/2026
 0900 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
 100 MW
 2000 MW

SPRNBK_345KV_RNS4

Mon 05/04/2026 to Mon 05/04/2026
 2130 Continuous 2200
 Work scheduled by: ConEd

CANCELLED by TO 04/24/2026 15:05

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
 1400 MW
 4600 MW

HOPATCON-RAMAPO__500_5018

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW 1050 MW
 1200 MW 150 MW
 2200 MW 1200 MW

HOPATCON-RAMAPO__500_5018

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
 195 MW
 8210 MW

HOPATCON-RAMAPO__500_5018

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

TOTAL EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
6800 MW
 750 MW
 7550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR3500

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1350 MW	1050 MW
Impacts Total Transfer Capability	850 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

RAMAPO__345_345_PAR4500

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1350 MW	1050 MW
Impacts Total Transfer Capability	850 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

RAMAPO__500_345_BK 1500

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1000 MW	1050 MW
Impacts Total Transfer Capability	1200 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

RAMAPO__500_345_BK 1500

Thu 05/07/2026 to Sat 05/09/2026
 0001 Continuous 1800
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8015 MW	
Impacts Total Transfer Capability	195 MW	
TTC with All Lines In Service	8210 MW	

MARCY__FRASANNX_345_UCC2-41

Thu 05/07/2026 to Sat 05/30/2026
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

DUNWODIE_345KV_3

Sat 05/09/2026 to Sat 05/09/2026
 0130 Continuous 0200
 Work scheduled by: ConEd

EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Sat 05/09/2026 to Sat 05/09/2026
 0130 Continuous 0200
 Work scheduled by: ConEd

EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 05/09/2026 to Sun 05/10/2026
 1801 Continuous 1300
 Work scheduled by: ConEd

UPDATED by ConEd 04/27/2026 08:01

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7795 MW
 415 MW
 8210 MW

BECK_-PACKARD_230_BP76

Sun 05/10/2026 to Fri 05/15/2026
 0530 Continuous 1600
 Work scheduled by: IESO

UPDATED by NGrid 04/20/2026 11:53

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1600 MW 1050 MW
 400 MW 550 MW
 2000 MW 1600 MW

NIAGARA_345_230_AT4

Mon 05/11/2026 to Sat 05/30/2026
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW 1200 MW
 100 MW 400 MW
 2000 MW 1600 MW

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Sun 05/31/2026
 0500 Continuous 2100
 Work scheduled by: NYPA

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
 350 MW
 3200 MW

MILLWOOD-EASTVIEW_345_W85

Thu 05/14/2026 to Thu 05/14/2026
 0001 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
 195 MW
 8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Thu 05/14/2026 to Thu 05/14/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

RAMAPO_-BUCHAN_N_345_Y94

Thu 05/14/2026 to Thu 05/14/2026 UPDATED by ConEd 04/27/2026 08:01
 0330 Continuous 0400
 Work scheduled by: ConEd

UPNY CONED **7795 MW**
 Impacts Total Transfer Capability 415 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Thu 05/14/2026 to Thu 05/14/2026
 2130 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Fri 05/15/2026 to Sat 05/16/2026
 0001 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED **8015 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026 CANCELLED by TO 04/28/2026 15:14
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026 CANCELLED by TO 04/28/2026 15:14
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_345KV_RNS5

Fri 05/15/2026 to Fri 05/15/2026
 0201 Continuous 0230
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBRK_-W49TH_ST_345_M51

Fri 05/15/2026 to Mon 06/01/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
 1430 Continuous 1500 CANCELLED by TO 04/28/2026 15:14
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
 1430 Continuous 1500 CANCELLED by TO 04/28/2026 15:14
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
 0001 Continuous 0030 CANCELLED by TO 04/28/2026 15:14
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
 0001 Continuous 0030 CANCELLED by TO 04/28/2026 15:14
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_6

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
 700 MW
 1500 MW

SHORE_RD_345_138_BK 1

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
 150 MW
 1500 MW

SHORE_RD_345_138_BK 2

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
 150 MW
 1500 MW

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
 360 MW
 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

BEAR SWP-EASTOVER_230_E205W

Mon 05/18/2026 to Sat 05/23/2026
0630 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 04/24/2026 15:05

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ROCHESTR-PANNELL_345_RP2

Mon 05/18/2026 to Fri 05/22/2026
0700 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

GOETHALS_345KV_5

Sun 05/24/2026 to Sat 05/30/2026
0001 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FIVEMILE-LIMELAKE_345_49

Mon 05/25/2026 to Wed 07/08/2026
0500 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 04/29/2026 15:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

LIMELAKE-ESTOLERD_345_29

Mon 05/25/2026 to Wed 07/08/2026
0500 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 04/29/2026 15:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_345KV_RNS5

Mon 06/01/2026 to Mon 06/01/2026
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

HUDSONTP-W49TH_ST_345_Y56

Mon 06/01/2026 to Fri 06/05/2026
 0600 Continuous 1600
 Work scheduled by: ConEd

SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Mon 06/01/2026 to Mon 06/01/2026
 0600 Continuous 0630
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Mon 06/01/2026 to Mon 06/01/2026
 0600 Continuous 0630
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

MARCY_345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC **3650 MW**
 Impacts Total Transfer Capability 75 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

LEEDS_-HURLYAVE_345_301

Mon 06/01/2026 to Fri 07/03/2026
 0800 Continuous 1600
 Work scheduled by: CHGE

UPDATED by CHGE 01/16/2026 09:18

UPNY CONED **8120 MW**
 Impacts Total Transfer Capability 90 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Thu 06/04/2026 to Sun 06/07/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

EXTENDED by ConEd 04/20/2026 11:31

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Fri 06/05/2026 to Fri 06/05/2026
 1530 Continuous 1600
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Fri 06/05/2026 to Fri 06/05/2026
 1530 Continuous 1600
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

MAINESBG-WATRCURE_345_30

Wed 06/10/2026 to Fri 06/12/2026
 0700 Continuous 1500
 Work scheduled by: NYSEG

SCH - PJ - NY **1600 MW 1050 MW**
 Impacts Total Transfer Capability 600 MW 150 MW
 TTC with All Lines In Service 2200 MW 1200 MW

FWD (Import) REV (Export)

INGHAM_C_115_115_PAR 2

Mon 06/22/2026 to Sat 08/29/2026
 0500 Continuous 1900
 Work scheduled by: NGrid

CENTRAL EAST - VC **3605 MW**
 Impacts Total Transfer Capability 120 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
 0900 Continuous 1630
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
 0900 Continuous 1630
 Work scheduled by: NYPA

CENTRAL EAST - VC
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
 0900 Continuous 1630
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
 0900 Continuous 1630
 Work scheduled by: NYPA

CENTRAL EAST - VC
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

FIVEMILE-LIMELAKE_345_49

Thu 07/09/2026 to Fri 10/02/2026
 0700 Continuous 1700
 Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability 200 MW 150 MW
 TTC with All Lines In Service 2200 MW 1200 MW

FWD (Import) REV (Export)

LIMELAKE-ESTOLERD_345_29

Thu 07/09/2026 to Fri 10/02/2026
 0700 Continuous 1700
 Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability 200 MW 150 MW
 TTC with All Lines In Service 2200 MW 1200 MW

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Tue 07/21/2026 to Tue 07/21/2026
 1200 Continuous 1600
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Tue 07/21/2026 to Tue 07/21/2026
 1200 Continuous 1600
 Work scheduled by: ISONE

CENTRAL EAST - VC
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Wed 07/22/2026 to Fri 07/24/2026
 0700 Continuous 1500
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Wed 07/22/2026 to Fri 07/24/2026
 0700 Continuous 1500
 Work scheduled by: ISONE

CENTRAL EAST - VC
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Sat 08/15/2026 to Sat 08/15/2026
 0301 Continuous 0330
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 08/17/2026 to Mon 08/17/2026
 0630 Continuous 0700
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Sat 09/05/2026 to Sat 09/05/2026
 0201 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Wed 09/09/2026 to Fri 09/11/2026
 0001 Continuous 1830
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY__765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
 0700 Continuous 1530
 Work scheduled by: NYPA ARR: 19

MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1650 MW
 TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Fri 09/11/2026 to Fri 09/11/2026
 0001 Continuous 1830
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
 0700 Continuous 1530
 Work scheduled by: NYPA ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

HUDSONTP-W49TH_ST_345_Y56

Sat 09/12/2026 to Sat 09/26/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Sat 09/12/2026 to Tue 01/12/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 09/12/2026 to Sat 09/26/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
 360 MW
 660 MW

DUNWODIE_345KV_7

Mon 09/14/2026 to Tue 09/15/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_8

Mon 09/14/2026 to Tue 09/15/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE-MOTTHAVN_345_72

Mon 09/14/2026 to Thu 10/29/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

STLAWRNC-MOSES__230_L34P

Mon 09/14/2026 to Fri 09/18/2026
 0600 Continuous 1630
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

BECK__-NIAGARA_230_PA27

Tue 09/15/2026 to Tue 11/17/2026
 0500 Continuous 2330
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
 100 MW
 2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41		FWD (Import)	REV (Export)
Tue 09/15/2026	to	Tue 09/29/2026	
0700	Continuous	1530	
Work scheduled by: NYPA		ARR: 19	
		CENTRAL EAST - VC	3225 MW
		Impacts Total Transfer Capability	500 MW
		TTC with All Lines In Service	3725 MW
<hr style="border-top: 1px dashed black;"/>			
W49TH_ST_345KV_5		FWD (Import)	REV (Export)
Sat 09/26/2026	to	Thu 12/24/2026	
0201	Continuous	2359	
Work scheduled by: ConEd			
		SCH - PJM_HTP	300 MW
		Impacts Total Transfer Capability	360 MW
		TTC with All Lines In Service	660 MW
<hr style="border-top: 1px dashed black;"/>			
GOETHALS_345KV_5		FWD (Import)	REV (Export)
Mon 09/28/2026	to	Sat 10/03/2026	
0001	Continuous	0300	
Work scheduled by: ConEd			
		STATEN ISLAND	
		Impacts Total Transfer Capability	
		TTC with All Lines In Service	
<hr style="border-top: 1px dashed black;"/>			
PANNELL_-CLAY__345_1		FWD (Import)	REV (Export)
Mon 09/28/2026	to	Fri 10/02/2026	
0700	Continuous	1530	
Work scheduled by: NYPA			
		WEST CENTRAL	1300 MW
		Impacts Total Transfer Capability	950 MW
		TTC with All Lines In Service	2250 MW
<hr style="border-top: 1px dashed black;"/>			
PANNELL_-CLAY__345_2		FWD (Import)	REV (Export)
Mon 10/05/2026	to	Fri 10/09/2026	
0700	Continuous	1530	
Work scheduled by: NYPA			
		WEST CENTRAL	1300 MW
		Impacts Total Transfer Capability	950 MW
		TTC with All Lines In Service	2250 MW
<hr style="border-top: 1px dashed black;"/>			
DYSINGER-STA_255_345_DH1		FWD (Import)	REV (Export)
Sun 10/11/2026	to	Wed 11/04/2026	
0500	Continuous	2100	
Work scheduled by: NYPA			
		DYSINGER EAST	2850 MW
		Impacts Total Transfer Capability	350 MW
		TTC with All Lines In Service	3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE - DUFFYAVE 345 NEPTUNE									
Mon 10/12/2026	to	Fri 10/16/2026		SCH - PJM_NEPTUNE		FWD (Import)		REV (Export)	
0600	Continuous	1600		Impacts Total Transfer Capability		0 MW			
Work scheduled by: LI				TTC with All Lines In Service		660 MW			
NEWBRDGE 345 138 BK 1									
Mon 10/12/2026	to	Fri 10/16/2026		SCH - PJM_NEPTUNE		FWD (Import)		REV (Export)	
0600	Continuous	1600		Impacts Total Transfer Capability		375 MW			
Work scheduled by: LI				TTC with All Lines In Service		285 MW			
NEWBRDGE 345 138 BK 2									
Mon 10/12/2026	to	Fri 10/16/2026		SCH - PJM_NEPTUNE		FWD (Import)		REV (Export)	
0600	Continuous	1600		Impacts Total Transfer Capability		375 MW			
Work scheduled by: LI				TTC with All Lines In Service		285 MW			
NEWBRDGE - DUFFYAVE 345 501									
Mon 10/12/2026	to	Fri 10/16/2026		SCH - PJM_NEPTUNE		FWD (Import)		REV (Export)	
0600	Continuous	1600		Impacts Total Transfer Capability		0 MW			
Work scheduled by: LI				TTC with All Lines In Service		660 MW			
CHATGUAY - MASSENA 765 7040									
Wed 10/14/2026	to	Wed 10/28/2026		SCH - HQ - NY		FWD (Import)		REV (Export)	
0001	Continuous	2359		Impacts Total Transfer Capability		0 MW		0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		1500 MW		1000 MW	
CHATGUAY - MASSENA 765 7040									
Wed 10/14/2026	to	Wed 10/28/2026		MOSES SOUTH		FWD (Import)		REV (Export)	
0001	Continuous	2359		Impacts Total Transfer Capability		1750 MW			
Work scheduled by: NYPA				TTC with All Lines In Service		1650 MW			

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	
1650 MW	
3400 MW	

MARCY__765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1700 MW	
1700 MW	
3400 MW	

MASSENA_-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

SCH - HQ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
475 MW	1000 MW
1025 MW	0 MW
1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

CENTRAL EAST - VC
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
2595 MW	
1130 MW	
3725 MW	

MASSENA_-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

SCH - HQ_CEDARS
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
190 MW	
80 MW	
270 MW	

MASSENA_-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
2900 MW	
3400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
 0001 to 2359
 Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

ROSETON_EFISHKIL_345_RFK305

Mon 10/26/2026 to Fri 11/06/2026
 0700 Continuous to 1530
 Work scheduled by: NYPA

UPNY CONED	FWD (Import)	REV (Export)
	7470 MW	
Impacts Total Transfer Capability	740 MW	
TTC with All Lines In Service	8210 MW	

DUNWODIE_345KV_7

Wed 10/28/2026 to Thu 10/29/2026
 0001 Continuous to 0200
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Wed 10/28/2026 to Thu 10/29/2026
 0001 Continuous to 0200
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

STLAWRNC-MOSES__230_L34P

Thu 10/29/2026 to Fri 11/13/2026
 0900 Continuous to 1600
 Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DUNWODIE_345KV_3

Mon 11/02/2026 to Mon 11/02/2026
 0001 Continuous to 2200
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 11/02/2026 to Mon 11/02/2026
 0001 Continuous 2200
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

DUNWODIE-MOTTHAVN_345_71

Mon 11/02/2026 to Mon 12/14/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

LINDN_CG-LNDVFT_345_V-3022

Mon 11/02/2026 to Sat 11/07/2026
 0800 Continuous 1900
 Work scheduled by: PJM

SCH - PJM_VFT
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

ROSETON_EFISHKIL_345_RFK305

Fri 11/06/2026 to Fri 11/13/2026
 1600 Continuous 1600
 Work scheduled by: CHGE

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
7470 MW	
740 MW	
8210 MW	

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
195 MW	
8210 MW	

SPRNBRK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 11/16/2026 to Sat 11/28/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED **8175 MW**
 Impacts Total Transfer Capability 35 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

BUCHAN_S-MILLWOOD_345_W98

Mon 11/16/2026 to Sat 11/28/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED **8175 MW**
 Impacts Total Transfer Capability 35 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

LOVETT_-BUCHAN_S_345_Y88

Mon 11/16/2026 to Sat 11/28/2026
 0001 Continuous 2330
 Work scheduled by: ConEd

UPNY CONED **7960 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES__230_L33P

Mon 11/16/2026 to Fri 11/20/2026
 0600 Continuous 1630
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

BECK_-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
 0630 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 2500 MW

FWD (Import) REV (Export)

EDIC_-FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC **3225 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

W49TH_ST-E13THSTA_345_M54

Fri 12/04/2026 to Fri 12/04/2026
 0101 Continuous 0130
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

W49TH_ST-E13THSTA_345_M54

Thu 12/10/2026 to Thu 12/10/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_3

Sat 12/12/2026 to Mon 12/14/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_5

Sat 12/12/2026 to Mon 12/14/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
 2130 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
 195 MW
 8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
 2130 Continuous 2200
 Work scheduled by: ConEd

	SPR/DUN-SOUTH	3200 MW	FWD (Import)	REV (Export)
	Impacts Total Transfer Capability	1400 MW		
	TTC with All Lines In Service	4600 MW		

HUDSONTP-W49TH_ST_345_Y56

Fri 12/25/2026 to Tue 01/12/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

	SCH - PJM_HTP	0 MW	FWD (Import)	REV (Export)
	Impacts Total Transfer Capability	660 MW		
	TTC with All Lines In Service	660 MW		

W49TH_ST_345KV_8

Fri 12/25/2026 to Tue 01/12/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

	SCH - PJM_HTP	300 MW	FWD (Import)	REV (Export)
	Impacts Total Transfer Capability	360 MW		
	TTC with All Lines In Service	660 MW		

STLAWRNC-MOSES__230_L34P

Fri 12/25/2026 to Fri 12/25/2026
 0800 Continuous 1600
 Work scheduled by: IESO

	SCH - OH - NY	0 MW	FWD (Import)	REV (Export)
	Impacts Total Transfer Capability	0 MW		
	TTC with All Lines In Service	0 MW		

W49TH_ST-E13THSTA_345_M54

Sun 12/27/2026 to Sun 12/27/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

	SPR/DUN-SOUTH	3800 MW	FWD (Import)	REV (Export)
	Impacts Total Transfer Capability	800 MW		
	TTC with All Lines In Service	4600 MW		

W49TH_ST-E13THSTA_345_M54

Wed 12/30/2026 to Wed 12/30/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

	SPR/DUN-SOUTH	3800 MW	FWD (Import)	REV (Export)
	Impacts Total Transfer Capability	800 MW		
	TTC with All Lines In Service	4600 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_345KV_RS3 , SPRNBRK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
 0001 0200
 Work scheduled by:

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBRK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
 0201 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBRK_-W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
 0201 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED **8175 MW**
 Impacts Total Transfer Capability 35 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

SPRNBRK_345KV_RS3 , SPRNBRK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
 0001 0100
 Work scheduled by:

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBRK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
 0101 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
 0101 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Sun 04/04/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
 0201 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

	SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
		0 MW	
	Impacts Total Transfer Capability	660 MW	
	TTC with All Lines In Service	660 MW	

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	SCH - HQ - NY	FWD (Import)	REV (Export)
		0 MW	0 MW
	Impacts Total Transfer Capability	1500 MW	1000 MW
	TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	MOSES SOUTH	FWD (Import)	REV (Export)
		1750 MW	
	Impacts Total Transfer Capability	1650 MW	
	TTC with All Lines In Service	3400 MW	

MARCY__765_345_AT1

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

ARR: 19

	MOSES SOUTH	FWD (Import)	REV (Export)
		1750 MW	
	Impacts Total Transfer Capability	1650 MW	
	TTC with All Lines In Service	3400 MW	

MARCY__765_345_AT2

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

ARR: 19

	MOSES SOUTH	FWD (Import)	REV (Export)
		1700 MW	
	Impacts Total Transfer Capability	1700 MW	
	TTC with All Lines In Service	3400 MW	

MASSENA -MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	SCH - HQ - NY	FWD (Import)	REV (Export)
		475 MW	1000 MW
	Impacts Total Transfer Capability	1025 MW	0 MW
	TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
 0001 0130
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 09/20/2027 to Mon 09/20/2027
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

BUCHAN_S-MILLWOOD_345_W97

Tue 09/21/2027 to Tue 09/21/2027
 0130 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Mon 10/04/2027 to Sat 10/16/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	415 MW	
TTC with All Lines In Service	8210 MW	

SPRNBK_UNIONHBS_345_Y49

Mon 10/04/2027 to Fri 05/26/2028
 0800 Continuous 1530
 Work scheduled by: NYPA

CONED - LIPA	FWD (Import)	REV (Export)
	775 MW	
Impacts Total Transfer Capability	725 MW	
TTC with All Lines In Service	1500 MW	

UNIONDHB_345_138_AT1

Mon 10/04/2027 to Fri 05/26/2028
 0800 Continuous 1530
 Work scheduled by: NYPA

CONED - LIPA	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

UNIONDHB_345_138_AT2

Mon 10/04/2027 to Fri 05/26/2028
 0800 Continuous 1530
 Work scheduled by: NYPA

CONED - LIPA	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/11/2027 to Thu 10/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/11/2027 to Thu 10/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/11/2027 to Thu 10/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/11/2027 to Thu 10/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 10/24/2027 to Wed 10/27/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	