

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_R5S3_BYPASS , SPRNBK_345KV_R4S3_BYPASS , DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	4350 MW	
TTC with All Lines In Service	250 MW	
	4600 MW	

SPRNBK_345KV_R5S3_BYPASS , SPRNBK_345KV_R4S3_BYPASS , DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	7505 MW	
TTC with All Lines In Service	705 MW	
	8210 MW	

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 02/01/2027
0001 Continuous 2359 EXT FORCED by ConEd 06/25/2026 13:42
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 02/01/2027
0001 Continuous 2359 EXT FORCED by ConEd 06/25/2026 13:42
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 02/01/2027
0001 2359
Work scheduled by:

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1950 MW	1050 MW
TTC with All Lines In Service	150 MW	150 MW
	2100 MW	1200 MW

DYSINGER-GRAHAM_345_DG1

Tue 02/10/2026 to Wed 09/30/2026
1122 Continuous 2100 FORCED by NYISO 03/21/2026 14:33
Work scheduled by: NYISO

DYSINGER EAST	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GRAHAM__STA_255_345_GH1-43

Tue 02/10/2026 to Wed 09/30/2026
1122 Continuous 2100
Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

OSWEGO_COMPLEX_AVR_O/S

Sat 04/04/2026 to Sun 09/13/2026
0800 Continuous 1800
Work scheduled by: NGrid

EXT FORCED by NGrid 09/02/2026 15:51

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3640 MW
85 MW
3725 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 04/17/2026 to Thu 09/24/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 09/02/2026 08:56

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
100 MW
100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Tue 04/21/2026 to Thu 09/24/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 09/02/2026 08:56

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

220 MW
50 MW
270 MW

LEEDS__345_LEEDS SVC

Thu 08/13/2026 to Mon 09/21/2026
1213 Continuous 2359
Work scheduled by: NGrid

EXT FORCED by NGrid 08/26/2026 12:30

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3675 MW
50 MW
3725 MW

FIVEMILE-LIMELAKE_345_49

Mon 08/31/2026 to Wed 09/16/2026
0700 Continuous 0659
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIMELAKE-ESTOLERD_345_29

Mon 08/31/2026 to Wed 09/16/2026
0700 Continuous 0659
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
	1950 MW	1050 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

DUNWODIE_345KV_6

Sat 09/05/2026 to Mon 09/07/2026
0001 Continuous 2359
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Sat 09/05/2026 to Mon 09/07/2026
0001 Continuous 2359
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

WOOD_ST_PLSNTVLE_345_Y87

Sat 09/05/2026 to Mon 09/07/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	415 MW	
TTC with All Lines In Service	8210 MW	

E13THSTA-FARRAGUT_345_45

Mon 09/07/2026 to Sat 09/12/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST-E13THSTA_345_M54

Mon 09/07/2026 to Sat 09/12/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Tue 09/08/2026 to Wed 09/09/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Tue 09/08/2026 to Wed 09/09/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_72

Tue 09/08/2026 to Wed 09/09/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 09/08/2026 to Tue 09/08/2026
0001 Continuous 1830
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7780 MW
430 MW
8210 MW

SCH-HQ-NYISO_LIMIT_1000

Tue 09/08/2026 to Mon 09/14/2026
0500 Continuous 1700
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
500 MW
1500 MW

GOETHALS_345KV_5

Tue 09/08/2026 to Tue 09/08/2026
0700 Continuous 0730
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Tue 09/08/2026 to Thu 09/10/2026
0700 2300
Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1950 MW

150 MW

2100 MW

REV (Export)

1050 MW

150 MW

1200 MW

LINDEN_-GOETHALS_230_A2253

Tue 09/08/2026 to Thu 09/10/2026
0700 Continuous 2300
Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Tue 09/08/2026 to Thu 09/10/2026
0700 2300
Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1900 MW

200 MW

2100 MW

REV (Export)

1050 MW

150 MW

1200 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Tue 09/08/2026 to Thu 09/10/2026
0700 2300
Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1950 MW

150 MW

2100 MW

REV (Export)

1050 MW

150 MW

1200 MW

ELBRIDGE-LAFAYTTE_345_17

Tue 09/08/2026 to Thu 09/10/2026
0800 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5400 MW

200 MW

5600 MW

REV (Export)

OSWEGO_-ELBRIDGE_345_17

Tue 09/08/2026 to Thu 09/10/2026
0800 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5400 MW

200 MW

5600 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 09/09/2026 to Fri 09/11/2026
0001 Continuous 0100
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SCH-NYISO-HQ_LIMIT_900

Wed 09/09/2026 to Mon 09/14/2026
0001 Continuous 1700
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SPRNBK_345KV_RNS3

Wed 09/09/2026 to Wed 09/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MARCY__765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0500 Continuous 1730
Work scheduled by: NYPA
UPDATED by NYPA 08/31/2026 10:12
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Wed 09/09/2026 to Fri 09/11/2026
0500 Continuous 1730
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1900 MW 1200 MW
100 MW 400 MW
2000 MW 1600 MW

GOETHALS_345KV_5

Thu 09/10/2026 to Thu 09/10/2026
2230 Continuous 2300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Fri 09/11/2026 to Fri 09/11/2026
0030 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Fri 09/11/2026 to Fri 09/11/2026
0101 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

MARCY_765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 08/31/2026 10:18
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

HUDSONTP-W49TH_ST_345_Y56

Sat 09/12/2026 to Sun 09/13/2026
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 08/18/2026 11:16

SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Sat 09/12/2026 to Sat 01/09/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Sat 09/12/2026 to Sun 09/13/2026
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 08/18/2026 11:16

SCH - PJM_HTP
Impacts Total Transfer Capability 230 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Sun 09/13/2026 to Wed 09/16/2026
0101 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:12

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

W49TH_ST_345KV_5

Sun 09/13/2026 to Sat 12/19/2026
0101 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:12

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Sun 09/13/2026 to Wed 09/16/2026
0101 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:12

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
430 MW
230 MW
660 MW

DUNWODIE_345KV_7

Mon 09/14/2026 to Sat 10/17/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Mon 09/14/2026 to Sat 10/17/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_72

Mon 09/14/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Mon 09/14/2026 to Mon 09/28/2026
0001 Continuous 1100
Work scheduled by: NYPA

UPDATED by NYPA 08/13/2026 09:57

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

FITZPTRK-EDIC___345_FE-1

Mon 09/14/2026 to Mon 09/28/2026
0001 Continuous 1100
Work scheduled by: NYPA

UPDATED by NYPA 08/13/2026 09:57

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5350 MW
250 MW
5600 MW

STLAWRNC-MOSES___230_L34P

Mon 09/14/2026 to Fri 09/18/2026
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 08/13/2026 13:20

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
100 MW
2000 MW

BECK___-NIAGARA_230_PA27

Mon 09/14/2026 to Mon 09/14/2026
0800 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
100 MW
2000 MW

SPRNBRK_345KV_RS4 , SPRNBRK_345KV_RS3

Tue 09/15/2026 to Fri 09/18/2026
0301 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

BECK___-NIAGARA_230_PA27

Tue 09/15/2026 to Tue 11/17/2026
0500 Continuous 2330
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
100 MW
2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Tue 09/15/2026 to Fri 10/09/2026
0700 Continuous 1500
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	1700 MW	1050 MW
Impacts Total Transfer Capability	400 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

MARCY__FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1730
Work scheduled by: NYPA
ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

E13THSTA-FARRAGUT_345_45

Wed 09/16/2026 to Wed 09/16/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

CHAT_DC_GC1

Wed 09/16/2026 to Wed 09/16/2026
0500 Continuous 0700
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

CHAT_DC_GC2

Wed 09/16/2026 to Wed 09/16/2026
0500 Continuous 0700
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

CHAT_DC_GC2 , CHAT_DC_GC1

Wed 09/16/2026 to Wed 09/16/2026
0500 0700
Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Wed 09/16/2026 to Wed 09/30/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

SCH-HQ-NYISO_LIMIT_1150

Wed 09/16/2026 to Wed 09/16/2026
0500 Continuous 0700
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1150 MW	
350 MW	
1500 MW	

FIVEMILE-LIMELAKE_345_49

Wed 09/16/2026 to Sat 10/10/2026
0700 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1950 MW	1050 MW
150 MW	150 MW
2100 MW	1200 MW

LIMELAKE-ESTOLERD_345_29

Wed 09/16/2026 to Sat 10/10/2026
0700 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1950 MW	1050 MW
150 MW	150 MW
2100 MW	1200 MW

MILLWOOD-EASTVIEW_345_W99

Fri 09/18/2026 to Sun 09/27/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
195 MW	
8210 MW	

SPRNBRK_345KV_RNS5

Fri 09/18/2026 to Fri 09/18/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_100

Mon 09/21/2026 to Wed 09/23/2026
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW

900 MW

1000 MW

SPRNBK_345KV_RNS5

Sun 09/27/2026 to Sun 09/27/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW

1400 MW

4600 MW

E13THSTA-FARRAGUT_345_45

Mon 09/28/2026 to Wed 09/30/2026
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

GOETHALS_345KV_5

Mon 09/28/2026 to Sat 10/03/2026
0001 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

LOVETT_-BUCHAN_S_345_Y88

Mon 09/28/2026 to Wed 09/30/2026
0001 Continuous 2300
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7960 MW

250 MW

8210 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/28/2026 to Mon 10/05/2026
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7795 MW

415 MW

8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_1-16

Mon 09/28/2026 to Fri 10/02/2026
 0700 Continuous 1730
 Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5450 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	5600 MW	

LADENTWN-LOVETT__345_Y66

Thu 10/01/2026 to Sat 10/03/2026
 0001 Continuous 2300
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8095 MW	
Impacts Total Transfer Capability	115 MW	
TTC with All Lines In Service	8210 MW	

UNIONDHB_345_138_AT2

Fri 10/02/2026 to Fri 10/09/2026
 0001 Continuous 2200
 Work scheduled by: LI

CONED - LIPA	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

FITZPTRK-EDIC__345_FE-1

Sun 10/04/2026 to Sun 10/04/2026
 2200 Continuous 2359
 Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3520 MW	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

FITZPTRK-EDIC__345_FE-1

Sun 10/04/2026 to Sun 10/04/2026
 2200 Continuous 2359
 Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5350 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	5600 MW	

SCH-NPX_1385-NYISO_LIMIT_100

Mon 10/05/2026 to Fri 10/09/2026
 0001 Continuous 1600
 Work scheduled by: ISONE

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NPX_1385_LIMIT_100

Mon 10/05/2026 to Fri 10/09/2026
0001 Continuous 1600
Work scheduled by: ISONE

SCH - NPX_1385

FWD (Import) REV (Export)

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

200 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 10/05/2026 to Wed 10/07/2026
0300 Continuous 0259
Work scheduled by: ConEd

SCH - NE - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

1350 MW

TTC with All Lines In Service

50 MW

1400 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 10/05/2026 to Wed 10/07/2026
0300 Continuous 0259
Work scheduled by: ConEd

SCH - NPX_1385

FWD (Import) REV (Export)

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

100 MW

100 MW

200 MW

200 MW

CLAY__-EDIC__345_2-15

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1730
Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import) REV (Export)

Impacts Total Transfer Capability

5450 MW

TTC with All Lines In Service

150 MW

5600 MW

STLAWRNC-MOSES__230_L33P

Mon 10/05/2026 to Fri 10/09/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

CRICKVLY-PLSNTVLY_345_F83

Thu 10/08/2026 to Sat 10/10/2026
0001 Continuous 0259
Work scheduled by: ConEd

SCH - NPX_1385

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Thu 10/08/2026 to Sat 10/10/2026
0001 Continuous 0259
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

1350 MW

KNICRBKR-PLSNTVLY_345_Y57

Sat 10/10/2026 to Sat 10/24/2026
1100 Continuous 1800
Work scheduled by: NGrid ARR: 78

UPNY CONED
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

8045 MW

HERTELHQ-ASTANNEX_345_G180

Mon 10/12/2026 to Fri 10/16/2026
0001 Continuous 1800
Work scheduled by: ConEd

SCH - HQ_CHPE
Impacts Total Transfer Capability 1250 MW
TTC with All Lines In Service 1250 MW

FWD (Import) REV (Export)

0 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

0 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

375 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

375 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2026 to Fri 10/16/2026
0800 Continuous 1500
Work scheduled by: NYSEG

UPDATED by PJM 06/03/2026 14:01

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/12/2026 to Sat 10/24/2026
0900 Continuous 1600
Work scheduled by: ISONE

CANCELLED by NYISO 09/03/2026 16:01

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

CHATGUAY-MASSENA_765_7040

Tue 10/13/2026 to Fri 11/06/2026
0400 Continuous 1900
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Tue 10/13/2026 to Fri 11/06/2026
0400 Continuous 1900
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY_765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1700 MW
3400 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
190 MW
80 MW
270 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2900 MW
3400 MW

MASSENA_MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2900 MW
3400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

PIERCBRK-FIVEMILE_345_37

Mon 10/19/2026 to Fri 11/06/2026
1200 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	1800 MW	1050 MW
Impacts Total Transfer Capability	300 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

ROSETON_EFISHKIL_345_RFK305

Mon 10/26/2026 to Fri 11/06/2026
0001 Continuous 1530
Work scheduled by: NYPA

UPDATED by ConEd 07/23/2026 08:38

UPNY CONED	FWD (Import)	REV (Export)
	7470 MW	
Impacts Total Transfer Capability	740 MW	
TTC with All Lines In Service	8210 MW	

DYSINGER-GRAHAM__345_DG1

Tue 10/27/2026 to Sat 11/21/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DUNWODIE_345KV_7

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

MILLWOOD-EASTVIEW_345_W82

Thu 10/29/2026 to Sat 11/07/2026
0300 Continuous 2300
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

8015 MW

195 MW

8210 MW

SPRNBK_345KV_RNS4

Thu 10/29/2026 to Thu 10/29/2026
0300 Continuous 0330
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW

1400 MW

4600 MW

STLAWRNC-MOSES__230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

SPRNBK_345KV_RNS4

Fri 10/30/2026 to Fri 10/30/2026
0300 Continuous 0330
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW

1400 MW

4600 MW

DUNWODIE_345KV_3

Mon 11/02/2026 to Fri 12/04/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 11/02/2026 to Fri 12/04/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_71

Mon 11/02/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

PANNELL_-CLAY___345_1

Mon 11/02/2026 to Fri 11/06/2026
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/02/2026 to Sat 11/07/2026
0800 Continuous 1900
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

ROSETON_-EFISHKIL_345_RFK305

Fri 11/06/2026 to Fri 11/13/2026
1600 Continuous 1600
Work scheduled by: CHGE

UPDATED by ConEd 06/05/2026 08:04

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
740 MW
8210 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 09/04/2026 11:19

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 09/04/2026 11:19

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Wed 11/11/2026
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 09/04/2026 10:36

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

FIVEMILE-LIMELAKE_345_49

Mon 11/09/2026 to Tue 12/22/2026
0700 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2300 MW**
100 MW 350 MW
2500 MW 2650 MW

OSWEGO_-VOLNEY_345_12

Tue 11/10/2026 to Thu 11/12/2026
0800 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5550 MW
50 MW
5600 MW

NRTH1385-NOR HBR_138_601

Wed 11/11/2026 to Fri 11/20/2026
0800 Continuous 1000
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

PANNELL_-CLAY_345_2

Mon 11/16/2026 to Fri 11/20/2026
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P					FWD (Import)	REV (Export)
Mon 11/16/2026	to	Fri 11/20/2026		SCH - OH - NY	2300 MW	
0700	Continuous	1630		Impacts Total Transfer Capability	200 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2500 MW	
BERKSHIR-ALPS__345_393					FWD (Import)	REV (Export)
Tue 11/17/2026	to	Thu 11/19/2026		SCH - NPX_1385	100 MW	100 MW
0700	Continuous	1700	ARR: 78	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS__345_393					FWD (Import)	REV (Export)
Tue 11/17/2026	to	Thu 11/19/2026		SCH - NE - NY	1000 MW	1600 MW
0700	Continuous	1700	ARR: 78	Impacts Total Transfer Capability	400 MW	200 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	1800 MW
BERKSHIR-ALPS__345_393 , NRTH1385-NORHBR__138_601					FWD (Import)	REV (Export)
Tue 11/17/2026	to	Thu 11/19/2026		SCH - NPX_1385	0 MW	0 MW
0700		1700	ARR: 78	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW	200 MW
DOVER__CRICKVLY_345_Y17					FWD (Import)	REV (Export)
Sat 11/21/2026	to	Tue 11/24/2026		SCH - NE - NY	800 MW	1200 MW
0830	Continuous	1600		Impacts Total Transfer Capability	600 MW	600 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW	1800 MW
DOVER__CRICKVLY_345_Y17					FWD (Import)	REV (Export)
Sat 11/21/2026	to	Tue 11/24/2026		SCH - NPX_1385	100 MW	100 MW
0830	Continuous	1600		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER__345_398					FWD (Import)	REV (Export)
Sat 11/21/2026	to	Tue 11/24/2026		SCH - NPX_1385	100 MW	100 MW
0830	Continuous	1600		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	200 MW	200 MW
LONG_MTN-DOVER__345_398					FWD (Import)	REV (Export)
Sat 11/21/2026	to	Tue 11/24/2026		SCH - NE - NY	800 MW	1200 MW
0830	Continuous	1600		Impacts Total Transfer Capability	600 MW	600 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW	1800 MW
BECK__-NIAGARA_230_PA27					FWD (Import)	REV (Export)
Mon 11/23/2026	to	Fri 11/27/2026		SCH - OH - NY	2050 MW	
0630	Continuous	1600		Impacts Total Transfer Capability	450 MW	
Work scheduled by: IESO				TTC with All Lines In Service	2500 MW	
EDIC__-GORDONRD_345_14					FWD (Import)	REV (Export)
Tue 11/24/2026	to	Tue 11/24/2026		CENTRAL EAST - VC	2770 MW	
0845	Daily(No Weekends)	0930		Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
EDIC__-FRASER__345_EF24-40					FWD (Import)	REV (Export)
Mon 11/30/2026	to	Sun 12/06/2026		CENTRAL EAST - VC	3225 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
NRTH1385-NOR HBR__138_602					FWD (Import)	REV (Export)
Mon 11/30/2026	to	Tue 12/08/2026		SCH - NPX_1385	100 MW	100 MW
0800	Continuous	1000		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 11/30/2026 to Fri 12/04/2026
0800 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 11/30/2026 to Fri 12/04/2026
0800 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NRTH1385-NOR HBR_138_603

Thu 12/10/2026 to Sat 12/19/2026
0800 Continuous 1000
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_5

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PLSNTVLY-EFISHKIL_345_F37

Tue 12/15/2026 to Thu 12/17/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Tue 12/15/2026 to Fri 01/22/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 7795 MW
TTC with All Lines In Service 415 MW
8210 MW

FWD (Import) REV (Export)

HUDSONTP-W49TH_ST_345_Y56

Sat 12/19/2026 to Wed 12/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Sat 12/19/2026 to Wed 12/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 360 MW
660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Sun 12/20/2026 to Tue 12/29/2026
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 460 MW
660 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 09/04/2026 11:19

UPNY CONED
Impacts Total Transfer Capability 8015 MW
TTC with All Lines In Service 195 MW
8210 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 09/04/2026 11:19

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3200 MW
TTC with All Lines In Service 1400 MW
4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Fri 12/25/2026 to Fri 12/25/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
200 MW
2500 MW

MAINESBG-WATRCURE_345_30

Mon 12/28/2026 to Thu 12/31/2026
0600 Continuous 1800
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1800 MW**
700 MW
2500 MW
REV (Export) **2400 MW**
250 MW
2650 MW

SPRNBK_345KV_RNS4

Wed 12/30/2026 to Wed 12/30/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M52

Wed 12/30/2026 to Sat 01/09/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
1400 MW
4600 MW

W49TH_ST_345KV_5

Wed 12/30/2026 to Sat 01/09/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **200 MW**
460 MW
660 MW

SPRNBK_345KV_RNS4

Sat 01/09/2027 to Sat 01/09/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F37

Sun 01/10/2027 to Sat 01/16/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

8195 MW
15 MW
8210 MW

SPRNBK_-TREMONT_345_X28

Mon 01/11/2027 to Mon 01/11/2027
0001 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

4200 MW
400 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 01/12/2027 to Tue 01/12/2027
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

3800 MW
800 MW
4600 MW

DUNWODIE_345KV_6

Sun 01/17/2027 to Fri 01/22/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Sun 01/17/2027 to Fri 01/22/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

3800 MW
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/18/2027 to Mon 01/18/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__VOLNEY__345_20

Sat 02/20/2027 to Tue 04/20/2027
0700 Continuous 0900
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5400 MW
200 MW
5600 MW

NIAGARA__ROBNSNRD_230_64

Mon 03/01/2027 to Fri 05/28/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY__EDIC__345_UE1-7

Tue 03/09/2027 to Wed 03/10/2027
0500 Continuous 1730
Work scheduled by: NYPA

ARR: 16 & 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5300 MW
300 MW
5600 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/05/2027 to Fri 04/09/2027
0500 Continuous 1700
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

MARCY__345KV_CSC

Mon 04/05/2027 to Sat 04/17/2027
0700 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 04/12/2027 to Sat 05/22/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7780 MW
Impacts Total Transfer Capability 430 MW
TTC with All Lines In Service 8210 MW

SHORE_RD_345_138_BK 1

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 04/12/2027 to Fri 04/30/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	2250 MW	1550 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	2500 MW	1850 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/12/2027 to Fri 04/16/2027
0500 Continuous 1700
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

PANNELL_-CLAY_345_1

Mon 04/19/2027 to Fri 04/23/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

MARCY_-FRASANNX_345_UCC2-41

Mon 04/26/2027 to Sun 05/16/2027
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

PANNELL_-CLAY_345_2

Mon 04/26/2027 to Fri 04/30/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

HAVERSTK-ADIRNDCK_345_HA2

Mon 05/03/2027 to Wed 05/05/2027
0600 Continuous 1630
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1300 MW	
TTC with All Lines In Service	3400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

AUSTINRD-ADIRNDCK_345_13

Thu 05/06/2027 to Fri 05/07/2027
0600 Continuous 1630
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2100 MW
1300 MW
3400 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
0 MW
660 MW
660 MW

DYSINGER-GRAHAM_345_DG1

Thu 05/13/2027 to Mon 05/24/2027
0500 Continuous 2330
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Sat 05/15/2027 to Sat 05/15/2027
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

SPRNBK_W49TH_ST_345_M51

Sat 05/15/2027 to Tue 06/01/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

0 MW

0 MW

CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

MOSES SOUTH
Impacts Total Transfer Capability 1650 MW
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

1750 MW

MARCY_765_345_AT1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1650 MW
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

1750 MW

MARCY_765_345_AT2

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

1700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

475 MW 1000 MW

1025 MW 0 MW

1500 MW 1000 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2595 MW

1130 MW

3725 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

190 MW

80 MW

270 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2900 MW

3400 MW

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2900 MW

3400 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

850 MW 0 MW

650 MW 1000 MW

1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
190 MW	
80 MW	
270 MW	

SPRNBK_345KV_RNS5

Sat 05/29/2027 to Mon 05/31/2027
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

SPRNBK_345KV_RNS5

Tue 06/01/2027 to Tue 06/01/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

MARION_-FARRAGUT_345_C3403

Mon 06/07/2027 to Thu 06/10/2027
0001 Continuous 2200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

NIAGARA_-PACKARD_230_61

Fri 09/10/2027 to Fri 09/10/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1900 MW	1450 MW
100 MW	150 MW
2000 MW	1600 MW

PANNELL_-CLAY__345_1

Mon 09/13/2027 to Fri 09/17/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_62

Wed 09/15/2027 to Tue 11/30/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1650 MW	1550 MW
Impacts Total Transfer Capability	350 MW	50 MW
TTC with All Lines In Service	2000 MW	1600 MW

INGHAM_C_115_115_PAR 2

Fri 09/17/2027 to Fri 10/29/2027
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3605 MW	
Impacts Total Transfer Capability	120 MW	
TTC with All Lines In Service	3725 MW	

MARCY_FRASANNX_345_UCC2-41

Sat 09/18/2027 to Sat 10/30/2027
0700 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 09/20/2027 to Mon 09/20/2027
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

PANNELL_CLAY_345_2

Mon 09/20/2027 to Fri 09/24/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

BUCHAN_S-MILLWOOD_345_W97

Tue 09/21/2027 to Tue 09/21/2027
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY___-EDIC___345_1-16

Mon 09/27/2027 to Fri 10/01/2027
0700 Continuous 1730
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5450 MW
150 MW
5600 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 09/27/2027 to Fri 10/01/2027
0800 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 09/27/2027 to Fri 10/01/2027
0800 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3625 MW
100 MW
3725 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 10/04/2027 to Sat 10/16/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7795 MW
415 MW
8210 MW

CLAY___-EDIC___345_2-15

Mon 10/04/2027 to Fri 10/08/2027
0700 Continuous 1730
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5450 MW
150 MW
5600 MW

SPRNBK_-UNIONHBS_345_Y49

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

UNIONDHB_345_138_AT1

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

UNIONDHB_345_138_AT2

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Sun 10/24/2027 to Wed 10/27/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability **8175 MW**
TTC with All Lines In Service 35 MW
8210 MW

SPRNBK_345KV_RNS4

Wed 12/01/2027 to Wed 12/01/2027
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability **3200 MW**
TTC with All Lines In Service 1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M52

Wed 12/01/2027 to Wed 12/15/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability **3200 MW**
TTC with All Lines In Service 1400 MW
4600 MW

W49TH_ST_345KV_5

Wed 12/01/2027 to Wed 12/15/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability **200 MW**
TTC with All Lines In Service 460 MW
660 MW

SPRNBK_345KV_RNS4

Wed 12/15/2027 to Wed 12/15/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability **3200 MW**
TTC with All Lines In Service 1400 MW
4600 MW

W49TH_ST_345KV_5

Wed 12/15/2027 to Tue 02/22/2028
0201 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability **200 MW**
TTC with All Lines In Service 460 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 7, 2026 to Monday, March 6, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Wed 12/15/2027 to Tue 02/22/2028
0201 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
460 MW
660 MW

PLSNTVLY-WOOD_ST_345_F30

Thu 02/03/2028 to Sun 02/13/2028
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7780 MW
430 MW
8210 MW

SPRNBK_345KV_RNS4

Tue 02/22/2028 to Tue 02/22/2028
0201 Continuous 0231
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M52

Tue 02/22/2028 to Fri 04/07/2028
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_5

Tue 02/22/2028 to Fri 04/07/2028
0201 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
460 MW
660 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 03/06/2028 to Thu 03/09/2028
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7780 MW
430 MW
8210 MW