

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

SCH - PJ - NY

1300 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

Work scheduled by: NYISO

CHAT_DC_GC2

FWD

Wed 09/03/2014 to Thu 11/27/2014 **EXTENDED** **by HQ** **10/24/2014**

(Import)

0700 Continuous 1700

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 09/03/2014 to Thu 11/27/2014 **EXTENDED** **by HQ** **10/24/2014**

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1350

FWD

Wed 10/01/2014 to Sun 10/26/2014 **EXTENDED** **by HQ** **10/24/2014**

(Import)

0001 Continuous 2200

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MARCY____765_345_BK 1

FWD

Sat 10/04/2014 to Sun 10/26/2014 **UPDATED** **by HQ** **10/25/2014**

(Import)

0500 Continuous 2200

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19**CHATGUAY-MASSENA__765_7040**

FWD

REV

Sat 10/04/2014 to Sun 10/26/2014 **UPDATED** **by HQ** **10/25/2014**

(Import) (Export)

1200 Continuous 2200

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY____765_345_BK 2

FWD

Sat 10/04/2014 to Sun 10/26/2014 **UPDATED** **by HQ** **10/25/2014**

(Import)

1200 Continuous 2200

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765 MSU1						FWD	
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2014</u>	(Import)	
1200	Continuous	2200				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
MASSENA -MARCY 765 MSU1						FWD	
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2014</u>	(Import)	
1200	Continuous	2200				MOSES SOUTH	675 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
<hr/>							
MASSENA -MARCY 765 MSU1						FWD	REV
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2014</u>	(Import)	(Export)
1200	Continuous	2200				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<hr/>							
CHAT_DC_GC1						FWD	
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2014</u>	(Import)	
1219	Continuous	2200				MOSES SOUTH	2150 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2600 MW
<hr/>							
CHAT_DC_GC1							REV
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2014</u>		(Export)
1219	Continuous	2200				SCH - HQ - NY	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<hr/>							
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sat 10/04/2014	to	Sun 10/26/2014				(Import)	
1219		2200				MOSES SOUTH	2000 MW
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
<hr/>							
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Sat 10/04/2014	to	Sun 10/26/2014				(Import)	(Export)
1219		2200				SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-ROTTRDAM_230_E205W

Mon 10/06/2014 to Fri 10/24/2014

0730 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK -NIAGARA_345_PA301

Fri 10/10/2014 to Fri 10/24/2014

0700 Continuous 1800

Work scheduled by: NYPA

UPDATED

by NYISO 10/09/2014

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1200 MW 1100 MW

700 MW 800 MW

1900 MW 1900 MW

SCH-IMO-NYISO_LIMIT_700

Sat 10/11/2014 to Fri 10/24/2014

0800 Continuous 1800

Work scheduled by: NYPA

UPDATED

by NYISO 10/09/2014

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1000 MW

900 MW

1900 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 10/20/2014 to Sat 10/25/2014

0001 Continuous 2030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4000 MW

1100 MW

5100 MW

EGRDNCTY_345_138_BK 1

Mon 10/20/2014 to Sun 11/09/2014

0100 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1250 MW

250 MW

1500 MW

EGRDNCTY_345_138_BK 2

Mon 10/20/2014 to Sun 11/09/2014

0100 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1250 MW

250 MW

1500 MW

SPRNBK -EGRDNCTR_345_Y49

Mon 10/20/2014 to Sun 11/09/2014

0100 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

775 MW

725 MW

1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
FROST_BR-LONG_MTN_345_352							
Mon 10/20/2014	to	Fri 10/24/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/24/2014</u>		
0600	Continuous	1637				1150 MW	1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200							REV
Mon 10/20/2014	to	Fri 10/24/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/24/2014</u>		(Export)
0600	Continuous	1642				1400 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1600 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0							REV
Mon 10/20/2014	to	Fri 10/24/2014	<u>UPDATED</u>	<u>by IESO</u>	<u>10/25/2014</u>		(Export)
0600	Continuous	2033				0 MW	
Work scheduled by: IESO						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	40 MW
GILBOA_-LEEDS_345_GL3						FWD	
Mon 10/20/2014	to	Fri 10/24/2014	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/09/2014</u>	(Import)	
0700	Continuous	1530				2200 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW
						TTC with All Lines In Service	2975 MW
LEEDS_345_LEEDS SVC						FWD	
Fri 10/24/2014	to	Tue 10/28/2014	<u>FORCED</u>	<u>by NGRID</u>	<u>10/28/2014</u>	(Import)	
0453	Continuous	1245				2950 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	25 MW
						TTC with All Lines In Service	2975 MW
COOPERS_-ROCKTVRN_345_CRT-42						FWD	
Fri 10/24/2014	to	Mon 10/27/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/24/2014</u>	(Import)	
2200	Continuous	0700				2720 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Sat 10/25/2014	to	Sun 11/30/2014	<u>UPDATED</u>	<u>by NE</u>	<u>10/26/2014</u>	(Import)	(Export)
1709	Continuous	1600				0 MW	0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Sat 10/25/2014 to Sat 10/25/2014
2000 Continuous 2030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014
0001 Continuous 2000

Work scheduled by: ConEd

UPDATED by ISONE 10/28/2014

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014
0001 Continuous 2000

Work scheduled by: ConEd

UPDATED by ISONE 10/28/2014

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CHAT_DC_GC1

Mon 10/27/2014 to Mon 10/27/2014
0031 Continuous 1823

Work scheduled by: HQ

FORCED by HQ 10/28/2014

FWD
(Import)
MOSES SOUTH **2150 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2600 MW

CHAT_DC_GC1

Mon 10/27/2014 to Mon 10/27/2014
0031 Continuous 1823

Work scheduled by: HQ

FORCED by HQ 10/28/2014

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/27/2014 to Mon 10/27/2014
0031 1823

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/27/2014 to Mon 10/27/2014
0031 1823

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday, April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Mon 10/27/2014 to Mon 10/27/2014 **CANCELLED** by Gen 10/27/2014
0900 Continuous 1600

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ_LIMIT_0

Mon 10/27/2014 to Mon 10/27/2014 **FORCED** by HQ 10/28/2014
1800 Continuous 1823

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **0 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1000 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 10/28/2014 to Thu 10/30/2014
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

COLTON-FLATROCK_115_2-CF

Tue 10/28/2014 to Tue 10/28/2014
0900 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 40 MW**
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-NYISO-NE_LIMIT_200

Wed 10/29/2014 to Thu 10/30/2014 **UPDATED** by ISONE 10/28/2014
0001 Continuous 1559

Work scheduled by: ConEd

REV
(Export)
SCH - NE - NY **400 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1600 MW

MARCY-EDIC_345_U01-7

Wed 10/29/2014 to Wed 10/29/2014
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE_345_31

Wed 10/29/2014 to Wed 10/29/2014 **UPDATED** by NYSEG 10/29/2014
0800 Continuous 1647

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2400 MW 2700 MW**
Impacts Total Transfer Capability 50 MW 0 MW
TTC with All Lines In Service 2450 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Thu 10/30/2014 to Thu 10/30/2014
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SCH-NYISO-NE_LIMIT_400

Thu 10/30/2014 to Fri 10/31/2014
1600 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 10/28/2014

REV
(Export)
SCH - NE - NY 600 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1600 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 11/01/2014 to Sat 11/01/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA__765_7040

Sat 11/01/2014 to Sat 11/01/2014
1900 Continuous 2359

Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

BECK____-NIAGARA_345_PA302

Sun 11/02/2014 to Fri 12/05/2014
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by IESO 10/29/2014

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 11/02/2014 to Sun 11/02/2014
0900 Continuous 1100

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC 2870 MW
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 11/03/2014 to Tue 11/04/2014
0630 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -ELBRIDGE_345_17-EO

FWD

Mon 11/03/2014 to Tue 11/04/2014

(Import)

0630 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

FRASER__ -GILBOA__ 345_GF5-35

FWD

Mon 11/03/2014 to Fri 11/07/2014

(Import)

0700 Continuous 1530

UPDATED**by NYPA****10/27/2014**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__ -ADIRNDCK_230_MA1

FWD

Mon 11/03/2014 to Fri 11/07/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C_-WATRCURE_345_30

FWD

REV

Mon 11/03/2014 to Wed 11/26/2014

(Import) (Export)

0700 Continuous 1630

UPDATED**by NYSEG****10/27/2014**

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

OSWEGO_COMPLEX_AVR_O/S

FWD

Mon 11/03/2014 to Mon 11/03/2014

(Import)

0900 Continuous 1600

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 11/04/2014 to Tue 11/04/2014

(Import)

2330 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

COOPERS_-MIDDLETP_345_CMT-34

FWD

Wed 11/05/2014 to Wed 11/05/2014

(Import)

0800 Continuous 1600

UPDATED**by CHGE****10/21/2014**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1-RD						FWD	REV
Thu 11/06/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/28/2014</u>	(Import)	(Export)
0700	Continuous	1200				95 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
DENNISON-ROSEMNTB_115_2-RD						FWD	REV
Thu 11/06/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/28/2014</u>	(Import)	(Export)
1200	Continuous	1700				95 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
ADIRNDCK-PORTER___230_12-AP						FWD	
Sat 11/08/2014	to	Sat 11/08/2014				(Import)	
0800	Daily	1200				2100 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014				(Import)	(Export)
1200	Continuous	1530				195 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	4 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
TAYLORVL-LOWVILLE_115_5-TL						FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014				(Import)	(Export)
1200	Continuous	1530				195 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	4 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
LIND_CG_-LNDVFT___345_V-3022						FWD	REV
Sun 11/09/2014	to	Fri 11/14/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/21/2014</u>	(Import)	(Export)
1400	Continuous	2000				0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
MOSES___-ADIRNDCK_230_MAL						FWD	
Mon 11/10/2014	to	Fri 11/14/2014				(Import)	
0700	Continuous	1530				2000 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 11/10/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY___-N.SCTLND_345_18

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

UPDATEDby NGRID 09/05/2014

0730 Daily(No Weekends) 1500

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

UPDATEDby NGRID 09/05/2014

0730 Daily(No Weekends) 1500

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NGrid

HURLYAVE-ROSETON___345_303

FWD

Mon 11/10/2014 to Fri 11/14/2014

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

W49TH_ST_345KV_6

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ILCTLMT_115KV_ALCOA_R8105_TIE_B

FWD

REV

Tue 11/11/2014 to Wed 11/12/2014

(Import) (Export)

0800 Continuous 1600

SCH - HQ_CEDARS

100 MW**60 MW**

Impacts Total Transfer Capability 99 MW

40 MW

TTC with All Lines In Service 199 MW

100 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

FWD

Wed 11/12/2014 to Wed 11/12/2014

UPDATEDby CE10/22/2014

(Import)

0001 Continuous 2000

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Thu 11/13/2014 to Tue 11/18/2014

UPDATEDby CONED10/21/2014

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Thu 11/13/2014 to Thu 11/13/2014

(Import)

2100 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Thu 11/13/2014 to Thu 11/13/2014

(Import)

2100 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W78

FWD

Mon 11/17/2014 to Thu 11/20/2014

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 11/17/2014 to Thu 11/20/2014

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

Mon 11/17/2014 to Thu 11/20/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

BERKSHIR-ALPS___345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

UPDATEDby NGRID 09/09/2014

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NE - NY

1200 MW 1000 MW

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS___345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

UPDATEDby NGRID 09/09/2014

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

N.SCTLND-ALPS___345_2-AN

FWD

REV

Fri 11/21/2014 to Sun 11/23/2014

UPDATEDby NGRID 09/30/2014

(Import) (Export)

0600 Continuous 1800

SCH - NE - NY

750 MW 1550 MW

Impacts Total Transfer Capability 650 MW 50 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS___345_2-AN

FWD

REV

Fri 11/21/2014 to Sun 11/23/2014

UPDATEDby NGRID 09/30/2014

(Import) (Export)

0600 Continuous 1800

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

LINDEN___-GOETHALS_230_A2253

FWD

REV

Sat 11/22/2014 to Sat 11/22/2014

UPDATEDby CONED 10/24/2014

(Import) (Export)

0100 Continuous 2300

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: ConEd

EDIC___-N.SCTLND_345_14-EN

FWD

Sat 11/22/2014 to Sat 11/22/2014

(Import)

0700 Daily 1200

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Sun 11/23/2014 to Wed 11/26/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
 (Import) (Export)

SCH - PJ - NY **2450 MW 2600 MW**
 Impacts Total Transfer Capability 0 MW 100 MW
 TTC with All Lines In Service 2450 MW 2700 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 11/24/2014 to Wed 11/26/2014

0500 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)

CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Mon 11/24/2014 to Wed 11/26/2014

0500 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)

CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS_345_94-LN

Mon 11/24/2014 to Wed 11/26/2014

0500 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014

0500 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)

SCH - HQ - NY **1150 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/01/2014 to Fri 12/05/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

HOMER C_-WATRCURE_345_30

Mon 12/01/2014 to Fri 12/05/2014

0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)

SCH - PJ - NY **2450 MW 2500 MW**
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 2450 MW 2700 MW

UPDATED by NYSEG 10/27/2014

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/08/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HISHELDN-STONCREK_230_81

FWD

Mon 12/08/2014 to Sun 12/14/2014

(Import)

0700 Daily 1500

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

MARCY___345_STATCOM SVC

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

WETHSRFD-MEYER___230_85/87

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

ATHENS___-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17-EO

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_45

FWD

Mon 01/05/2015 to Tue 01/06/2015 **UPDATED** **by CONED** **08/27/2014**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Mon 01/05/2015 to Fri 01/09/2015 **UPDATED** **by CONED** **08/27/2014**

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday ,April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Fri 01/09/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY **1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday ,April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 02/17/2015 to Wed 02/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 08/26/2014

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2600 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2450 MW 2700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

STLAWRNC-MOSES___230_L34P

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1800 MW 1850 MW**
Impacts Total Transfer Capability 100 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY___345_STATCOM SVC

Tue 02/24/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1900 MW
NIAGARA_-ROCHESTR_345_NR2			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	2850 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 03/09/2015	to	Fri 03/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MARCY____345_STATCOM SVC			FWD	
Mon 03/16/2015	to	Mon 03/16/2015	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 03/16/2015	to	Fri 03/20/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
ROCHESTR-PANNELL____345_RP1			FWD	
Mon 03/16/2015	to	Fri 03/20/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Mon 03/23/2015	to	Fri 03/27/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

UPDATED**by CONED 10/14/2014**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

CLAY__-EDIC__345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY__-COOPERS__345_UC2-41

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311				FWD	
Mon 04/06/2015	to	Fri 04/24/2015		(Import)	
0800	Continuous	1600	UPNY CONED	4400 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	5100 MW	
CLAY_-EDIC_345_2-15				FWD	
Wed 04/08/2015	to	Thu 04/09/2015		(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	5250 MW	
PANNELL_-CLAY_345_PC1				FWD	
Mon 04/13/2015	to	Tue 04/14/2015		(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW	
			TTC with All Lines In Service	2250 MW	
NRTH1385-NOR HBR_138_601				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MA1

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES_-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES_-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER____230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES_-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19**HURLYAVE-ROSETON__345_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA__345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	2600 MW

MARCY__765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	2600 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD (Import)
CENTRAL EAST - VC	2315 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	675 MW		
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1925 MW		
					TTC with All Lines In Service	2600 MW			
MASSENA_-MARCY_765_MSU1						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW	
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW	0 MW	
					TTC with All Lines In Service	1500 MW	1000 MW		
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV		
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW	330 MW	
					TTC with All Lines In Service	330 MW	330 MW		
GILBOA_-LEEDS_345_GL3						FWD			
Mon 10/05/2015	to	Fri 10/09/2015				(Import)			
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW		
					TTC with All Lines In Service	2975 MW			
MALONE_-WILLIS_115_1-MW							REV		
Tue 10/06/2015	to	Tue 10/06/2015				(Export)			
0800	Continuous	1530				SCH - HQ_CEDARS	40 MW		
Work scheduled by: NYPA			ARR: 20&38			Impacts Total Transfer Capability	0 MW		
					TTC with All Lines In Service	40 MW			
LEEDS_-HURLYAVE_345_301						FWD			
Mon 10/12/2015	to	Fri 10/30/2015				(Import)			
0800	Continuous	1600				UPNY CONED	4100 MW		
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW		
					TTC with All Lines In Service	5100 MW			
GILBOA_-N.SCTLND_345_GNS1						FWD			
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)			
0700	Continuous	1600				CENTRAL EAST - VC	2520 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW		
					TTC with All Lines In Service	2975 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, October 29, 2014 to Friday , April 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1200 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAI

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAI

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW