

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-PJM\_LIMIT\_1000**

REV

Sun 06/29/2014 to Fri 10/31/2014 **EXTENDED** **by NYISO** **08/07/2014**

(Export)

2000 Continuous 2359

Work scheduled by: NYISO

SCH - PJ - NY

**1300 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

**CHAT\_DC\_GC2**

FWD

Wed 09/03/2014 to Thu 11/27/2014 **EXTENDED** **by HQ** **10/23/2014**

(Import)

0700 Continuous 1700

Work scheduled by: HQ

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

**CHAT\_DC\_GC2**

REV

Wed 09/03/2014 to Thu 11/27/2014 **EXTENDED** **by HQ** **10/23/2014**

(Export)

0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

**SCH-HQ-NYISO\_LIMIT\_1350**

FWD

Wed 10/01/2014 to Sun 10/26/2014 **EXTENDED** **by HQ** **10/23/2014**

(Import)

0001 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**MARCY\_\_\_\_765\_345\_BK 1**

FWD

Sat 10/04/2014 to Sun 10/26/2014 **UPDATED** **by HQ** **10/23/2014**

(Import)

0500 Continuous 2200

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2600 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Sat 10/04/2014 to Sun 10/26/2014 **UPDATED** **by HQ** **10/23/2014**

(Import) (Export)

1200 Continuous 2200

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_\_765\_345\_BK 2**

FWD

Sat 10/04/2014 to Sun 10/26/2014 **UPDATED** **by HQ** **10/23/2014**

(Import)

1200 Continuous 2200

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765 MSU1</b>						FWD					
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)					
1200	Continuous	2200				CENTRAL EAST - VC	<b>2315 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW				
						TTC with All Lines In Service	2975 MW				
<b>MASSENA -MARCY 765 MSU1</b>						FWD					
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)					
1200	Continuous	2200				MOSES SOUTH	<b>675 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW				
						TTC with All Lines In Service	2600 MW				
<b>MASSENA -MARCY 765 MSU1</b>						FWD	REV				
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)	(Export)				
1200	Continuous	2200				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW			
						TTC with All Lines In Service	1500 MW	1000 MW			
<b>CHAT_DC_GC1</b>						FWD					
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)					
1219	Continuous	2200				MOSES SOUTH	<b>2150 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	450 MW				
						TTC with All Lines In Service	2600 MW				
<b>CHAT_DC_GC1</b>							REV				
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>		(Export)				
1219	Continuous	2200				SCH - HQ - NY	<b>500 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW				
						TTC with All Lines In Service	1000 MW				
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD					
Sat 10/04/2014	to	Sun 10/26/2014				(Import)					
1219		2200				MOSES SOUTH	<b>2000 MW</b>				
Work scheduled by:						Impacts Total Transfer Capability	600 MW				
						TTC with All Lines In Service	2600 MW				
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV				
Sat 10/04/2014	to	Sun 10/26/2014				(Import)	(Export)				
1219		2200				SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	130 MW	1000 MW			
						TTC with All Lines In Service	1500 MW	1000 MW			

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

Mon 10/06/2014 to Mon 10/20/2014  
0700 Continuous 0559

**EXTENDED by HQ 10/08/2014**

Work scheduled by: HQ

REV  
(Export)  
**0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

**BEAR SWP-ROTTDAM\_230\_E205W**

Mon 10/06/2014 to Fri 10/24/2014  
0730 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**BECK\_\_\_\_-NIAGARA\_345\_PA301**

Fri 10/10/2014 to Fri 10/24/2014  
0700 Continuous 1800

**UPDATED by NYISO 10/09/2014**

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**SCH-IMO-NYISO\_LIMIT\_700**

Sat 10/11/2014 to Fri 10/24/2014  
0800 Continuous 1800

**UPDATED by NYISO 10/09/2014**

Work scheduled by: NYPA

FWD  
(Import)  
**1000 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1900 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Tue 10/14/2014 to Sat 10/18/2014  
1308 Continuous 2011

**FORCED by PJM 10/19/2014**

Work scheduled by: PJM

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Tue 10/14/2014 to Sat 10/18/2014  
1308 Continuous 2011

**FORCED by PJM 10/19/2014**

Work scheduled by: PJM

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 10/17/2014 to Sat 10/18/2014  
0001 Continuous 1759

**EXTENDED by CONED 10/18/2014**

Work scheduled by: ConEd

FWD  
(Import)  
**4350 MW**  
UPNY CONED  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Fri 10/17/2014 to Mon 10/20/2014 UPDATED by NYISO 10/18/2014

(Import)

2200 Continuous 0700

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Sat 10/18/2014 to Sat 10/18/2014 CANCELLED by ConEd 10/18/2014

(Import)

0001 Continuous 1530

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**LEEDS\_-PLSNTVLY\_345\_92**

FWD

Sat 10/18/2014 to Sun 10/19/2014 UPDATED by CONED 10/15/2014

(Import)

0800 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**PLSNTVLY\_345KV\_RNS5**

FWD

Sat 10/18/2014 to Sun 10/19/2014 UPDATED by CONED 10/15/2014

(Import)

0800 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Mon 10/20/2014 to Mon 10/20/2014

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 10/20/2014 to Thu 10/23/2014 EXTENDED by CONED 10/23/2014

(Import)

0001 Continuous 2300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 10/20/2014 to Sat 10/25/2014

(Import)

0001 Continuous 2030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_BK 1**

Mon 10/20/2014 to Sun 11/09/2014  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_BK 2**

Mon 10/20/2014 to Sun 11/09/2014  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**SPRNBK -EGRDNCTR\_345\_Y49**

Mon 10/20/2014 to Sun 11/09/2014  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Mon 10/20/2014 to Sat 10/25/2014  
0600 Continuous 1800

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**SCH-NYISO-NE\_LIMIT\_1200**

Mon 10/20/2014 to Sat 10/25/2014  
0600 Continuous 1800

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1600 MW

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

Mon 10/20/2014 to Sun 10/26/2014  
0600 Continuous 1700

Work scheduled by: IESO

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

**GILBOA -LEEDS 345\_GL3**

Mon 10/20/2014 to Fri 10/24/2014  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 10/09/2014**

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Fri 10/24/2014 to Mon 10/27/2014

2200 Continuous 0700

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 10/25/2014 to Sat 10/25/2014

2000 Continuous 2030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Sun 10/26/2014 to Thu 11/20/2014

2200 Continuous 1700

Work scheduled by: HQ

EXTENDEDby HQ10/23/2014

FWD

(Import)

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 10/27/2014 to Sat 11/15/2014

0001 Continuous 2000

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NE - NY

500 MW

1300 MW

Impacts Total Transfer Capability 900 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 10/27/2014 to Sat 11/15/2014

0001 Continuous 2000

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NPX\_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Mon 10/27/2014 to Mon 10/27/2014

0900 Continuous 1600

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3-BT

Tue 10/28/2014 to Thu 10/30/2014

0700 Continuous 1700

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

ARR: 38

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COLTON__-FLATROCK_115_2-CF				FWD	REV
Tue 10/28/2014 to Tue 10/28/2014				(Import)	(Export)
0900	Daily(No Weekends)	1600		SCH - HQ_CEDARS	100 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
MARCY__-EDIC_345_UE1-7				FWD	
Wed 10/29/2014 to Wed 10/29/2014				(Import)	
0700	Continuous	1700		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
ARR: 16				TTC with All Lines In Service	5250 MW
DENNISON-ROSEMNTA_115_1-RD				FWD	REV
Thu 10/30/2014 to Tue 11/04/2014				(Import)	(Export)
0700	Continuous	1200		SCH - HQ_CEDARS	95 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	95 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTB_115_2-RD				FWD	REV
Thu 10/30/2014 to Tue 11/04/2014				(Import)	(Export)
1200	Continuous	1700		SCH - HQ_CEDARS	95 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	95 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BECK__-NIAGARA_230_PA27				FWD	REV
Fri 10/31/2014 to Sat 11/01/2014				(Import)	(Export)
0900	Continuous	1630	<u>CANCELLED by NYPA 10/23/2014</u>	SCH - OH - NY	1900 MW 1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	1900 MW 1900 MW
PLSNTVLE-DUNWODIE_345_W89				FWD	
Sat 11/01/2014 to Sat 11/01/2014				(Import)	
0001	Continuous	0030		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
BECK__-NIAGARA_345_PA302				FWD	REV
Sun 11/02/2014 to Fri 12/05/2014				(Import)	(Export)
0700	Continuous	1700	<u>UPDATED by PA 09/19/2014</u>	SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 800 MW
				TTC with All Lines In Service	1900 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Mon 11/03/2014 to Tue 11/04/2014

(Import)

0630 Continuous 1600

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

FWD

Mon 11/03/2014 to Tue 11/04/2014

(Import)

0630 Continuous 1600

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

FWD

Mon 11/03/2014 to Fri 11/07/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 11/03/2014 to Fri 11/07/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**HOMER C\_-WATRCURE\_345\_30**

FWD

REV

Mon 11/03/2014 to Fri 11/07/2014

(Import) (Export)

0700 Continuous 1630

SCH - PJ - NY

**2450 MW 2500 MW**

Impacts Total Transfer Capability 0 MW

200 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2450 MW 2700 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Tue 11/04/2014 to Tue 11/04/2014

(Import)

2330 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Wed 11/05/2014 to Wed 11/05/2014

(Import)

0800 Continuous 1600

**UPDATED****by CHGE****10/21/2014**

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

Work scheduled by: CHGE

TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER\_\_\_230\_12-AP

Sat 11/08/2014 to Sat 11/08/2014  
0800 Daily 1200

Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## LIND\_CG\_-LNDVFT\_\_\_345\_V-3022

Sun 11/09/2014 to Fri 11/14/2014  
1400 Continuous 2000

Work scheduled by: PJM

UPDATED by NYISO 05/21/2014

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAl

Mon 11/10/2014 to Fri 11/14/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 11/10/2014 to Fri 11/14/2014  
0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2500 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2450 MW 2700 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 11/10/2014 to Fri 12/12/2014  
0700 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Mon 11/10/2014 to Mon 11/10/2014  
0730 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPDATED by NGRID 09/05/2014

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Mon 11/10/2014 to Mon 11/10/2014  
0730 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPDATED by NGRID 09/05/2014

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 11/10/2014 to Fri 11/14/2014

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 11/11/2014 to Tue 11/11/2014

(Import)

0001 Continuous 0200

**CANCELLED by ConEd 10/22/2014**

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Tue 11/11/2014 to Tue 11/11/2014

(Import)

0001 Continuous 0200

**CANCELLED by ConEd 10/22/2014**

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Wed 11/12/2014 to Wed 11/12/2014

(Import)

0001 Continuous 2000

**UPDATED by CE 10/22/2014**

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 11/12/2014 to Thu 11/13/2014

(Import)

1700 Continuous 1900

**CANCELLED by ConEd 10/22/2014**

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_8</b>					FWD	
Wed 11/12/2014	to	Thu 11/13/2014	<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/22/2014</b>	(Import)
1700	Continuous	1900				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	REV
Thu 11/13/2014	to	Tue 11/18/2014	<b>UPDATED</b>	<b>by CONED</b>	<b>10/21/2014</b>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2450 MW 2600 MW</b>
					Impacts Total Transfer Capability	0 MW 100 MW
					TTC with All Lines In Service	2450 MW 2700 MW
<b>W49TH_ST_345KV_6</b>					FWD	
Thu 11/13/2014	to	Thu 11/13/2014				(Import)
2100	Continuous	2300				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Thu 11/13/2014	to	Thu 11/13/2014				(Import)
2100	Continuous	2300				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>EASTVIEW-SPRNBK__345_W78</b>					FWD	
Mon 11/17/2014	to	Thu 11/20/2014				(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD	
Mon 11/17/2014	to	Thu 11/20/2014				(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
<b>SPRNBK__345KV_RNS3</b>					FWD	
Mon 11/17/2014	to	Thu 11/20/2014				(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/17/2014 to Fri 11/21/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 11/17/2014 to Fri 11/21/2014  
0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2500 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2450 MW 2700 MW

## BERKSHIR-ALPS\_\_\_345\_393

Mon 11/17/2014 to Mon 11/17/2014 UPDATED by NGRID 09/09/2014  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **1200 MW 1000 MW**  
Impacts Total Transfer Capability 200 MW 600 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_345\_393

Mon 11/17/2014 to Mon 11/17/2014 UPDATED by NGRID 09/09/2014  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## N.SCTLND-ALPS\_\_\_345\_2-AN

Fri 11/21/2014 to Sun 11/23/2014 UPDATED by NGRID 09/30/2014  
0600 Continuous 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **750 MW 1550 MW**  
Impacts Total Transfer Capability 650 MW 50 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## N.SCTLND-ALPS\_\_\_345\_2-AN

Fri 11/21/2014 to Sun 11/23/2014 UPDATED by NGRID 09/30/2014  
0600 Continuous 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## LINDEN\_-GOETHALS\_230\_A2253

Sat 11/22/2014 to Sat 11/22/2014 UPDATED by CE 10/21/2014  
0100 Continuous 2300

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2600 MW**  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 2450 MW 2700 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC\_\_\_\_-N.SCTLND\_345\_14-EN**

Sat 11/22/2014 to Sat 11/22/2014  
 0700 Daily 1200

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2240 MW**  
 Impacts Total Transfer Capability 735 MW  
 TTC with All Lines In Service 2975 MW

**HUDSONP\_-FARRAGUT\_345\_C3403**

Sun 11/23/2014 to Wed 11/26/2014  
 0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2450 MW 2600 MW**  
 Impacts Total Transfer Capability 0 MW 100 MW  
 TTC with All Lines In Service 2450 MW 2700 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS1**

Mon 11/24/2014 to Wed 11/26/2014  
 0500 Continuous 1800

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_-N.SCTLND\_345\_18**

Mon 11/24/2014 to Wed 11/26/2014  
 0500 Continuous 1800

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**N.SCTLND-LEEDS\_\_\_\_345\_94-LN**

Mon 11/24/2014 to Wed 11/26/2014  
 0500 Continuous 1800

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Mon 11/24/2014 to Wed 11/26/2014  
 0500 Continuous 1800

Work scheduled by: NGrid

FWD  
 (Import)  
 SCH - HQ - NY **1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

**HOMER C\_-WATRCURE\_345\_30**

Mon 11/24/2014 to Wed 11/26/2014  
 0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2450 MW 2500 MW**  
 Impacts Total Transfer Capability 0 MW 200 MW  
 TTC with All Lines In Service 2450 MW 2700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/01/2014 to Fri 12/05/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 12/01/2014 to Fri 12/05/2014  
0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2450 MW 2500 MW  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2450 MW 2700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/08/2014 to Fri 12/12/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## MARCY\_\_\_345\_STATCOM SVC

Tue 12/09/2014 to Wed 12/10/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ATHENS\_\_\_-PLSNTVLY\_345\_91

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS4

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/15/2014 to Fri 12/19/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Tue 12/16/2014 to Wed 12/17/2014  
0600 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

Tue 12/16/2014 to Wed 12/17/2014  
0600 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_45**

Mon 01/05/2015 to Tue 01/06/2015  
0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Mon 01/05/2015 to Fri 01/09/2015  
0001 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**E13THSTA-FARRAGUT\_345\_45**

Fri 01/09/2015 to Fri 01/09/2015  
1830 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK 1**

Mon 01/12/2015 to Sat 01/17/2015  
0000 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 01/12/2015 to Wed 01/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

**ATHENS\_-PLSNTVLY\_345\_91**

Tue 01/13/2015 to Fri 01/16/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### NIAGARA\_KINTIGH\_345\_NSI-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

### PLSNTVLY\_345KV\_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES\_ADIRNDCK\_230\_MAI

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

### PLSNTVLY\_345KV\_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES\_ADIRNDCK\_230\_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

### MOSES\_ADIRNDCK\_230\_MAI

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FROST\_BR-LONG\_MTN\_345\_352

Wed 02/04/2015 to Wed 02/04/2015  
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 02/09/2015 to Fri 02/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

### ADIRNDCK-CHASLAKE\_230\_13

Tue 02/17/2015 to Wed 02/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	2600 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Tue 02/17/2015 to Wed 02/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Thu 02/19/2015 to Fri 02/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

### HUDSONP\_-FARRAGUT\_345\_C3403

Mon 02/23/2015 to Wed 03/04/2015 **UPDATED by CONED 08/26/2014**  
0200 Continuous 2359

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

### KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	2850 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES 230_L34P</b>			FWD	REV
Mon 02/23/2015	to	Tue 02/24/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1800 MW 1850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW 50 MW
			TTC with All Lines In Service	1900 MW 1900 MW
<b>MOSES -ADIRNDCK 230_MA2</b>			FWD	
Mon 02/23/2015	to	Fri 02/27/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>MARCY 345_STATCOM SVC</b>			FWD	
Tue 02/24/2015	to	Fri 02/27/2015	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
<b>STLAWRNC-MOSES 230_L33P</b>			FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1800 MW 1850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW 50 MW
			TTC with All Lines In Service	1900 MW 1900 MW
<b>NIAGARA -ROCHESTR 345_NR2</b>			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	2850 MW
<b>MOSES -ADIRNDCK 230_MA1</b>			FWD	
Mon 03/09/2015	to	Fri 03/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>MARCY 345_STATCOM SVC</b>			FWD	
Mon 03/16/2015	to	Mon 03/16/2015	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

**UPDATED****by CONED 10/14/2014**

SCH - PJ - NY

**2450 MW 2600 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16**

Mon 04/06/2015 to Tue 04/07/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**MARCY\_\_\_\_-COOPERS\_\_345\_UC2-41**

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 04/06/2015 to Fri 04/24/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

---

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Wed 04/08/2015 to Thu 04/09/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_PC1**

Mon 04/13/2015 to Tue 04/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**NRTH1385-NOR HBR\_\_138\_601**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Mon 04/20/2015 to Thu 04/30/2015  
 0500 1500

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
 0500 1500

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602**

Mon 04/20/2015 to Thu 04/30/2015  
 0500 Continuous 1500

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
 0500 1500

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
 0500 Continuous 1500

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NRTHPORT\_138\_1385**

Mon 04/20/2015 to Thu 04/30/2015  
 0500 Continuous 1500

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/20/2015 to Fri 04/24/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 550 MW  
 TTC with All Lines In Service 2850 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345\_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**EDIC\_-FRASER\_345\_EF24-40**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_230\_L33P**

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA



**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 05/26/2015 to Fri 05/29/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**STLAWRNC-MOSES\_\_\_230\_L34P**

Tue 05/26/2015 to Fri 05/29/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 06/01/2015 to Tue 06/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**PANNELL\_-CLAY\_\_\_345\_PC2**

Mon 06/01/2015 to Tue 06/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 06/03/2015 to Thu 06/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 08/18/2015 to Tue 08/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER\_\_230\_12-AP

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## MARCY\_\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1750 MW			
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	2600 MW			
MARCY____765_345_BK 2						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1700 MW			
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	900 MW			
						TTC with All Lines In Service	2600 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	675 MW			
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1925 MW			
						TTC with All Lines In Service	2600 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW			
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW			
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW			
						TTC with All Lines In Service	330 MW 330 MW			
GILBOA_-LEEDS____345_GL3						FWD				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)				
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW			
						TTC with All Lines In Service	2975 MW			

# NYISO TRANSFER LIMITATIONS

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MALONE__-WILLIS__115_1-MW</b>				REV	
Tue 10/06/2015	to	Tue 10/06/2015		(Export)	
0800	Continuous	1530			
Work scheduled by: NYPA			ARR: 20&38		
				SCH - HQ_CEDARS	40 MW
				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	40 MW
<b>LEEDS__-HURLYAVE_345_301</b>				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4100 MW
				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
<b>GILBOA__-N.SCTLND_345_GNS1</b>				FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u> <u>by NYISO</u> <u>09/12/2014</u>	(Import)	
0700	Continuous	1600			
Work scheduled by: NYPA				CENTRAL EAST - VC	2520 MW
				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
<b>MARCY__-COOPERS__345_UC2-41</b>				FWD	
Mon 11/02/2015	to	Fri 11/06/2015		(Import)	
0700	Continuous	1530			
Work scheduled by: NYPA				CENTRAL EAST - VC	2500 MW
				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
<b>BERKSHIR-ALPS____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500			
Work scheduled by: NGrid				SCH - NE - NY	1200 MW 1000 MW
				Impacts Total Transfer Capability	200 MW 600 MW
				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500			
Work scheduled by: NGrid				SCH - NPX_1385	100 MW 100 MW
				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>MOSES__-ADIRNDCK_230_MAI</b>				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530			
Work scheduled by: NYPA				MOSES SOUTH	2000 MW
				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 23, 2014 to Saturday ,April 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_\_-ADIRNDCK\_230\_MAl

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES\_\_\_\_-ADIRNDCK\_230\_MAl

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA