

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-PJM\_LIMIT\_1000

Sun 06/29/2014	to	Fri 10/31/2014	<u>EXTENDED</u>	<u>by NYISO</u>	<u>08/07/2014</u>		REV
2000	Continuous	2359				SCH - PJ - NY	(Export)
Work scheduled by: NYISO						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	1400 MW
							2700 MW

## CHAT\_DC\_GC2

Wed 09/03/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>		FWD
0700	Continuous	1700				MOSES SOUTH	(Import)
Work scheduled by: HQ						Impacts Total Transfer Capability	2150 MW
						TTC with All Lines In Service	450 MW
							2600 MW

## CHAT\_DC\_GC2

Wed 09/03/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>		REV
0700	Continuous	1700				SCH - HQ - NY	(Export)
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	500 MW
							1000 MW

## SCH-HQ-NYISO\_LIMIT\_1350

Wed 10/01/2014	to	Sun 10/26/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>		FWD
0001	Continuous	2200				SCH - HQ - NY	(Import)
Work scheduled by: HQ						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	150 MW
							1500 MW

## MARCY\_\_\_\_765\_345\_BK 1

Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>		FWD
0500	Continuous	2200				MOSES SOUTH	(Import)
Work scheduled by: NYPA						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	850 MW
							2600 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>		FWD	REV
1200	Continuous	2200				SCH - HQ - NY	(Import)	(Export)
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
							1500 MW	1000 MW

## MARCY\_\_\_\_765\_345\_BK 2

Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>		FWD
1200	Continuous	2200				MOSES SOUTH	(Import)
Work scheduled by: NYPA						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	900 MW
							2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)				
1200	Continuous	2200				CENTRAL EAST - VC	<b>2315 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)				
1200	Continuous	2200				MOSES SOUTH	<b>675 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW			
						TTC with All Lines In Service	2600 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)	(Export)			
1200	Continuous	2200				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
CHAT_DC_GC1						FWD				
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Import)				
1219	Continuous	2200				MOSES SOUTH	<b>2150 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	450 MW			
						TTC with All Lines In Service	2600 MW			
CHAT_DC_GC1							REV			
Sat 10/04/2014	to	Sun 10/26/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>10/23/2014</u>	(Export)				
1219	Continuous	2200				SCH - HQ - NY	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW			
						TTC with All Lines In Service	1000 MW			
CHAT_DC_GC1 & CHAT_DC_GC2						FWD				
Sat 10/04/2014	to	Sun 10/26/2014				(Import)				
1219		2200				MOSES SOUTH	<b>2000 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	600 MW			
						TTC with All Lines In Service	2600 MW			
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV			
Sat 10/04/2014	to	Sun 10/26/2014				(Import)	(Export)			
1219		2200				SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 10/06/2014 to Mon 10/20/2014  
0700 Continuous 0559

EXTENDED by HQ 10/08/2014

Work scheduled by: HQ

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

0 MW

40 MW

40 MW

## BEAR SWP-ROTTDAM\_230\_E205W

Mon 10/06/2014 to Fri 10/24/2014  
0730 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## BECK\_\_\_\_-NIAGARA\_345\_PA301

Fri 10/10/2014 to Fri 10/24/2014  
0700 Continuous 1800

UPDATED by NYISO 10/09/2014

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV

(Import) (Export)

1200 MW 1100 MW

700 MW 800 MW

1900 MW 1900 MW

## SCH-IMO-NYISO\_LIMIT\_700

Sat 10/11/2014 to Fri 10/24/2014  
0800 Continuous 1800

UPDATED by NYISO 10/09/2014

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1000 MW

900 MW

1900 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Fri 10/17/2014 to Mon 10/20/2014  
2200 Continuous 0700

UPDATED by NYISO 10/18/2014

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2720 MW

255 MW

2975 MW

## LEEDS\_\_\_\_-PLSNTVLY\_345\_92

Sat 10/18/2014 to Sun 10/19/2014  
0800 Continuous 2359

UPDATED by CONED 10/15/2014

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

1300 MW

5100 MW

## PLSNTVLY\_345KV\_RNS5

Sat 10/18/2014 to Sun 10/19/2014  
0800 Continuous 2359

UPDATED by CONED 10/15/2014

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

1300 MW

5100 MW

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 10/20/2014 to Mon 10/20/2014

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS4

FWD

Mon 10/20/2014 to Thu 10/23/2014

(Import)

0001 Continuous 2300

EXTENDED by CONED 10/23/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 10/20/2014 to Sat 10/25/2014

(Import)

0001 Continuous 2030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## EGRDNCTY\_345\_138\_BK 1

FWD

Mon 10/20/2014 to Sun 11/09/2014

(Import)

0100 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## EGRDNCTY\_345\_138\_BK 2

FWD

Mon 10/20/2014 to Sun 11/09/2014

(Import)

0100 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## SPRNBK\_-EGRDNCTR\_345\_Y49

FWD

Mon 10/20/2014 to Sun 11/09/2014

(Import)

0100 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## FROST\_BR-LONG\_MTN\_345\_352

FWD

REV

Mon 10/20/2014 to Fri 10/24/2014

(Import) (Export)

0600 Continuous 1637

UPDATED by ISONE 10/24/2014

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_1200

Mon 10/20/2014 to Fri 10/24/2014 **UPDATED** by ISONE 10/24/2014

0600 Continuous 1642

Work scheduled by: ISONE

SCH - NE - NY  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1600 MW

REV  
 (Export)

1400 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 10/20/2014 to Sun 10/26/2014

0600 Continuous 1700

Work scheduled by: IESO

SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 40 MW

REV  
 (Export)

0 MW

## GILBOA\_-LEEDS\_345\_GL3

Mon 10/20/2014 to Fri 10/24/2014 **UPDATED** by NYPA 10/09/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC 2200 MW  
 Impacts Total Transfer Capability 775 MW  
 TTC with All Lines In Service 2975 MW

## LEEDS\_345\_LEEDS SVC

Fri 10/24/2014 to Wed 10/29/2014 **FORCED** by NGRID 10/24/2014

0453 Continuous 1600

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC 2950 MW  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Fri 10/24/2014 to Mon 10/27/2014 **UPDATED** by NYISO 10/24/2014

2200 Continuous 0700

Work scheduled by: NYISO

FWD  
 (Import)  
 CENTRAL EAST - VC 2720 MW  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 10/25/2014 to Sat 10/25/2014

2000 Continuous 2030

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED 4000 MW  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 10/27/2014 to Sat 11/15/2014

0001 Continuous 2000

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - NE - NY 500 MW 1300 MW  
 Impacts Total Transfer Capability 900 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LONG_MTN-PLSNTVLY_345_398</b>				FWD	REV
Mon 10/27/2014	to	Sat 11/15/2014		(Import)	(Export)
0001	Continuous	2000		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>OSWEGO_COMPLEX_AVR_O/S</b>				FWD	
Mon 10/27/2014	to	Mon 10/27/2014		(Import)	
0900	Continuous	1600		CENTRAL EAST - VC	<b>2870 MW</b>
Work scheduled by: Gen				Impacts Total Transfer Capability	105 MW
				TTC with All Lines In Service	2975 MW
<b>BROWNFLS-TAYLORVL_115_3-BT</b>				FWD	REV
Tue 10/28/2014	to	Thu 10/30/2014		(Import)	(Export)
0700	Continuous	1700		SCH - HQ_CEDARS	<b>70 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW
ARR: 38				TTC with All Lines In Service	190 MW
<b>COLTON__-FLATROCK_115_2-CF</b>				FWD	REV
Tue 10/28/2014	to	Tue 10/28/2014		(Import)	(Export)
0900	Daily(No Weekends)	1600		SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	90 MW
ARR: 38				TTC with All Lines In Service	190 MW
<b>MARCY__-EDIC____345_UE1-7</b>				FWD	
Wed 10/29/2014	to	Wed 10/29/2014		(Import)	
0700	Continuous	1700		OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
ARR: 16				TTC with All Lines In Service	5250 MW
<b>DENNISON-ROSEMNTA_115_1-RD</b>				FWD	REV
Thu 10/30/2014	to	Tue 11/04/2014		(Import)	(Export)
0700	Continuous	1200		SCH - HQ_CEDARS	<b>95 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	95 MW
ARR: 38				TTC with All Lines In Service	190 MW
<b>DENNISON-ROSEMNTB_115_2-RD</b>				FWD	REV
Thu 10/30/2014	to	Tue 11/04/2014		(Import)	(Export)
1200	Continuous	1700		SCH - HQ_CEDARS	<b>95 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	95 MW
ARR: 38				TTC with All Lines In Service	190 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-NIAGARA__230_PA27</b>					FWD	REV
Fri 10/31/2014	to	Sat 11/01/2014	<b>CANCELLED</b>	<b>by NYPA</b>	<b>10/23/2014</b>	(Import) (Export)
0900	Continuous	1630				
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD	
Sat 11/01/2014	to	Sat 11/01/2014				(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
<b>BECK____-NIAGARA__345_PA302</b>					FWD	REV
Sun 11/02/2014	to	Fri 12/05/2014	<b>UPDATED</b>	<b>by PA</b>	<b>09/19/2014</b>	(Import) (Export)
0700	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	<b>1200 MW</b>
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1900 MW
<b>ELBRIDGE-LAFAYTTE_345_17-LE</b>					FWD	
Mon 11/03/2014	to	Tue 11/04/2014				(Import)
0630	Continuous	1600				
Work scheduled by: NGrid					OSWEGO EXPORT	<b>5250 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>OSWEGO__-ELBRIDGE_345_17-EO</b>					FWD	
Mon 11/03/2014	to	Tue 11/04/2014				(Import)
0630	Continuous	1600				
Work scheduled by: NGrid					OSWEGO EXPORT	<b>5250 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>FRASER__-GILBOA__345_GF5-35</b>					FWD	
Mon 11/03/2014	to	Fri 11/07/2014				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2650 MW</b>
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>					FWD	
Mon 11/03/2014	to	Fri 11/07/2014				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	<b>2000 MW</b>
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HOMER C_-WATRCURE_345_30</b>					FWD	REV
Mon 11/03/2014	to	Fri 11/07/2014			(Import)	(Export)
0700	Continuous	1630			SCH - PJ - NY	<b>2450 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2450 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD	
Tue 11/04/2014	to	Tue 11/04/2014			(Import)	
2330	Continuous	2359			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
<b>COOPERS_-MIDDLETP_345_CMT-34</b>					FWD	
Wed 11/05/2014	to	Wed 11/05/2014	<b>UPDATED</b>	<b>by CHGE</b>	(Import)	
0800	Continuous	1600		<b>10/21/2014</b>	CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>ADIRNDCK-PORTER_230_12-AP</b>					FWD	
Sat 11/08/2014	to	Sat 11/08/2014			(Import)	
0800	Daily	1200			MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	2600 MW
<b>LIND_CG_-LNDVFT_345_V-3022</b>					FWD	REV
Sun 11/09/2014	to	Fri 11/14/2014	<b>UPDATED</b>	<b>by NYISO</b>	(Import)	(Export)
1400	Continuous	2000		<b>05/21/2014</b>	SCH - PJM_VFT	<b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
<b>MOSES_-ADIRNDCK_230_MAI</b>					FWD	
Mon 11/10/2014	to	Fri 11/14/2014			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
<b>HOMER C_-WATRCURE_345_30</b>					FWD	REV
Mon 11/10/2014	to	Fri 11/14/2014			(Import)	(Export)
0700	Continuous	1630			SCH - PJ - NY	<b>2450 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2450 MW



# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 11/10/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

0730 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPDATEDby NGRID 09/05/2014

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

0730 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPDATEDby NGRID 09/05/2014

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 11/10/2014 to Fri 11/14/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

Work scheduled by: ConEd

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

Work scheduled by: ConEd

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 11/11/2014 to Tue 11/11/2014

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd 10/22/2014

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_8</b>					FWD	
Tue 11/11/2014	to	Tue 11/11/2014	<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/22/2014</b>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>SPRNBRK_-DUNWODIE_345_W75</b>					FWD	
Wed 11/12/2014	to	Wed 11/12/2014	<b>UPDATED</b>	<b>by CE</b>	<b>10/22/2014</b>	(Import)
0001	Continuous	2000				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_6</b>					FWD	
Wed 11/12/2014	to	Thu 11/13/2014	<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/22/2014</b>	(Import)
1700	Continuous	1900				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Wed 11/12/2014	to	Thu 11/13/2014	<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/22/2014</b>	(Import)
1700	Continuous	1900				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD REV	
Thu 11/13/2014	to	Tue 11/18/2014	<b>UPDATED</b>	<b>by CONED</b>	<b>10/21/2014</b>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2450 MW 2600 MW</b>
					Impacts Total Transfer Capability	0 MW 100 MW
					TTC with All Lines In Service	2450 MW 2700 MW
<b>W49TH_ST_345KV_6</b>					FWD	
Thu 11/13/2014	to	Thu 11/13/2014				(Import)
2100	Continuous	2300				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Thu 11/13/2014	to	Thu 11/13/2014				(Import)
2100	Continuous	2300				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>260 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EASTVIEW-SPRNBK\_\_345\_W78

Mon 11/17/2014 to Thu 11/20/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W85

Mon 11/17/2014 to Thu 11/20/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## SPRNBK\_\_345KV\_RNS3

Mon 11/17/2014 to Thu 11/20/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## MOSES\_\_-ADIRNDCK\_230\_MAL

Mon 11/17/2014 to Fri 11/21/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 11/17/2014 to Fri 11/21/2014

0700 Continuous 1630

Work scheduled by: NYSEG

FWD

REV

(Import) (Export)

SCH - PJ - NY

2450 MW

2500 MW

Impacts Total Transfer Capability 0 MW

200 MW

TTC with All Lines In Service 2450 MW

2700 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/17/2014 to Mon 11/17/2014

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPDATEDby NGRID 09/09/2014

FWD

REV

(Import) (Export)

SCH - NE - NY

1200 MW

1000 MW

Impacts Total Transfer Capability 200 MW

600 MW

TTC with All Lines In Service 1400 MW

1600 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/17/2014 to Mon 11/17/2014

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPDATEDby NGRID 09/09/2014

FWD

REV

(Import) (Export)

SCH - NPX\_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-ALPS_____345_2-AN</b>					FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	(Import)	(Export)
0600	Continuous	1800			<b>750 MW</b>	<b>1550 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1400 MW
<b>N.SCTLND-ALPS_____345_2-AN</b>					FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	(Import)	(Export)
0600	Continuous	1800			<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>LINDEN__-GOETHALS_230_A2253</b>					FWD	REV
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u> <u>10/24/2014</u>	(Import)	(Export)
0100	Continuous	2300			<b>2450 MW</b>	<b>2600 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2450 MW
<b>EDIC____-N.SCTLND_345_14-EN</b>					FWD	
Sat 11/22/2014	to	Sat 11/22/2014			(Import)	
0700	Daily	1200			<b>2240 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
<b>HUDSONP_-FARRAGUT_345_C3403</b>					FWD	REV
Sun 11/23/2014	to	Wed 11/26/2014			(Import)	(Export)
0001	Continuous	2359			<b>2450 MW</b>	<b>2600 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2450 MW
<b>GILBOA__-N.SCTLND_345_GNS1</b>					FWD	
Mon 11/24/2014	to	Wed 11/26/2014			(Import)	
0500	Continuous	1800			<b>2520 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY____-N.SCTLND_345_18</b>					FWD	
Mon 11/24/2014	to	Wed 11/26/2014			(Import)	
0500	Continuous	1800			<b>2090 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-LEEDS\_\_\_\_345\_94-LN

Mon 11/24/2014 to Wed 11/26/2014  
0500 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Mon 11/24/2014 to Wed 11/26/2014  
0500 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 11/24/2014 to Wed 11/26/2014  
0700 Continuous 1630

Work scheduled by: NYSEG

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	<b>2450 MW</b>	<b>2500 MW</b>
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2450 MW	2700 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/01/2014 to Fri 12/05/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 12/01/2014 to Fri 12/05/2014  
0700 Continuous 1630

Work scheduled by: NYSEG

	FWD	REV
(Import)	(Export)	
SCH - PJ - NY	<b>2450 MW</b>	<b>2500 MW</b>
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2450 MW	2700 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/08/2014 to Fri 12/12/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## MARCY\_\_\_\_345\_STATCOM SVC

Tue 12/09/2014 to Wed 12/10/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WETHSRFD-MEYER\_\_\_\_230\_85/87

Tue 12/09/2014 to Tue 12/09/2014  
0800 Continuous 1400  
Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2650 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2850 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS4

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/15/2014 to Fri 12/19/2014  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 12/16/2014 to Wed 12/17/2014  
0600 Continuous 1600  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## OSWEGO\_\_-ELBRIDGE\_345\_17-EO

Tue 12/16/2014 to Wed 12/17/2014  
0600 Continuous 1600  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## E13THSTA-FARRAGUT\_345\_46

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_45**

Mon 01/05/2015 to Tue 01/06/2015 **UPDATED by CONED 08/27/2014**  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Mon 01/05/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**  
0001 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Tue 02/17/2015 to Wed 02/18/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Thu 02/19/2015 to Fri 02/20/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

---

**HUDSONP\_-FARRAGUT\_345\_C3403**

Mon 02/23/2015 to Wed 03/04/2015 **UPDATED by CONED 08/26/2014**  
 0200 Continuous 2359  
 Work scheduled by: PJM

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2450 MW 2600 MW**  
 Impacts Total Transfer Capability 0 MW 100 MW  
 TTC with All Lines In Service 2450 MW 2700 MW

---

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Mon 02/23/2015 to Tue 02/24/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 2850 MW

---

**STLAWRNC-MOSES\_\_\_230\_L34P**

Mon 02/23/2015 to Tue 02/24/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1800 MW 1850 MW**  
 Impacts Total Transfer Capability 100 MW 50 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 02/23/2015 to Fri 02/27/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

---

**MARCY\_\_\_345\_STATCOM SVC**

Tue 02/24/2015 to Fri 02/27/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1800 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1900 MW
NIAGARA -ROCHESTR_345_NR2			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	2850 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 03/09/2015	to	Fri 03/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MARCY____345_STATCOM SVC			FWD	
Mon 03/16/2015	to	Mon 03/16/2015	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 03/16/2015	to	Fri 03/20/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
ROCHESTR-PANNELL____345_RP1			FWD	
Mon 03/16/2015	to	Fri 03/20/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Mon 03/23/2015	to	Fri 03/27/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

### HUDSONP\_-FARRAGUT\_345\_B3402

Wed 04/01/2015 to Fri 04/10/2015 **UPDATED by CONED 10/14/2014**  
0001 Continuous 2359

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2600 MW**  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 2450 MW 2700 MW

### CLAY\_\_-EDIC\_\_345\_1-16

Mon 04/06/2015 to Tue 04/07/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### MARCY\_\_-COOPERS\_\_345\_UC2-41

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROSETON\_-ROCKTVRN\_345\_311

Mon 04/06/2015 to Fri 04/24/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

### CLAY\_-EDIC\_345\_2-15

Wed 04/08/2015 to Thu 04/09/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### PANNELL\_-CLAY\_345\_PC1

Mon 04/13/2015 to Tue 04/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### NRTH1385-NOR HBR\_138\_601

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

### NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

### NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

### NRTH1385-NOR HBR\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_1385**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

---

**LEEDS\_\_345\_LEEDS SVC**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2950 MW</b>
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

---

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SCH-NE-NYISO\_LIMIT\_900**

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**FRASER\_-GILBOA\_345\_GF5-35**

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 05/11/2015 to Fri 05/15/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

Mon 05/11/2015 to Fri 05/15/2015  
0900 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**STLAWRNC-MOSES\_\_\_230\_L33P**

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**STLAWRNC-MOSES\_\_\_230\_L34P**

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**PANNELL\_-CLAY\_\_\_\_345\_PC2**

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**ADIRNDCK-PORTER\_\_\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2				FWD	
Mon 09/07/2015	to	Fri 09/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	2600 MW
HURLYAVE-ROSETON___345_303				FWD	
Mon 09/07/2015	to	Fri 09/25/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
NIAGARA___345_230_BK 4				FWD	REV
Mon 09/07/2015	to	Fri 10/09/2015		(Import)	(Export)
0800	Continuous	1530		SCH - OH - NY	1900 MW 1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 09/14/2015	to	Fri 09/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
Mon 09/14/2015	to	Fri 09/18/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MA1				FWD	
Mon 09/21/2015	to	Fri 09/25/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
COOPERS_-ROCKTVRN_345_CRT-42				FWD	
Mon 09/21/2015	to	Fri 09/25/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>500 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	2600 MW

## MARCY\_\_\_765\_345\_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	2600 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 20**

	FWD (Import)
CENTRAL EAST - VC	<b>2315 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 24, 2014 to Sunday ,April 24, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)
0100	Continuous	1730				675 MW
Work scheduled by: NYPA					ARR: 20	
					MOSES SOUTH	1925 MW
					Impacts Total Transfer Capability	2600 MW
					TTC with All Lines In Service	
MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)
0100	Continuous	1730				475 MW 1000 MW
Work scheduled by: NYPA					ARR: 20	
					SCH - HQ - NY	1025 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)
0530	Continuous	1800				0 MW 0 MW
Work scheduled by: LI						
					SCH - NPX_CSC	330 MW 330 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	
GILBOA_-LEEDS_345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)
0700	Continuous	1600				2200 MW
Work scheduled by: NYPA						
					CENTRAL EAST - VC	775 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
MALONE_-WILLIS_115_1-MW						REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)
0800	Continuous	1530				40 MW
Work scheduled by: NYPA					ARR: 20&38	
					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE						
					UPNY CONED	1000 MW
					Impacts Total Transfer Capability	5100 MW
					TTC with All Lines In Service	
GILBOA_-N.SCTLND_345_GNS1					FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)
0700	Continuous	1600				2520 MW
Work scheduled by: NYPA						
					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_-COOPERS\_\_345\_UC2-41**

Mon 11/02/2015 to Fri 11/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **1200 MW 1000 MW**  
Impacts Total Transfer Capability 200 MW 600 MW  
TTC with All Lines In Service 1400 MW 1600 MW

---

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

Mon 12/07/2015 to Fri 12/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

Mon 12/14/2015 to Fri 12/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW