

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

SCH - PJ - NY

1300 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

Work scheduled by: NYISO

CHAT_DC_GC2

FWD

Wed 09/03/2014 to Fri 12/05/2014 **UPDATED** **by HQ** **11/19/2014**

(Import)

0700 Continuous 1700

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

2600 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 09/03/2014 to Fri 12/05/2014 **UPDATED** **by HQ** **11/19/2014**

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Sat 10/25/2014 to Fri 12/19/2014 **EXT FORCE** **by NE** **11/03/2014**

(Import) (Export)

1709 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

Work scheduled by: ISONE

BECK____-NIAGARA_345_PA302

FWD

REV

Sun 11/02/2014 to Fri 12/05/2014 **UPDATED** **by IESO** **10/29/2014**

(Import) (Export)

0700 Continuous 1700

SCH - OH - NY

1200 MW**1100 MW**

Impacts Total Transfer Capability

700 MW

800 MW

TTC with All Lines In Service

1900 MW

1900 MW

Work scheduled by: NYPA

HOMER_C_-WATRCURE_345_30

FWD

REV

Mon 11/03/2014 to Wed 11/26/2014 **UPDATED** **by NYSEG** **11/14/2014**

(Import) (Export)

0700 Continuous 1630

SCH - PJ - NY

2450 MW**2500 MW**

Impacts Total Transfer Capability

0 MW

200 MW

TTC with All Lines In Service

2450 MW

2700 MW

Work scheduled by: NYSEG

LIND_CG_-LNDVFT____345_V-3022

FWD

REV

Sun 11/09/2014 to Mon 11/17/2014 **EXTENDED** **by PJM** **11/14/2014**

(Import) (Export)

1400 Continuous 2000

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 11/10/2014 to Fri 12/12/2014

0700 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Wed 11/12/2014 to Sun 11/16/2014

0354 Continuous 2221

Work scheduled by: HQ

EXT FORCE by HQ11/13/2014

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1

Wed 11/12/2014 to Mon 11/17/2014

0411 Continuous 1826

Work scheduled by: HQ

EXT FORCE by HQ11/13/2014

FWD

(Import)

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC1

Wed 11/12/2014 to Mon 11/17/2014

0411 Continuous 1826

Work scheduled by: HQ

EXT FORCE by HQ11/13/2014

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/12/2014 to Mon 11/17/2014

0411 1826

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/12/2014 to Mon 11/17/2014

0411 1826

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

1370 MW

0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

HUDSONP_-FARRAGUT_345_B3402

Thu 11/13/2014 to Tue 11/18/2014

0001 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED 11/17/2014

FWD

(Import) (Export)

SCH - PJ - NY

2450 MW

2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-LOWVILLE_115_5-TL						FWD	REV
Thu 11/13/2014	to	Mon 12/08/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/13/2014</u>	(Import)	(Export)
0948	Continuous	1530				195 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	4 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
DENNISON-ROSEMNTA_115_1-RD						FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014		<u>by HQ</u>	<u>11/18/2014</u>	(Import)	(Export)
0700	Continuous	2359				95 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD						FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014				(Import)	(Export)
1200		2359				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	199 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
DENNISON-ROSEMNTB_115_2-RD						FWD	REV
Fri 11/14/2014	to	Wed 11/19/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>11/18/2014</u>	(Import)	(Export)
1200	Continuous	1200				95 MW	100 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
PLSNTVLY-WOOD_ST_345_F30						FWD	
Sun 11/16/2014	to	Sun 11/16/2014				(Import)	
0001	Continuous	0030				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5						FWD	
Sun 11/16/2014	to	Sun 11/16/2014				(Import)	
0001	Continuous	0030				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
MILLWOOD_345KV_18						FWD	
Sun 11/16/2014	to	Sun 11/16/2014				(Import)	
0001	Continuous	1930				4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 11/16/2014 to Sun 11/16/2014

(Import)

1900 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Sun 11/16/2014 to Sun 11/16/2014

(Import)

1900 Continuous 1930

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W78

FWD

Mon 11/17/2014 to Sun 12/21/2014

(Import)

0001 Continuous 2359

UPDATEDby CE11/03/2014

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 11/17/2014 to Sun 12/21/2014

(Import)

0001 Continuous 2359

UPDATEDby CE11/03/2014

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

Mon 11/17/2014 to Sun 12/21/2014

(Import)

0001 Continuous 2359

UPDATEDby CE11/03/2014

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

(Import) (Export)

0800 Daily(No Weekends) 1200

CANCELLEDby NGrid11/17/2014

SCH - NE - NY

1200 MW 1000 MW

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/17/2014	to	Mon 11/17/2014	CANCELLED	by NGrid	11/17/2014	(Import)	(Export)
0800	Daily(No Weekends)	1200				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_800						FWD	
Mon 11/17/2014	to	Mon 11/17/2014	CANCELLED	by NGrid	11/17/2014	(Import)	
0800	Daily(No Weekends)	1200				1000 MW	
Work scheduled by: NGrid					SCH - NE - NY	1000 MW	
					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	1400 MW	
SCH-HQ-NYISO_LIMIT_1450						FWD	
Mon 11/17/2014	to	Tue 11/18/2014	UPDATED	by HQ	11/19/2014	(Import)	
1800	Continuous	2359				1450 MW	
Work scheduled by: HQ					SCH - HQ - NY	1450 MW	
					Impacts Total Transfer Capability	50 MW	
					TTC with All Lines In Service	1500 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_0						FWD	
Tue 11/18/2014	to	Wed 11/19/2014	UPDATED	by HQ	11/18/2014	(Import)	
1200	Continuous	1200				0 MW	
Work scheduled by: HQ					SCH - HQ_CEDARS	199 MW	
					Impacts Total Transfer Capability	199 MW	
					TTC with All Lines In Service	199 MW	
SCH-NYISO-HQ_CEDARS_LIMIT_0							REV
Tue 11/18/2014	to	Wed 11/19/2014	UPDATED	by HQ	11/18/2014		(Export)
1200	Continuous	1200				0 MW	
Work scheduled by: HQ					SCH - HQ_CEDARS	100 MW	
					Impacts Total Transfer Capability	100 MW	
					TTC with All Lines In Service	100 MW	
SCH-HQ-NYISO_LIMIT_1500						FWD	
Wed 11/19/2014	to	Fri 12/05/2014	UPDATED	by HQ	11/19/2014	(Import)	
0001	Continuous	1700				1500 MW	
Work scheduled by: HQ					SCH - HQ - NY	0 MW	
					Impacts Total Transfer Capability	1500 MW	
					TTC with All Lines In Service	1500 MW	
HUDSONTP-W49TH_ST_345_Y56						FWD	
Wed 11/19/2014	to	Wed 11/19/2014	CANCELLED	by ConEd	11/19/2014	(Import)	
0700	Continuous	1100				0 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Thu 11/20/2014 to Thu 11/20/2014

0800 Daily(No Weekends) 1300

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2-AN

Fri 11/21/2014 to Sun 11/23/2014

0600 Continuous 1800

Work scheduled by: NGrid

UPDATEDby NG11/19/2014

FWD

(Import)

REV

(Export)

SCH - NE - NY

750 MW**1550 MW**

Impacts Total Transfer Capability 650 MW 50 MW

TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS____345_2-AN

Fri 11/21/2014 to Sun 11/23/2014

0600 Continuous 1800

Work scheduled by: NGrid

UPDATEDby NG11/19/2014

FWD

(Import)

REV

(Export)

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Fri 11/21/2014 to Sun 11/23/2014

0600 Continuous 1800

Work scheduled by: NGrid

UPDATEDby NG11/19/2014

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 11/21/2014 to Sun 11/23/2014

0600 Continuous 1800

Work scheduled by: NGrid

UPDATEDby NG11/19/2014

REV

(Export)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

EDIC____-N.SCTLND_345_14-EN

Sat 11/22/2014 to Sat 11/22/2014

0700 Daily 1200

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

LINDEN____-GOETHALS_230_A2253

Sat 11/22/2014 to Sat 11/22/2014

0800 Continuous 1500

Work scheduled by: ConEd

UPDATEDby CONED11/20/2014

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2450 MW**2600 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Sun 11/23/2014 to Wed 11/26/2014
0001 Continuous 2359
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

HUDSONTP-W49TH_ST_345_Y56

Sun 11/23/2014 to Sun 11/23/2014
0700 Continuous 1900
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800
Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY_-N.SCTLND_345_18

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800
Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-LEEDS_345_94-LN

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800
Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800
Work scheduled by: NGrid

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

SCH-NYISO-NE_LIMIT_1200

Mon 11/24/2014 to Wed 11/26/2014 **UPDATED by ISONE 11/20/2014**
0600 Continuous 1600
Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C_-WATRCURE_345_30

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014

(Import) (Export)

0700 Continuous 1630

UPDATED by NYSEG 11/14/2014

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

RAMAPO_-LADENTWN_345_W72

FWD

Thu 12/04/2014 to Fri 12/05/2014

(Import)

0001 Continuous 2359

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

W49TH_ST_345KV_6

FWD

Mon 12/08/2014 to Mon 12/08/2014

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 12/08/2014 to Mon 12/08/2014

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/08/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

WETHSRFD-MEYER___230_85/87

FWD

Mon 12/08/2014 to Mon 12/08/2014

(Import)

0800 Continuous 1400

UPDATED by NY 11/20/2014

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Tue 12/09/2014 to Sat 12/13/2014
 0630 Daily 1700

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **1150 MW 1600 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

MARCY 345_STATCOM SVC

Tue 12/09/2014 to Wed 12/10/2014
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

HISHELDN-STONCREK_230_81

Tue 12/09/2014 to Sun 12/14/2014
 0700 Daily 1500

Work scheduled by: NYSEG

UPDATED by NY 11/20/2014

FWD
 (Import)
 DYSINGER EAST **2650 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2850 MW

W49TH_ST_345KV_6

Wed 12/10/2014 to Wed 12/10/2014
 1800 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **260 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 12/10/2014 to Wed 12/10/2014
 1800 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **260 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 660 MW

ATHENS -PLSNTVLY_345_91

Sun 12/14/2014 to Sat 12/27/2014
 0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 11/10/2014

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 12/14/2014 to Sat 12/27/2014
 0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 11/10/2014

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

OSWEGO___-ELBRIDGE_345_17-EO

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBRK_-TREMONT_345_X28

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sun 12/28/2014 to Sun 12/28/2014

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

BERKSHIR-ALPS_____345_393

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1200 MW 1000 MW

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

E13THSTA-FARRAGUT_345_45

Mon 01/05/2015 to Tue 01/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

UPDATED**by CONED 08/27/2014**

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/05/2015 to Fri 01/09/2015

0001 Continuous 1900

Work scheduled by: ConEd

UPDATED**by CONED 08/27/2014**

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 01/09/2015 to Fri 01/09/2015

1830 Continuous 1900

Work scheduled by: ConEd

UPDATED**by CONED 08/27/2014**

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 01/12/2015 to Sat 01/17/2015

0000 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY **1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

W49TH_ST_345KV_6

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-ROTTRDAM_230_E205WSat 02/07/2015 to Sun 02/15/2015 UPDATED by NE 11/20/2014

0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES -ADIRNDCK_230_MA2

Mon 02/09/2015 to Fri 02/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MARCY 345_STATCOM SVC

Mon 02/09/2015 to Fri 02/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

ADIRNDCK-CHASLAKE_230_13

Tue 02/17/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

MOSES -ADIRNDCK_230_MA1

Tue 02/17/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES -ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

HUDSONP -FARRAGUT_345_C3403Mon 02/23/2015 to Wed 03/04/2015 UPDATED by CONED 08/26/2014

0200 Continuous 2359

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_____230_L34P

FWD

REV

Mon 02/23/2015 to Tue 02/24/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_____230_L33P

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MARCY_-EDIC_____345_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**MARCY_-EDIC_____345_UE1-7**

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**CANCELLED by NYISO 11/19/2014**

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015 **CANCELLED by NYISO 11/20/2014**

(Import)

0800 Daily 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 16

TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230 MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

VOLNEY -MARCY 345 19

FWD

Mon 03/09/2015 to Fri 03/13/2015 **CANCELLED by NYISO 11/20/2014**

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345 19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345 19

FWD

Mon 03/09/2015 to Fri 03/13/2015 **CANCELLED by NYISO 11/20/2014**

(Import)

0800 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

VOLNEY -MARCY 345 19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

MARCY 345 STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

UPDATED**by CONED 10/14/2014**

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY____-COOPERS__345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

CLAY____-EDIC____345_2-15

Wed 04/08/2015 to Thu 04/09/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY____345_PC1

Mon 04/13/2015 to Tue 04/14/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND_CG_-LNDVFT___345_V-3022			FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015	(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW
			TTC with All Lines In Service	315 MW
LEEDS___345_LEEDS SVC			FWD	
Mon 04/27/2015	to	Fri 05/01/2015	(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	25 MW
			TTC with All Lines In Service	2975 MW
ROCHESTR-PANNELL___345_RP2			FWD	
Mon 04/27/2015	to	Fri 05/01/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE			FWD	
Mon 05/04/2015	to	Tue 05/12/2015	(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD	
Mon 05/04/2015	to	Tue 05/12/2015	(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1			FWD	
Mon 05/04/2015	to	Tue 05/12/2015	(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2			FWD	
Mon 05/04/2015	to	Tue 05/12/2015	(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NIAGARA -ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FRASER -GILBOA_345_GF5-35

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC -FRASER_345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES -ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
STLAWRNC-MOSES____230_L34P			FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
PANNELL_-CLAY____345_PC2			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Wed 06/03/2015	to	Thu 06/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Thu 08/13/2015	to	Thu 08/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW**1300 MW**

Impacts Total Transfer Capability 900 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,November 20, 2014 to Saturday ,May 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA 765_7040							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY 765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
MARCY 765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
MASSENA -MARCY 765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM 138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3				FWD	
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
MALONE -WILLIS 115_1-MW				REV	
Tue 10/06/2015	to	Tue 10/06/2015		(Export)	
0800	Continuous	1530		SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA			ARR: 20&38	Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	40 MW
LEEDS -HURLYAVE 345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GILBOA -N.SCTLND 345_GNS1				FWD	
Mon 10/19/2015	to	Fri 10/23/2015	UPDATED by NYISO 09/12/2014	(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
MARCY -COOPERS 345_UC2-41				FWD	
Mon 11/02/2015	to	Fri 11/06/2015		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS 345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NE - NY	1200 MW 1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW 600 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA