

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

Sun 06/29/2014	to	Wed 12/31/2014	<u>EXTENDED</u>	<u>by NYISO</u>	<u>10/29/2014</u>	SCH - PJ - NY	REV (Export)
2001	Continuous	2359				Impacts Total Transfer Capability	1300 MW
Work scheduled by: NYISO						TTC with All Lines In Service	2700 MW

CHAT_DC_GC2

Wed 09/03/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>	MOSES SOUTH	FWD (Import)
0700	Continuous	1700				Impacts Total Transfer Capability	2150 MW
Work scheduled by: HQ						TTC with All Lines In Service	450 MW
							2600 MW

CHAT_DC_GC2

Wed 09/03/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>	SCH - HQ - NY	REV (Export)
0700	Continuous	1700				Impacts Total Transfer Capability	500 MW
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							1000 MW

EGRDNCTY_345_138_BK 1

Mon 10/20/2014	to	Sun 11/09/2014				CONED - LIPA	FWD (Import)
0100	Continuous	2359				Impacts Total Transfer Capability	1250 MW
Work scheduled by: LI						TTC with All Lines In Service	250 MW
							1500 MW

EGRDNCTY_345_138_BK 2

Mon 10/20/2014	to	Sun 11/09/2014				CONED - LIPA	FWD (Import)
0100	Continuous	2359				Impacts Total Transfer Capability	1250 MW
Work scheduled by: LI						TTC with All Lines In Service	250 MW
							1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Mon 10/20/2014	to	Sun 11/09/2014				CONED - LIPA	FWD (Import)
0100	Continuous	2359				Impacts Total Transfer Capability	775 MW
Work scheduled by: LI						TTC with All Lines In Service	725 MW
							1500 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Sat 10/25/2014	to	Fri 12/19/2014	<u>EXT FORCE</u>	<u>by NE</u>	<u>11/03/2014</u>	SCH - NPX_CSC	FWD (Import)	REV (Export)
1709	Continuous	1600				Impacts Total Transfer Capability	0 MW	0 MW
Work scheduled by: ISONE						TTC with All Lines In Service	330 MW	330 MW
							330 MW	330 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014
0001 Continuous 2000

UPDATED by ISONE 11/02/2014

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	850 MW	1400 MW
Impacts Total Transfer Capability	550 MW	200 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014
0001 Continuous 2000

UPDATED by ISONE 11/02/2014

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 10/28/2014 to Thu 10/30/2014
0700 Continuous 1700

ARR: 38

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-NYISO-NE_LIMIT_200

Wed 10/29/2014 to Thu 10/30/2014
0001 Continuous 1559

UPDATED by ISONE 11/02/2014

Work scheduled by: ConEd

	REV (Export)
SCH - NE - NY	400 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	1600 MW

MARCY__-EDIC____345_UE1-7

Wed 10/29/2014 to Wed 10/29/2014
0700 Continuous 1700

ARR: 16

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

WATRCURE-OAKDALE_345_31

Wed 10/29/2014 to Wed 10/29/2014
0800 Continuous 1647

UPDATED by NYSEG 10/29/2014

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	2700 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	2700 MW

HUDSONTP-W49TH_ST_345_Y56

Thu 10/30/2014 to Thu 10/30/2014
0001 Continuous 1800

Work scheduled by: PJM

	FWD (Import)
SCH - PJM_HTP	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,November 03, 2014 to Wednesday,May 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400						REV
Thu 10/30/2014	to	Fri 10/31/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/02/2014</u>	(Export)
1600	Continuous	2359				600 MW
Work scheduled by: ConEd					SCH - NE - NY	1000 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	
PLSNTVLE-DUNWODIE_345_W89						FWD
Sat 11/01/2014	to	Sat 11/01/2014				(Import)
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd					UPNY CONED	1100 MW
					Impacts Total Transfer Capability	5100 MW
					TTC with All Lines In Service	
SCH-NYISO-NE_LIMIT_600						REV
Sat 11/01/2014	to	Sat 11/15/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/02/2014</u>	(Export)
0001	Continuous	2000				800 MW
Work scheduled by: ConEd					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	
CHATGUAY-MASSENA_765_7040						FWD REV
Sat 11/01/2014	to	Sat 11/01/2014				(Import) (Export)
1900	Continuous	2359				0 MW 0 MW
Work scheduled by: HQ					SCH - HQ - NY	1500 MW 1000 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	
BECK____-NIAGARA_345_PA302						FWD REV
Sun 11/02/2014	to	Fri 12/05/2014	<u>UPDATED</u>	<u>by IESO</u>	<u>10/29/2014</u>	(Import) (Export)
0700	Continuous	1700				1200 MW 1100 MW
Work scheduled by: NYPA					SCH - OH - NY	700 MW 800 MW
					Impacts Total Transfer Capability	1900 MW 1900 MW
					TTC with All Lines In Service	
OSWEGO_COMPLEX_AVR_O/S						FWD
Sun 11/02/2014	to	Sun 11/02/2014				(Import)
0900	Continuous	1100				2870 MW
Work scheduled by: Gen					CENTRAL EAST - VC	105 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
ELBRIDGE-LAFAYTTE_345_17-LE						FWD
Mon 11/03/2014	to	Tue 11/04/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/03/2014</u>	(Import)
0630	Continuous	1600				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	0 MW
					Impacts Total Transfer Capability	5250 MW
					TTC with All Lines In Service	

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17-EO

Mon 11/03/2014 to Tue 11/04/2014 UPDATED by NGRID 11/03/2014

0630 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 11/03/2014 to Fri 11/07/2014 UPDATED by NYPA 10/27/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAl

Mon 11/03/2014 to Fri 11/07/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HOMER C_-WATRCURE_345_30

Mon 11/03/2014 to Wed 11/26/2014 UPDATED by NYSEG 11/03/2014

0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2500 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2450 MW 2700 MW

OSWEGO_COMPLEX_AVR_O/S

Mon 11/03/2014 to Mon 11/03/2014

0900 Continuous 1600

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 11/04/2014 to Tue 11/04/2014

2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

COOPERS_-MIDDLETP_345_CMT-34

Wed 11/05/2014 to Wed 11/05/2014 CANCELLED by ORU 11/03/2014

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1-RD						FWD	REV
Thu 11/06/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/28/2014</u>	(Import)	(Export)
0700	Continuous	1200				95 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
DENNISON-ROSEMNTB_115_2-RD						FWD	REV
Thu 11/06/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/28/2014</u>	(Import)	(Export)
1200	Continuous	1700				95 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
COOPERS_-MIDDLETP_345_CMT-34						FWD	
Fri 11/07/2014	to	Fri 11/07/2014				(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	2720 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
ADIRNDCK-PORTER_230_12-AP						FWD	
Sat 11/08/2014	to	Sat 11/08/2014				(Import)	
0800	Daily	1200				MOSES SOUTH	2100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/03/2014</u>	(Import)	(Export)
0830	Continuous	1530				195 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	4 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
TAYLORVL-LOWVILLE_115_5-TL						FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/03/2014</u>	(Import)	(Export)
0830	Continuous	1530				195 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	4 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
LIND_CG_-LNDVFT_345_V-3022						FWD	REV
Sun 11/09/2014	to	Fri 11/14/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/21/2014</u>	(Import)	(Export)
1400	Continuous	2000				0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/10/2014 to Fri 11/14/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 11/10/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY___-N.SCTLND_345_18

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

0730 Daily(No Weekends) 1500

UPDATEDby NGRID 09/05/2014

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

0730 Daily(No Weekends) 1500

UPDATEDby NGRID 09/05/2014

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NGrid

HURLYAVE-ROSETON__345_303

FWD

Mon 11/10/2014 to Fri 11/14/2014

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

W49TH_ST_345KV_6

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 11/10/2014 to Mon 11/10/2014

(Import)

2200 Continuous 2359

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75						FWD	
Wed 11/12/2014	to	Wed 11/12/2014	<u>UPDATED</u>	<u>by CE</u>	<u>10/22/2014</u>	(Import)	
0001	Continuous	2000				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>							
ILCTLIMT_115KV_ALCOA_R8105_TIE_B						FWD	REV
Wed 11/12/2014	to	Thu 11/13/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/30/2014</u>	(Import)	(Export)
0800	Continuous	1600				100 MW	60 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW
						TTC with All Lines In Service	199 MW
<hr/>							
HUDSONP_-FARRAGUT_345_B3402						FWD	REV
Thu 11/13/2014	to	Tue 11/18/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>10/21/2014</u>	(Import)	(Export)
0001	Continuous	2359				2450 MW	2600 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2450 MW
<hr/>							
W49TH_ST_345KV_6						FWD	
Thu 11/13/2014	to	Thu 11/13/2014				(Import)	
2100	Continuous	2300				260 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	660 MW
<hr/>							
W49TH_ST_345KV_8						FWD	
Thu 11/13/2014	to	Thu 11/13/2014				(Import)	
2100	Continuous	2300				260 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	660 MW
<hr/>							
COLTON_-HIGLEY_115_1-HC						FWD	REV
Fri 11/14/2014	to	Fri 11/14/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/03/2014</u>	(Import)	(Export)
0900	Daily(No Weekends)	1600				130 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	69 MW
						TTC with All Lines In Service	199 MW
							100 MW
<hr/>							
EASTVIEW-SPRNBK_345_W78						FWD	
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	(Import)	
0001	Continuous	2359				4350 MW	
Work scheduled by: ConEd						UPNY CONED	
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 11/17/2014 to Sun 12/21/2014

UPDATEDby CE11/03/2014

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS3

FWD

Mon 11/17/2014 to Sun 12/21/2014

UPDATEDby CE11/03/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

UPDATEDby NGRID09/09/2014

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NE - NY

1200 MW 1000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

UPDATEDby NGRID09/09/2014

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2-AN

FWD

REV

Fri 11/21/2014 to Sun 11/23/2014

UPDATEDby NGRID09/30/2014

(Import) (Export)

0600 Continuous 1800

SCH - NE - NY

750 MW 1550 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 650 MW 50 MW

TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_345_2-AN

FWD

REV

Fri 11/21/2014 to Sun 11/23/2014

UPDATEDby NGRID09/30/2014

(Import) (Export)

0600 Continuous 1800

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sat 11/22/2014 to Sat 11/22/2014 **UPDATED by CONED 10/24/2014**
0100 Continuous 2300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

EDIC____-N.SCTLND_345_14-EN

Sat 11/22/2014 to Sat 11/22/2014
0700 Daily 1200

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

HUDSONP_-FARRAGUT_345_C3403

Sun 11/23/2014 to Wed 11/26/2014
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY____-N.SCTLND_345_18

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-LEEDS____345_94-LN

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C_-WATRCURE_345_30

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014

(Import) (Export)

0700 Continuous 1630

UPDATED by NYSEG 11/03/2014

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/08/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HISHELDN-STONCREK_230_81

FWD

Mon 12/08/2014 to Sun 12/14/2014

(Import)

0700 Daily 1500

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

MARCY___345_STATCOM SVC

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

WETHSRFD-MEYER___230_85/87

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

ATHENS___-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

OSWEGO-ELBRIDGE_345_17-EO

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT_345_X28

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_45

Mon 01/05/2015 to Tue 01/06/2015
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/27/2014

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/05/2015 to Fri 01/09/2015
0001 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 08/27/2014

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 01/09/2015 to Fri 01/09/2015
1830 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 08/27/2014

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 01/12/2015 to Sat 01/17/2015
0000 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 01/12/2015 to Wed 01/14/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

ATHENS_-PLSNTVLY_345_91

Tue 01/13/2015 to Fri 01/16/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,November 03, 2014 to Wednesday,May 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_PLSNTVLY_345_91

FWD

Thu 01/15/2015 to Thu 01/15/2015

(Import)

0800 Daily(No Weekends) 1500

CANCELLED by NYISO 10/31/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_ADIRNDCK_230_MAI

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_ADIRNDCK_230_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BEAR SWP-ROTTRDAM_230_E205W

Mon 02/09/2015 to Sat 02/14/2015

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 08/26/2014

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

2450 MW 2600 MW

0 MW 100 MW

2450 MW 2700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1700 MW

1150 MW

2850 MW

STLAWRNC-MOSES____230_L34P

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1800 MW 1850 MW

100 MW 50 MW

1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2000 MW

600 MW

2600 MW

MARCY____345_STATCOM SVC

Tue 02/24/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2925 MW

50 MW

2975 MW

STLAWRNC-MOSES____230_L33P

Wed 02/25/2015 to Thu 02/26/2015
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1800 MW 1850 MW

100 MW 50 MW

1900 MW 1900 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1700 MW

1150 MW

2850 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 10/14/2014

FWD REV
(Import) (Export)
SCH - PJ - NY 2450 MW 2600 MW
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2450 MW 2700 MW

CLAY_-EDIC__345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_-COOPERS__345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

CLAY_-EDIC__345_2-15

Wed 04/08/2015 to Thu 04/09/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC1				FWD		
Mon 04/13/2015	to	Tue 04/14/2015		(Import)		
0700	Continuous	1530		WEST CENTRAL	1300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW	
				TTC with All Lines In Service	2250 MW	
NRTH1385-NOR HBR__138_601				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500	Continuous	1500		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW	100 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500		1500		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW	200 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500		1500		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW	200 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500	Continuous	1500		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW	100 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500		1500		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW	200 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500	Continuous	1500		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW	100 MW
				TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LEEDS_345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: ISONE

TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES___230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1750 MW 1750 MW
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES___230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1750 MW 1750 MW
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

PANNELL_-CLAY___345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

ARR: 19

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA___765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

MASSENA_-MARCY___765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 20

FWD
(Import)
MOSES SOUTH **675 MW**
Impacts Total Transfer Capability 1925 MW
TTC with All Lines In Service 2600 MW

MASSENA_-MARCY___765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC

Mon 10/05/2015 to Sun 10/11/2015 **UPDATED by ISONE 07/25/2014**

0530 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-LEEDS_345_GL3

Mon 10/05/2015 to Fri 10/09/2015

0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

MALONE_-WILLIS_115_1-MW

Tue 10/06/2015 to Tue 10/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

	REV
	(Export)
SCH - HQ_CEDARS	40 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	40 MW

LEEDS_-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY_-COOPERS_345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BERKSHIR-ALPS_345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1200 MW	1000 MW
Impacts Total Transfer Capability	200 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES____-ADIRNDCK_230_MAl

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

MOSES____-ADIRNDCK_230_MAl

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

MOSES____-ADIRNDCK_230_MAl

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW