

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

Sun 06/29/2014	to	Wed 12/31/2014	<u>EXTENDED</u>	<u>by NYISO</u>	<u>10/29/2014</u>	SCH - PJ - NY	REV
2001	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	1300 MW
							1400 MW
							2700 MW

CHAT_DC_GC2

Wed 09/03/2014	to	Fri 12/05/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>11/06/2014</u>	MOSES SOUTH	FWD
0700	Continuous	1700				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2150 MW
							450 MW
							2600 MW

CHAT_DC_GC2

Wed 09/03/2014	to	Fri 12/05/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>11/06/2014</u>	SCH - HQ - NY	REV
0700	Continuous	1700				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Sat 10/25/2014	to	Fri 12/19/2014	<u>EXT FORCE</u>	<u>by NE</u>	<u>11/03/2014</u>	SCH - NPX_CSC	FWD	REV
1709	Continuous	1600				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: ISONE						TTC with All Lines In Service	0 MW	0 MW
							330 MW	330 MW
							330 MW	330 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014	to	Wed 11/12/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>11/12/2014</u>	SCH - NE - NY	FWD	REV
0001	Continuous	1800				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	850 MW	1400 MW
							550 MW	200 MW
							1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014	to	Wed 11/12/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>11/12/2014</u>	SCH - NPX_1385	FWD	REV
0001	Continuous	1800				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	100 MW	100 MW
							100 MW	100 MW
							200 MW	200 MW

SCH-NYISO-NE_LIMIT_600

Sat 11/01/2014	to	Wed 11/12/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>11/12/2014</u>	SCH - NE - NY	REV
0001	Continuous	1800				Impacts Total Transfer Capability	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	800 MW
							800 MW
							1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA_345_PA302

Sun 11/02/2014 to Fri 12/05/2014
 0700 Continuous 1700

UPDATED by IESO 10/29/2014

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

HOMER C_-WATRCURE_345_30

Mon 11/03/2014 to Wed 11/26/2014
 0700 Continuous 1630

UPDATED by NYSEG 11/14/2014

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2500 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2450 MW	2700 MW

LOWVILLE-BOONVILLE_115_5-LB

Sun 11/09/2014 to Thu 11/13/2014
 1145 Continuous 0950

UPDATED by NGRID 11/13/2014

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	195 MW	100 MW
Impacts Total Transfer Capability	4 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

LIND_CG_-LNDVFT___345_V-3022

Sun 11/09/2014 to Mon 11/17/2014
 1400 Continuous 2000

EXTENDED by PJM 11/14/2014

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/10/2014 to Fri 11/14/2014
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

LEEDS___-HURLYAVE_345_301

Mon 11/10/2014 to Fri 12/12/2014
 0700 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

HURLYAVE-ROSETON___345_303

Mon 11/10/2014 to Fri 11/14/2014
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

FWD

Wed 11/12/2014 to Wed 11/12/2014 **UPDATED** **by CE** **10/22/2014**

(Import)

0001 Continuous 2000

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Wed 11/12/2014 to Mon 11/17/2014 **EXT FORCE** **by HQ** **11/13/2014**

(Import) (Export)

0354 Continuous 0559

SCH - HQ - NY

0 MW**0 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1

FWD

Wed 11/12/2014 to Wed 11/19/2014 **EXT FORCE** **by HQ** **11/13/2014**

(Import)

0411 Continuous 2359

MOSES SOUTH

2150 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC1

REV

Wed 11/12/2014 to Wed 11/19/2014 **EXT FORCE** **by HQ** **11/13/2014**

(Export)

0411 Continuous 2359

SCH - HQ - NY

500 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Wed 11/12/2014 to Wed 11/19/2014

(Import)

0411 2359

MOSES SOUTH

2000 MW

Work scheduled by:

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Wed 11/12/2014 to Wed 11/19/2014

(Import) (Export)

0411 2359

SCH - HQ - NY

1370 MW**0 MW**

Work scheduled by:

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

FWD

REV

Wed 11/12/2014 to Thu 11/13/2014 **UPDATED** **by NGRID** **10/30/2014**

(Import) (Export)

0800 Continuous 1600

SCH - HQ_CEDARS

100 MW**60 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Thu 11/13/2014 to Tue 11/18/2014 **UPDATED** **by CONED** **10/21/2014**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

TAYLORVL-LOWVILLE_115_5-TL

Thu 11/13/2014 to Mon 12/08/2014 **UPDATED** **by NGRID** **11/13/2014**

0948 Continuous 1530

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	195 MW	100 MW
Impacts Total Transfer Capability	4 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTA_115_1-RD

Fri 11/14/2014 to Tue 11/18/2014 **UPDATED** **by NYISO** **11/14/2014**

0700 Continuous 1200

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

COLTON_-HIGLEY_115_1-HC

Fri 11/14/2014 to Fri 11/14/2014 **UPDATED** **by NYISO** **11/03/2014**

0900 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	130 MW	100 MW
Impacts Total Transfer Capability	69 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD

Fri 11/14/2014 to Tue 11/18/2014

1200 1200

Work scheduled by:

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	0 MW	0 MW
Impacts Total Transfer Capability	199 MW	100 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTB_115_2-RD

Fri 11/14/2014 to Wed 11/19/2014 **UPDATED** **by NYISO** **11/14/2014**

1200 Continuous 1200

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 11/15/2014 to Sat 11/15/2014 **CANCELLED** **by CHGE** **11/12/2014**

0800 Daily 1600

Work scheduled by: CHGE

	FWD (Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MILLWOOD_345KV_18

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W78

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W85

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3					FWD	
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SCH-HQ-NYISO_LIMIT_1450					FWD	
Mon 11/17/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>11/06/2014</u>	(Import)
0530	Continuous	1730				
Work scheduled by: HQ					SCH - HQ - NY	1450 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_MAL					FWD	
Mon 11/17/2014	to	Fri 11/21/2014				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2000 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Mon 11/17/2014	to	Mon 11/17/2014	<u>by NYISO</u>	<u>11/14/2014</u>	(Import)	(Export)
0800	Daily(No Weekends)	1200				
Work scheduled by: NGrid					SCH - NE - NY	1200 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Mon 11/17/2014	to	Mon 11/17/2014	<u>by NYISO</u>	<u>11/14/2014</u>	(Import)	(Export)
0800	Daily(No Weekends)	1200				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800					FWD	
Mon 11/17/2014	to	Mon 11/17/2014	<u>by NYISO</u>	<u>11/14/2014</u>	(Import)	
0800	Daily(No Weekends)	1200				
Work scheduled by: NGrid					SCH - NE - NY	1000 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
SCH-HQ-NYISO_LIMIT_1200					FWD	
Tue 11/18/2014	to	Fri 12/05/2014	<u>EXT FORCE</u>	<u>by HQ</u>	<u>11/13/2014</u>	(Import)
0001	Continuous	1700				
Work scheduled by: HQ					SCH - HQ - NY	1200 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_0Tue 11/18/2014 to Fri 12/05/2014 **EXT FORCE** **by HQ** **11/13/2014**

0001 Continuous 1700

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	0 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1000 MW

CEDARS__-ROSEMNTA_115_1-CRTue 11/18/2014 to Wed 11/19/2014 **UPDATED** **by NYISO** **11/14/2014**

0700 Continuous 1200

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

CEDARS__-ROSEMNTA_115_1-CR & CEDARS__-ROSEMNTB_115_2-CR

Tue 11/18/2014 to Wed 11/19/2014

1200 1200

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	0 MW	0 MW
Impacts Total Transfer Capability	199 MW	100 MW
TTC with All Lines In Service	199 MW	100 MW

CEDARS__-ROSEMNTB_115_2-CRTue 11/18/2014 to Wed 11/19/2014 **UPDATED** **by NYISO** **11/14/2014**

1200 Continuous 1200

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

LEEDS____345_LEEDS SVC

Thu 11/20/2014 to Thu 11/20/2014

0800 Daily(No Weekends) 1300

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-ALPS____345_2-ANFri 11/21/2014 to Sun 11/23/2014 **UPDATED** **by NGRID** **09/30/2014**

0600 Continuous 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	750 MW	1550 MW
Impacts Total Transfer Capability	650 MW	50 MW
TTC with All Lines In Service	1400 MW	1600 MW

N.SCTLND-ALPS____345_2-ANFri 11/21/2014 to Sun 11/23/2014 **UPDATED** **by NGRID** **09/30/2014**

0600 Continuous 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sat 11/22/2014 to Sat 11/22/2014
0100 Continuous 2300

Work scheduled by: ConEd

UPDATED by CONED 10/24/2014

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

EDIC____-N.SCTLND_345_14-EN

Sat 11/22/2014 to Sat 11/22/2014
0700 Daily 1200

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

HUDSONP_-FARRAGUT_345_C3403

Sun 11/23/2014 to Wed 11/26/2014
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY____-N.SCTLND_345_18

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-LEEDS____345_94-LN

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1450

FWD

Mon 12/01/2014 to Fri 12/05/2014 EXTENDED by HQ 11/06/2014

(Import)

0530 Continuous 1700

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C-WATRCURE_345_30

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014 UPDATED by NYSEG 11/14/2014

(Import) (Export)

0700 Continuous 1630

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/08/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HISHELDN-STONCREK_230_81

FWD

Mon 12/08/2014 to Sun 12/14/2014

(Import)

0700 Daily 1500

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

MARCY_345_STATCOM SVC

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

WETHSRFD-MEYER_230_85/87

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED by CONED 11/10/2014**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED by CONED 11/10/2014**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

OAKDALE_-FRASER__345_32

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0800 Continuous 1630

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17-EO

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT_345_X28

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 12/23/2014 to Tue 12/23/2014
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_45

Mon 01/05/2015 to Tue 01/06/2015 **UPDATED by CONED 08/27/2014**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/05/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 01/09/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 01/12/2015 to Sat 01/17/2015
0000 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPDATED by CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BEAR SWP-ROTTDAM_230_E205W

Mon 02/09/2015 to Sat 02/14/2015

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Mon 02/23/2015 to Wed 03/04/2015

(Import) (Export)

0200 Continuous 2359

UPDATEDby CONED 08/26/2014

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Mon 02/23/2015 to Tue 02/24/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Tue 02/24/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY_345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

UPDATEDby CONED 10/14/2014

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

CLAY___-EDIC___345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UC2-41

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Wed 04/08/2015 to Thu 04/09/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_PC1

Mon 04/13/2015 to Tue 04/14/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR_138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

0 MW 0 MW

200 MW 200 MW

200 MW 200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

550 MW

2850 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015

0900 Continuous 1400

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

0 MW 0 MW

315 MW 315 MW

315 MW 315 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015

0700 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2950 MW

25 MW

2975 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/27/2015 to Fri 05/01/2015

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2300 MW

550 MW

2850 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

0 MW

660 MW

660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MA1

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER____230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY 500 MW 1300 MW
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

MASSENA_-MARCY___765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 16, 2014 to Tuesday ,May 17, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	675 MW	
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1925 MW	
					TTC with All Lines In Service	2600 MW		
MASSENA_-MARCY_765_MSU1						FWD	REV	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)		
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW	
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW 0 MW	
					TTC with All Lines In Service	1500 MW 1000 MW		
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV	
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)		
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW	
					TTC with All Lines In Service	330 MW 330 MW		
GILBOA_-LEEDS_345_GL3						FWD		
Mon 10/05/2015	to	Fri 10/09/2015				(Import)		
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW	
					TTC with All Lines In Service	2975 MW		
MALONE_-WILLIS_115_1-MW							REV	
Tue 10/06/2015	to	Tue 10/06/2015				(Export)		
0800	Continuous	1530				SCH - HQ_CEDARS	40 MW	
Work scheduled by: NYPA			ARR: 20&38			Impacts Total Transfer Capability	0 MW	
					TTC with All Lines In Service	40 MW		
LEEDS_-HURLYAVE_345_301						FWD		
Mon 10/12/2015	to	Fri 10/30/2015				(Import)		
0800	Continuous	1600				UPNY CONED	4100 MW	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	5100 MW		
GILBOA_-N.SCTLND_345_GNS1						FWD		
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)		
0700	Continuous	1600				CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	2975 MW		

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UC2-41

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NE - NY

1200 MW 1000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW