

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

Sun 06/29/2014 to Wed 12/31/2014

EXTENDED by NYISO 10/29/2014

2001 Continuous 2359

Work scheduled by: NYISO

	REV
	(Export)
SCH - PJ - NY	1300 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	2700 MW

CHAT_DC_GC2

Wed 09/03/2014 to Fri 12/05/2014

EXTENDED by HQ 11/06/2014

0700 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2150 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	2600 MW

CHAT_DC_GC2

Wed 09/03/2014 to Fri 12/05/2014

EXTENDED by HQ 11/06/2014

0700 Continuous 1700

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Sat 10/25/2014 to Fri 12/19/2014

EXT FORCE by NE 11/03/2014

1709 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Wed 11/12/2014

UPDATED by CONED 11/12/2014

0001 Continuous 1800

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	850 MW	1400 MW
Impacts Total Transfer Capability	550 MW	200 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Wed 11/12/2014

UPDATED by CONED 11/12/2014

0001 Continuous 1800

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_600

Sat 11/01/2014 to Wed 11/12/2014

UPDATED by CONED 11/12/2014

0001 Continuous 1800

Work scheduled by: ConEd

	REV
	(Export)
SCH - NE - NY	800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA_345_PA302						FWD	REV
Sun 11/02/2014	to	Fri 12/05/2014	<u>UPDATED</u>	<u>by IESO</u>	<u>10/29/2014</u>	(Import)	(Export)
0700	Continuous	1700				1200 MW	1100 MW
Work scheduled by: NYPA					SCH - OH - NY	700 MW	800 MW
					Impacts Total Transfer Capability	1900 MW	1900 MW
					TTC with All Lines In Service		
HOMER C_-WATRCURE_345_30						FWD	REV
Mon 11/03/2014	to	Wed 11/26/2014	<u>UPDATED</u>	<u>by NYSEG</u>	<u>11/14/2014</u>	(Import)	(Export)
0700	Continuous	1630				2450 MW	2500 MW
Work scheduled by: NYSEG					SCH - PJ - NY	0 MW	200 MW
					Impacts Total Transfer Capability	2450 MW	2700 MW
					TTC with All Lines In Service		
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Sun 11/09/2014	to	Thu 11/13/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/13/2014</u>	(Import)	(Export)
1145	Continuous	0950				195 MW	100 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	4 MW	0 MW
					Impacts Total Transfer Capability	199 MW	100 MW
					TTC with All Lines In Service		
LIND_CG_-LNDVFT___345_V-3022						FWD	REV
Sun 11/09/2014	to	Mon 11/17/2014	<u>EXTENDED</u>	<u>by PJM</u>	<u>11/14/2014</u>	(Import)	(Export)
1400	Continuous	2000				0 MW	0 MW
Work scheduled by: PJM					SCH - PJM_VFT	315 MW	315 MW
					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service		
MOSES___-ADIRNDCK_230_MA1						FWD	
Mon 11/10/2014	to	Fri 11/14/2014				(Import)	
0700	Continuous	1530				2000 MW	
Work scheduled by: NYPA					MOSES SOUTH	600 MW	
					Impacts Total Transfer Capability	2600 MW	
					TTC with All Lines In Service		
LEEDS___-HURLYAVE_345_301						FWD	
Mon 11/10/2014	to	Fri 12/12/2014				(Import)	
0700	Continuous	1600				4100 MW	
Work scheduled by: CHGE					UPNY CONED	1000 MW	
					Impacts Total Transfer Capability	5100 MW	
					TTC with All Lines In Service		
HURLYAVE-ROSETON___345_303						FWD	
Mon 11/10/2014	to	Fri 11/14/2014				(Import)	
0800	Continuous	1600				4100 MW	
Work scheduled by: CHGE					UPNY CONED	1000 MW	
					Impacts Total Transfer Capability	5100 MW	
					TTC with All Lines In Service		

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

Wed 11/12/2014 to Wed 11/12/2014 UPDATED by CE 10/22/2014

0001 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Wed 11/12/2014 to Sun 11/16/2014 EXT FORCE by HQ 11/13/2014

0354 Continuous 2221

Work scheduled by: HQ

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1

Wed 11/12/2014 to Wed 11/19/2014 EXT FORCE by HQ 11/13/2014

0411 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
2150 MW
MOSES SOUTH
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2600 MW

CHAT_DC_GC1

Wed 11/12/2014 to Wed 11/19/2014 EXT FORCE by HQ 11/13/2014

0411 Continuous 2359

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/12/2014 to Wed 11/19/2014

0411 2359

Work scheduled by:

FWD
(Import)
2000 MW
MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/12/2014 to Wed 11/19/2014

0411 2359

Work scheduled by:

FWD REV
(Import) (Export)
1370 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 11/12/2014 to Thu 11/13/2014 UPDATED by NGRID 10/30/2014

0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
100 MW 60 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 99 MW 40 MW
TTC with All Lines In Service 199 MW 100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Thu 11/13/2014 to Tue 11/18/2014 UPDATED by CONED 11/17/2014

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

TAYLORVL-LOWVILLE_115_5-TL

Thu 11/13/2014 to Mon 12/08/2014 UPDATED by NGRID 11/13/2014

0948 Continuous 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	195 MW	100 MW
Impacts Total Transfer Capability	4 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTA_115_1-RD

Fri 11/14/2014 to Tue 11/18/2014 UPDATED by NYISO 11/14/2014

0700 Continuous 1200

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

COLTON_-HIGLEY_115_1-HC

Fri 11/14/2014 to Fri 11/14/2014 UPDATED by NYISO 11/03/2014

0900 Daily(No Weekends) 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	100 MW
Impacts Total Transfer Capability	69 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD

Fri 11/14/2014 to Tue 11/18/2014

1200 1200

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	0 MW	0 MW
Impacts Total Transfer Capability	199 MW	100 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTB_115_2-RD

Fri 11/14/2014 to Wed 11/19/2014 UPDATED by NYISO 11/14/2014

1200 Continuous 1200

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 11/15/2014 to Sat 11/15/2014 CANCELLED by CHGE 11/12/2014

0800 Daily 1600

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MILLWOOD_345KV_18

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W78

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W85

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1450

FWD

Mon 11/17/2014 to Thu 11/27/2014 EXTENDED by HQ 11/06/2014

(Import)

0530 Continuous 1730

SCH - HQ - NY

1450 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MAL

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014 CANCELLED by NGrid 11/17/2014

(Import) (Export)

0800 Daily(No Weekends) 1200

SCH - NE - NY

1200 MW 1000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014 CANCELLED by NGrid 11/17/2014

(Import) (Export)

0800 Daily(No Weekends) 1200

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_800

FWD

Mon 11/17/2014 to Mon 11/17/2014 CANCELLED by NGrid 11/17/2014

(Import)

0800 Daily(No Weekends) 1200

SCH - NE - NY

1000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

SCH-HQ-NYISO_LIMIT_1200

FWD

Tue 11/18/2014 to Fri 12/05/2014 EXT FORCE by HQ 11/13/2014

(Import)

0001 Continuous 1700

SCH - HQ - NY

1200 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_0

Tue 11/18/2014	to	Fri 12/05/2014	<u>EXT FORCE</u>	<u>by HQ</u>	<u>11/13/2014</u>	SCH - HQ - NY	REV
0001	Continuous	1700				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	0 MW
							1000 MW
							1000 MW

CEDARS__-ROSEMNTA_115_1-CR

Tue 11/18/2014	to	Wed 11/19/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/14/2014</u>	SCH - HQ_CEDARS	FWD	REV
0700	Continuous	1200				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NGrid						TTC with All Lines In Service	95 MW	100 MW
							104 MW	0 MW
							199 MW	100 MW

CEDARS__-ROSEMNTA_115_1-CR & CEDARS__-ROSEMNTB_115_2-CR

Tue 11/18/2014	to	Wed 11/19/2014				SCH - HQ_CEDARS	FWD	REV
1200		1200				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	0 MW	0 MW
							199 MW	100 MW
							199 MW	100 MW

CEDARS__-ROSEMNTB_115_2-CR

Tue 11/18/2014	to	Wed 11/19/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/14/2014</u>	SCH - HQ_CEDARS	FWD	REV
1200	Continuous	1200				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NGrid						TTC with All Lines In Service	95 MW	100 MW
							104 MW	0 MW
							199 MW	100 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 11/19/2014	to	Wed 11/19/2014				SCH - PJM_HTP	FWD	
0700	Continuous	1100				Impacts Total Transfer Capability	(Import)	
Work scheduled by: ConEd						TTC with All Lines In Service	0 MW	
							660 MW	
							660 MW	

LEEDS____345_LEEDS SVC

Thu 11/20/2014	to	Thu 11/20/2014				CENTRAL EAST - VC	FWD	
0800	Daily(No Weekends)	1300				Impacts Total Transfer Capability	(Import)	
Work scheduled by: NGrid						TTC with All Lines In Service	2950 MW	
							25 MW	
							2975 MW	

N.SCTLND-ALPS____345_2-AN

Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/30/2014</u>	SCH - NE - NY	FWD	REV
0600	Continuous	1800				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NGrid						TTC with All Lines In Service	750 MW	1550 MW
							650 MW	50 MW
							1400 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN					FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	(Import)	(Export)
0600	Continuous	1800			100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u> <u>10/24/2014</u>	(Import)	(Export)
0100	Continuous	2300			2450 MW	2600 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2700 MW
EDIC____-N.SCTLND_345_14-EN					FWD	
Sat 11/22/2014	to	Sat 11/22/2014			(Import)	
0700	Daily	1200			2240 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
Sun 11/23/2014	to	Wed 11/26/2014			(Import)	(Export)
0001	Continuous	2359			2450 MW	2600 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2700 MW
GILBOA__-N.SCTLND_345_GNS1					FWD	
Mon 11/24/2014	to	Wed 11/26/2014			(Import)	
0500	Continuous	1800			2520 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
MARCY____-N.SCTLND_345_18					FWD	
Mon 11/24/2014	to	Wed 11/26/2014			(Import)	
0500	Continuous	1800			2090 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS_____345_94-LN					FWD	
Mon 11/24/2014	to	Wed 11/26/2014			(Import)	
0500	Continuous	1800			2650 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - HQ - NY 1150 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1450

Mon 12/01/2014 to Fri 12/05/2014 EXTENDED by HQ 11/06/2014
0530 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1450 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/01/2014 to Fri 12/05/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HOMER C_-WATRCURE_345_30

Mon 12/01/2014 to Fri 12/05/2014 UPDATED by NYSEG 11/14/2014
0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2450 MW 2500 MW
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2450 MW 2700 MW

RAMAPO__-LADENTWN_345_W72

Thu 12/04/2014 to Fri 12/05/2014
0001 Continuous 2359

Work scheduled by: ORU

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/08/2014 to Fri 12/12/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HISHELDN-STONCREK_230_81

Mon 12/08/2014 to Sun 12/14/2014
0700 Daily 1500

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2650 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2850 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345_STATCOM SVC

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

WETHSRFD-MEYER____230_85/87

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

ATHENS__-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

OAKDALE_-FRASER____345_32

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -ELBRIDGE_345_17-EO

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SCH - PJM_HTP

260 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

4200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SCH - PJM_HTP

260 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_45

FWD

Mon 01/05/2015 to Tue 01/06/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 08/27/2014

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Mon 01/05/2015 to Fri 01/09/2015

(Import)

0001 Continuous 1900

UPDATEDby CONED 08/27/2014

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015 UPDATED by CONED 11/10/2014

(Import)

0900 Continuous 2259

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Monday ,November 17, 2014 to Wednesday,May 18, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

BEAR SWP-ROTTRDAM_230_E205W

Mon 02/09/2015 to Sat 02/14/2015
0630 Continuous 1600
Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES -ADIRNDCK_230_MA2

Mon 02/09/2015 to Fri 02/13/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Tue 02/17/2015 to Wed 02/18/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES -ADIRNDCK_230_MA1

Tue 02/17/2015 to Wed 02/18/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES -ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 2359

UPDATED by CONED 08/26/2014

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	2600 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2450 MW	2700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	2850 MW

STLAWRNC-MOSES____230_L34P

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1800 MW	1850 MW
Impacts Total Transfer Capability	100 MW	50 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

MARCY____345_STATCOM SVC

Tue 02/24/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

STLAWRNC-MOSES____230_L33P

Wed 02/25/2015 to Thu 02/26/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1800 MW	1850 MW
Impacts Total Transfer Capability	100 MW	50 MW
TTC with All Lines In Service	1900 MW	1900 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	2850 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 10/14/2014

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2600 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2450 MW 2700 MW

CLAY_-EDIC__345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_-COOPERS__345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

CLAY_-EDIC__345_2-15

Wed 04/08/2015 to Thu 04/09/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC1				FWD		
Mon 04/13/2015	to	Tue 04/14/2015		(Import)		
0700	Continuous	1530		WEST CENTRAL	1300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW	
				TTC with All Lines In Service	2250 MW	
NRTH1385-NOR HBR__138_601				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500	Continuous	1500		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW	100 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500		1500		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW	200 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500		1500		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW	200 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500	Continuous	1500		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW	100 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500		1500		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW	200 MW
				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)	
0500	Continuous	1500		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW	100 MW
				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,November 17, 2014 to Wednesday,May 18, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT_345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS_345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
(Import) (Export)		
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
(Import) (Export)		
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

PANNELL_-CLAY____345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAl

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398						FWD	REV
Wed 09/23/2015 to Fri 10/02/2015						(Import)	(Export)
0500	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
MOSES-ADIRNDCK_230_MA2						FWD	
Mon 09/28/2015 to Fri 10/02/2015						(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 10/03/2015 to Sun 10/25/2015						(Import)	(Export)
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_BK 1						FWD	
Sat 10/03/2015 to Sun 10/25/2015						(Import)	
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
						ARR: 19	
MARCY_765_345_BK 2						FWD	
Sat 10/03/2015 to Sun 10/25/2015						(Import)	
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
						ARR: 19	
MASSENA-MARCY_765_MSU1						FWD	
Sat 10/03/2015 to Sun 10/25/2015						(Import)	
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
						ARR: 20	
MASSENA-MARCY_765_MSU1						FWD	
Sat 10/03/2015 to Sun 10/25/2015						(Import)	
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	MOSES SOUTH	675 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
						ARR: 20	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA					SCH - HQ - NY		
					Impacts Total Transfer Capability	1025 MW	0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				0 MW	0 MW
Work scheduled by: LI					SCH - NPX_CSC		
					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW
GILBOA_-LEEDS_345_GL3						FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2200 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW	
					TTC with All Lines In Service	2975 MW	
MALONE_-WILLIS_115_1-MW							REV
Tue 10/06/2015	to	Tue 10/06/2015					(Export)
0800	Continuous	1530			SCH - HQ_CEDARS		40 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability		0 MW
					TTC with All Lines In Service		40 MW
LEEDS_-HURLYAVE_345_301						FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	5100 MW	
GILBOA_-N.SCTLND_345_GNS1						FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	2975 MW	
MARCY_-COOPERS_345_UC2-41						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,November 17, 2014 to Wednesday,May 18, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1200 MW	1000 MW
Impacts Total Transfer Capability	200 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES____-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

MOSES____-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

MOSES____-ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW