

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

SCH - PJ - NY

1300 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

Work scheduled by: NYISO

CHAT_DC_GC2

FWD

Wed 09/03/2014 to Fri 12/05/2014 **UPDATED** **by HQ** **11/21/2014**

(Import)

0700 Continuous 1700

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 09/03/2014 to Fri 12/05/2014 **UPDATED** **by HQ** **11/21/2014**

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Sat 10/25/2014 to Fri 12/19/2014 **EXT FORCE** **by NE** **11/03/2014**

(Import) (Export)

1709 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: ISONE

BECK____-NIAGARA_345_PA302

FWD

REV

Sun 11/02/2014 to Fri 12/05/2014 **UPDATED** **by IESO** **10/29/2014**

(Import) (Export)

0700 Continuous 1700

SCH - OH - NY

1200 MW**1100 MW**

Impacts Total Transfer Capability 700 MW

800 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA

HOMER_C_-WATRCURE_345_30

FWD

REV

Mon 11/03/2014 to Wed 11/26/2014 **UPDATED** **by NYSEG** **11/14/2014**

(Import) (Export)

0700 Continuous 1630

SCH - PJ - NY

2450 MW**2500 MW**

Impacts Total Transfer Capability 0 MW

200 MW

TTC with All Lines In Service 2450 MW

2700 MW

Work scheduled by: NYSEG

LIND_CG_-LNDVFT____345_V-3022

FWD

REV

Sun 11/09/2014 to Mon 11/17/2014 **EXTENDED** **by PJM** **11/14/2014**

(Import) (Export)

1400 Continuous 2000

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 11/10/2014 to Fri 12/12/2014

0700 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Wed 11/12/2014 to Sun 11/16/2014

0354 Continuous 2221

Work scheduled by: HQ

EXT FORCE by HQ**11/13/2014**

FWD

(Import)

REV

(Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1

Wed 11/12/2014 to Mon 11/17/2014

0411 Continuous 1826

Work scheduled by: HQ

EXT FORCE by HQ**11/13/2014**

FWD

(Import)

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC1

Wed 11/12/2014 to Mon 11/17/2014

0411 Continuous 1826

Work scheduled by: HQ

EXT FORCE by HQ**11/13/2014**

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/12/2014 to Mon 11/17/2014

0411 1826

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/12/2014 to Mon 11/17/2014

0411 1826

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - HQ - NY

1370 MW**0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

HUDSONP_-FARRAGUT_345_B3402

Thu 11/13/2014 to Tue 11/18/2014

0001 Continuous 2359

Work scheduled by: ConEd

UPDATED**by CONED 11/17/2014**

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2450 MW**2600 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-LOWVILLE_115_5-TL					FWD	REV
Thu 11/13/2014	to	Tue 12/09/2014	EXTENDED	by NGRID	11/21/2014	(Import) (Export)
0948	Continuous	1530				
Work scheduled by: NGrid					ARR: 38	
					SCH - HQ_CEDARS	195 MW
					Impacts Total Transfer Capability	4 MW
					TTC with All Lines In Service	199 MW
DENNISON-ROSEMNTA_115_1-RD					FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014	by HQ	11/18/2014	(Import) (Export)	
0700	Continuous	2359				
Work scheduled by: NGrid					ARR: 38	
					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	104 MW
					TTC with All Lines In Service	199 MW
DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD					FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014			(Import) (Export)	
1200		2359				
Work scheduled by:					ARR: 38	
					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	199 MW
					TTC with All Lines In Service	199 MW
DENNISON-ROSEMNTB_115_2-RD					FWD	REV
Fri 11/14/2014	to	Wed 11/19/2014	UPDATED	by HQ	11/18/2014	(Import) (Export)
1200	Continuous	1200				
Work scheduled by: HQ					ARR: 38	
					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	104 MW
					TTC with All Lines In Service	199 MW
PLSNTVLY-WOOD_ST_345_F30					FWD	
Sun 11/16/2014	to	Sun 11/16/2014			(Import)	
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Sun 11/16/2014	to	Sun 11/16/2014			(Import)	
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
MILLWOOD_345KV_18					FWD	
Sun 11/16/2014	to	Sun 11/16/2014			(Import)	
0001	Continuous	1930				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 11/16/2014 to Sun 11/16/2014

(Import)

1900 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W78

FWD

Mon 11/17/2014 to Sun 12/21/2014

(Import)

0001 Continuous 2359

UPDATEDby CE11/03/2014

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 11/17/2014 to Sun 12/21/2014

(Import)

0001 Continuous 2359

UPDATEDby CE11/03/2014

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

Mon 11/17/2014 to Sun 12/21/2014

(Import)

0001 Continuous 2359

UPDATEDby CE11/03/2014

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAl

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

(Import) (Export)

0800 Daily(No Weekends) 1200

CANCELLEDby NGrid11/17/2014

SCH - NE - NY

1200 MW 1000 MW

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014

(Import) (Export)

0800 Daily(No Weekends) 1200

CANCELLEDby NGrid11/17/2014

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800						FWD
Mon 11/17/2014	to	Mon 11/17/2014	CANCELLED	by NGrid	11/17/2014	(Import)
0800	Daily(No Weekends)	1200				1000 MW
Work scheduled by: NGrid						SCH - NE - NY
						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1400 MW
SCH-HQ-NYISO_LIMIT_1450						FWD
Mon 11/17/2014	to	Tue 11/18/2014	UPDATED	by HQ	11/21/2014	(Import)
1800	Continuous	2359				1450 MW
Work scheduled by: HQ						SCH - HQ - NY
						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1500 MW
SCH-HQ_CEDARS-NYISO_LIMIT_0						FWD
Tue 11/18/2014	to	Wed 11/19/2014	UPDATED	by HQ	11/18/2014	(Import)
1200	Continuous	1200				0 MW
Work scheduled by: HQ						SCH - HQ_CEDARS
						Impacts Total Transfer Capability 199 MW
						TTC with All Lines In Service 199 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Tue 11/18/2014	to	Wed 11/19/2014	UPDATED	by HQ	11/18/2014	(Export)
1200	Continuous	1200				0 MW
Work scheduled by: HQ						SCH - HQ_CEDARS
						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
SCH-HQ-NYISO_LIMIT_1500						FWD
Wed 11/19/2014	to	Tue 11/25/2014	UPDATED	by HQ	11/21/2014	(Import)
0001	Continuous	0559				1500 MW
Work scheduled by: HQ						SCH - HQ - NY
						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1500 MW
HUDSONTP-W49TH_ST_345_Y56						FWD
Wed 11/19/2014	to	Wed 11/19/2014	CANCELLED	by ConEd	11/19/2014	(Import)
0700	Continuous	1100				0 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
LEEDS____345_LEEDS SVC						FWD
Thu 11/20/2014	to	Thu 11/20/2014				(Import)
0800	Daily(No Weekends)	1300				2950 MW
Work scheduled by: NGrid						CENTRAL EAST - VC
						Impacts Total Transfer Capability 25 MW
						TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN						FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	(Import)	(Export)
0600	Continuous	1800				750 MW	1550 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2-AN						FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	(Import)	(Export)
0600	Continuous	1800				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	(Import)	
0600	Continuous	1800				700 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800							REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>		(Export)
0600	Continuous	1800					1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1600 MW
EDIC____-N.SCTLND_345_14-EN						FWD	
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/21/2014</u>	(Import)	
0700	Daily	1200				2240 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	735 MW
						TTC with All Lines In Service	2975 MW
LINDEN__-GOETHALS_230_A2253						FWD	REV
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>11/20/2014</u>	(Import)	(Export)
0800	Continuous	1500				2450 MW	2600 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2450 MW
HUDSONP_-FARRAGUT_345_C3403						FWD	REV
Sun 11/23/2014	to	Wed 11/26/2014				(Import)	(Export)
0001	Continuous	2359				2450 MW	2600 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2450 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Sun 11/23/2014 to Sun 11/23/2014
0700 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
2520 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
2090 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS____345_94-LN

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014
0500 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
1150 MW
SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-NE_LIMIT_1200

Mon 11/24/2014 to Wed 11/26/2014 **UPDATED by ISONE 11/20/2014**
0600 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
1400 MW
SCH - NE - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

SCH-HQ-NYISO_LIMIT_1350

Tue 11/25/2014 to Wed 11/26/2014 **UPDATED by HQ 11/21/2014**
0600 Continuous 1959

Work scheduled by: HQ

FWD
(Import)
1350 MW
SCH - HQ - NY
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1300

Wed 11/26/2014 to Thu 11/27/2014
2000 Continuous 0559

UPDATED

by HQ

11/21/2014

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1300 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1350

Thu 11/27/2014 to Mon 12/01/2014
0600 Continuous 0559

UPDATED

by HQ

11/21/2014

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1300

Mon 12/01/2014 to Fri 12/05/2014
0600 Continuous 1700

UPDATED

by HQ

11/21/2014

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1300 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/01/2014 to Fri 12/05/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HOMER C_-WATRCURE_345_30

Mon 12/01/2014 to Fri 12/05/2014
0700 Continuous 1630

UPDATED

by NYSEG

11/14/2014

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2500 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2450 MW 2700 MW

DENNISON-ROSEMNTA_115_1-RD

Tue 12/02/2014 to Tue 12/02/2014
0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

RAMAPO_-LADENTWN_345_W72

Thu 12/04/2014 to Fri 12/05/2014
0001 Continuous 2359

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 12/08/2014 to Mon 12/08/2014
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 12/08/2014 to Mon 12/08/2014
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/08/2014 to Fri 12/12/2014
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

WETHSRFD-MEYER__230_85/87

Mon 12/08/2014 to Mon 12/08/2014 **UPDATED by NY 11/20/2014**
0800 Continuous 1400
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2850 MW

FROST_BR-LONG_MTN_345_352

Tue 12/09/2014 to Sat 12/13/2014
0630 Daily 1700
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

MARCY__345_STATCOM SVC

Tue 12/09/2014 to Wed 12/10/2014
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

HISHELDN-STONCREK_230_81

Tue 12/09/2014 to Sun 12/14/2014 **UPDATED by NY 11/20/2014**
0700 Daily 1500
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2850 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 12/10/2014 to Wed 12/10/2014
 1800 Continuous 1900
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **260 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 12/10/2014 to Wed 12/10/2014
 1800 Continuous 1900
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **260 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 660 MW

ATHENS__-PLSNTVLY_345_91

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED by CONED 11/10/2014**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED by CONED 11/10/2014**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/15/2014 to Fri 12/19/2014
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

OAKDALE_-FRASER__345_32

Mon 12/15/2014 to Wed 12/17/2014
 0800 Continuous 1630
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 12/16/2014 to Wed 12/17/2014
 0600 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17-EO

Tue 12/16/2014 to Wed 12/17/2014
0600 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 12/23/2014 to Tue 12/23/2014

1800 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Sun 12/28/2014 to Sun 12/28/2014

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/28/2014 to Sun 12/28/2014

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/28/2014 to Sun 12/28/2014

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

BERKSHIR-ALPS____345_393

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

1200 MW 1000 MW

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Mon 01/05/2015 to Tue 01/06/2015 UPDATED by CONED 08/27/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/05/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 01/12/2015 to Sat 01/17/2015

0000 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 01/12/2015 to Wed 01/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

ATHENS_-PLSNTVLY_345_91

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPDATED by CONED 11/10/2014UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPDATED by CONED 11/10/2014UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

W49TH_ST_345KV_6

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BEAR SWP-ROTTRDAM_230_E205W

Sat 02/07/2015 to Sun 02/15/2015

UPDATED**by NE****11/20/2014**

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

UPDATED**by PA****11/20/2014**

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Tue 02/17/2015 to Wed 02/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES-ADIRNDCK_230_MA1

Tue 02/17/2015 to Wed 02/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES-ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HUDSONP-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 08/26/2014

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2600 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2450 MW 2700 MW

KINTIGH-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

STLAWRNC-MOSES_230_L34P

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1800 MW 1850 MW**
Impacts Total Transfer Capability 100 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L33P				FWD	REV
Wed 02/25/2015 to Thu 02/26/2015				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1800 MW 1850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW 50 MW
				TTC with All Lines In Service	1900 MW 1900 MW
NIAGARA -ROCHESTR 345_NR2				FWD	
Mon 03/02/2015 to Fri 03/06/2015				(Import)	
0700	Continuous	1530		DYSINGER EAST	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	2850 MW
MARCY -EDIC 345_UE1-7				FWD	
Mon 03/02/2015 to Fri 03/06/2015				(Import)	
0800	Continuous	1530	CANCELLED by NYISO 11/19/2014	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
MARCY -EDIC 345_UE1-7				FWD	
Mon 03/02/2015 to Fri 03/06/2015				(Import)	
0800	Continuous	1530		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
MARCY -EDIC 345_UE1-7				FWD	
Mon 03/02/2015 to Fri 03/06/2015				(Import)	
0800	Daily	1530	CANCELLED by NYISO 11/20/2014	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK 230_MA1				FWD	
Mon 03/09/2015 to Fri 03/13/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
VOLNEY -MARCY 345_19				FWD	
Mon 03/09/2015 to Fri 03/13/2015				(Import)	
0800	Continuous	1530	CANCELLED by NYISO 11/20/2014	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CANCELLED by NYISO 11/20/2014

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY__345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1				FWD	
Mon 03/23/2015	to	Fri 03/27/2015		(Import)	
0700	Continuous	1530		DYSINGER EAST	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 03/30/2015	to	Fri 04/03/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
ROCHESTR-PANNELL__345_RP1				FWD	
Mon 03/30/2015	to	Fri 04/03/2015		(Import)	
0700	Continuous	1700		DYSINGER EAST	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Wed 04/01/2015	to	Fri 04/10/2015	<u>UPDATED</u> <u>by CONED</u> <u>10/14/2014</u>	(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2450 MW 2600 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	0 MW 100 MW
				TTC with All Lines In Service	2450 MW 2700 MW
CLAY__-EDIC__345_1-16				FWD	
Mon 04/06/2015	to	Tue 04/07/2015		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MARCY__-COOPERS__345_UC2-41				FWD	
Mon 04/06/2015	to	Fri 04/10/2015		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 04/06/2015	to	Fri 04/10/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

CLAY_-EDIC_345_2-15

Wed 04/08/2015 to Thu 04/09/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_345_PC1

Mon 04/13/2015 to Tue 04/14/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR_138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAL

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK 230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC -FRASER 345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES -ADIRNDCK 230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES 230_L33P

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK 230_MA2

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES 230_L34P

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_____230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

ARR: 19

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW 1300 MW

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19

MARCY_765_345_BK 2

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD					
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)					
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW				
						TTC with All Lines In Service	2975 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	675 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW				
						TTC with All Lines In Service	2600 MW				
MASSENA_-MARCY____765_MSU1						FWD	REV				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)				
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW				
						TTC with All Lines In Service	1500 MW 1000 MW				
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV				
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)				
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW			
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW				
						TTC with All Lines In Service	330 MW 330 MW				
GILBOA_-LEEDS____345_GL3						FWD					
Mon 10/05/2015	to	Fri 10/09/2015				(Import)					
0700	Continuous	1600				CENTRAL EAST - VC					
Work scheduled by: NYPA						2200 MW					
						Impacts Total Transfer Capability	775 MW				
						TTC with All Lines In Service	2975 MW				
MALONE_-WILLIS____115_1-MW											
Tue 10/06/2015	to	Tue 10/06/2015									
0800	Continuous	1530				SCH - HQ_CEDARS					
Work scheduled by: NYPA						Impacts Total Transfer Capability	40 MW				
						TTC with All Lines In Service	0 MW				
							40 MW				
LEEDS____-HURLYAVE_345_301											
Mon 10/12/2015	to	Fri 10/30/2015				FWD					
0800	Continuous	1600				(Import)					
Work scheduled by: CHGE						UPNY CONED	4100 MW				
						Impacts Total Transfer Capability	1000 MW				
						TTC with All Lines In Service	5100 MW				

NYISO TRANSFER LIMITATIONS

Friday ,November 21, 2014 to Sunday ,May 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

(Import)

0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

MARCY__-COOPERS__345_UC2-41

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY **1200 MW 1000 MW**
 Impacts Total Transfer Capability 200 MW 600 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW