

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

REV

Sun 06/29/2014 to Wed 12/31/2014 EXTENDED by NYISO 10/29/2014

(Export)

2001 Continuous 2359

Work scheduled by: NYISO

SCH - PJ - NY

1300 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

CHAT_DC_GC2

FWD

Wed 09/03/2014 to Fri 12/05/2014 EXTENDED by HQ 11/06/2014

(Import)

0700 Continuous 1700

Work scheduled by: HQ

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC2

REV

Wed 09/03/2014 to Fri 12/05/2014 EXTENDED by HQ 11/06/2014

(Export)

0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

EGRDNCTY_345_138_BK 1

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 2

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

Work scheduled by: LI

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Sat 10/25/2014 to Fri 12/19/2014 EXT FORCE by NE 11/03/2014

(Import) (Export)

1709 Continuous 1600

Work scheduled by: ISONE

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014 UPDATED by ISONE 11/02/2014

0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	850 MW	1400 MW
Impacts Total Transfer Capability	550 MW	200 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014 UPDATED by ISONE 11/02/2014

0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_600

Sat 11/01/2014 to Sat 11/15/2014 UPDATED by ISONE 11/02/2014

0001 Continuous 2000

Work scheduled by: ConEd

		REV
		(Export)
SCH - NE - NY		800 MW
Impacts Total Transfer Capability		800 MW
TTC with All Lines In Service		1600 MW

BECK_-NIAGARA_345_PA302

Sun 11/02/2014 to Fri 12/05/2014 UPDATED by IESO 10/29/2014

0700 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 11/03/2014 to Wed 11/05/2014 UPDATED by NGRID 11/04/2014

0630 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

OSWEGO_-ELBRIDGE_345_17-EO

Mon 11/03/2014 to Wed 11/05/2014 UPDATED by NGRID 11/04/2014

0630 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

FRASER_-GILBOA_345_GF5-35

Mon 11/03/2014 to Fri 11/07/2014 UPDATED by NYPA 10/27/2014

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/03/2014 to Fri 11/07/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HOMER C_-WATRCURE_345_30

Mon 11/03/2014 to Wed 11/26/2014
0700 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 11/03/2014

FWD REV
(Import) (Export)
SCH - PJ - NY 2450 MW 2500 MW
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2450 MW 2700 MW

DENNISON-ROSEMNTA_115_1-RD

Thu 11/06/2014 to Mon 11/10/2014
0700 Continuous 1200

Work scheduled by: NGrid

CANCELLED by NGrid 11/06/2014

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 95 MW 100 MW
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

DENNISON-ROSEMNTB_115_2-RD

Thu 11/06/2014 to Mon 11/10/2014
1200 Continuous 1700

Work scheduled by: NGrid

CANCELLED by NGrid 11/06/2014

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 95 MW 100 MW
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

ADIRNDCK-PORTER___230_12-AP

Sat 11/08/2014 to Sat 11/08/2014
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

SCH-IMO-NYISO_LIMIT_800

Sun 11/09/2014 to Sun 11/09/2014
0700 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYISO 11/06/2014

FWD
(Import)
SCH - OH - NY 1100 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1900 MW

STLAWRNC-MOSES___230_L33P

Sun 11/09/2014 to Sun 11/09/2014
0700 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYISO 11/06/2014

FWD REV
(Import) (Export)
SCH - OH - NY 1800 MW 1850 MW
Impacts Total Transfer Capability 100 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,November 10, 2014 to Wednesday,May 11, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5-LB					FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	CANCELLED	by NGRID 11/06/2014	(Import)	(Export)
1145	Continuous	1500			195 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4 MW
					TTC with All Lines In Service	199 MW
					ARR: 38	100 MW
TAYLORVL-LOWVILLE_115_5-TL					FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	CANCELLED	by NGRID 11/06/2014	(Import)	(Export)
1145	Continuous	1500			195 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4 MW
					TTC with All Lines In Service	199 MW
					ARR: 38	100 MW
LOWVILLE-BOONVILLE_115_5-LB					FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	UPDATED	by NGRID 11/06/2014	(Import)	(Export)
1145	Continuous	1530			195 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4 MW
					TTC with All Lines In Service	199 MW
					ARR: 38	100 MW
LIND_CG_-LNDVFT_345_V-3022					FWD	REV
Sun 11/09/2014	to	Fri 11/14/2014	UPDATED	by NYISO 05/21/2014	(Import)	(Export)
1400	Continuous	2000			0 MW	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 11/10/2014	to	Fri 11/14/2014			(Import)	
0700	Continuous	1530			2000 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 11/10/2014	to	Fri 12/12/2014			(Import)	
0700	Continuous	1600			4100 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
MARCY_-N.SCTLND_345_18					FWD	
Mon 11/10/2014	to	Mon 11/10/2014	UPDATED	by NGRID 09/05/2014	(Import)	
0730	Daily(No Weekends)	1500			2090 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,November 10, 2014 to Wednesday,May 11, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 11/10/2014 to Mon 11/10/2014

UPDATEDby NGRID 09/05/2014

(Import)

0730 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 11/10/2014 to Fri 11/14/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

SPRNBK_-DUNWODIE_345_W75

FWD

Wed 11/12/2014 to Wed 11/12/2014

UPDATEDby CE10/22/2014

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

FWD

REV

Wed 11/12/2014 to Thu 11/13/2014

UPDATEDby NGRID10/30/2014

(Import) (Export)

0800 Continuous 1600

Work scheduled by: NGrid

SCH - HQ_CEDARS

100 MW**60 MW**

Impacts Total Transfer Capability 99 MW

40 MW

TTC with All Lines In Service 199 MW

100 MW

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Thu 11/13/2014 to Tue 11/18/2014

UPDATEDby CONED10/21/2014

(Import) (Export)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

2450 MW**2600 MW**

Impacts Total Transfer Capability 0 MW

100 MW

TTC with All Lines In Service 2450 MW

2700 MW

DENNISON-ROSEMNTA_115_1-RD

FWD

REV

Fri 11/14/2014 to Tue 11/18/2014

(Import) (Export)

0700 Continuous 1200

Work scheduled by: NGrid

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

ARR: 38**COLTON_-HIGLEY_115_1-HC**

FWD

REV

Fri 11/14/2014 to Fri 11/14/2014

UPDATEDby NYISO11/03/2014

(Import) (Export)

0900 Daily(No Weekends) 1600

Work scheduled by: NGrid

SCH - HQ_CEDARS

130 MW**100 MW**

Impacts Total Transfer Capability 69 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

ARR: 38

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD

Fri 11/14/2014 to Tue 11/18/2014
1200 1200

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	0 MW	0 MW
Impacts Total Transfer Capability	199 MW	100 MW
TTC with All Lines In Service	199 MW	100 MW

DENNISON-ROSEMNTB_115_2-RD

Fri 11/14/2014 to Tue 11/18/2014
1200 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

PLSNTVLY-WOOD_ST_345_F30

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

MILLWOOD_345KV_18

Sun 11/16/2014 to Sun 11/16/2014
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY-WOOD_ST_345_F30

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78					FWD		
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	(Import)	
0001	Continuous	2359				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W85					FWD		
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	(Import)	
0001	Continuous	2359				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
SPRNBK__345KV_RNS3					FWD		
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	(Import)	
0001	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SCH-HQ-NYISO_LIMIT_1450					FWD		
Mon 11/17/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>11/06/2014</u>	(Import)	
0530	Continuous	1730				SCH - HQ - NY	1450 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_MA1					FWD		
Mon 11/17/2014	to	Fri 11/21/2014				(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
BERKSHIR-ALPS____345_393					FWD	REV	
Mon 11/17/2014	to	Mon 11/17/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/09/2014</u>	(Import)	(Export)
0800	Daily(No Weekends)	1500				SCH - NE - NY	1200 MW 1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	200 MW 600 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393					FWD	REV	
Mon 11/17/2014	to	Mon 11/17/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/09/2014</u>	(Import)	(Export)
0800	Daily(No Weekends)	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN					FWD	REV
					(Import)	(Export)
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	SCH - NE - NY	750 MW
0600	Continuous	1800			Impacts Total Transfer Capability	50 MW
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2-AN					FWD	REV
					(Import)	(Export)
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	SCH - NPX_1385	100 MW
0600	Continuous	1800			Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
					(Import)	(Export)
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u> <u>10/24/2014</u>	SCH - PJ - NY	2450 MW
0100	Continuous	2300			Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2700 MW
EDIC____-N.SCTLND_345_14-EN					FWD	
					(Import)	
Sat 11/22/2014	to	Sat 11/22/2014			CENTRAL EAST - VC	2240 MW
0700	Daily	1200			Impacts Total Transfer Capability	735 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
					(Import)	(Export)
Sun 11/23/2014	to	Wed 11/26/2014			SCH - PJ - NY	2450 MW
0001	Continuous	2359			Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2700 MW
GILBOA__-N.SCTLND_345_GNS1					FWD	
					(Import)	
Mon 11/24/2014	to	Wed 11/26/2014			CENTRAL EAST - VC	2520 MW
0500	Continuous	1800			Impacts Total Transfer Capability	455 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
MARCY____-N.SCTLND_345_18					FWD	
					(Import)	
Mon 11/24/2014	to	Wed 11/26/2014			CENTRAL EAST - VC	2090 MW
0500	Continuous	1800			Impacts Total Transfer Capability	885 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_94-LN

Mon 11/24/2014 to Wed 11/26/2014

0500 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 11/24/2014 to Wed 11/26/2014

0500 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1450

Mon 12/01/2014 to Fri 12/05/2014

0530 Continuous 1700

Work scheduled by: HQ

EXTENDED by HQ 11/06/2014

FWD

(Import)

SCH - HQ - NY **1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/01/2014 to Fri 12/05/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

HOMER C_-WATRCURE_345_30

Mon 12/01/2014 to Fri 12/05/2014

0700 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 11/03/2014

FWD

(Import) (Export)

SCH - PJ - NY **2450 MW 2500 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/08/2014 to Fri 12/12/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

HISHELDN-STONCREK_230_81

Mon 12/08/2014 to Sun 12/14/2014

0700 Daily 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **2650 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345_STATCOM SVC

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

WETHSRFD-MEYER____230_85/87

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

ATHENS__-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPDATED by CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

OSWEGO__-ELBRIDGE_345_17-EO

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT__345_X28

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 12/23/2014 to Tue 12/23/2014
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_45

Mon 01/05/2015 to Tue 01/06/2015 **UPDATED by CONED 08/27/2014**
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/05/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 01/09/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPDATEDby CONED 11/10/2014

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015 UPDATED by CONED 11/10/2014

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAl

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAl

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BEAR SWP-ROTTRDAM_230_E205W

Mon 02/09/2015 to Sat 02/14/2015

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 02/17/2015 to Wed 02/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 08/26/2014

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2600 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2450 MW 2700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

STLAWRNC-MOSES___230_L34P

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1800 MW 1850 MW**
Impacts Total Transfer Capability 100 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY___345_STATCOM SVC

Tue 02/24/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1900 MW
NIAGARA -ROCHESTR_345_NR2			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	2850 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 03/09/2015	to	Fri 03/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MARCY____345_STATCOM SVC			FWD	
Mon 03/16/2015	to	Mon 03/16/2015	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 03/16/2015	to	Fri 03/20/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
ROCHESTR-PANNELL____345_RP1			FWD	
Mon 03/16/2015	to	Fri 03/20/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Mon 03/23/2015	to	Fri 03/27/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 10/14/2014

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 2600 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2450 MW 2700 MW

CLAY__-EDIC__345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY__-COOPERS__345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

CLAY_-EDIC_345_2-15

FWD

Wed 04/08/2015 to Thu 04/09/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_345_PC1

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015

0600 Continuous 1700

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAL

Mon 05/04/2015 to Fri 05/08/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA1

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

EDIC -FRASER 345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES 230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES -ADIRNDCK 230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES 230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

PANNELL -CLAY___345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 2600 MW

MARCY_765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW	
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	660 MW	
						TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY____765_MSU1						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	675 MW	
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1925 MW	
						TTC with All Lines In Service	2600 MW	
MASSENA_-MARCY____765_MSU1						FWD	REV	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)	
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV	
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)	
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW	330 MW
						TTC with All Lines In Service	330 MW	330 MW
GILBOA_-LEEDS____345_GL3						FWD		
Mon 10/05/2015	to	Fri 10/09/2015				(Import)		
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW	
						TTC with All Lines In Service	2975 MW	
MALONE_-WILLIS____115_1-MW							REV	
Tue 10/06/2015	to	Tue 10/06/2015					(Export)	
0800	Continuous	1530				SCH - HQ_CEDARS	40 MW	
Work scheduled by: NYPA			ARR: 20&38			Impacts Total Transfer Capability	0 MW	
						TTC with All Lines In Service	40 MW	
LEEDS_-HURLYAVE_345_301						FWD		
Mon 10/12/2015	to	Fri 10/30/2015				(Import)		
0800	Continuous	1600				UPNY CONED	4100 MW	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW	
						TTC with All Lines In Service	5100 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-COOPERS_345_UC2-41

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NE - NY **1200 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA