

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

Sun 06/29/2014	to	Wed 12/31/2014	<u>EXTENDED</u>	<u>by NYISO</u>	<u>10/29/2014</u>	SCH - PJ - NY	REV
2001	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	1300 MW
							1400 MW
							2700 MW

CHAT_DC_GC2

Wed 09/03/2014	to	Fri 12/05/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>11/21/2014</u>	MOSES SOUTH	FWD
0700	Continuous	1700				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2150 MW
							450 MW
							2600 MW

CHAT_DC_GC2

Wed 09/03/2014	to	Fri 12/05/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>11/21/2014</u>	SCH - HQ - NY	REV
0700	Continuous	1700				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Sat 10/25/2014	to	Fri 12/19/2014	<u>EXT FORCE</u>	<u>by NE</u>	<u>11/03/2014</u>	SCH - NPX_CSC	FWD	REV
1709	Continuous	1600				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: ISONE						TTC with All Lines In Service	0 MW	0 MW
							330 MW	330 MW
							330 MW	330 MW

BECK____-NIAGARA_345_PA302

Sun 11/02/2014	to	Fri 12/05/2014	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/25/2014</u>	SCH - OH - NY	FWD	REV
0700	Continuous	1700				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NYPA						TTC with All Lines In Service	1200 MW	1100 MW
							700 MW	800 MW
							1900 MW	1900 MW

HOMER_C_-WATRCURE_345_30

Mon 11/03/2014	to	Wed 11/26/2014	<u>UPDATED</u>	<u>by NYSEG</u>	<u>11/14/2014</u>	SCH - PJ - NY	FWD	REV
0700	Continuous	1630				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NYSEG						TTC with All Lines In Service	2450 MW	2500 MW
							0 MW	200 MW
							2450 MW	2700 MW

LEEDS____-HURLYAVE_345_301

Mon 11/10/2014	to	Tue 11/25/2014	<u>UPDATED</u>	<u>by CHGE</u>	<u>11/24/2014</u>	UPNY CONED	FWD
0700	Continuous	1200				Impacts Total Transfer Capability	(Import)
Work scheduled by: CHGE						TTC with All Lines In Service	4100 MW
							1000 MW
							5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
TAYLORVL-LOWVILLE_115_5-TL							
Thu 11/13/2014	to	Tue 12/09/2014	<u>EXTENDED</u>	<u>by NGRID</u>	<u>11/21/2014</u>	SCH - HQ_CEDARS	195 MW
0948	Continuous	1530				Impacts Total Transfer Capability	4 MW
Work scheduled by: NGrid						TTC with All Lines In Service	199 MW
							100 MW
EASTVIEW-SPRNBK__345_W78						FWD	
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	UPNY CONED	4350 MW
0001	Continuous	2359				Impacts Total Transfer Capability	750 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W85						FWD	
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	UPNY CONED	4350 MW
0001	Continuous	2359				Impacts Total Transfer Capability	750 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
SPRNBK__345KV_RNS3						FWD	
Mon 11/17/2014	to	Sun 12/21/2014	<u>UPDATED</u>	<u>by CE</u>	<u>11/03/2014</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
MOSES__-ADIRNDCK_230_MAI						FWD	
Mon 11/17/2014	to	Fri 11/21/2014				MOSES SOUTH	2000 MW
0700	Continuous	1530				Impacts Total Transfer Capability	600 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2600 MW
SCH-HQ-NYISO_LIMIT_1500						FWD	
Wed 11/19/2014	to	Tue 11/25/2014	<u>UPDATED</u>	<u>by HQ</u>	<u>11/21/2014</u>	SCH - HQ - NY	1500 MW
0001	Continuous	0559				Impacts Total Transfer Capability	0 MW
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW
N.SCTLND-ALPS____345_2-AN						FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	SCH - NE - NY	750 MW
0600	Continuous	1800				Impacts Total Transfer Capability	650 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
							1600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
N.SCTLND-ALPS_____345_2-AN							
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	SCH - NPX_1385	100 MW
0600	Continuous	1800				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	SCH - NE - NY	700 MW
0600	Continuous	1800				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800							REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NG</u>	<u>11/19/2014</u>	SCH - NE - NY	1000 MW
0600	Continuous	1800				Impacts Total Transfer Capability	600 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1600 MW
EDIC_____N.SCTLND_345_14-EN						FWD	
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/21/2014</u>	CENTRAL EAST - VC	2240 MW
0700	Daily	2359				Impacts Total Transfer Capability	735 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW
LINDEN__-GOETHALS_230_A2253						FWD	REV
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>11/20/2014</u>	SCH - PJ - NY	2450 MW
0800	Continuous	1500				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2450 MW
HUDSONP_-FARRAGUT_345_C3403						FWD	REV
Sun 11/23/2014	to	Wed 11/26/2014				SCH - PJ - NY	2450 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2450 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
Sun 11/23/2014	to	Sun 11/23/2014				SCH - PJM_HTP	0 MW
0700	Continuous	1900				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS_____345_94-LN

FWD

Mon 11/24/2014 to Tue 11/25/2014 **UPDATED** **by NGRID** **11/25/2014**

(Import)

0500 Continuous 0505

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

GILBOA____-N.SCTLND_345_GNS1

FWD

Mon 11/24/2014 to Tue 11/25/2014 **UPDATED** **by NGRID** **11/25/2014**

(Import)

0500 Continuous 0506

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 11/24/2014 to Tue 11/25/2014 **UPDATED** **by NGRID** **11/25/2014**

(Import)

0500 Continuous 0506

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NGrid

MARCY____-N.SCTLND_345_18

FWD

Mon 11/24/2014 to Tue 11/25/2014 **UPDATED** **by NGRID** **11/25/2014**

(Import)

0500 Continuous 0507

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1350

FWD

Tue 11/25/2014 to Wed 11/26/2014 **UPDATED** **by HQ** **11/21/2014**

(Import)

0600 Continuous 1959

SCH - HQ - NY **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

CHAT_DC_GC1

FWD

Tue 11/25/2014 to Tue 11/25/2014 **FORCED** **by NYPA** **11/25/2014**

(Import)

0922 Continuous 1556

MOSES SOUTH **2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CHAT_DC_GC1

REV

Tue 11/25/2014 to Tue 11/25/2014 **FORCED** **by NYPA** **11/25/2014**

(Export)

0922 Continuous 1556

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 11/25/2014 to Tue 11/25/2014
0922 1556

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 11/25/2014 to Tue 11/25/2014
0922 1556

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SCH-NYISO-NE_LIMIT_600

Wed 11/26/2014 to Wed 11/26/2014 **CANCELLED by ISONE 11/25/2014**
0001 Continuous 2359

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-NE_LIMIT_800

Wed 11/26/2014 to Sun 11/30/2014 **UPDATED by ISONE 11/25/2014**
0001 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

SCH-HQ-NYISO_LIMIT_1300

Wed 11/26/2014 to Thu 11/27/2014 **UPDATED by HQ 11/21/2014**
2000 Continuous 0559

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1300 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1350

Thu 11/27/2014 to Mon 12/01/2014 **UPDATED by HQ 11/21/2014**
0600 Continuous 0559

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1300

Mon 12/01/2014 to Fri 12/05/2014 **UPDATED by HQ 11/21/2014**
0600 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1300 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C -WATRCURE_345_30

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014

(Import) (Export)

0700 Continuous 1630

UPDATED**by NYSEG 11/14/2014**

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

DENNISON-ROSEMNTA_115_1-RD

FWD

REV

Tue 12/02/2014 to Tue 12/02/2014

(Import) (Export)

0830 Daily(No Weekends) 1530

SCH - HQ_CEDARS

95 MW 100 MW

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**RAMAPO -LADENTWN_345_W72**

FWD

Thu 12/04/2014 to Fri 12/05/2014

(Import)

0001 Continuous 2359

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

NEPTUNE -DUFFYAVE_345_NEPTUNE

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

Sat 12/06/2014 to Sun 12/07/2014
 0500 Continuous 2100

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/08/2014 to Mon 12/08/2014
 0001 Continuous 0100

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **260 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 12/08/2014 to Mon 12/08/2014
 0001 Continuous 0100

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **260 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/08/2014 to Fri 12/12/2014
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

WETHSRFD-MEYER__230_85/87

Mon 12/08/2014 to Mon 12/08/2014
 0800 Continuous 1400

Work scheduled by: NYSEG

UPDATED by NY 11/20/2014

FWD
 (Import)
 DYSINGER EAST **2650 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2850 MW

FROST_BR-LONG_MTN_345_352

Tue 12/09/2014 to Sat 12/13/2014
 0630 Daily 1700

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **1150 MW 1600 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

MARCY__345_STATCOM SVC

Tue 12/09/2014 to Wed 12/10/2014
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HISHELDN-STONCREK_230_81

FWD

Tue 12/09/2014 to Sun 12/14/2014 **UPDATED** **by NY** **11/20/2014**
0700 Daily 1500

(Import)

Work scheduled by: NYSEG

DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2850 MW

W49TH_ST_345KV_6

FWD

Wed 12/10/2014 to Wed 12/10/2014
1800 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 12/10/2014 to Wed 12/10/2014
1800 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED** **by CONED** **11/10/2014**
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED** **by CONED** **11/10/2014**
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

OAKDALE_-FRASER__345_32

FWD

Mon 12/15/2014 to Wed 12/17/2014
0800 Continuous 1630

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO-ELBRIDGE_345_17-EO

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT_345_X28

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

FWD

REV

Mon 12/29/2014 to Mon 12/29/2014

(Import) (Export)

0700 Daily(No Weekends) 1200

SCH - NE - NY

1200 MW 1000 MW

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_345_393			FWD	REV
Mon 12/29/2014	to	Mon 12/29/2014	(Import)	(Export)
0700	Daily(No Weekends)	1200	SCH - NPX_1385	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
SPRNBRK_345KV_RNS5			FWD	
Fri 01/02/2015	to	Fri 01/02/2015	(Import)	
0001	Continuous	0100	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51			FWD	
Fri 01/02/2015	to	Sun 01/04/2015	(Import)	
0001	Continuous	2359	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST_345_F38			FWD	
Sat 01/03/2015	to	Sun 01/04/2015	(Import)	
0001	Continuous	2359	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
PLSNTVLE-DUNWODIE_345_W89			FWD	
Sat 01/03/2015	to	Sun 01/04/2015	(Import)	
0001	Continuous	2359	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86			FWD	
Sat 01/03/2015	to	Sun 01/04/2015	(Import)	
0001	Continuous	2359	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
SPRNBRK_345KV_RNS5			FWD	
Sun 01/04/2015	to	Sun 01/04/2015	(Import)	
2300	Continuous	2359	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Mon 01/05/2015 to Tue 01/06/2015 UPDATED by CONED 08/27/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Mon 01/05/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 01/10/2015 to Sun 01/11/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015 UPDATED by CONED 11/10/2014

(Import)

0900 Continuous 2259

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MAI

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015 UPDATED by CONED 11/10/2014

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_MA1

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

W49TH_ST_345KV_6

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BEAR SWP-ROTTRDAM_230_E205W

Sat 02/07/2015 to Sun 02/15/2015

UPDATEDby NE11/20/2014

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

MOSES -ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015

UPDATEDby PA11/20/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA1

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_7

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0001 Continuous 1900

SCH - PJM_HTP

595 MW

Impacts Total Transfer Capability 65 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Mon 02/23/2015 to Wed 03/04/2015

UPDATEDby CONED08/26/2014

(Import) (Export)

0200 Continuous 2359

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

KINTIGH_-ROCHESTR_345_SRL-39

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L34P			FWD	REV
Mon 02/23/2015	to	Tue 02/24/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1800 MW 1850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW 50 MW
			TTC with All Lines In Service	1900 MW 1900 MW
MOSES -ADIRNDCK 230_MA2			FWD	
Mon 02/23/2015	to	Fri 02/27/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
W49TH_ST_345KV_5			FWD	
Tue 02/24/2015	to	Tue 02/24/2015	(Import)	
0001	Continuous	1900	SCH - PJM_HTP	260 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	660 MW
STLAWRNC-MOSES 230_L33P			FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1800 MW 1850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW 50 MW
			TTC with All Lines In Service	1900 MW 1900 MW
NIAGARA -ROCHESTR_345_NR2			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	2850 MW
MARCY -EDIC 345_UE1-7			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0800	Continuous	1530	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK 230_MA1			FWD	
Mon 03/09/2015	to	Fri 03/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

ARR: 16

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

MARCY__345_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/16/2015 to Fri 03/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/16/2015 to Fri 03/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/23/2015 to Fri 03/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

HUDSONP -FARRAGUT_345_B3402

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

UPDATED by CONED 10/14/2014

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

CLAY -EDIC_345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY -COOPERS_345_UC2-41

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROSETON -ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY - EDIC 345_2-15				FWD	
Wed 04/08/2015	to	Thu 04/09/2015		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
PANNELL - CLAY 345_PC1				FWD	
Mon 04/13/2015	to	Tue 04/14/2015		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
NRTH1385-NOR HBR_138_601				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Mon 04/20/2015	to	Fri 04/24/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
LIND_CG_-LNDVFT__345_V-3022				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
LEEDS__345_LEEDS SVC				FWD	
Mon 04/27/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	2950 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Mon 04/27/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD	
Mon 05/04/2015	to	Tue 05/12/2015		(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MA1

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_____230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398					FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015			(Import)	(Export)
0500	Continuous	1700			SCH - NE - NY	500 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015			(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 09/28/2015	to	Fri 10/02/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA	(Import)	(Export)
0100	Continuous	1730		10/07/2014	SCH - HQ - NY	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	1500 MW
MARCY__765_345_BK 1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA	(Import)	
0100	Continuous	1730		10/07/2014	MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	2600 MW
MARCY__765_345_BK 2					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA	(Import)	
0100	Continuous	1730		10/07/2014	MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	2600 MW
MASSENA_-MARCY__765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA	(Import)	
0100	Continuous	1730		10/07/2014	CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday , May 27, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	
0100	Continuous	1730			675 MW	
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	1925 MW
					TTC with All Lines In Service	2600 MW
					ARR: 20	
MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730			475 MW	1000 MW
Work scheduled by: NYPA					SCH - HQ - NY	
					Impacts Total Transfer Capability	1025 MW
					TTC with All Lines In Service	1500 MW
					ARR: 20	
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800			0 MW	0 MW
Work scheduled by: LI					SCH - NPX_CSC	
					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
GILBOA_-LEEDS_345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	
0700	Continuous	1600			2200 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
MALONE_-WILLIS_115_1-MW						REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)
0800	Continuous	1530			40 MW	
Work scheduled by: NYPA					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	40 MW
					ARR: 20&38	
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/12/2015	to	Fri 10/30/2015			(Import)	
0800	Continuous	1600			4100 MW	
Work scheduled by: CHGE					UPNY CONED	
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
GILBOA_-N.SCTLND_345_GNS1					FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>09/12/2014</u>	(Import)	
0700	Continuous	1600			2520 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, November 26, 2014 to Friday, May 27, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS___345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1200 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS___345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW