

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-PJM\_LIMIT\_1000**

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

Work scheduled by: NYISO

SCH - PJ - NY

**1300 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

**CHAT\_DC\_GC2**

FWD

Wed 09/03/2014 to Fri 12/12/2014 **UPDATED** **by HQ** **12/05/2014**

(Import)

0700 Continuous 1700

Work scheduled by: HQ

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

**CHAT\_DC\_GC2**

REV

Wed 09/03/2014 to Fri 12/12/2014 **UPDATED** **by HQ** **12/05/2014**

(Export)

0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**

FWD

REV

Sat 10/25/2014 to Tue 12/30/2014 **EXT FORCE** **by LI** **12/03/2014**

(Import) (Export)

1709 Continuous 1600

Work scheduled by: ISONE

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

**BECK\_\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Sun 11/02/2014 to Wed 12/10/2014 **EXTENDED** **by NYPA** **12/04/2014**

(Import) (Export)

0700 Continuous 2359

Work scheduled by: NYPA

SCH - OH - NY

**1200 MW****1100 MW**

Impacts Total Transfer Capability

700 MW

800 MW

TTC with All Lines In Service

1900 MW

1900 MW

**TAYLORVL-LOWVILLE\_115\_5-TL**

FWD

REV

Thu 11/13/2014 to Tue 12/09/2014 **EXTENDED** **by NGRID** **11/21/2014**

(Import) (Export)

0948 Continuous 1530

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**195 MW****100 MW**

Impacts Total Transfer Capability

4 MW

0 MW

TTC with All Lines In Service

199 MW

100 MW

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

5100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Mon 11/17/2014 to Sun 12/21/2014

UPDATEDby CE11/03/2014

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS3**

FWD

Mon 11/17/2014 to Sun 12/21/2014

UPDATEDby CE11/03/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Sat 11/29/2014 to Sun 11/30/2014

UPDATEDby HQ12/05/2014

(Import)

1700 Continuous 0659

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Sun 11/30/2014 to Mon 12/01/2014

UPDATEDby HQ12/05/2014

(Import)

1700 Continuous 0559

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Mon 12/01/2014 to Mon 12/01/2014

UPDATEDby HQ12/05/2014

(Import)

0600 Continuous 0659

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

FWD

Mon 12/01/2014 to Mon 12/01/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**CHAT\_DC\_GC1**

REV

Mon 12/01/2014 to Mon 12/01/2014

(Export)

0700 Continuous 1530

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Mon 12/01/2014 to Mon 12/01/2014  
0700 1530

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Mon 12/01/2014 to Mon 12/01/2014  
0700 1530

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**SCH-HQ-NYISO\_LIMIT\_900**

Mon 12/01/2014 to Mon 12/01/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ - NY **900 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1500 MW

**HOMER C\_-WATRCURE\_345\_30**

Mon 12/01/2014 to Fri 12/05/2014 **UPDATED by NYSEG 11/14/2014**  
0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2500 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2450 MW 2700 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Mon 12/01/2014 to Wed 12/03/2014 **UPDATED by HQ 12/05/2014**  
1600 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Tue 12/02/2014 to Fri 12/05/2014 **UPDATED by NYPA 11/27/2014**  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**DENNISON-ROSEMNTA\_115\_1-RD**

Wed 12/03/2014 to Wed 12/03/2014 **UPDATED by HQ 12/01/2014**  
0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 100 MW**  
Impacts Total Transfer Capability 104 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_80**

FWD

Wed 12/03/2014 to Wed 12/03/2014

**UPDATED****by HQ****12/01/2014**

(Import)

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - HQ\_CEDARS

**80 MW**

Impacts Total Transfer Capability 119 MW

TTC with All Lines In Service 199 MW

**SCH-HQ-NYISO\_LIMIT\_1350**

FWD

Thu 12/04/2014 to Thu 12/04/2014

**UPDATED****by HQ****12/05/2014**

(Import)

0001 Continuous 1859

Work scheduled by: HQ

SCH - HQ - NY

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**RAMAPO\_\_-LADENTWN\_345\_W72**

FWD

Thu 12/04/2014 to Fri 12/05/2014

(Import)

0001 Continuous 2359

Work scheduled by: ORU

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

**CHAT\_DC\_GC1**

FWD

Thu 12/04/2014 to Fri 12/05/2014

**FORCED****by HQ****12/04/2014**

(Import)

1058 Continuous 2359

Work scheduled by: HQ

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

**CHAT\_DC\_GC1**

REV

Thu 12/04/2014 to Fri 12/05/2014

**FORCED****by HQ****12/04/2014**

(Export)

1058 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Thu 12/04/2014 to Fri 12/05/2014

(Import)

1058 2359

Work scheduled by:

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

REV

Thu 12/04/2014 to Fri 12/05/2014

(Import) (Export)

1058 2359

Work scheduled by:

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_900**

FWD

Thu 12/04/2014 to Fri 12/05/2014 **FORCED** **by HQ** **12/04/2014**  
1058 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY **900 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1250**

FWD

Thu 12/04/2014 to Thu 12/04/2014 **UPDATED** **by HQ** **12/05/2014**  
1900 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Fri 12/05/2014 to Fri 12/05/2014 **UPDATED** **by HQ** **12/05/2014**  
0001 Continuous 0659

Work scheduled by: HQ

SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Fri 12/05/2014 to Sun 12/07/2014 **UPDATED** **by HQ** **12/05/2014**  
0700 Continuous 0359

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

**W49TH\_ST\_345KV\_6**

FWD

Sat 12/06/2014 to Sat 12/06/2014 **CANCELLED** **by ConEd** **12/03/2014**  
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Sat 12/06/2014 to Sat 12/06/2014 **CANCELLED** **by ConEd** **12/03/2014**  
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Sat 12/06/2014 to Sun 12/07/2014  
0500 Continuous 2100

Work scheduled by: LI

SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 12/06/2014 to Sun 12/07/2014  
0500 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 12/06/2014 to Sun 12/07/2014  
0500 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 12/06/2014 to Sun 12/07/2014  
0500 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SCH-HQ-NYISO\_LIMIT\_1350**

Sun 12/07/2014 to Mon 12/08/2014 **UPDATED by HQ 12/05/2014**  
0400 Continuous 1659

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

Sun 12/07/2014 to Sun 12/07/2014  
0900 Continuous 1100

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_6**

Mon 12/08/2014 to Mon 12/08/2014  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Mon 12/08/2014 to Mon 12/08/2014  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Mon 12/08/2014 to Mon 12/08/2014 **CANCELLED** **by ConEd** **12/03/2014**  
 0430 Continuous 0500

Work scheduled by: ConEd

SCH - PJM\_HTP **260 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 660 MW

(Import)

**W49TH\_ST\_345KV\_8**

FWD

Mon 12/08/2014 to Mon 12/08/2014 **CANCELLED** **by ConEd** **12/03/2014**  
 0430 Continuous 0500

Work scheduled by: ConEd

SCH - PJM\_HTP **260 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 660 MW

(Import)

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/08/2014 to Fri 12/12/2014  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

(Import)

**WETHSRFD-MEYER\_\_230\_85/87**

FWD

Mon 12/08/2014 to Mon 12/08/2014 **UPDATED** **by NY** **11/20/2014**  
 0800 Continuous 1400

Work scheduled by: NYSEG

DYSINGER EAST **2650 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 2850 MW

(Import)

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Mon 12/08/2014 to Thu 12/11/2014 **UPDATED** **by HQ** **12/05/2014**  
 1700 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 1500 MW

(Import)

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Tue 12/09/2014 to Wed 12/10/2014 **UPDATED** **by ISONE** **12/05/2014**  
 0630 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY **1150 MW 1600 MW**  
 Impacts Total Transfer Capability 250 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

(Import) (Export)

**SCH-NE-NYISO\_LIMIT\_800**

FWD

Tue 12/09/2014 to Wed 12/10/2014 **UPDATED** **by ISONE** **12/05/2014**  
 0630 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY **1000 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 1400 MW

(Import)

# NYISO TRANSFER LIMITATIONS

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_345\_STATCOM SVC**

FWD

Tue 12/09/2014 to Wed 12/10/2014  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

---

**HISHELDN-STONCREK\_230\_81**

FWD

Tue 12/09/2014 to Sun 12/14/2014  
0700 Daily 1500

(Import)

Work scheduled by: NYSEG

DYSINGER EAST

**2650 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

---

**W49TH\_ST\_345KV\_6**

FWD

Wed 12/10/2014 to Wed 12/10/2014  
1800 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

---

**W49TH\_ST\_345KV\_8**

FWD

Wed 12/10/2014 to Wed 12/10/2014  
1800 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

---

**BECK\_\_\_\_-PACKARD\_\_230\_BP76**

FWD

REV

Thu 12/11/2014 to Thu 12/11/2014  
0700 Daily(No Weekends) 1600

(Import) (Export)

Work scheduled by: NGrid

SCH - OH - NY

**1750 MW 1200 MW**

Impacts Total Transfer Capability 150 MW 700 MW

TTC with All Lines In Service 1900 MW 1900 MW

---

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Thu 12/11/2014 to Fri 12/12/2014  
1800 Continuous 1700

(Import)

Work scheduled by: HQ

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

---

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 12/14/2014 to Sat 12/27/2014 **UPDATED by CONED 11/10/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0001 Continuous 2300

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_345\_32**

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**KINTIGH\_-ROCHESTR\_345\_SRL-39**

FWD

Sat 12/20/2014 to Sat 12/20/2014

(Import)

0700 Continuous 1500

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/21/2014 to Sun 12/21/2014  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/21/2014 to Sun 12/21/2014  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/21/2014 to Sun 12/21/2014  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **260 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Mon 12/22/2014 to Mon 12/22/2014  
 0001 Continuous 0100

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **260 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Mon 12/22/2014 to Tue 12/23/2014  
 0001 Continuous 1900

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Mon 12/22/2014 to Tue 12/23/2014  
 0001 Continuous 1900

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

Mon 12/22/2014 to Tue 12/23/2014  
 0001 Continuous 2359

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345\_LEEDS SVC**

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0800 Daily(No Weekends) 1200

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**W49TH\_ST\_345KV\_6**

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sat 12/27/2014 to Sat 12/27/2014

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 12/27/2014 to Sun 12/28/2014

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 12/27/2014 to Sun 12/28/2014

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD\_345KV\_18**

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1200 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	200 MW	600 MW
TTC with All Lines In Service	1400 MW	1600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**SPRNBRK\_\_345KV\_RNS5**

Fri 01/02/2015 to Fri 01/02/2015

0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

**SPRNBRK\_-W49TH\_ST\_345\_M51**

Fri 01/02/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_\_345KV\_RNS5**

FWD

Sun 01/04/2015 to Sun 01/04/2015

(Import)

2300 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

---

**E13THSTA-FARRAGUT\_345\_45**

FWD

Mon 01/05/2015 to Tue 01/06/2015

(Import)

0001 Continuous 2359

**UPDATED by CONED 08/27/2014**

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

---

**HOPATCON-RAMAPO\_\_500\_5018**

FWD

REV

Mon 01/05/2015 to Thu 01/08/2015

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**1900 MW 1850 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 550 MW 850 MW

TTC with All Lines In Service 2450 MW 2700 MW

---

**HOPATCON-RAMAPO\_\_500\_5018**

FWD

Mon 01/05/2015 to Thu 01/08/2015

(Import)

0001 Continuous 2359

TOTAL EAST

**6400 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

---

**HOPATCON-RAMAPO\_\_500\_5018**

FWD

Mon 01/05/2015 to Thu 01/08/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

---

**RAMAPO\_\_345\_345\_PAR3500**

FWD

REV

Mon 01/05/2015 to Thu 01/08/2015

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2400 MW 2350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 50 MW 350 MW

TTC with All Lines In Service 2450 MW 2700 MW

---

**RAMAPO\_\_345\_345\_PAR4500**

FWD

REV

Mon 01/05/2015 to Thu 01/08/2015

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2400 MW 2350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 50 MW 350 MW

TTC with All Lines In Service 2450 MW 2700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**RAMAPO\_\_\_500\_345\_BK 1500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1900 MW</b>	<b>1850 MW</b>
Impacts Total Transfer Capability	550 MW	850 MW
TTC with All Lines In Service	2450 MW	2700 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Mon 01/05/2015 to Fri 01/09/2015

0001 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**E13THSTA-FARRAGUT\_345\_45**

Fri 01/09/2015 to Fri 01/09/2015

1830 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Sat 01/10/2015 to Sun 01/11/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**SHORE\_RD\_345\_138\_BK 1**

Mon 01/12/2015 to Sat 01/17/2015

0000 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 01/12/2015 to Wed 01/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	2850 MW

**ATHENS\_-PLSNTVLY\_345\_91**

Tue 01/13/2015 to Fri 01/16/2015

0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CONED 11/10/2014**

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/13/2015 to Fri 01/16/2015 **UPDATED** **by CONED** **11/10/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2850 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 01/18/2015 to Sun 01/18/2015 **UPDATED** **by CONED** **11/10/2014**

(Import)

0900 Continuous 2259

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 01/19/2015 to Mon 01/19/2015 **UPDATED** **by CONED** **11/10/2014**

(Import)

0900 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Sat 01/24/2015 to Sun 01/25/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Sat 01/24/2015 to Sun 03/01/2015

(Import)

0001 Continuous 0859

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Friday ,December 05, 2014 to Sunday ,June 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Mon 01/26/2015 to Tue 01/27/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MAl

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

### W49TH\_ST\_345KV\_6

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_8

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MAl

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

### FROST\_BR-LONG\_MTN\_345\_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY **1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

### W49TH\_ST\_345KV\_6

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP **260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd



**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**BEAR SWP-ROTTDAM\_230\_E205W**

Sat 02/07/2015 to Sun 02/15/2015

UPDATEDby NE11/20/2014

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

Work scheduled by: NGrid

TTC with All Lines In Service

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**MARCY\_\_\_345\_STATCOM SVC**

FWD

Mon 02/09/2015 to Fri 02/27/2015

UPDATEDby PA11/20/2014

0700 Continuous 1530

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_7

Mon 02/23/2015 to Fri 02/27/2015

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

## HUDSONP\_-FARRAGUT\_345\_C3403

Mon 02/23/2015 to Wed 03/04/2015

0200 Continuous 1700

Work scheduled by: PJM

UPDATEDby CONED 12/05/2014

FWD

REV

(Import) (Export)

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 02/23/2015 to Tue 02/24/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

## STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 02/23/2015 to Tue 02/24/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 02/23/2015 to Fri 02/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

## W49TH\_ST\_345KV\_5

Tue 02/24/2015 to Tue 02/24/2015

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Wed 02/25/2015 to Thu 02/26/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1800 MW 1850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	100 MW 50 MW
			TTC with All Lines In Service	1900 MW 1900 MW
ATHENS__-PLSNTVLY_345_91			FWD	
Fri 02/27/2015	to	Sat 02/28/2015	(Import)	
0001	Continuous	2359	UPNY CONED	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1300 MW
			TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS4			FWD	
Sun 03/01/2015	to	Mon 03/02/2015	(Import)	
2300	Continuous	0859	UPNY CONED	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1300 MW
			TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0001	Continuous	2100	SCH - PJM_HTP	0 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NIAGARA_-ROCHESTR_345_NR2			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	2850 MW
MARCY__-EDIC____345_UE1-7			FWD	
Mon 03/02/2015	to	Fri 03/06/2015	(Import)	
0800	Continuous	1530	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
MOSES__-ADIRNDCK_230_MAI			FWD	
Mon 03/09/2015	to	Fri 03/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

ARR: 16

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_345\_STATCOM SVC**

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

---

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 1530

UPDATED by CONED 12/05/2014

SCH - PJ - NY

**2450 MW 2600 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

---

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_-COOPERS\_\_\_345\_UC2-41**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY -EDIC 345\_2-15**

Wed 04/08/2015 to Thu 04/09/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**PANNELL -CLAY 345\_PC1**

Mon 04/13/2015 to Tue 04/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**NRTH1385-NOR HBR\_138\_601**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_602**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>ROCHESTR-PANNELL__345_RP2</b>				FWD	
Mon 04/20/2015	to	Fri 04/24/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>2300 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
<b>LIND_CG_-LNDVFT__345_V-3022</b>				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
<b>LEEDS__345_LEEDS SVC</b>				FWD	
Mon 04/27/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	<b>2950 MW</b>	
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW
<b>ROCHESTR-PANNELL__345_RP2</b>				FWD	
Mon 04/27/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>2300 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>				FWD	
Mon 05/04/2015	to	Tue 05/12/2015		(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	<b>0 MW</b>	
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA



**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_230\_L33P**

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_230\_L34P**

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_345\_PC2

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## ADIRNDCK-PORTER\_\_\_\_230\_12-AP

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19****HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NIAGARA\_\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700  
Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700  
Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_BK 1**

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730  
Work scheduled by: NYPA **ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 2600 MW

**MARCY\_\_765\_345\_BK 2**

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730  
Work scheduled by: NYPA **ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730  
Work scheduled by: NYPA **ARR: 20**

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)
0100	Continuous	1730				675 MW
Work scheduled by: NYPA					ARR: 20	
					MOSES SOUTH	1925 MW
					Impacts Total Transfer Capability	2600 MW
					TTC with All Lines In Service	
<b>MASSENA_-MARCY_765_MSU1</b>					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)
0100	Continuous	1730				475 MW 1000 MW
Work scheduled by: NYPA					ARR: 20	
					SCH - HQ - NY	1025 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)
0530	Continuous	1800				0 MW 0 MW
Work scheduled by: LI						
					SCH - NPX_CSC	330 MW 330 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	
<b>GILBOA_-LEEDS_345_GL3</b>					FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)
0700	Continuous	1600				2200 MW
Work scheduled by: NYPA						
					CENTRAL EAST - VC	775 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
<b>MALONE_-WILLIS_115_1-MW</b>						REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)
0800	Continuous	1530				40 MW
Work scheduled by: NYPA					ARR: 20&38	
					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	
<b>LEEDS_-HURLYAVE_345_301</b>					FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE						
					UPNY CONED	1000 MW
					Impacts Total Transfer Capability	5100 MW
					TTC with All Lines In Service	
<b>GILBOA_-N.SCTLND_345_GNS1</b>					FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)
0700	Continuous	1600				2520 MW
Work scheduled by: NYPA						
					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	

**NYISO TRANSFER LIMITATIONS**

Friday ,December 05, 2014 to Sunday ,June 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_345\_UC2-41**

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NE - NY

**1200 MW 1000 MW**

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA