

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

SCH - PJ - NY

1300 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2700 MW

Work scheduled by: NYISO

CHAT_DC_GC2

FWD

Wed 09/03/2014 to Fri 12/12/2014 **UPDATED** **by HQ** **12/03/2014**

(Import)

0700 Continuous 1700

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 09/03/2014 to Fri 12/12/2014 **UPDATED** **by HQ** **12/03/2014**

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Sat 10/25/2014 to Tue 12/30/2014 **EXT FORCE** **by LI** **12/03/2014**

(Import) (Export)

1709 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: ISONE

BECK____-NIAGARA_345_PA302

FWD

REV

Sun 11/02/2014 to Wed 12/10/2014 **EXTENDED** **by NYPA** **12/04/2014**

(Import) (Export)

0700 Continuous 2359

SCH - OH - NY

1200 MW**1100 MW**

Impacts Total Transfer Capability 700 MW

800 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA

TAYLORVL-LOWVILLE_115_5-TL

FWD

REV

Thu 11/13/2014 to Tue 12/09/2014 **EXTENDED** **by NGRID** **11/21/2014**

(Import) (Export)

0948 Continuous 1530

SCH - HQ_CEDARS

195 MW**100 MW**

Impacts Total Transfer Capability 4 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

Work scheduled by: NGrid

ARR: 38**EASTVIEW-SPRNBK_345_W78**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS3

FWD

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1450

FWD

Fri 11/28/2014 to Sat 11/29/2014 UPDATED by HQ 12/03/2014

(Import)

2000 Continuous 0659

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 11/29/2014 to Sat 11/29/2014

(Import)

0700 Daily 1659

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1450

FWD

Sat 11/29/2014 to Sun 11/30/2014 UPDATED by HQ 12/03/2014

(Import)

1700 Continuous 0659

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1450

FWD

Sun 11/30/2014 to Mon 12/01/2014 UPDATED by HQ 12/03/2014

(Import)

1700 Continuous 0559

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 12/01/2014 to Mon 12/01/2014 UPDATED by HQ 12/03/2014

(Import)

0600 Continuous 0659

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Mon 12/01/2014 to Mon 12/01/2014
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2150 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 2600 MW

(Import)

CHAT_DC_GC1

REV

Mon 12/01/2014 to Mon 12/01/2014
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Mon 12/01/2014 to Mon 12/01/2014
 0700 1530

Work scheduled by:

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Mon 12/01/2014 to Mon 12/01/2014
 0700 1530

Work scheduled by:

SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

(Import) (Export)

SCH-HQ-NYISO_LIMIT_900

FWD

Mon 12/01/2014 to Mon 12/01/2014
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - HQ - NY **900 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1500 MW

(Import)

HOMER C_-WATRCURE_345_30

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014 **UPDATED by NYSEG 11/14/2014**
 0700 Continuous 1630

Work scheduled by: NYSEG

SCH - PJ - NY **2450 MW 2500 MW**
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 2450 MW 2700 MW

(Import) (Export)

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 12/01/2014 to Wed 12/03/2014 **UPDATED by HQ 12/03/2014**
 1600 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 12/02/2014 to Fri 12/05/2014 **UPDATED** **by NYPA** **11/27/2014**

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

DENNISON-ROSEMNTA_115_1-RD

FWD

REV

Wed 12/03/2014 to Wed 12/03/2014 **UPDATED** **by HQ** **12/01/2014**

(Import) (Export)

0830 Daily(No Weekends) 1530

SCH - HQ_CEDARS

95 MW 100 MW

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**SCH-HQ_CEDARS-NYISO_LIMIT_80**

FWD

Wed 12/03/2014 to Wed 12/03/2014 **UPDATED** **by HQ** **12/01/2014**

(Import)

0830 Daily(No Weekends) 1530

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 119 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1350

FWD

Thu 12/04/2014 to Thu 12/04/2014 **UPDATED** **by HQ** **12/03/2014**

(Import)

0001 Continuous 1859

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

RAMAPO__-LADENTWN_345_W72

FWD

Thu 12/04/2014 to Fri 12/05/2014

(Import)

0001 Continuous 2359

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

CHAT_DC_GC1

FWD

Thu 12/04/2014 to Fri 12/05/2014 **FORCED** **by HQ** **12/04/2014**

(Import)

1058 Continuous 2359

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Thu 12/04/2014 to Fri 12/05/2014 **FORCED** **by HQ** **12/04/2014**

(Export)

1058 Continuous 2359

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Thu 12/04/2014 to Fri 12/05/2014
1058 2359

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Thu 12/04/2014 to Fri 12/05/2014
1058 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SCH-HQ-NYISO_LIMIT_900

Thu 12/04/2014 to Fri 12/05/2014 **FORCED by HQ 12/04/2014**
1058 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **900 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1250

Thu 12/04/2014 to Thu 12/04/2014 **UPDATED by HQ 12/03/2014**
1900 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1150

Fri 12/05/2014 to Fri 12/05/2014 **UPDATED by HQ 12/03/2014**
0001 Continuous 0659

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1400

Fri 12/05/2014 to Fri 12/05/2014 **UPDATED by HQ 12/03/2014**
0700 Continuous 1859

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1450

Fri 12/05/2014 to Thu 12/11/2014 **UPDATED by HQ 12/03/2014**
1900 Continuous 1759

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1450 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Sat 12/06/2014 to Sat 12/06/2014 **CANCELLED** **by ConEd** **12/03/2014**

(Import)

0001 Continuous 0030

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 12/06/2014 to Sat 12/06/2014 **CANCELLED** **by ConEd** **12/03/2014**

(Import)

0001 Continuous 0030

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Sat 12/06/2014 to Sun 12/07/2014

(Import)

0500 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

W49TH_ST_345KV_6

FWD

Mon 12/08/2014 to Mon 12/08/2014

(Import)

0001 Continuous 0100

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Mon 12/08/2014 to Mon 12/08/2014
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/08/2014 to Mon 12/08/2014
0430 Continuous 0500

Work scheduled by: ConEd

CANCELLED by ConEd 12/03/2014

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 12/08/2014 to Mon 12/08/2014
0430 Continuous 0500

Work scheduled by: ConEd

CANCELLED by ConEd 12/03/2014

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/08/2014 to Fri 12/12/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

WETHSRFD-MEYER__230_85/87

Mon 12/08/2014 to Mon 12/08/2014
0800 Continuous 1400

Work scheduled by: NYSEG

UPDATED by NY 11/20/2014

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2850 MW

FROST_BR-LONG_MTN_345_352

Tue 12/09/2014 to Wed 12/10/2014
0630 Daily 1700

Work scheduled by: ISONE

UPDATED by ISONE 12/04/2014

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

MARCY__345_STATCOM SVC

Tue 12/09/2014 to Wed 12/10/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HISHELDN-STONCREK_230_81

FWD

Tue 12/09/2014 to Sun 12/14/2014
0700 Daily 1500

UPDATEDby NY11/20/2014

(Import)

Work scheduled by: NYSEG

DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2850 MW

W49TH_ST_345KV_6

FWD

Wed 12/10/2014 to Wed 12/10/2014
1800 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 12/10/2014 to Wed 12/10/2014
1800 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

BECK__ -PACKARD__230_BP76

FWD

REV

Thu 12/11/2014 to Thu 12/11/2014
0700 Daily(No Weekends) 1600

(Import) (Export)

Work scheduled by: NGrid

SCH - OH - NY **1750 MW 1200 MW**
Impacts Total Transfer Capability 150 MW 700 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-HQ-NYISO_LIMIT_1500

FWD

Thu 12/11/2014 to Fri 12/12/2014
1800 Continuous 1700

UPDATEDby HQ12/03/2014

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1500 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1500 MW

ATHENS__ -PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014
0001 Continuous 2359

UPDATEDby CONED11/10/2014

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0001 Continuous 2300

SCH - PJM_HTP

350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

OAKDALE-FRASER_345_32

FWD

Mon 12/15/2014 to Wed 12/17/2014

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO-ELBRIDGE_345_17-EO

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT

5250 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

KINTIGH-ROCHESTR_345_SR1-39

FWD

Sat 12/20/2014 to Sat 12/20/2014

(Import)

0700 Continuous 1500

DYSINGER EAST

1700 MW

Work scheduled by: RGE

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT_345_X28

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 12/23/2014 to Tue 12/23/2014
1800 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 12/27/2014 to Sat 12/27/2014
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Sat 12/27/2014 to Sun 12/28/2014
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 12/27/2014 to Sun 12/28/2014
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

Sun 12/28/2014 to Sun 12/28/2014
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Sun 12/28/2014 to Sun 12/28/2014
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

BERKSHIR-ALPS_____345_393

Mon 12/29/2014 to Mon 12/29/2014
0700 Daily(No Weekends) 1200
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY 1200 MW	1000 MW
Impacts Total Transfer Capability 200 MW	600 MW
TTC with All Lines In Service 1400 MW	1600 MW

BERKSHIR-ALPS_____345_393

Mon 12/29/2014 to Mon 12/29/2014
0700 Daily(No Weekends) 1200
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Fri 01/02/2015 to Fri 01/02/2015

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Fri 01/02/2015 to Sun 01/04/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 01/03/2015 to Sun 01/04/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 01/03/2015 to Sun 01/04/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 01/03/2015 to Sun 01/04/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Sun 01/04/2015 to Sun 01/04/2015

(Import)

2300 Continuous 2359

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Mon 01/05/2015 to Tue 01/06/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

UPDATED by CONED 08/27/2014

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	1900 MW	1850 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2450 MW
HOPATCON-RAMAPO___500_5018				FWD	
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	
0001	Continuous	2359	TOTAL EAST	6400 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018				FWD	
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	
0001	Continuous	2359	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR3500				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2400 MW	2350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2450 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2400 MW	2350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2450 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	1900 MW	1850 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2450 MW
W49TH_ST-E13THSTA_345_M54				FWD	
Mon 01/05/2015	to	Fri 01/09/2015		(Import)	
0001	Continuous	1900	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

UPDATED by CONED 08/27/2014

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

1830 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 01/10/2015 to Sun 01/11/2015

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 11/10/2014

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015 UPDATED by CONED 11/10/2014

(Import)

0900 Continuous 2259

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015 UPDATED by CONED 11/10/2014

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ATHENS__-PLSNTVLY_345_91

FWD

Sat 01/24/2015 to Sun 01/25/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 01/26/2015 to Tue 01/27/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 02/02/2015 to Mon 02/02/2015
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 02/02/2015 to Mon 02/02/2015
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MAL

Mon 02/02/2015 to Fri 02/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FROST_BR-LONG_MTN_345_352

Wed 02/04/2015 to Wed 02/04/2015
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_6

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

BEAR SWP-ROTTDAM_230_E205W

Sat 02/07/2015 to Sun 02/15/2015
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by NE 11/20/2014
SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

UPDATEDby PA11/20/2014

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_7

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0001 Continuous 1900

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Mon 02/23/2015 to Wed 03/04/2015

(Import) (Export)

0200 Continuous 2359

UPDATEDby CONED08/26/2014

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

STLAWRNC-MOSES____230_L34P

FWD

REV

Mon 02/23/2015 to Tue 02/24/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Tue 02/24/2015 to Tue 02/24/2015

(Import)

0001 Continuous 1900

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

STLAWRNC-MOSES____230_L33P

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Fri 02/27/2015 to Sat 02/28/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015

(Import)

2300 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

VOLNEY_-MARCY_345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY_-MARCY_345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY_345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

UPDATED**by CONED 10/14/2014**

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 04/06/2015 to Tue 04/07/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MARCY____-COOPERS__345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

CLAY____-EDIC____345_2-15

Wed 04/08/2015 to Thu 04/09/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY____345_PC1

Mon 04/13/2015 to Tue 04/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND_CG_-LNDVFT___345_V-3022

Tue 04/21/2015 to Wed 04/22/2015

0900 Continuous 1400

Work scheduled by: PJM

SCH - PJM_VFT

FWD REV
(Import) (Export)**0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

LEEDS___345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015

0700 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC

FWD
(Import)**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP2

Mon 04/27/2015 to Fri 05/01/2015

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD
(Import)**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD
(Import)**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD
(Import)**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD
(Import)**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD
(Import)**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY **1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NIAGARA -ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FRASER -GILBOA_345_GF5-35

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC -FRASER_345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES -ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
STLAWRNC-MOSES____230_L34P			FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
PANNELL_-CLAY____345_PC2			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Wed 06/03/2015	to	Thu 06/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Thu 08/13/2015	to	Thu 08/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19**HURLYAVE-ROSETON___345_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY 500 MW	1300 MW
Impacts Total Transfer Capability 900 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA 765_7040							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY 765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
MARCY 765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
MASSENA -MARC 765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARC 765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
MASSENA -MARC 765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM 138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3

Mon 10/05/2015 to Fri 10/09/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MALONE__ -WILLIS__ 115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV
(Export)
SCH - HQ_CEDARS **40 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 40 MW

LEEDS__ -HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

GILBOA__ -N.SCTLND_345_GNS1

Mon 10/19/2015 to Fri 10/23/2015
0700 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYISO 09/12/2014

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY__ -COOPERS__ 345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS__ 345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1200 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS__ 345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 04, 2014 to Saturday ,June 04, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA