

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 03/26/2015 **EXT FORCE** **by HQ** **02/12/2015**

(Export)

0757 Continuous 2359

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Sat 02/07/2015 to Sat 02/07/2015 **UPDATED** **by CONED** **02/07/2015**

(Import)

1500 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 02/07/2015 to Sat 02/07/2015 **UPDATED** **by CONED** **02/07/2015**

(Import)

1500 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARCY___345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 **UPDATED** **by PA** **11/20/2014**

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 02/09/2015 to Fri 02/13/2015 **by PA**

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 02/14/2015 to Sat 02/14/2015 **CANCELLED** **by LI** **02/12/2015**

(Import)

0700 Continuous 1300

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Sat 02/14/2015 to Sat 02/14/2015 **CANCELLED** **by LI** **02/12/2015**
 0700 Continuous 1300

Work scheduled by: LI

FWD
 (Import)
0 MW
 SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

SHORE_RD_345_138_BK 2

Sat 02/14/2015 to Sat 02/14/2015
 0800 Continuous 1200

Work scheduled by: LI

FWD
 (Import)
1350 MW
 CONED - LIPA
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_6

Sun 02/15/2015 to Sun 02/15/2015 **UPDATED** **by CONED** **02/12/2015**
 2300 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 02/15/2015 to Sun 02/15/2015 **UPDATED** **by CONED** **02/12/2015**
 2300 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Mon 02/16/2015 to Fri 02/20/2015
 0001 Continuous 2300

Work scheduled by: ConEd

FWD
 (Import)
350 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

MOSES -ADIRNDCK_230_MA1

Tue 02/17/2015 to Tue 02/17/2015 **UPDATED** **by NYPA** **01/13/2015**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
2000 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 02/17/2015 to Fri 02/27/2015
 0900 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13					FWD	
Wed 02/18/2015	to	Wed 02/18/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/15/2015</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	2600 MW
MOSES--ADIRNDCK_230_MA2					FWD	
Thu 02/19/2015	to	Fri 02/20/2015				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2000 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
SPRNBRK--W49TH_ST_345_M51					FWD	
Sat 02/21/2015	to	Sat 02/21/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/11/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS5					FWD	
Sat 02/21/2015	to	Sat 02/21/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/11/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
NEPTUNE--DUFFYAVE_345_NEPTUNE					FWD	
Sun 02/22/2015	to	Sun 02/22/2015				(Import)
0700	Continuous	1300				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Sun 02/22/2015	to	Sun 02/22/2015				(Import)
0700	Continuous	1300				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
HUDSONP--FARRAGUT_345_C3403					FWD REV	
Mon 02/23/2015	to	Wed 03/04/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2014</u>	(Import) (Export)
0200	Continuous	1700				
Work scheduled by: PJM					SCH - PJ - NY	2450 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 02/23/2015 to Tue 02/24/2015 UPDATED by NYPA 02/07/2015

(Import)

0500 Continuous 1600

DYSINGER EAST **1300 MW**

Impacts Total Transfer Capability 1550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_230_L34P

FWD

REV

Mon 02/23/2015 to Tue 02/24/2015 UPDATED by NYPA 02/06/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015 UPDATED by NYPA 02/05/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Tue 02/24/2015 to Tue 02/24/2015 UPDATED by NYISO 01/26/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 02/24/2015 to Tue 02/24/2015 UPDATED by NYISO 01/26/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BEAR SWP-ROTTDAM_230_E205W

Wed 02/25/2015 to Thu 03/05/2015

0630 Continuous 2000

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1						FWD	
Wed 02/25/2015	to	Wed 02/25/2015	<u>UPDATED</u>	<u>by RGE</u>	<u>01/27/2015</u>	(Import)	
0700	Continuous	1500				DYSINGER EAST	2300 MW
Work scheduled by: RGE						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	2850 MW
STLAWRNC-MOSES____230_L33P						FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2015</u>	(Import)	(Export)
0700	Continuous	1530				SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW 150 MW
						TTC with All Lines In Service	1900 MW 1900 MW
ROCHESTR-PANNELL__345_RP2						FWD	
Thu 02/26/2015	to	Thu 02/26/2015				(Import)	
0700	Continuous	1500				DYSINGER EAST	2300 MW
Work scheduled by: RGE						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	2850 MW
W49TH_ST_345KV_5						FWD	
Thu 02/26/2015	to	Thu 02/26/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/26/2015</u>	(Import)	
1830	Continuous	1900				SCH - PJM_HTP	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7						FWD	
Thu 02/26/2015	to	Thu 02/26/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/26/2015</u>	(Import)	
1830	Continuous	1900				SCH - PJM_HTP	340 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	320 MW
						TTC with All Lines In Service	660 MW
ATHENS__ -PLSNTVLY_345_91						FWD	
Fri 02/27/2015	to	Sat 02/28/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
0001	Continuous	2359				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS4						FWD	
Sun 03/01/2015	to	Mon 03/02/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
2300	Continuous	0859				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Mon 03/02/2015 to Wed 03/18/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

NIAGARA-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by RGE

01/06/2015

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

MARCY-EDIC_345_UE1-7

Mon 03/02/2015 to Fri 03/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

02/10/2015

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 16

WATRCURE-OAKDALE_345_31

Mon 03/02/2015 to Fri 03/06/2015

0900 Daily 1500

Work scheduled by: NYSEG

EXTENDED

by NYSEG

01/06/2015

FWD

(Import) (Export)

SCH - PJ - NY **2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

MILLWOOD_345KV_18

Tue 03/03/2015 to Tue 03/03/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

E13THSTA-FARRAGUT_345_46

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 03/09/2015 to Tue 03/10/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

BECK_NIAGARA_230_PA27

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1430

Work scheduled by: IESO

UPDATEDby IESO01/30/2015

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES_ADIRNDCK_230_MA1

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

BULYMO_BOONVILLE_115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATEDby NGRID02/10/2015**ARR: 38**

FWD

(Import) (Export)

SCH - HQ_CEDARS

199 MW 100 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

TAYLORVL-BULYMO_115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATEDby NGRID02/10/2015**ARR: 38**

FWD

(Import) (Export)

SCH - HQ_CEDARS

199 MW 100 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

VOLNEY-MARCY_345_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

UPDATEDby PA02/10/2015

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19					FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)
0800	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
MILLWOOD_345KV_18					FWD	
Wed 03/11/2015	to	Wed 03/11/2015				(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
MARCY__345_STATCOM SVC					FWD	
Mon 03/16/2015	to	Mon 03/16/2015				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2925 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Mon 03/16/2015	to	Fri 03/20/2015				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2000 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
ROCHESTR-PANNELL__345_RP1					FWD	
Mon 03/16/2015	to	Fri 03/20/2015				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					DYSINGER EAST	2300 MW
					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	2850 MW
BECK__-NIAGARA__345_PA302					FWD	REV
Tue 03/17/2015	to	Wed 03/18/2015				(Import) (Export)
0500	Continuous	1600				
Work scheduled by: NYPA					SCH - OH - NY	1400 MW 1250 MW
					Impacts Total Transfer Capability	500 MW 650 MW
					TTC with All Lines In Service	1900 MW 1900 MW
MILLWOOD_345KV_18					FWD	
Wed 03/18/2015	to	Wed 03/18/2015				(Import)
2330	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

BECK___-NIAGARA___345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1400 MW	1250 MW
Impacts Total Transfer Capability 500 MW	650 MW
TTC with All Lines In Service 1900 MW	1900 MW

BECK___-PACKARD___230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - OH - NY 1900 MW	1800 MW
Impacts Total Transfer Capability 0 MW	100 MW
TTC with All Lines In Service 1900 MW	1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015 **UPDATED by CONED 12/05/2014**
0001 Continuous 1530
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2450 MW	1300 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1

Mon 04/06/2015 to Mon 04/06/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

CLAY -EDIC 345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

OAKDALE -FRASER 345_32

Mon 04/06/2015 to Wed 04/08/2015
0800 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON -ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/06/2015 to Sat 04/11/2015
2200 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

Tue 04/07/2015 to Tue 04/07/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC1						FWD		
Mon 04/13/2015	to	Tue 04/14/2015				(Import)		
0700	Continuous	1530				WEST CENTRAL	1300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW	
MARCY_-COOPERS_____345_UC2-41						FWD		
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)		
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW	
						TTC with All Lines In Service	2975 MW	
BERKSHIR-ALPS_____345_393						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700				SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	300 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)	
0700		1700				SCH - NE - NY	1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW	300 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700				SCH - NE - NY	1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW	150 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Sun 04/19/2015 to Tue 04/21/2015
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

NRTH1385-NOR HBR_138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT_345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS_345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

FRASER_-GILBOA_345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015 **UPDATED by NYPA 01/09/2015**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2				FWD	
Wed 05/06/2015	to	Wed 05/13/2015		(Import)	
0001	Continuous	2359		CONED - LIPA	1350 MW
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
MOSES -ADIRNDCK_230_MA1				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
HOMER C -WATRCURE_345_30				FWD	REV
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	(Export)
0800	Continuous	1600		SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW
EDIC -FRASER_345_EF24-40				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0900	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
BECK -PACKARD_230_BP76				FWD	REV
Tue 05/12/2015	to	Tue 05/12/2015	CANCELLED by NGRID 02/11/2015	(Import)	(Export)
0730	Daily(No Weekends)	1600		SCH - OH - NY	1750 MW 1200 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW 700 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
STLAWRNC-MOSES_230_L33P				FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-WATRCURE_345_30			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
MARCY_-COOPERS_345_UC2-41			FWD	
Tue 05/19/2015	to	Fri 05/22/2015	(Import)	
0900	Daily	1600	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
HOMER C_-WATRCURE_345_30			FWD	REV
Mon 05/25/2015	to	Fri 05/29/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
MOSES_-ADIRNDCK_230_MA2			FWD	
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
STLAWRNC-MOSES_230_L34P			FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
MOSES_-ADIRNDCK_230_MA1			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
PANNELL_-CLAY_345_PC2			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

BECK___-NIAGARA_345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Thu 09/03/2015 to Fri 09/04/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MARCY____765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
 0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1900 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
 0700 Continuous 1600

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAL

Mon 09/21/2015 to Fri 09/25/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY__765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				1750 MW	
Work scheduled by: NYPA				ARR: 19		MOSES SOUTH	
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
MARCY__765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				1700 MW	
Work scheduled by: NYPA				ARR: 19		MOSES SOUTH	
						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
MASSENA_-MARCY__765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				2315 MW	
Work scheduled by: NYPA				ARR: 20		CENTRAL EAST - VC	
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				675 MW	
Work scheduled by: NYPA				ARR: 20		MOSES SOUTH	
						Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
MASSENA_-MARCY__765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA				ARR: 20		SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				0 MW	0 MW
Work scheduled by: LI						SCH - NPX_CSC	
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-LEEDS__345_GL3				FWD	
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
MALONE__-WILLIS__115_1-MW				REV	
Tue 10/06/2015	to	Tue 10/06/2015		(Export)	
0800	Continuous	1530		SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
ARR: 20&38				TTC with All Lines In Service	40 MW
LEEDS__-HURLYAVE_345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GILBOA__-N.SCTLND_345_GNS1				FWD	
Mon 10/19/2015	to	Fri 10/23/2015	UPDATED by NYISO 09/12/2014	(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD REV	
Tue 10/20/2015	to	Fri 10/23/2015		(Import) (Export)	
0001		2359		SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:				Impacts Total Transfer Capability	315 MW 0 MW
				TTC with All Lines In Service	315 MW 315 MW
MARCY__-COOPERS__345_UC2-41				FWD	
Mon 11/02/2015	to	Fri 11/06/2015		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
RAMAPO__-BUCHAN_N_345_Y94				FWD	
Sat 11/07/2015	to	Mon 11/09/2015		(Import)	
0001	Continuous	2359		UPNY CONED	4150 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 315 MW**
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 12, 2015 to Saturday ,August 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE