

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

Work scheduled by: HQ

SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

MARCY___345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3-BT

FWD

REV

Tue 02/17/2015 to Fri 02/27/2015

(Import) (Export)

0900 Continuous 1700

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **100 MW** **100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Wed 02/18/2015 to Wed 02/18/2015 UPDATED by NYPA 01/15/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M52

FWD

Fri 02/20/2015 to Sun 02/22/2015 FORCED by CONED 02/21/2015

(Import)

2050 Continuous 1200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

Sat 02/21/2015 to Sat 02/21/2015 **CANCELLED by ConEd 02/21/2015**

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Sat 02/21/2015 to Sat 02/21/2015 **CANCELLED by ConEd 02/21/2015**

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sun 02/22/2015 to Sun 02/22/2015

0700 Continuous 1300

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Sun 02/22/2015 to Sun 02/22/2015

0700 Continuous 1300

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015 **CANCELLED by ConEd 02/18/2015**

0200 Continuous 1700

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015 **CANCELLED by NYISO 02/20/2015**

0500 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1300 MW**
Impacts Total Transfer Capability 1850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015 **CANCELLED by NYISO 02/20/2015**

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Tue 02/24/2015 to Fri 02/27/2015 **CANCELLED** **by ConEd** **02/23/2015**

(Import)

0300 Continuous 2359

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 02/24/2015 to Fri 02/27/2015 **CANCELLED** **by ConEd** **02/23/2015**

(Import)

0300 Continuous 2359

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BEAR SWP-ROTTDAM_230_E205WWed 02/25/2015 to Fri 03/06/2015 **EXTENDED** **by NGRID** **02/19/2015**

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

ATHENS_-PLSNTVLY_345_91

FWD

Fri 02/27/2015 to Sat 02/28/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

2300 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Mon 03/02/2015 to Wed 03/18/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by RGE 01/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by NYPA 02/10/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

WATRCURE-OAKDALE_345_31

FWD

REV

Mon 03/02/2015 to Fri 03/06/2015 EXTENDED by NYSEG 01/06/2015

(Import) (Export)

0900 Daily 1500

SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

MILLWOOD_345KV_18

FWD

Tue 03/03/2015 to Tue 03/03/2015

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

STLAWRNC-MOSES_230_L34P

FWD

REV

Tue 03/03/2015 to Wed 03/04/2015 UPDATED by NYPA 02/19/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_230_L33P

FWD

REV

Thu 03/05/2015 to Fri 03/06/2015 UPDATED by NYPA 02/19/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL_345_RP1

Sat 03/07/2015 to Sat 03/07/2015

0700 Continuous 1500

Work scheduled by: RGE

UPDATEDby RGE02/23/2015

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 03/09/2015 to Tue 03/10/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_230_PA27

Mon 03/09/2015 to Sat 03/14/2015

0700 Continuous 1430

Work scheduled by: IESO

UPDATEDby IESO01/30/2015

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

BULYMO_-BOONVILLE_115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATEDby NGRID 02/10/2015

FWD

(Import) (Export)

SCH - HQ_CEDARS

199 MW 100 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-BULYMO___115_6						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/10/2015</u>	(Import)	(Export)
0700	Continuous	1600				199 MW	100 MW
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	0 MW	0 MW
					Impacts Total Transfer Capability	199 MW	100 MW
					TTC with All Lines In Service	199 MW	100 MW
VOLNEY_-MARCY___345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				2825 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC	150 MW	
					Impacts Total Transfer Capability	2975 MW	
					TTC with All Lines In Service		
VOLNEY_-MARCY___345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				4900 MW	
Work scheduled by: NYPA					OSWEGO EXPORT	350 MW	
					Impacts Total Transfer Capability	5250 MW	
					TTC with All Lines In Service		
N.SCTLND-ALPS___345_2-AN						FWD	REV
Tue 03/10/2015	to	Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459				900 MW	1600 MW
Work scheduled by: NGrid					SCH - NE - NY	500 MW	0 MW
					Impacts Total Transfer Capability	1400 MW	1600 MW
					TTC with All Lines In Service		
N.SCTLND-ALPS___345_2-AN						FWD	REV
Tue 03/10/2015	to	Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
MILLWOOD_345KV_18						FWD	
Wed 03/11/2015	to	Wed 03/11/2015				(Import)	
0001	Continuous	2359				4350 MW	
Work scheduled by: ConEd					UPNY CONED	750 MW	
					Impacts Total Transfer Capability	5100 MW	
					TTC with All Lines In Service		
KINTIGH_-ROCHESTR_345_SRL-39						FWD	
Wed 03/11/2015	to	Thu 03/12/2015				(Import)	
0500	Continuous	1600				1300 MW	
Work scheduled by: NYPA					DYSINGER EAST	1850 MW	
					Impacts Total Transfer Capability	3150 MW	
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2015 to Sat 03/14/2015
0700 Continuous 1500

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 03/17/2015 to Thu 03/19/2015
0200 Continuous 2300

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MILLWOOD_345KV_18

Wed 03/18/2015 to Wed 03/18/2015
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK__-NIAGARA__345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

BECK__-PACKARD__230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1800 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 1900 MW 1900 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1000 MW**
Impacts Total Transfer Capability 350 MW 300 MW
TTC with All Lines In Service 2450 MW 1300 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

RAMAPO__345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2400 MW 1300 MW**
Impacts Total Transfer Capability 50 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

RAMAPO___500_345_BK 1500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700
Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

W49TH_ST_345KV_7

Wed 04/01/2015 to Sun 04/05/2015
0001 Continuous 1900
Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	370 MW
Impacts Total Transfer Capability	290 MW
TTC with All Lines In Service	660 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015 **UPDATED by CONED 12/05/2014**
0001 Continuous 1530
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

W49TH_ST_345KV_5

Thu 04/02/2015 to Thu 04/02/2015
0001 Continuous 1900
Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	370 MW
Impacts Total Transfer Capability	290 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1

Mon 04/06/2015 to Mon 04/06/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

CLAY -EDIC 345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

OAKDALE -FRASER 345_32

Mon 04/06/2015 to Wed 04/08/2015
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 02/19/2015

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON -ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/06/2015 to Sat 04/11/2015
2200 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

Tue 04/07/2015 to Tue 04/07/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA302						FWD	REV
Thu 04/09/2015	to	Fri 04/10/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2015</u>	(Import)	(Export)
0500	Continuous	1600				1400 MW	1250 MW
Work scheduled by: NYPA					SCH - OH - NY		
					Impacts Total Transfer Capability	500 MW	650 MW
					TTC with All Lines In Service	1900 MW	1900 MW
OAKDALE -FRASER 345_32						FWD	
Thu 04/09/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/19/2015</u>	(Import)	
0800	Continuous	1600				2650 MW	
Work scheduled by: NYSEG					CENTRAL EAST - VC		
					Impacts Total Transfer Capability	325 MW	
					TTC with All Lines In Service	2975 MW	
PANNELL -CLAY 345_PC1						FWD	
Mon 04/13/2015	to	Tue 04/14/2015				(Import)	
0700	Continuous	1530				1300 MW	
Work scheduled by: NYPA					WEST CENTRAL		
					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	
MARCY -COOPERS 345_UC2-41						FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC		
					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
BERKSHIR-ALPS 345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				1300 MW	1300 MW
Work scheduled by: NGrid					SCH - NE - NY		
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS 345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385		
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD 345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				1300 MW	1300 MW
Work scheduled by:					SCH - NE - NY		
					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>		
0700	Continuous	1700				1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>		
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M							
Sun 04/19/2015	to	Tue 04/21/2015					
0001		2359				0 MW	315 MW
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW
NRTH1385-NOR HBR__138_601							
Mon 04/20/2015	to	Thu 04/30/2015					
0500	Continuous	1500				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602							
Mon 04/20/2015	to	Thu 04/30/2015					
0500		1500				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603							
Mon 04/20/2015	to	Thu 04/30/2015					
0500		1500				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602							
Mon 04/20/2015	to	Thu 04/30/2015					
0500	Continuous	1500				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015

UPDATEDby NYPA01/09/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES___-ADIRNDCK_230_Ma1

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

HOMER C_-WATRCURE_345_30

Mon 05/11/2015 to Fri 05/15/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2200 MW 1300 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

EDIC___-FRASER___345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_Ma2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
HOMER C_-WATRCURE_345_30			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	2200 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2450 MW
MARCY____-COOPERS____345_UC2-41			FWD	
Tue 05/19/2015	to	Fri 05/22/2015	(Import)	
0900	Daily	1600	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
HOMER C_-WATRCURE_345_30			FWD	REV
Mon 05/25/2015	to	Fri 05/29/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	2200 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2450 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES____230_L34P			FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MAI			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK_-NIAGARA_345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER_____230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Thu 09/03/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK___-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
 0900 Daily 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 MOSES SOUTH **675 MW**
 Impacts Total Transfer Capability 2475 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC

Mon 10/05/2015 to Sun 10/11/2015 **UPDATED by ISONE 07/25/2014**

0530 Continuous 1800

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-LEEDS_345_GL3

Mon 10/05/2015 to Fri 10/09/2015

0700 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BECK_-PACKARD_230_BP76

Mon 10/05/2015 to Fri 10/09/2015

0800 Continuous 1600

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1200 MW
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

MALONE_-WILLIS_115_1-MW

Tue 10/06/2015 to Tue 10/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

		REV (Export)
SCH - HQ_CEDARS		40 MW
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

LEEDS_-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

0700 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 23, 2015 to Wednesday, August 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

RAMAPO___-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO___345_77

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 315 MW**
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

RAMAPO___-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS 345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NE - NY	1300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS 345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NPX_1385	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
MOSES -ADIRNDCK_230_MAL			FWD	
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MAL			FWD	
Mon 12/07/2015	to	Fri 12/11/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MAL			FWD	
Mon 12/14/2015	to	Fri 12/18/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
BECK -NIAGARA 345_PA302			FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	650 MW
			TTC with All Lines In Service	1900 MW
ROCKTVRN-RAMAPO 345_77			FWD	
Mon 04/04/2016	to	Fri 04/29/2016	(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	405 MW
			TTC with All Lines In Service	2975 MW