

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

SCH - HQ_CEDARS 0 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MARCY___345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/17/2015 to Tue 02/17/2015 UPDATED by NYPA 01/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BROWNFLS-TAYLORVL_115_3-BT

FWD

REV

Tue 02/17/2015 to Fri 02/27/2015

(Import) (Export)

0900 Continuous 1700

SCH - HQ_CEDARS 100 MW 100 MW
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38

ADIRNDCK-CHASLAKE_230_13

FWD

Wed 02/18/2015 to Wed 02/18/2015 UPDATED by NYPA 01/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52					FWD		
Fri 02/20/2015	to	Sun 02/22/2015	<u>FORCED</u>	<u>by CONED</u>	<u>02/21/2015</u>	(Import)	
2050	Continuous	1200				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW		
					TTC with All Lines In Service 4600 MW		
SPRNBK_-W49TH_ST_345_M51					FWD		
Sat 02/21/2015	to	Sat 02/21/2015	<u>CANCELLED</u>	<u>by ConEd</u>	<u>02/21/2015</u>	(Import)	
0001	Continuous	2359				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW		
					TTC with All Lines In Service 4600 MW		
SPRNBK__345KV_RNS5					FWD		
Sat 02/21/2015	to	Sat 02/21/2015	<u>CANCELLED</u>	<u>by ConEd</u>	<u>02/21/2015</u>	(Import)	
0001	Continuous	2359				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW		
					TTC with All Lines In Service 4600 MW		
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD		
Sun 02/22/2015	to	Sun 02/22/2015				(Import)	
0700	Continuous	1300				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 660 MW		
					TTC with All Lines In Service 660 MW		
NEWBRDGE-DUFFYAVE_345_501					FWD		
Sun 02/22/2015	to	Sun 02/22/2015				(Import)	
0700	Continuous	1300				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 660 MW		
					TTC with All Lines In Service 660 MW		
HUDSONP_-FARRAGUT_345_C3403					FWD REV		
Mon 02/23/2015	to	Wed 03/04/2015	<u>CANCELLED</u>	<u>by ConEd</u>	<u>02/18/2015</u>	(Import) (Export)	
0200	Continuous	1700				SCH - PJ - NY	2450 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 0 MW 0 MW		
					TTC with All Lines In Service 2450 MW 1300 MW		
KINTIGH_-ROCHESTR_345_SRI-39					FWD		
Mon 02/23/2015	to	Tue 02/24/2015	<u>CANCELLED</u>	<u>by NYISO</u>	<u>02/20/2015</u>	(Import)	
0500	Continuous	1600				DYSINGER EAST	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1850 MW		
					TTC with All Lines In Service 3150 MW		

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015 CANCELLED by NYISO 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Tue 02/24/2015 to Fri 02/27/2015 UPDATED by CE 02/20/2015

(Import)

0001 Continuous 2359

SCH - PJM_HTP 370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 02/24/2015 to Fri 02/27/2015 UPDATED by CE 02/20/2015

(Import)

0001 Continuous 2359

SCH - PJM_HTP 370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 2359

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BEAR SWP-ROTTRDAM_230_E205W

Wed 02/25/2015 to Fri 03/06/2015 EXTENDED by NGRID 02/19/2015

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

ROCHESTR-PANNELL__345_RP1

FWD

Wed 02/25/2015 to Wed 02/25/2015 UPDATED by RGE 01/27/2015

(Import)

0700 Continuous 1500

DYSINGER EAST 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

ROCHESTR-PANNELL__345_RP2

FWD

Thu 02/26/2015 to Thu 02/26/2015

(Import)

0700 Continuous 1500

DYSINGER EAST 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Fri 02/27/2015 to Sat 02/28/2015
0001 Continuous 2359

UPDATED by CE 01/26/2015

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 03/01/2015 to Mon 03/02/2015
2300 Continuous 0859

UPDATED by CE 01/26/2015

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 03/02/2015 to Wed 03/18/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015
0700 Continuous 1530

UPDATED by RGE 01/06/2015

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC____345_UE1-7

Mon 03/02/2015 to Fri 03/06/2015
0800 Continuous 1530

UPDATED by NYPA 02/10/2015

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE__345_31

Mon 03/02/2015 to Fri 03/06/2015
0900 Daily 1500

EXTENDED by NYSEG 01/06/2015

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MILLWOOD_345KV_18

Tue 03/03/2015 to Tue 03/03/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P						FWD	REV
Tue 03/03/2015	to	Wed 03/04/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2015</u>	(Import)	(Export)
0700	Continuous	1530				1750 MW	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1900 MW
STLAWRNC-MOSES____230_L33P						FWD	REV
Thu 03/05/2015	to	Fri 03/06/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2015</u>	(Import)	(Export)
0700	Continuous	1530				1750 MW	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1900 MW
E13THSTA-FARRAGUT_345_46						FWD	
Sat 03/07/2015	to	Sun 03/08/2015				(Import)	
0001	Continuous	2330				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
Sat 03/07/2015	to	Sun 03/08/2015				(Import)	
0001	Continuous	2330				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						FWD	
Sat 03/07/2015	to	Sun 03/08/2015				(Import)	
0001	Continuous	2330				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
NIAGARA_-KINTIGH_345_NS1-38						FWD	
Mon 03/09/2015	to	Tue 03/10/2015				(Import)	
0500	Continuous	1600				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
BECK____-NIAGARA_230_PA27						FWD	REV
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1430				1900 MW	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BULYMO____-BOONVILLE_115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 02/10/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **199 MW 100 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

TAYLORVL-BULYMO____115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 02/10/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **199 MW 100 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

VOLNEY____-MARCY____345_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 02/10/2015

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY____-MARCY____345_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 02/10/2015

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

N.SCTLND-ALPS____345_2-AN

Tue 03/10/2015 to Tue 03/10/2015

0800 Daily(No Weekends) 1459

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1600 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS____345_2-AN

Tue 03/10/2015 to Tue 03/10/2015

0800 Daily(No Weekends) 1459

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Wed 03/11/2015 to Wed 03/11/2015

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Wed 03/11/2015 to Thu 03/12/2015

(Import)

0500 Continuous 1600

DYSINGER EAST

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1850 MW

TTC with All Lines In Service 3150 MW

MARCY___345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 03/17/2015 to Sat 03/21/2015

(Import) (Export)

0200 Continuous 2300

SCH - PJ - NY

2450 MW 1300 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

MILLWOOD_345KV_18

FWD

Wed 03/18/2015 to Wed 03/18/2015

(Import)

2330 Continuous 2359

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA___345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

BECK___-PACKARD___230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1900 MW	1900 MW

HOPATCON-RAMAPO___500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

HOPATCON-RAMAPO___500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO___500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

RAMAPO___345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

RAMAPO___500_345_BK 1500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

W49TH_ST_345KV_7

Wed 04/01/2015 to Sun 04/05/2015
0001 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	370 MW
Impacts Total Transfer Capability	290 MW
TTC with All Lines In Service	660 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 1530

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Thu 04/02/2015 to Thu 04/02/2015

(Import)

0001 Continuous 1900

SCH - PJM_HTP

370 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 1

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Work scheduled by: LI

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

CLAY -EDIC 345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

OAKDALE -FRASER 345_32

FWD

Mon 04/06/2015 to Wed 04/08/2015

(Import)

0800 Continuous 1630

UPDATED by NYSEG 02/19/2015

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ROSETON -ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/06/2015 to Sat 04/11/2015

(Import)

2200 Continuous 2100

SCH - PJM_HTP

0 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2						FWD		
Tue 04/07/2015	to	Tue 04/07/2015				(Import)		
0001	Continuous	2359				CONED - LIPA	1250 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	
BECK____-NIAGARA_345_PA302						FWD	REV	
Thu 04/09/2015	to	Fri 04/10/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2015</u>	(Import)	(Export)	
0500	Continuous	1600				SCH - OH - NY	1400 MW	1250 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW	650 MW
						TTC with All Lines In Service	1900 MW	1900 MW
OAKDALE_-FRASER_345_32						FWD		
Thu 04/09/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/19/2015</u>	(Import)		
0800	Continuous	1600				CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	325 MW	
						TTC with All Lines In Service	2975 MW	
PANNELL_-CLAY_345_PC1						FWD		
Mon 04/13/2015	to	Tue 04/14/2015				(Import)		
0700	Continuous	1530				WEST CENTRAL	1300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW	
MARCY____-COOPERS_345_UC2-41						FWD		
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)		
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW	
						TTC with All Lines In Service	2975 MW	
BERKSHIR-ALPS_345_393						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700				SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	300 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_345_393						FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015			(Import)	(Export)
0700		1700			SCH - NE - NY	1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u> <u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u> <u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M					FWD	REV
Sun 04/19/2015	to	Tue 04/21/2015			(Import)	(Export)
0001		2359			SCH - PJM_VFT	0 MW
Work scheduled by:					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500	Continuous	1500			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500		1500			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500		1500			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__GILBOA__345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/09/2015

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

HOMER C_-WATRCURE_345_30

Mon 05/11/2015 to Fri 05/15/2015
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

EDIC_-FRASER_345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1750 MW 1750 MW
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

HOMER C_-WATRCURE_345_30

Mon 05/18/2015 to Fri 05/22/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MARCY____-COOPERS__345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOMER C_-WATRCURE_345_30

Mon 05/25/2015 to Fri 05/29/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1750 MW 1750 MW
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA___345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CLAY-EDIC_345_2-15

Thu 09/03/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY	500 MW 1300 MW
Impacts Total Transfer Capability	900 MW 300 MW
TTC with All Lines In Service	1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385	100 MW 100 MW
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1200 MW 1100 MW
Impacts Total Transfer Capability	700 MW 800 MW
TTC with All Lines In Service	1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD
	(Import)
CENTRAL EAST - VC	2315 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED** **by NYPA** **10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

	FWD
	(Import)
MOSES SOUTH	675 MW
Impacts Total Transfer Capability	2475 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA					ARR: 20		
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				0 MW	0 MW
Work scheduled by: LI							
GILBOA_-LEEDS_345_GL3						FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	
0700	Continuous	1600				2200 MW	
Work scheduled by: NYPA							
BECK_-PACKARD_230_BP76						FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	(Export)
0800	Continuous	1600				1750 MW	1200 MW
Work scheduled by: NGrid							
MALONE_-WILLIS_115_1-MW							REV
Tue 10/06/2015	to	Tue 10/06/2015					(Export)
0800	Continuous	1530				40 MW	
Work scheduled by: NYPA					ARR: 20&38		
LEEDS_-HURLYAVE_345_301						FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)	
0800	Continuous	1600				4100 MW	
Work scheduled by: CHGE							
GILBOA_-N.SCTLND_345_GNS1						FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)	
0700	Continuous	1600				2520 MW	
Work scheduled by: NYPA							

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY -COOPERS_345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

RAMAPO -BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

ROCKTVRN-RAMAPO_345_77

Sat 11/07/2015 to Fri 11/20/2015 **UPDATED by CH 12/16/2014**
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

ROSETON -ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015 **UPDATED by CH 12/16/2014**
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

ROCKTVRN-RAMAPO_345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MA1

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__345_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 21, 2015 to Monday ,August 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE