

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MARCY____345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SHORE_RD_345_138_BK 2

FWD

Sat 02/14/2015 to Sat 02/14/2015

(Import)

0800 Continuous 1200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

W49TH_ST_345KV_6

FWD

Sun 02/15/2015 to Sun 02/15/2015 UPDATED by CONED 02/12/2015

(Import)

2300 Continuous 2359

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sun 02/15/2015 to Sun 02/15/2015 UPDATED by CONED 02/12/2015

(Import)

2300 Continuous 2359

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES____-ADIRNDCK_230_MAI

FWD

Tue 02/17/2015 to Tue 02/17/2015 UPDATED by NYPA 01/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3-BT

Tue 02/17/2015 to Fri 02/27/2015
0900 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 100 MW
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

ADIRNDCK-CHASLAKE_230_13

Wed 02/18/2015 to Wed 02/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/15/2015

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M51

Sat 02/21/2015 to Sat 02/21/2015
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 02/11/2015

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS5

Sat 02/21/2015 to Sat 02/21/2015
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 02/11/2015

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sun 02/22/2015 to Sun 02/22/2015
0700 Continuous 1300

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sun 02/22/2015 to Sun 02/22/2015
0700 Continuous 1300

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 1700

CANCELLED by ConEd 02/18/2015

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 02/23/2015 to Tue 02/24/2015
0500 Continuous 1600

UPDATED by NYPA 02/07/2015

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1300 MW
Impacts Total Transfer Capability	1850 MW
TTC with All Lines In Service	3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

UPDATED by NYPA 02/05/2015

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

W49TH_ST_345KV_5

Tue 02/24/2015 to Tue 02/24/2015
0001 Continuous 0030

UPDATED by NYISO 01/26/2015

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	340 MW
Impacts Total Transfer Capability	320 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Tue 02/24/2015 to Tue 02/24/2015
0001 Continuous 0030

UPDATED by NYISO 01/26/2015

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	340 MW
Impacts Total Transfer Capability	320 MW
TTC with All Lines In Service	660 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 02/25/2015 to Thu 02/26/2015
0001 Continuous 2359

UPDATED by CE 01/26/2015

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

BEAR SWP-ROTTDAM_230_E205W

Wed 02/25/2015 to Fri 03/06/2015
0630 Continuous 1600

EXTENDED by NGRID 02/19/2015

Work scheduled by: NGrid

	SCH - NE - NY
Impacts Total Transfer Capability	
TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Wed 02/25/2015 to Wed 02/25/2015
0700 Continuous 1500

UPDATEDby RGE01/27/2015

(Import)

Work scheduled by: RGE

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP2

FWD

Thu 02/26/2015 to Thu 02/26/2015
0700 Continuous 1500

(Import)

Work scheduled by: RGE

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

FWD

Thu 02/26/2015 to Thu 02/26/2015
1830 Continuous 1900

UPDATEDby NYISO01/26/2015

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **340 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Thu 02/26/2015 to Thu 02/26/2015
1830 Continuous 1900

UPDATEDby NYISO01/26/2015

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **340 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

ATHENS__-PLSNTVLY_345_91

FWD

Fri 02/27/2015 to Sat 02/28/2015
0001 Continuous 2359

UPDATEDby CE01/26/2015

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015
2300 Continuous 0859

UPDATEDby CE01/26/2015

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Mon 03/02/2015 to Wed 03/18/2015
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2						FWD				
Mon 03/02/2015	to	Fri 03/06/2015	<u>UPDATED</u>	<u>by RGE</u>	<u>01/06/2015</u>	(Import)				
0700	Continuous	1530				DYSINGER EAST	1700 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MARCY_-EDIC_345_UE1-7						FWD				
Mon 03/02/2015	to	Fri 03/06/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2015</u>	(Import)				
0800	Continuous	1530				OSWEGO EXPORT	5250 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW			
						TTC with All Lines In Service	5250 MW			
WATRCURE-OAKDALE_345_31						FWD	REV			
Mon 03/02/2015	to	Fri 03/06/2015	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>01/06/2015</u>	(Import)	(Export)			
0900	Daily	1500				SCH - PJ - NY	2450 MW	1300 MW		
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW			
						TTC with All Lines In Service	2450 MW			
							1300 MW			
MILLWOOD_345KV_18						FWD				
Tue 03/03/2015	to	Tue 03/03/2015				(Import)				
0001	Continuous	0030				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW			
						TTC with All Lines In Service	5100 MW			
STLAWRNC-MOSES_230_L34P						FWD	REV			
Tue 03/03/2015	to	Wed 03/04/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2015</u>	(Import)	(Export)			
0700	Continuous	1530				SCH - OH - NY	1750 MW	1750 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW			
						TTC with All Lines In Service	1900 MW			
							1900 MW			
STLAWRNC-MOSES_230_L33P						FWD	REV			
Thu 03/05/2015	to	Fri 03/06/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2015</u>	(Import)	(Export)			
0700	Continuous	1530				SCH - OH - NY	1750 MW	1750 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW			
						TTC with All Lines In Service	1900 MW			
							1900 MW			
E13THSTA-FARRAGUT_345_46						FWD				
Sat 03/07/2015	to	Sun 03/08/2015				(Import)				
0001	Continuous	2330				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 03/09/2015 to Tue 03/10/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_230_PA27

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1430

Work scheduled by: IESO

UPDATED by IESO 01/30/2015

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA1

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BULYMO_-BOONVILLE_115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 02/10/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 199 MW 100 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

TAYLORVL-BULYMO_115_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 02/10/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 199 MW 100 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19					FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)
0800	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2825 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19					FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)
0800	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
N.SCTLND-ALPS____345_2-AN					FWD	REV
Tue 03/10/2015	to	Tue 03/10/2015			(Import)	(Export)
0800	Daily(No Weekends)	1459			SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS____345_2-AN					FWD	REV
Tue 03/10/2015	to	Tue 03/10/2015			(Import)	(Export)
0800	Daily(No Weekends)	1459			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
MILLWOOD_345KV_18					FWD	
Wed 03/11/2015	to	Wed 03/11/2015			(Import)	
0001	Continuous	2359			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
MARCY____345_STATCOM SVC					FWD	
Mon 03/16/2015	to	Mon 03/16/2015			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAL					FWD	
Mon 03/16/2015	to	Fri 03/20/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 03/17/2015 to Sat 03/21/2015
0200 Continuous 2300

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MILLWOOD_345KV_18

Wed 03/18/2015 to Wed 03/18/2015
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

BECK_-PACKARD_230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1800 MW**
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 300 MW
			TTC with All Lines In Service	2450 MW 1300 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0200	Continuous	1900	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0200	Continuous	1900	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR3500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	50 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO___345_345_PAR4500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	50 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO___500_345_BK 1500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 300 MW
			TTC with All Lines In Service	2450 MW 1300 MW
MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 03/30/2015	to	Fri 04/03/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 1530

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

EGRDNCTY_345_138_BK 1

Mon 04/06/2015 to Mon 04/06/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

CLAY_-EDIC__345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER__345_32

Mon 04/06/2015 to Wed 04/08/2015
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 02/19/2015

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Mon 04/06/2015 to Sat 04/11/2015

2200 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

Tue 04/07/2015 to Tue 04/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

BECK____-NIAGARA_345_PA302

Thu 04/09/2015 to Fri 04/10/2015

0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYPA 02/13/2015

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

OAKDALE_-FRASER____345_32

Thu 04/09/2015 to Thu 04/09/2015

0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 02/19/2015

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_PC1

Mon 04/13/2015 to Tue 04/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY____-COOPERS_345_UC2-41

Mon 04/13/2015 to Fri 04/17/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/20/2015

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS____345_393

Wed 04/15/2015 to Thu 04/16/2015

0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 01/30/2015

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M						FWD	REV
Sun 04/19/2015	to	Tue 04/21/2015				(Import)	(Export)
0001		2359				SCH - PJM_VFT	0 MW
Work scheduled by:						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
NRTH1385-NOR HBR_138_601						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500	Continuous	1500				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500		1500				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROCHESTR-PANNELL____345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA____345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

UPDATED by NYPA 01/09/2015

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA -ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA1

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY 0 MW	0 MW
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA1

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

HOMER C -WATRCURE_345_30

Mon 05/11/2015 to Fri 05/15/2015
0800 Continuous 1600
Work scheduled by: NYSEG

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2200 MW	1300 MW
Impacts Total Transfer Capability 250 MW	0 MW
TTC with All Lines In Service 2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

HOMER C_-WATRCURE_345_30

Mon 05/18/2015 to Fri 05/22/2015
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MARCY____-COOPERS____345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOMER C_-WATRCURE_345_30

Mon 05/25/2015 to Fri 05/29/2015
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P			FWD	REV
Tue 05/26/2015 to Fri 05/29/2015			(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 06/01/2015 to Tue 06/02/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
PANNELL_-CLAY____345_PC2			FWD	
Mon 06/01/2015 to Tue 06/02/2015			(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Wed 06/03/2015 to Thu 06/04/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__345_PA302			FWD	REV
Thu 06/25/2015 to Fri 06/26/2015			(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	1200 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Thu 08/13/2015 to Thu 08/13/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Tue 08/18/2015 to Tue 08/18/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER 230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE 230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK 230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CLAY -EDIC 345_2-15

Thu 09/03/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY 765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON 345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA 345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY 500 MW	1300 MW
Impacts Total Transfer Capability 900 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

BECK___-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1200 MW	1100 MW
Impacts Total Transfer Capability 700 MW	800 MW
TTC with All Lines In Service 1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA					ARR: 20	Impacts Total Transfer Capability	2475 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					ARR: 20	Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_345_GL3						FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW
						TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76						FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	(Export)
0800	Continuous	1600				SCH - OH - NY	1750 MW 1200 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW 700 MW
						TTC with All Lines In Service	1900 MW 1900 MW
MALONE_-WILLIS_115_1-MW							REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)	
0800	Continuous	1530				SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA					ARR: 20&38	Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	40 MW
LEEDS_-HURLYAVE_345_301						FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

(Import)

0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT **0 MW 315 MW**
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

MARCY__-COOPERS_345_UC2-41

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

FWD

Sat 11/07/2015 to Fri 11/20/2015 **UPDATED by CH 12/16/2014**

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015 **UPDATED by CH 12/16/2014**

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

FWD

Fri 11/20/2015 to Sat 12/12/2015

(Import)

1601 Continuous 2359

Work scheduled by: ConEd

CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

RAMAPO- -BUCHAN.N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES- -ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MOSES- -ADIRNDCK_230_MAI

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MOSES- -ADIRNDCK_230_MAI

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 19, 2015 to Saturday ,August 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCKTVRN-RAMAPO__345_77

Mon 04/04/2016 to Fri 04/29/2016
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW