

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Fri 02/06/2015 to Thu 04/09/2015 **EXT FORCE** **by HQ** **03/12/2015**

0757 Continuous 2259

Work scheduled by: HQ

REV  
(Export)  
**0 MW**  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

## ROCHESTR-PANNELL\_345\_RP1

Mon 03/16/2015 to Fri 03/27/2015 **UPDATED** **by PA** **03/24/2015**

0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
**2300 MW**  
DYSINGER EAST  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Mon 03/16/2015 to Sat 03/21/2015 **EXTENDED** **by NYPA** **03/20/2015**

0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2000 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-HIGLEY\_115\_1-BH

Thu 03/19/2015 to Thu 03/19/2015

1000 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
**130 MW 100 MW**  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 69 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## DENNISON-ROSEMNTB\_115\_2-RD

Thu 03/19/2015 to Thu 03/19/2015 **CANCELLED** **by NGrid** **03/19/2015**

1000 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
**95 MW 100 MW**  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 104 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## W49TH\_ST-E13THSTA\_345\_M55

Sat 03/21/2015 to Sun 03/22/2015

0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_6

Sat 03/21/2015 to Sun 03/22/2015

0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
**336 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 324 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

Sat 03/21/2015 to Sun 03/22/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MOSES-ADIRNDCK\_230\_MA2**

Mon 03/23/2015 to Fri 03/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**BERKSHIR-ALPS\_345\_393**

Tue 03/24/2015 to Tue 03/24/2015

0900 Daily(No Weekends) 1100

Work scheduled by: NGrid

**UPDATED****by ISONE 03/21/2015**

FWD

(Import)

REV

(Export)

SCH - NE - NY

**1300 MW****1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_345\_393**

Tue 03/24/2015 to Tue 03/24/2015

0900 Daily(No Weekends) 1100

Work scheduled by: NGrid

**UPDATED****by ISONE 03/21/2015**

FWD

(Import)

REV

(Export)

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_700**

Tue 03/24/2015 to Tue 03/24/2015

0900 Daily(No Weekends) 1100

Work scheduled by: NGrid

**UPDATED****by ISONE 03/21/2015**

(Export)

REV

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

**BECK-NIAGARA\_345\_PA301**

Tue 03/24/2015 to Tue 03/24/2015

0900 Continuous 1630

Work scheduled by: NYPA

**CANCELLED****by NYPA 03/23/2015**

FWD

(Import)

REV

(Export)

SCH - OH - NY

**1400 MW****1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

**BECK-PACKARD\_230\_BP76**

Thu 03/26/2015 to Thu 03/26/2015

0900 Daily(No Weekends) 1630

Work scheduled by: NGrid

**UPDATED****by IESO 03/24/2015**

FWD

(Import)

REV

(Export)

SCH - OH - NY

**1900 MW****1800 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1300

Thu 03/26/2015 to Thu 03/26/2015

UPDATEDby IESO03/24/2015

0900 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

SCH - OH - NY

**1600 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1900 MW

## SCH-NYISO-IMO\_LIMIT\_1400

Thu 03/26/2015 to Thu 03/26/2015

UPDATEDby IESO03/24/2015

0900 Daily(No Weekends) 1630

Work scheduled by: NGrid

REV

(Export)

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

## MARCY\_\_-EDIC\_\_345\_UE1-7

Fri 03/27/2015 to Sat 03/28/2015

0700 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 16

## MILLWOOD-EASTVIEW\_345\_W85

Sat 03/28/2015 to Sat 03/28/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBK\_\_345\_W78

Sat 03/28/2015 to Sat 03/28/2015

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## SPRNBK\_\_345KV\_RNS3

Sat 03/28/2015 to Sat 03/28/2015

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## HOPATCON-RAMAPO\_\_500\_5018

Sat 03/28/2015 to Sat 03/28/2015

0200 Continuous 1900

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

**2100 MW 1000 MW**

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_500\_5018

Sat 03/28/2015 to Sat 03/28/2015  
 0200 Continuous 1900

Work scheduled by: ConEd

FWD  
 (Import)  
 TOTAL EAST **6400 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 6500 MW

## HOPATCON-RAMAPO\_\_500\_5018

Sat 03/28/2015 to Sat 03/28/2015  
 0200 Continuous 1900

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

## RAMAPO\_\_345\_345\_PAR3500

Sat 03/28/2015 to Sat 03/28/2015  
 0200 Continuous 1900

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2400 MW 1300 MW**  
 Impacts Total Transfer Capability 50 MW 0 MW  
 TTC with All Lines In Service 2450 MW 1300 MW

## RAMAPO\_\_345\_345\_PAR4500

Sat 03/28/2015 to Sat 03/28/2015  
 0200 Continuous 1900

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2400 MW 1300 MW**  
 Impacts Total Transfer Capability 50 MW 0 MW  
 TTC with All Lines In Service 2450 MW 1300 MW

## RAMAPO\_\_500\_345\_BK 1500

Sat 03/28/2015 to Sat 03/28/2015  
 0200 Continuous 1900

Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2100 MW 1000 MW**  
 Impacts Total Transfer Capability 350 MW 300 MW  
 TTC with All Lines In Service 2450 MW 1300 MW

## MILLWOOD-EASTVIEW\_345\_W85

Sat 03/28/2015 to Sat 03/28/2015  
 1900 Continuous 1930

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Sun 03/29/2015 to Fri 04/03/2015  
 0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/04/2015

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Thu 04/02/2015  
0700 Continuous 1530

UPDATEDby NYPA03/23/2015

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_7**

FWD

Wed 04/01/2015 to Sun 04/05/2015  
0001 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**329 MW**

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015  
0001 Continuous 1530

UPDATEDby CONED12/05/2014

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY

**2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

**W49TH\_ST\_345KV\_5**

FWD

Thu 04/02/2015 to Thu 04/02/2015  
0001 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**329 MW**

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

**CHASLAKE-PORTER\_\_\_230\_11**

FWD

Fri 04/03/2015 to Fri 04/03/2015  
0730 Daily(No Weekends) 1000

UPDATEDby NYISO03/13/2015

(Import)

Work scheduled by: NGrid

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Fri 04/03/2015 to Fri 04/03/2015  
0800 Daily 1600

UPDATEDby NYISO03/24/2015

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Sat 04/04/2015 to Sat 04/04/2015  
0001 Continuous 1930

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**336 MW**

Impacts Total Transfer Capability 324 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**EGRDNCTY\_345\_138\_BK 1**

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 04/06/2015 to Sun 04/12/2015

(Import)

0001 Continuous 1900

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_\_\_345\_32**

FWD

Mon 04/06/2015 to Wed 04/08/2015

(Import)

0800 Continuous 1630

**UPDATED by NYSEG 02/19/2015**

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

1930 Continuous 2000

SCH - PJM\_HTP

**336 MW**

Impacts Total Transfer Capability 324 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

1930 Continuous 2000

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Mon 04/06/2015 to Sat 04/11/2015

(Import)

2200 Continuous 2100

**UPDATED****by CONED 02/25/2015**

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**EGRDNCTY\_345\_138\_BK 2**

FWD

Tue 04/07/2015 to Tue 04/07/2015

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**W49TH\_ST\_345KV\_7**

FWD

Tue 04/07/2015 to Thu 04/09/2015

(Import)

0001 Continuous 1900

**UPDATED****by CONED 02/25/2015**

SCH - PJM\_HTP

**329 MW**

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Tue 04/07/2015 to Thu 04/09/2015

(Import)

0001 Continuous 1900

**UPDATED****by CONED 02/25/2015**

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

Thu 04/09/2015 to Fri 04/10/2015  
0500 Continuous 1600

UPDATED by NYPA 03/09/2015

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1400 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

**OAKDALE\_-FRASER\_\_345\_32**

Thu 04/09/2015 to Thu 04/09/2015  
0800 Continuous 1600

UPDATED by NYSEG 02/19/2015

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Mon 04/13/2015 to Mon 04/13/2015  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Mon 04/13/2015 to Wed 04/15/2015  
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**PANNELL\_-CLAY\_\_\_\_345\_PC1**

Mon 04/13/2015 to Tue 04/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	<b>1300 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

**MARCY\_\_\_\_-COOPERS\_\_345\_UC2-41**

Mon 04/13/2015 to Fri 04/17/2015  
0700 Continuous 1530

UPDATED by NYPA 01/20/2015

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

Tue 04/14/2015 to Tue 04/14/2015  
0001 Continuous 2359

UPDATED by CONED 03/13/2015

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>4200 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
						(Import)	(Export)
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NE - NY	<b>1300 MW</b>
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
						(Import)	(Export)
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	<b>100 MW</b>
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Wed 04/15/2015	to	Thu 04/16/2015				SCH - NE - NY	<b>1300 MW</b>
0700		1700				Impacts Total Transfer Capability	100 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NE - NY	<b>1400 MW</b>
0700	Continuous	1700				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	<b>100 MW</b>
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
						(Import)	
Wed 04/15/2015	to	Wed 04/15/2015				UPNY CONED	<b>4000 MW</b>
1900	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
						(Import)	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	<b>4000 MW</b>
0001	Continuous	0030				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EFISHKIL-WOOD_ST__345_F38</b>					FWD		
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>					FWD		
Fri 04/17/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>NRTH1385-NOR HBR__138_601</b>					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import) (Export)	
0500	Continuous	1500				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import) (Export)	
0500		1500				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import) (Export)	
0500		1500				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_602</b>					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import) (Export)	
0500	Continuous	1500				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import) (Export)	
0500		1500				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
ROCHESTR-PANNELL__345_RP2			FWD	
Mon 04/20/2015	to	Fri 04/24/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
LIND_CG_-LNDVFT__345_V-3022			FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015	(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
EASTVIEW-SPRNBK__345_W64			FWD	
Wed 04/22/2015	to	Wed 04/22/2015	(Import)	
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W99			FWD	
Wed 04/22/2015	to	Sat 04/25/2015	(Import)	
0001	Continuous	1930	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	5100 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M			FWD	REV
Fri 04/24/2015	to	Sun 04/26/2015	(Import)	(Export)
0001		2359	SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:			Impacts Total Transfer Capability	315 MW 0 MW
			TTC with All Lines In Service	315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sat 04/25/2015 to Sat 04/25/2015  
 1900 Continuous 1930

Work scheduled by: ConEd

(Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**LEEDS\_\_345\_LEEDS SVC**

FWD

Mon 04/27/2015 to Fri 05/01/2015  
 0700 Continuous 1500

Work scheduled by: NGrid

(Import)  
 CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 04/27/2015 to Fri 05/01/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

FWD

Mon 04/27/2015 to Fri 05/08/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 01/09/2015**

(Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_5**

FWD

Tue 04/28/2015 to Tue 04/28/2015  
 0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 03/17/2015**

(Import)  
 SCH - PJM\_HTP **329 MW**  
 Impacts Total Transfer Capability 331 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_-W49TH\_ST\_345\_M52**

FWD

Tue 04/28/2015 to Sun 05/03/2015  
 0001 Continuous 2300

Work scheduled by: ConEd

**UPDATED by CONED 03/17/2015**

(Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBK\_\_345KV\_RNS4**

FWD

Tue 04/28/2015 to Sun 05/03/2015  
 0001 Continuous 2300

Work scheduled by: ConEd

**UPDATED by CONED 03/17/2015**

(Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

Sun 05/03/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015  
 2230 Continuous 2300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_5

Mon 05/04/2015 to Mon 05/04/2015  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_7

Mon 05/04/2015 to Mon 05/04/2015  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015  
 0600 Continuous 2100  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
 0600 Continuous 2100  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
 0600 Continuous 2100  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
 0600 Continuous 2100  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MAL

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_765\_7040

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_765\_7040

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

### HOMER C\_-WATRCURE\_345\_30

Mon 05/04/2015 to Thu 05/28/2015 **UPDATED by PJM 03/24/2015**  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 250 MW	0 MW
TTC with All Lines In Service 2450 MW	1300 MW

### SHORE\_RD\_345\_138\_BK 2

Wed 05/06/2015 to Wed 05/13/2015  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**W49TH\_ST\_345KV\_5**

Wed 05/06/2015 to Wed 05/06/2015  
 1830 Continuous 1900  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

---

**W49TH\_ST\_345KV\_7**

Wed 05/06/2015 to Wed 05/06/2015  
 1830 Continuous 1900  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 05/11/2015 to Fri 05/15/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

---

**EDIC\_\_-FRASER\_\_345\_EF24-40**

Mon 05/11/2015 to Fri 05/15/2015  
 0900 Continuous 1530  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

---

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**

Wed 05/13/2015 to Sun 05/17/2015  
 0500 Continuous 1500  
 Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_CSC **0 MW 0 MW**  
 Impacts Total Transfer Capability 330 MW 330 MW  
 TTC with All Lines In Service 330 MW 330 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 05/18/2015 to Fri 05/22/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

---

**STLAWRNC-MOSES\_\_230\_L33P**

Mon 05/18/2015 to Fri 05/22/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1750 MW 1750 MW**  
 Impacts Total Transfer Capability 150 MW 150 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_-COOPERS\_\_\_345\_UC2-41**

Tue 05/19/2015 to Fri 05/22/2015  
 0900 Daily 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

---

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

Thu 05/21/2015 to Fri 05/22/2015  
 0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NYISO 03/13/2015

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

---

**FROST\_BR-LONG\_MTN\_345\_352**

Fri 05/22/2015 to Sun 05/31/2015  
 0600 Continuous 1500

Work scheduled by: ISONE

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1150 MW 1600 MW**  
 Impacts Total Transfer Capability 250 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

---

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

Tue 05/26/2015 to Wed 05/27/2015  
 0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 03/13/2015

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 05/26/2015 to Fri 05/29/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

---

**STLAWRNC-MOSES\_\_\_230\_L34P**

Tue 05/26/2015 to Fri 05/29/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1750 MW 1750 MW**  
 Impacts Total Transfer Capability 150 MW 150 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 06/01/2015 to Tue 06/02/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_PC2

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1200 MW 1100 MW  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA1

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-PORTER\_\_\_\_\_230\_12-AP

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

Mon 08/24/2015 to Fri 08/28/2015  
0700 Continuous 1630

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Thu 09/03/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**MARCY\_\_\_\_765\_345\_BK 2**

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON\_\_345\_303**

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

**NIAGARA\_\_345\_230\_BK 4**

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Mon 09/28/2015 to Fri 10/02/2015

0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1200 MW 1100 MW**  
 Impacts Total Transfer Capability 700 MW 800 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/28/2015 to Fri 10/02/2015

0900 Daily 1600

Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_\_765\_345\_BK 1**

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_\_\_\_765\_345\_BK 2**

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 20**

FWD  
 (Import)  
 CENTRAL EAST - VC **2315 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_ 765_MSU1</b>						FWD					
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	<b>675 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	2475 MW				
						TTC with All Lines In Service	3150 MW				
<b>MASSENA_-MARCY_ 765_MSU1</b>						FWD	REV				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)				
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW				
						TTC with All Lines In Service	1500 MW				
<b>MASSENA_-MARCY_ 765_MSU1 &amp; CHATGUAY-MASSENA_ 765_7040</b>											
Sat 10/03/2015	to	Sun 10/25/2015				MOSES SOUTH					
0100		1730				Impacts Total Transfer Capability					
Work scheduled by:						TTC with All Lines In Service					
<b>MOSES_-MASSENA_ 230_MMS1 &amp; MOSES_-MASSENA_ 230_MMS2</b>						FWD	REV				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)				
0100		1730				SCH - HQ - NY					
Work scheduled by:						Impacts Total Transfer Capability	650 MW				
						TTC with All Lines In Service	1500 MW				
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>						FWD	REV				
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)				
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>			
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW				
						TTC with All Lines In Service	330 MW				
<b>GILBOA_-LEEDS_ 345_GL3</b>						FWD					
Mon 10/05/2015	to	Fri 10/09/2015				(Import)					
0700	Continuous	1600				CENTRAL EAST - VC					
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW				
						TTC with All Lines In Service	2975 MW				
<b>BECK_-PACKARD_ 230_BP76</b>						FWD	REV				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	(Export)				
0800	Continuous	1600				SCH - OH - NY					
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW				
						TTC with All Lines In Service	1900 MW				

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MALONE\_\_-WILLIS\_\_115\_1-MW**

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ\_CEDARS

**40 MW**

Work scheduled by: NYPA

**ARR: 20&38**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS1**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

**2520 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

5100 MW

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM\_VFT

**0 MW****315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

5100 MW

**ROCKTVRN-RAMAPO\_\_345\_77**

FWD

Sat 11/07/2015 to Fri 11/20/2015

(Import)

0800 Continuous 1600

**UPDATED****by CH****12/16/2014**

CENTRAL EAST - VC

**2570 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability

405 MW

TTC with All Lines In Service

2975 MW

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Sat 11/07/2015 to Fri 11/20/2015

(Import)

0800 Continuous 1600

**UPDATED****by CH****12/16/2014**

UPNY CONED

**4400 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

5100 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LIND\_CG\_-LNDVFT\_\_\_345\_V-3022

Sun 11/08/2015 to Fri 11/13/2015

1400 Continuous 1800

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

## GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

## RAMAPO\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

## BERKSHIR-ALPS\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-ALPS\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## MOSES\_-ADIRNDCK\_230\_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,March 24, 2015 to Thursday ,September22, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18**

Mon 11/30/2015 to Sun 12/20/2015

0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**BECK\_\_\_-NIAGARA\_345\_PA302**

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

**ROCKTVRN-RAMAPO\_\_\_345\_77**

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW