

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

SCH - HQ\_CEDARS **0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

### MARCY\_\_\_345\_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### BEAR SWP-ROTTDAM\_230\_E205W

Wed 02/25/2015 to Fri 03/06/2015 EXTENDED by NGRID 02/19/2015

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

### ATHENS\_\_-PLSNTVLY\_345\_91

FWD

Fri 02/27/2015 to Sat 02/28/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### SPRNBRK\_\_345KV\_RNS4

FWD

Sat 02/28/2015 to Sat 02/28/2015

(Import)

0001 Continuous 1100

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Sat 02/28/2015 to Sat 02/28/2015

(Import)

0900 Continuous 1100

CENTRAL EAST - VC **2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015 UPDATED by CE 01/26/2015

(Import)

2300 Continuous 0859

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## NIAGARA - ROCHESTR\_345\_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by NYPA 03/02/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY - EDIC 345\_UE1-7

FWD

Mon 03/02/2015 to Wed 03/04/2015 UPDATED by NYPA 03/04/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

## WATRCURE-OAKDALE\_345\_31

FWD

REV

Mon 03/02/2015 to Wed 03/04/2015 UPDATED by NYSEG 03/03/2015

(Import) (Export)

0900 Daily 1500

SCH - PJ - NY

**2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

## MILLWOOD\_345KV\_18

FWD

Tue 03/03/2015 to Tue 03/03/2015 UPDATED by CONED 02/27/2015

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Tue 03/03/2015 to Wed 03/18/2015 UPDATED by CONED 02/27/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## MARCY - EDIC 345\_UE1-7

FWD

Wed 03/04/2015 to Fri 03/06/2015 UPDATED by NYPA 03/04/2015

(Import)

2100 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WATRCURE-OAKDALE\_\_345\_31

Thu 03/05/2015 to Fri 03/06/2015 **UPDATED** **by NYSEG** **03/03/2015**  
0800 Daily 1500

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## FRASER\_\_345\_FRASER SVC

Fri 03/06/2015 to Fri 03/06/2015 **UPDATED** **by NYSEG** **03/04/2015**  
0900 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## E13THSTA-FARRAGUT\_345\_46

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_6

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Sat 03/07/2015 to Sat 03/07/2015 **UPDATED** **by RGE** **02/23/2015**  
0700 Continuous 1500

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 03/09/2015 to Tue 03/10/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>BECK____-NIAGARA__230_PA27</b>							
Mon 03/09/2015	to	Sat 03/14/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>03/04/2015</u>		
0600	Continuous	1530				SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>						FWD	
Mon 03/09/2015	to	Sat 03/14/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>03/04/2015</u>	(Import)	
0600	Continuous	1530				SCH - OH - NY	<b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
<b>SCH-NYISO-IMO_LIMIT_1400</b>							REV
Mon 03/09/2015	to	Sat 03/14/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>03/04/2015</u>		(Export)
0600	Continuous	1530				SCH - OH - NY	<b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
<b>STLAWRNC-MOSES____230_L34P</b>						FWD	REV
Mon 03/09/2015	to	Tue 03/10/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/26/2015</u>	(Import)	(Export)
0700	Continuous	1530				SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1900 MW
<b>MOSES____-ADIRNDCK_230_MA1</b>						FWD	
Mon 03/09/2015	to	Fri 03/13/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
<b>BULYMO____-BOONVILLE_115_6</b>						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>CANCELLED</u>	<u>by NGRID</u>	<u>02/27/2015</u>	(Import)	(Export)
0700	Continuous	1600				SCH - HQ_CEDARS	<b>199 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	199 MW
<b>TAYLORVL-BULYMO____115_6</b>						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>CANCELLED</u>	<u>by NGRID</u>	<u>02/27/2015</u>	(Import)	(Export)
0700	Continuous	1600				SCH - HQ_CEDARS	<b>199 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19					FWD		
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY -MARCY 345_19					FWD		
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
N. SCTLND-ALPS 345_2-AN					FWD	REV	
Tue 03/10/2015	to	Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459				SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
N. SCTLND-ALPS 345_2-AN					FWD	REV	
Tue 03/10/2015	to	Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
MILLWOOD_345KV_18					FWD		
Wed 03/11/2015	to	Wed 03/11/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>02/27/2015</u>	(Import)	
0001	Continuous	2359				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
KINTIGH -ROCHESTR 345_SR1-39					FWD		
Wed 03/11/2015	to	Thu 03/12/2015				(Import)	
0500	Continuous	1600				DYSINGER EAST	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1850 MW
						TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES 230_L33P					FWD	REV	
Thu 03/12/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/26/2015</u>	(Import)	(Export)
0700	Continuous	1530				SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW 150 MW
						TTC with All Lines In Service	1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

Sat 03/14/2015 to Sat 03/14/2015  
0700 Continuous 1500

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_345\_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015  
0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 02/27/2015

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/16/2015 to Fri 03/27/2015  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/04/2015

FWD  
(Import)  
DYSINGER EAST 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 03/16/2015 to Fri 03/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Tue 03/17/2015 to Thu 03/19/2015  
0200 Continuous 2300

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2450 MW 1300 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## MARCY\_\_345\_STATCOM SVC

Tue 03/17/2015 to Wed 03/18/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MILLWOOD\_345KV\_18

Wed 03/18/2015 to Wed 03/18/2015  
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/27/2015

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday, September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ROCHESTR-PANNELL\_\_\_345\_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

CANCELLED by NYISO 03/04/2015

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## BECK\_\_\_-NIAGARA\_\_\_345\_PA301

FWD

REV

Tue 03/24/2015 to Tue 03/24/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## BECK\_\_\_-PACKARD\_\_\_230\_BP76

FWD

REV

Thu 03/26/2015 to Thu 03/26/2015

(Import) (Export)

0800 Daily(No Weekends) 1530

SCH - OH - NY

1900 MW 1800 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NGrid

## HOPATCON-RAMAPO\_\_\_500\_5018

FWD

REV

Sat 03/28/2015 to Sat 03/28/2015

(Import) (Export)

0200 Continuous 1900

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: ConEd

## HOPATCON-RAMAPO\_\_\_500\_5018

FWD

Sat 03/28/2015 to Sat 03/28/2015

(Import)

0200 Continuous 1900

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

## HOPATCON-RAMAPO\_\_\_500\_5018

FWD

Sat 03/28/2015 to Sat 03/28/2015

(Import)

0200 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_345\_345\_PAR3500

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

Sun 03/29/2015 to Fri 04/03/2015  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/04/2015

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

## W49TH\_ST\_345KV\_7

Wed 04/01/2015 to Sun 04/05/2015  
0001 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	370 MW
Impacts Total Transfer Capability	290 MW
TTC with All Lines In Service	660 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Wed 04/01/2015 to Fri 04/10/2015  
0001 Continuous 1530

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

Thu 04/02/2015 to Thu 04/02/2015  
0001 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **370 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Sat 04/04/2015 to Sat 04/04/2015  
0001 Continuous 1930  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### EGRDNCTY\_345\_138\_BK 1

Mon 04/06/2015 to Mon 04/06/2015  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### PLSNTVLE-DUNWODIE\_345\_W90

Mon 04/06/2015 to Sun 04/12/2015  
0001 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Mon 04/06/2015 to Tue 04/07/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### OAKDALE\_-FRASER\_\_\_\_345\_32

Mon 04/06/2015 to Wed 04/08/2015 **UPDATED by NYSEG 02/19/2015**  
0800 Continuous 1630  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Mon 04/06/2015 to Sat 04/11/2015

(Import)

2200 Continuous 2100

UPDATEDby CONED 02/25/2015

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**EGRDNCTY\_345\_138\_BK 2**

FWD

Tue 04/07/2015 to Tue 04/07/2015

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**W49TH\_ST\_345KV\_7**

FWD

Tue 04/07/2015 to Thu 04/09/2015

(Import)

0001 Continuous 1900

UPDATEDby CONED 02/25/2015

SCH - PJM\_HTP

**370 MW**

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Tue 04/07/2015 to Thu 04/09/2015

(Import)

0001 Continuous 1900

UPDATEDby CONED 02/25/2015

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**BECK\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 04/09/2015 to Fri 04/10/2015

(Import) (Export)

0500 Continuous 1600

UPDATEDby NYPA 02/13/2015

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_345\_32**

FWD

Thu 04/09/2015 to Thu 04/09/2015

(Import)

0800 Continuous 1600

UPDATEDby NYSEG 02/19/2015

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-TREMONT\_\_345\_X28**

Fri 04/10/2015 to Fri 04/10/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

---

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Mon 04/13/2015 to Mon 04/13/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Mon 04/13/2015 to Wed 04/15/2015  
0001 Continuous 1930

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_PC1**

Mon 04/13/2015 to Tue 04/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**MARCY\_-COOPERS\_\_345\_UC2-41**

Mon 04/13/2015 to Fri 04/17/2015 **UPDATED by NYPA 01/20/2015**  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**BERKSHIR-ALPS\_\_\_\_345\_393**

Wed 04/15/2015 to Thu 04/16/2015 **UPDATED by NE 01/30/2015**  
0700 Continuous 1700

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY <b>1300 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 100 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

---

**BERKSHIR-ALPS\_\_\_\_345\_393**

Wed 04/15/2015 to Thu 04/16/2015 **UPDATED by NE 01/30/2015**  
0700 Continuous 1700

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700			SCH - NE - NY	1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1900	Continuous	1930			UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	0030			UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST_345_F38						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930			UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Fri 04/17/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930			UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday, September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LIND\_CG\_-LNDVFT\_\_345\_V-3022

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 0 MW  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Wed 04/22/2015 to Wed 04/22/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W99

Wed 04/22/2015 to Sat 04/25/2015  
0001 Continuous 1930

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN\_CG\_345\_G23L &amp; GOETHALS-LINDN\_CG\_345\_G23M

Fri 04/24/2015 to Sun 04/26/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Sat 04/25/2015 to Sat 04/25/2015  
1900 Continuous 1930

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## W49TH\_ST\_345KV\_5

Mon 04/27/2015 to Mon 04/27/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 370 MW  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

UPDATED by CE 02/26/2015

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-W49TH\_ST\_345\_M52**

FWD

 Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**SPRNBK\_345KV\_RNS4**

FWD

 Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**LEEDS\_345\_LEEDS SVC**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

---

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

 Mon 04/27/2015 to Fri 05/08/2015 UPDATED by NYPA 01/09/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**W49TH\_ST\_345KV\_5**

FWD

 Sat 05/02/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

2230 Continuous 2300

SCH - PJM\_HTP **225 MW**

Impacts Total Transfer Capability 435 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

---

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY 1100 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHORE_RD_345_138_BK 2</b>			FWD	
Wed 05/06/2015	to	Wed 05/13/2015	(Import)	
0001	Continuous	2359	CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1500 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>			FWD	
Mon 05/11/2015	to	Fri 05/15/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>HOMER C_-WATRCURE_345_30</b>			FWD	REV
Mon 05/11/2015	to	Fri 05/15/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW 1300 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
<b>EDIC___-FRASER___345_EF24-40</b>			FWD	
Mon 05/11/2015	to	Fri 05/15/2015	(Import)	
0900	Continuous	1530	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>			FWD	
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES___230_L33P</b>			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
<b>HOMER C_-WATRCURE_345_30</b>			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW 1300 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-COOPERS\_\_\_345\_UC2-41

Tue 05/19/2015 to Fri 05/22/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## HOMER C\_-WATRCURE\_345\_30

Mon 05/25/2015 to Fri 05/29/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## STLAWRNC-MOSES\_\_\_230\_L34P

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_\_345\_PC2

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

**ADIRNDCK-PORTER\_\_\_\_230\_12-AP**

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

Mon 08/24/2015 to Fri 08/28/2015  
0700 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY - EDIC 345\_2-15

Thu 09/03/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY 765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON 345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA 345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES -ADIRNDCK 230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS -MIDDLETP 345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES -ADIRNDCK 230\_MAL

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## BECK\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>CHATGUAY-MASSENA__765_7040</b>							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_BK 1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_BK 2</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>675 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2475 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA -LEEDS 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## BECK -PACKARD 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1200 MW  
Impacts Total Transfer Capability 150 MW 700 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MALONE -WILLIS 115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV  
(Export)  
SCH - HQ\_CEDARS 40 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

## LEEDS -HURLYAVE 345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## GILBOA -N.SCTLND 345\_GNS1

Mon 10/19/2015 to Fri 10/23/2015 UPDATED by NYISO 09/12/2014  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN CG 345\_G23L & GOETHALS-LINDN CG 345\_G23M

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## MARCY -COOPERS 345\_UC2-41

Mon 11/02/2015 to Fri 11/06/2015 CANCELLED by NYPA 03/03/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Sat 11/07/2015 to Mon 11/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

**ROCKTVRN-RAMAPO\_\_345\_77**

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

FWD

(Import)

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

**ROCKTVRN-RAMAPO\_\_345\_77**

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

**GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M**

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM\_VFT

**0 MW****315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

**1300 MW****1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, March 04, 2015 to Friday , September 02, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<b>MOSES</b> ____-ADIRNDCK_230_MAl			FWD	
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES</b> ____-ADIRNDCK_230_MAl			FWD	
Mon 12/07/2015	to	Fri 12/11/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES</b> ____-ADIRNDCK_230_MAl			FWD	
Mon 12/14/2015	to	Fri 12/18/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>BECK</b> ____-NIAGARA__345_PA302			FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	<b>1400 MW</b> <b>1250 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW 650 MW
			TTC with All Lines In Service	1900 MW 1900 MW
<b>ROCKTVRN-RAMAPO</b> ____345_77			FWD	
Mon 04/04/2016	to	Fri 04/29/2016	(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	405 MW
			TTC with All Lines In Service	2975 MW