

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 03/26/2015 **EXT FORCE** **by HQ** **02/12/2015**

(Export)

0757 Continuous 2359

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MARCY___345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 **UPDATED** **by PA** **11/20/2014**

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BEAR SWP-ROTTRDAM_230_E205WWed 02/25/2015 to Fri 03/06/2015 **EXTENDED** **by NGRID** **02/19/2015**

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

ATHENS__-PLSNTVLY_345_91

FWD

Fri 02/27/2015 to Sat 02/28/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Sat 02/28/2015 to Sat 02/28/2015

(Import)

0001 Continuous 1100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

FWD

Sat 02/28/2015 to Sat 02/28/2015

(Import)

0900 Continuous 1100

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015

(Import)

2300 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

WATRCURE-OAKDALE_345_31

FWD

REV

Mon 03/02/2015 to Wed 03/04/2015

(Import) (Export)

0900 Daily 1500

SCH - PJ - NY

2450 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

MILLWOOD_345KV_18

FWD

Tue 03/03/2015 to Tue 03/03/2015

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 03/03/2015 to Wed 03/18/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Wed 03/04/2015 to Wed 03/04/2015
0900 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

WATRCURE-OAKDALE___345_31

Thu 03/05/2015 to Fri 03/06/2015
0800 Daily 1500
Work scheduled by: NYSEG

UPDATED by NYSEG 03/03/2015

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

E13THSTA-FARRAGUT_345_46

Sat 03/07/2015 to Sun 03/08/2015
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 03/07/2015 to Sun 03/08/2015
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 03/07/2015 to Sun 03/08/2015
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL___345_RP1

Sat 03/07/2015 to Sat 03/07/2015
0700 Continuous 1500
Work scheduled by: RGE

UPDATED by RGE 02/23/2015

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 03/09/2015 to Tue 03/10/2015
0500 Continuous 1600
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
STLAWRNC-MOSES 230_L34P							
Mon 03/09/2015	to	Tue 03/10/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/26/2015</u>		
0700	Continuous	1530				SCH - OH - NY	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1900 MW
MOSES -ADIRNDCK 230_MAI						FWD	
Mon 03/09/2015	to	Fri 03/13/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
BECK -NIAGARA 230_PA27						FWD	REV
Mon 03/09/2015	to	Sat 03/14/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1430				SCH - OH - NY	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
BULYMO -BOONVILLE 115_6						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>CANCELLED</u>	<u>by NGRID</u>	<u>02/27/2015</u>	(Import)	(Export)
0700	Continuous	1600				SCH - HQ_CEDARS	199 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	199 MW
TAYLORVL-BULYMO 115_6						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>CANCELLED</u>	<u>by NGRID</u>	<u>02/27/2015</u>	(Import)	(Export)
0700	Continuous	1600				SCH - HQ_CEDARS	199 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	199 MW
VOLNEY -MARCY 345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY -MARCY 345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN				FWD	REV
Tue 03/10/2015 to Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459		SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	500 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_____345_2-AN				FWD	REV
Tue 03/10/2015 to Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
MILLWOOD_345KV_18				FWD	
Wed 03/11/2015 to Wed 03/11/2015				(Import)	
0001	Continuous	2359	UPDATED by CONED 02/27/2015	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SR1-39				FWD	
Wed 03/11/2015 to Thu 03/12/2015				(Import)	
0500	Continuous	1600		DYSINGER EAST	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1850 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_____230_L33P				FWD	REV
Thu 03/12/2015 to Fri 03/13/2015				(Import)	(Export)
0700	Continuous	1530	UPDATED by NYPA 02/26/2015	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
ROCHESTR-PANNELL_____345_RP2				FWD	
Sat 03/14/2015 to Sat 03/14/2015				(Import)	
0700	Continuous	1500		DYSINGER EAST	2300 MW
Work scheduled by: RGE				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MARCY_____345_STATCOM SVC				FWD	
Mon 03/16/2015 to Mon 03/16/2015				(Import)	
0500	Continuous	1530	UPDATED by NYPA 02/27/2015	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 03/17/2015 to Thu 03/19/2015

(Import) (Export)

0200 Continuous 2300

SCH - PJ - NY

2450 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: PJM

MARCY___345_STATCOM SVC

FWD

Tue 03/17/2015 to Wed 03/18/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MILLWOOD_345KV_18

FWD

Wed 03/18/2015 to Wed 03/18/2015

(Import)

2330 Continuous 2359

UPDATED by CONED 02/27/2015

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

BECK____-PACKARD__230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1900 MW	1900 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

RAMAPO__345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

RAMAPO__345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1300 MW
MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 03/30/2015	to	Fri 04/03/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL___345_RP1			FWD	
Mon 03/30/2015	to	Fri 04/03/2015	(Import)	
0700	Continuous	1700	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_7			FWD	
Wed 04/01/2015	to	Sun 04/05/2015	(Import)	
0001	Continuous	1900	SCH - PJM_HTP	370 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	290 MW
			TTC with All Lines In Service	660 MW
HUDSONP_-FARRAGUT_345_B3402			FWD	REV
Wed 04/01/2015	to	Fri 04/10/2015	(Import)	(Export)
0001	Continuous	1530	SCH - PJ - NY	2450 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	1300 MW
W49TH_ST_345KV_5			FWD	
Thu 04/02/2015	to	Thu 04/02/2015	(Import)	
0001	Continuous	1900	SCH - PJM_HTP	370 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	290 MW
			TTC with All Lines In Service	660 MW
PLSNTVLE-DUNWODIE_345_W89			FWD	
Sat 04/04/2015	to	Sat 04/04/2015	(Import)	
0001	Continuous	1930	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW

UPDATED by CONED 12/05/2014

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 04/06/2015 to Sun 04/12/2015

(Import)

0001 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CLAY -EDIC 345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE -FRASER 345_32

FWD

Mon 04/06/2015 to Wed 04/08/2015

(Import)

0800 Continuous 1630

UPDATED by NYSEG 02/19/2015

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON -ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/06/2015 to Sat 04/11/2015

(Import)

2200 Continuous 2100

UPDATED by CONED 02/25/2015

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2					FWD	
Tue 04/07/2015	to	Tue 04/07/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_7					FWD	
Tue 04/07/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by CONED</u> <u>02/25/2015</u>	(Import)	
0001	Continuous	1900			SCH - PJM_HTP	370 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	290 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Tue 04/07/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by CONED</u> <u>02/25/2015</u>	(Import)	
0001	Continuous	1900			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
BECK____-NIAGARA__345_PA302					FWD	REV
Thu 04/09/2015	to	Fri 04/10/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>02/13/2015</u>	(Import)	(Export)
0500	Continuous	1600			SCH - OH - NY	1400 MW 1250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW 650 MW
					TTC with All Lines In Service	1900 MW 1900 MW
OAKDALE_-FRASER__345_32					FWD	
Thu 04/09/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by NYSEG</u> <u>02/19/2015</u>	(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
SPRNBK_-TREMONT__345_X28					FWD	
Fri 04/10/2015	to	Fri 04/10/2015			(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Mon 04/13/2015	to	Mon 04/13/2015			(Import)	
0001	Continuous	0030			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

FWD

Mon 04/13/2015 to Wed 04/15/2015

(Import)

0001 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PANNELL -CLAY__345_PC1

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY__-COOPERS__345_UC2-41

FWD

Mon 04/13/2015 to Fri 04/17/2015

(Import)

0700 Continuous 1530

UPDATED**by NYPA****01/20/2015**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BERKSHIR-ALPS__345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 Continuous 1700

UPDATED**by NE****01/30/2015**

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS__345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 Continuous 1700

UPDATED**by NE****01/30/2015**

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

BERKSHIR-ALPS__345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 1700

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

BERKSHIR-NORTHFLD_345_312

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 Continuous 1700

UPDATED**by NE****01/30/2015**

SCH - NE - NY

1400 MW 1450 MW

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1900	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	0030				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F38						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Fri 04/17/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M						FWD	REV
Sun 04/19/2015	to	Tue 04/21/2015				(Import)	(Export)
0001		2359				SCH - PJM_VFT	0 MW
Work scheduled by:						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
NRTH1385-NOR HBR__138_601						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500	Continuous	1500				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND_CG_-LNDVFT__345_V-3022					FWD	REV
Tue 04/21/2015 to Wed 04/22/2015					(Import)	(Export)
0900	Continuous	1400			SCH - PJM_VFT	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
EASTVIEW-SPRNBK__345_W64					FWD	
Wed 04/22/2015 to Wed 04/22/2015					(Import)	
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Wed 04/22/2015 to Sat 04/25/2015					(Import)	
0001	Continuous	1930			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
EASTVIEW-SPRNBK__345_W64					FWD	
Sat 04/25/2015 to Sat 04/25/2015					(Import)	
1900	Continuous	1930			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
W49TH_ST_345KV_5					FWD	
Mon 04/27/2015 to Mon 04/27/2015					(Import)	
0001	Continuous	0030	UPDATED	by CE	SCH - PJM_HTP	370 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	290 MW
					TTC with All Lines In Service	660 MW
SPRNBK_-W49TH_ST_345_M52					FWD	
Mon 04/27/2015 to Sat 05/02/2015					(Import)	
0001	Continuous	2300	UPDATED	by CE	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBK__345KV_RNS4					FWD	
Mon 04/27/2015 to Sat 05/02/2015					(Import)	
0001	Continuous	2300	UPDATED	by CE	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROCHESTR-PANNELL____345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA____345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

UPDATED**by NYPA****01/09/2015**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Sat 05/02/2015 to Sat 05/02/2015

(Import)

2230 Continuous 2300

UPDATED**by CE****02/26/2015**

SCH - PJM_HTP

225 MW

Impacts Total Transfer Capability 435 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

SHORE_RD_345_138_BK_2

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-WATRCURE_345_30

Mon 05/11/2015 to Fri 05/15/2015

0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)

SCH - PJ - NY **2200 MW 1300 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

EDIC_-FRASER_345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015

0900 Continuous 1530

Work scheduled by: NYSEG

FWD
 (Import)

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES_230_L33P

Mon 05/18/2015 to Fri 05/22/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)

SCH - OH - NY **1750 MW 1750 MW**
 Impacts Total Transfer Capability 150 MW 150 MW
 TTC with All Lines In Service 1900 MW 1900 MW

HOMER C_-WATRCURE_345_30

Mon 05/18/2015 to Fri 05/22/2015

0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)

SCH - PJ - NY **2200 MW 1300 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

MARCY_-COOPERS_345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015

0900 Daily 1600

Work scheduled by: NYSEG

FWD
 (Import)

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

HOMER C_-WATRCURE_345_30

Mon 05/25/2015 to Fri 05/29/2015

0800 Continuous 1600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)

SCH - PJ - NY **2200 MW 1300 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Thu 09/03/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA__345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW 1300 MW

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600
Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY_765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_____765_345_BK 2							FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		(Import)		
0100	Continuous	1730				MOSES SOUTH	1700 MW		
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1450 MW		
						TTC with All Lines In Service	3150 MW		
MASSENA_-MARCY_____765_MSU1								FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		(Import)		
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW		
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	660 MW		
						TTC with All Lines In Service	2975 MW		
MASSENA_-MARCY_____765_MSU1								FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		(Import)		
0100	Continuous	1730				MOSES SOUTH	675 MW		
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	2475 MW		
						TTC with All Lines In Service	3150 MW		
MASSENA_-MARCY_____765_MSU1								FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		(Import)	(Export)	
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW	
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW	0 MW	
						TTC with All Lines In Service	1500 MW	1000 MW	
SHOR_NPX-SHOREHAM_138_NPX_CSC								FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>		(Import)	(Export)	
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW	330 MW	
						TTC with All Lines In Service	330 MW	330 MW	
GILBOA_-LEEDS_____345_GL3								FWD	
Mon 10/05/2015	to	Fri 10/09/2015					(Import)		
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW		
						TTC with All Lines In Service	2975 MW		
BECK_____PACKARD__230_BP76								FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015					(Import)	(Export)	
0800	Continuous	1600				SCH - OH - NY	1750 MW	1200 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW	700 MW	
						TTC with All Lines In Service	1900 MW	1900 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Work scheduled by: NYPA

ARR: 20&38

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/19/2015 to Fri 10/23/2015

(Import)

0700 Continuous 1600

UPDATED by NYISO 09/12/2014

CENTRAL EAST - VC

2520 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Work scheduled by:

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

MARCY__-COOPERS__345_UC2-41

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

CANCELLED by NYPA 03/03/2015

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

FWD

Sat 11/07/2015 to Fri 11/20/2015

(Import)

0800 Continuous 1600

UPDATED by CH 12/16/2014

CENTRAL EAST - VC

2570 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO____345_77

FWD

Fri 11/20/2015 to Sat 12/12/2015

(Import)

1601 Continuous 2359

Work scheduled by: ConEd

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Mon 11/23/2015 to Thu 11/26/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT

0 MW**315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sun 11/29/2015 to Sat 12/05/2015

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY

1300 MW**1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 03, 2015 to Thursday ,September01, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE