

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0Fri 02/06/2015 to Thu 04/09/2015 **EXT FORCE by HQ 03/12/2015**

0757 Continuous 2259

Work scheduled by: HQ

REV
(Export)
0 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

WATRCURE-OAKDALE__345_31Mon 03/02/2015 to Mon 03/09/2015 **EXTENDED by NYSEG 03/05/2015**

0900 Daily 1630

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
2450 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

LADENTWN-BUCHAN_S_345_Y88Tue 03/03/2015 to Wed 03/18/2015 **UPDATED by CONED 02/27/2015**

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
4150 MW
UPNY CONED
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL__345_RP1Sat 03/07/2015 to Sun 03/08/2015 **UPDATED by RGE 03/08/2015**

0700 Continuous 1647

Work scheduled by: RGE

FWD
(Import)
2300 MW
DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 03/09/2015 to Mon 03/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Mon 03/09/2015 to Mon 03/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 03/09/2015 to Tue 03/10/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
1700 MW
DYSINGER EAST
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27						FWD	REV
Mon 03/09/2015	to	Sat 03/14/2015	<u>by IESO</u>	<u>03/05/2015</u>		(Import)	(Export)
0600	Continuous	1530			SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1900 MW	1900 MW
STLAWRNC-MOSES____230_L34P						FWD	REV
Mon 03/09/2015	to	Mon 03/09/2015	<u>RETURNED</u>	<u>by NYPA</u>	<u>03/09/2015</u>	(Import)	(Export)
0700	Continuous	1636			SCH - OH - NY	1750 MW	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW	150 MW
					TTC with All Lines In Service	1900 MW	1900 MW
MOSES____-ADIRNDCK_230_MA1						FWD	
Mon 03/09/2015	to	Fri 03/13/2015				(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW	
					TTC with All Lines In Service	3150 MW	
VOLNEY____-MARCY____345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530			CENTRAL EAST - VC	2825 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	2975 MW	
VOLNEY____-MARCY____345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530			OSWEGO EXPORT	4900 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	350 MW	
					TTC with All Lines In Service	5250 MW	
SCH-NE-NYISO_LIMIT_800						FWD	
Tue 03/10/2015	to	Tue 03/10/2015	<u>UPDATED</u>	<u>by NE</u>	<u>03/05/2015</u>	(Import)	
0630	Continuous	2100			SCH - NE - NY	1000 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	1400 MW	
N.SCTLND-ALPS____345_2-AN						FWD	REV
Tue 03/10/2015	to	Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459			SCH - NE - NY	900 MW	1600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW	0 MW
					TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS____345_2-AN					FWD	REV
Tue 03/10/2015 to Tue 03/10/2015					(Import)	(Export)
0800 Daily(No Weekends) 1459					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
WATRCURE-OAKDALE__345_31					FWD	REV
Tue 03/10/2015 to Tue 03/10/2015					(Import)	(Export)
0900 Daily 1500					SCH - PJ - NY	2450 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
MILLWOOD_345KV_18					FWD	
Wed 03/11/2015 to Wed 03/11/2015					(Import)	
0001 Continuous 2359					UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SR1-39					FWD	
Wed 03/11/2015 to Wed 03/11/2015					(Import)	
0500 Continuous 1500					DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES____230_L33P					FWD	REV
Thu 03/12/2015 to Fri 03/13/2015					(Import)	(Export)
0700 Continuous 1530					SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Fri 03/13/2015 to Sun 03/15/2015					(Import)	(Export)
2000 Continuous 2000					SCH - PJ - NY	2450 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Sat 03/14/2015 to Sat 03/14/2015					(Import)	
0700 Continuous 1500					DYSINGER EAST	2300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015
 0500 Continuous 1530

UPDATEDby NYPA02/27/2015

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP1

FWD

Mon 03/16/2015 to Fri 03/27/2015
 0500 Continuous 1700

UPDATEDby PA03/04/2015

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

FWD

Wed 03/18/2015 to Wed 03/18/2015
 2330 Continuous 2359

UPDATEDby CONED02/27/2015

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-HIGLEY___115_1-BH

FWD

REV

Thu 03/19/2015 to Thu 03/19/2015
 1000 Daily(No Weekends) 1530

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

130 MW**100 MW**

Impacts Total Transfer Capability 69 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

DENNISON-ROSEMNTB_115_2-RD

FWD

REV

Thu 03/19/2015 to Thu 03/19/2015
 1000 Daily(No Weekends) 1530

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

95 MW**100 MW**

Impacts Total Transfer Capability 104 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Tue 03/24/2015 to Tue 03/24/2015
 0800 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

BECK____-PACKARD__230_BP76

Thu 03/26/2015 to Thu 03/26/2015
 0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1900 MW	1900 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
 0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
 0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
 0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

RAMAPO__345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
 0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

RAMAPO__345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
 0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Sat 03/28/2015 to Sat 03/28/2015
 0200 Continuous 1900

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2100 MW 1000 MW**
 Impacts Total Transfer Capability 350 MW 300 MW
 TTC with All Lines In Service 2450 MW 1300 MW

ROCHESTR-PANNELL___345_RP1

Sun 03/29/2015 to Fri 04/03/2015
 0500 Continuous 1700

Work scheduled by: NYPA

UPDATED**by PA****03/04/2015**

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_7

Wed 04/01/2015 to Sun 04/05/2015
 0001 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **329 MW**
 Impacts Total Transfer Capability 331 MW
 TTC with All Lines In Service 660 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
 0001 Continuous 1530

Work scheduled by: PJM

UPDATED**by CONED****12/05/2014**

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2450 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

W49TH_ST_345KV_5

Thu 04/02/2015 to Thu 04/02/2015
 0001 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **329 MW**
 Impacts Total Transfer Capability 331 MW
 TTC with All Lines In Service 660 MW

CHASLAKE-PORTER___230_11

Fri 04/03/2015 to Fri 04/03/2015
 0730 Daily(No Weekends) 1000

Work scheduled by: NGrid

UPDATED**by NYISO****03/13/2015**

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 04/04/2015 to Sat 04/04/2015

(Import)

0001 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_BK 1

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 04/06/2015 to Sun 04/12/2015

(Import)

0001 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER__345_32

FWD

Mon 04/06/2015 to Wed 04/08/2015

(Import)

0800 Continuous 1630

UPDATED by NYSEG 02/19/2015

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/06/2015 to Sat 04/11/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

2200 Continuous 2100

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_BK 2

FWD

Tue 04/07/2015 to Tue 04/07/2015

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_7

FWD

Tue 04/07/2015 to Thu 04/09/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Tue 04/07/2015 to Thu 04/09/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

BECK____-NIAGARA_345_PA302

FWD

REV

Thu 04/09/2015 to Fri 04/10/2015 **UPDATED** **by NYPA** **03/09/2015**

(Import) (Export)

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

OAKDALE_-FRASER_345_32

FWD

Thu 04/09/2015 to Thu 04/09/2015 **UPDATED** **by NYSEG** **02/19/2015**

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 04/13/2015 to Mon 04/13/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

FWD

Mon 04/13/2015 to Wed 04/15/2015

(Import)

0001 Continuous 1930

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PANNELL -CLAY__345_PC1

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MARCY__ -COOPERS__345_UC2-41

FWD

Mon 04/13/2015 to Fri 04/17/2015

(Import)

0700 Continuous 1530

UPDATED**by NYPA****01/20/2015**

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

SPRNBK -TREMONT__345_X28

FWD

Tue 04/14/2015 to Tue 04/14/2015

(Import)

0001 Continuous 2359

UPDATED**by CONED****03/13/2015**

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS__345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 Continuous 1700

UPDATED**by NE****01/30/2015**

Work scheduled by: NGrid

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS__345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 Continuous 1700

UPDATED**by NE****01/30/2015**

Work scheduled by: NGrid

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS__345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 1700

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 04/15/2015 to Thu 04/16/2015
0700 Continuous 1700

UPDATED**by NE****01/30/2015**

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Wed 04/15/2015 to Thu 04/16/2015
0700 Continuous 1700

UPDATED**by NE****01/30/2015**

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 04/15/2015 to Wed 04/15/2015
1900 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/16/2015 to Thu 04/16/2015
0001 Continuous 0030

UPDATED**by CE****02/26/2015**

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

EFISHKIL-WOOD_ST__345_F38

Thu 04/16/2015 to Sun 04/19/2015
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 04/17/2015 to Sun 04/19/2015
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

EASTVIEW-SPRNBK__345_W64

Wed 04/22/2015 to Wed 04/22/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Fri 04/24/2015 to Sun 04/26/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

EASTVIEW-SPRNBK__345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

W49TH_ST_345KV_5

Mon 04/27/2015 to Mon 04/27/2015 UPDATED by CE 02/26/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	329 MW
Impacts Total Transfer Capability	331 MW
TTC with All Lines In Service	660 MW

SPRNBK_-W49TH_ST_345_M52

Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015
0001 Continuous 2300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Mon 04/27/2015 to Sat 05/02/2015 **UPDATED** **by CE** **02/26/2015**

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS__345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROCHESTR-PANNELL__345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015 **UPDATED** **by NYPA** **01/09/2015**

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Sat 05/02/2015 to Sat 05/02/2015 **UPDATED** **by CE** **02/26/2015**

(Import)

2230 Continuous 2300

SCH - PJM_HTP **225 MW**

Impacts Total Transfer Capability 435 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Mon 05/04/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMER C_-WATRCURE_345_30

FWD

REV

Mon 05/11/2015 to Fri 05/29/2015

(Import) (Export)

0800 Continuous 1600

UPDATEDby NYSEG 03/13/2015

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES__230_L33P

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY__-COOPERS__345_UC2-41

FWD

Tue 05/19/2015 to Fri 05/22/2015

(Import)

0900 Daily 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16					FWD	
Thu 05/21/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>03/13/2015</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Fri 05/22/2015	to	Sun 05/31/2015			(Import)	(Export)
0600	Continuous	1500			SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
CLAY____-EDIC____345_2-15					FWD	
Tue 05/26/2015	to	Wed 05/27/2015	<u>UPDATED</u>	<u>by NGRID</u> <u>03/13/2015</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Tue 05/26/2015	to	Fri 05/29/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES____230_L34P					FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
MOSES____-ADIRNDCK_230_MA1					FWD	
Mon 06/01/2015	to	Tue 06/02/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
PANNELL_-CLAY____345_PC2					FWD	
Mon 06/01/2015	to	Tue 06/02/2015			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Thu 09/03/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**HURLYAVE-ROSETON___345_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW 1300 MW

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 09/24/2015 to Fri 09/25/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 09/28/2015 to Fri 10/02/2015

(Import) (Export)

0800 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0900 Daily 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1550 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

SCH - HQ - NY

0 MW**0 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1750 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MARCY_765_345_BK 2**

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MASSENA_-MARCY_765_MSU1**

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

CENTRAL EAST - VC

2315 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20**MASSENA_-MARCY_765_MSU1**

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

675 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 2475 MW

TTC with All Lines In Service 3150 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
MASSENA_-MARCY_765_MSU1							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040							
Sat 10/03/2015	to	Sun 10/25/2015				MOSES SOUTH	
0100		1730				Impacts Total Transfer Capability	
Work scheduled by:						TTC with All Lines In Service	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
						(Import)	(Export)
Sat 10/03/2015	to	Sun 10/25/2015				SCH - HQ - NY	850 MW
0100		1730				Impacts Total Transfer Capability	650 MW
Work scheduled by:						TTC with All Lines In Service	1500 MW
							1000 MW
							1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
						(Import)	(Export)
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	SCH - NPX_CSC	0 MW
0530	Continuous	1800				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
							330 MW
GILBOA_-LEEDS_345_GL3						FWD	
						(Import)	
Mon 10/05/2015	to	Fri 10/09/2015				CENTRAL EAST - VC	2200 MW
0700	Continuous	1600				Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76						FWD	REV
						(Import)	(Export)
Mon 10/05/2015	to	Fri 10/09/2015				SCH - OH - NY	1750 MW
0800	Continuous	1600				Impacts Total Transfer Capability	150 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1900 MW
							1900 MW
MALONE_-WILLIS_115_1-MW							REV
							(Export)
Tue 10/06/2015	to	Tue 10/06/2015				SCH - HQ_CEDARS	40 MW
0800	Continuous	1530				Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	40 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015

0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

LEEDS__-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 10/19/2015 to Fri 10/23/2015

0700 Continuous 1600

Work scheduled by: NYPA

CANCELLED by NYISO 03/12/2015

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW

315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,March 13, 2015 to Sunday ,September11, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK___-NIAGARA__345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW