

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 02/06/2015 to Thu 04/09/2015 EXT FORCE by HQ 03/12/2015
0757 Continuous 2259

Work scheduled by: HQ

REV
(Export)
0 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

ROCHESTR-PANNELL_345_RP1

Mon 03/16/2015 to Fri 03/27/2015 UPDATED by PA 03/24/2015
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
2300 MW
DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2000 MW
MOSES SOUTH
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS_345_393

Tue 03/24/2015 to Tue 03/24/2015 UPDATED by ISONE 03/21/2015
0900 Daily(No Weekends) 1100

Work scheduled by: NGrid

FWD REV
(Import) (Export)
1300 MW 1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Tue 03/24/2015 to Tue 03/24/2015 UPDATED by ISONE 03/21/2015
0900 Daily(No Weekends) 1100

Work scheduled by: NGrid

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Tue 03/24/2015 to Tue 03/24/2015 UPDATED by ISONE 03/21/2015
0900 Daily(No Weekends) 1100

Work scheduled by: NGrid

REV
(Export)
900 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

BECK_-NIAGARA_345_PA301

Tue 03/24/2015 to Tue 03/24/2015 CANCELLED by NYPA 03/23/2015
0900 Continuous 1630

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1400 MW 1250 MW
SCH - OH - NY
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76

Thu 03/26/2015 to Thu 03/26/2015

UPDATED**by IESO****03/24/2015**

0900 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)

SCH - OH - NY

1900 MW 1800 MW

Impacts Total Transfer Capability

0 MW 100 MW

TTC with All Lines In Service

1900 MW 1900 MW

SCH-IMO-NYISO_LIMIT_1300

Thu 03/26/2015 to Thu 03/26/2015

UPDATED**by IESO****03/24/2015**

0900 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)

SCH - OH - NY

1600 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1900 MW

SCH-NYISO-IMO_LIMIT_1400

Thu 03/26/2015 to Thu 03/26/2015

UPDATED**by IESO****03/24/2015**

0900 Daily(No Weekends) 1630

Work scheduled by: NGrid

REV
(Export)

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1900 MW

MARCY____-EDIC____345_UE1-7

Thu 03/26/2015 to Fri 03/27/2015

FORCED**by NGRID****03/26/2015**

1101 Continuous 0659

Work scheduled by: NGrid

FWD
(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

ARR: 16**MARCY____-EDIC____345_UE1-7**

Fri 03/27/2015 to Sat 03/28/2015

0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

ARR: 16**MILLWOOD-EASTVIEW_345_W85**

Sat 03/28/2015 to Sat 03/28/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

5100 MW

EASTVIEW-SPRNBK__345_W78

Sat 03/28/2015 to Sat 03/28/2015

0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0001	Continuous	1930	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
HOPATCON-RAMAPO__500_5018			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 300 MW
			TTC with All Lines In Service	2450 MW 1300 MW
HOPATCON-RAMAPO__500_5018			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0200	Continuous	1900	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO__500_5018			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0200	Continuous	1900	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
RAMAPO__345_345_PAR3500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	50 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO__345_345_PAR4500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	50 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO__500_345_BK 1500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 300 MW
			TTC with All Lines In Service	2450 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Sat 03/28/2015 to Sat 03/28/2015
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL_345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/26/2015

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/30/2015 to Thu 04/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 03/23/2015

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_7

Wed 04/01/2015 to Sun 04/05/2015
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 1530

Work scheduled by: PJM

CANCELLED by ConEd 03/26/2015

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

W49TH_ST_345KV_5

Thu 04/02/2015 to Thu 04/02/2015
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

CHASLAKE-PORTER_230_11

Fri 04/03/2015 to Fri 04/03/2015
0730 Daily(No Weekends) 1000

Work scheduled by: NGrid

UPDATED by NYISO 03/13/2015

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Fri 04/03/2015 to Fri 04/03/2015 **UPDATED by NYISO 03/24/2015**

(Import)

0800 Daily 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 04/04/2015 to Sat 04/04/2015

(Import)

0001 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

336 MW

Impacts Total Transfer Capability 324 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 04/06/2015 to Sun 04/12/2015

(Import)

0001 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY_345_STATCOM SVC

FWD

Mon 04/06/2015 to Thu 04/09/2015 **UPDATED by NYPA 03/25/2015**

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Mon 04/06/2015 to Wed 04/08/2015

(Import)

0800 Continuous 1630

UPDATED**by NYSEG 02/19/2015**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

W49TH_ST_345KV_6

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

1930 Continuous 2000

SCH - PJM_HTP

336 MW

Impacts Total Transfer Capability 324 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 04/06/2015 to Mon 04/06/2015

(Import)

1930 Continuous 2000

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/06/2015 to Sat 04/11/2015

(Import)

2200 Continuous 2100

UPDATED**by CONED 02/25/2015**

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 04/07/2015 to Thu 04/09/2015

(Import)

0001 Continuous 1900

UPDATED**by CONED 02/25/2015**

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Tue 04/07/2015 to Thu 04/09/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

0001 Continuous 1900

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BECK_-NIAGARA_345_PA302

FWD

REV

Thu 04/09/2015 to Fri 04/10/2015 **UPDATED** **by NYPA** **03/09/2015**

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

OAKDALE_-FRASER_345_32

FWD

Thu 04/09/2015 to Thu 04/09/2015 **UPDATED** **by NYSEG** **02/19/2015**

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

DENNISON-NORFOLK_115_4-DA

FWD

REV

Thu 04/09/2015 to Thu 04/09/2015

(Import) (Export)

0830 Daily(No Weekends) 1000

SCH - HQ_CEDARS

150 MW 100 MW

Impacts Total Transfer Capability 49 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**NORFOLK_-SANDSTON_115_4-NS**

FWD

REV

Thu 04/09/2015 to Thu 04/09/2015

(Import) (Export)

0830 Daily(No Weekends) 1000

SCH - HQ_CEDARS

150 MW 100 MW

Impacts Total Transfer Capability 49 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**SANDSTON-COLTON_115_4-SC**

FWD

REV

Thu 04/09/2015 to Thu 04/09/2015

(Import) (Export)

0830 Daily(No Weekends) 1000

SCH - HQ_CEDARS

150 MW 100 MW

Impacts Total Transfer Capability 49 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**WOOD_ST_-PLSNTVLE_345_Y87**

FWD

Mon 04/13/2015 to Mon 04/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1					FWD	
Mon 04/13/2015	to	Mon 04/13/2015	<u>UPDATED</u>	<u>by LI</u>	<u>03/27/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	1250 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Mon 04/13/2015	to	Wed 04/15/2015				(Import)
0001	Continuous	1930				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
PANNELL_-CLAY____345_PC1					FWD	
Mon 04/13/2015	to	Tue 04/14/2015				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					WEST CENTRAL	1300 MW
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
MARCY____-COOPERS__345_UC2-41					FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
EGRDNCTY_345_138_BK 2					FWD	
Tue 04/14/2015	to	Tue 04/14/2015	<u>UPDATED</u>	<u>by LI</u>	<u>03/27/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	1250 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBK__-TREMONT__345_X28					FWD	
Tue 04/14/2015	to	Tue 04/14/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>03/13/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import) (Export)
0700	Continuous	1700				
Work scheduled by: NGrid					SCH - NE - NY	1300 MW 1300 MW
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
STOLLERD-HISHELDN_230_67						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1000	Continuous	1015				DYSINGER EAST	2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1900	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	0030				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38					FWD		
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD		
Fri 04/17/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
CHATGUAY-MASSENA__765_7040					FWD		
Sat 04/18/2015	to	Sat 04/18/2015				(Import)	
0100	Continuous	1700				MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV	
Sat 04/18/2015	to	Sat 04/18/2015				(Import)	(Export)
0100	Continuous	1700				SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500		1500				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500		1500				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Mon 04/20/2015	to	Fri 04/24/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
LIND_CG_-LNDVFT__345_V-3022				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
EASTVIEW-SPRNBK__345_W64				FWD	
Wed 04/22/2015	to	Wed 04/22/2015		(Import)	
0001	Continuous	0030	UPNY CONED	4350 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015
0001 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

LEEDS_345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA_345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015 **UPDATED by NYPA 01/09/2015**
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Tue 04/28/2015 to Tue 04/28/2015 **UPDATED by CONED 03/17/2015**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Tue 04/28/2015 to Sun 05/03/2015 **UPDATED by CONED 03/17/2015**
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

 Tue 04/28/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

 Sun 05/03/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015

(Import)

2230 Continuous 2300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

HOMER C_-WATRCURE_345_30

Mon 05/04/2015 to Thu 05/28/2015
0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by PJM 03/24/2015

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2			FWD	
Wed 05/06/2015	to	Wed 05/13/2015	(Import)	
0001	Continuous	2359	CONED - LIPA	1350 MW
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_5			FWD	
Wed 05/06/2015	to	Wed 05/06/2015	(Import)	
1830	Continuous	1900	SCH - PJM_HTP	315 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	345 MW
			TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7			FWD	
Wed 05/06/2015	to	Wed 05/06/2015	(Import)	
1830	Continuous	1900	SCH - PJM_HTP	315 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	345 MW
			TTC with All Lines In Service	660 MW
MOSES__-ADIRNDCK_230_MA1			FWD	
Mon 05/11/2015	to	Fri 05/15/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
EDIC__-FRASER__345_EF24-40			FWD	
Mon 05/11/2015	to	Fri 05/15/2015	(Import)	
0900	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC			FWD	REV
Wed 05/13/2015	to	Sun 05/17/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
MOSES__-ADIRNDCK_230_MA2			FWD	
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L33P				FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
MARCY -COOPERS 345_UC2-41				FWD	
Tue 05/19/2015	to	Fri 05/22/2015		(Import)	
0900	Daily	1600		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
CLAY -EDIC 345_1-16				FWD	
Thu 05/21/2015	to	Fri 05/22/2015	UPDATED by NYISO 03/13/2015	(Import)	
0700	Continuous	1600		OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
FROST_BR-LONG_MTN_345_352				FWD	REV
Fri 05/22/2015	to	Sun 05/31/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NE - NY	1150 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	1400 MW
CLAY -EDIC 345_2-15				FWD	
Tue 05/26/2015	to	Wed 05/27/2015	UPDATED by NGRID 03/13/2015	(Import)	
0700	Continuous	1600		OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Tue 05/26/2015	to	Fri 05/29/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES 230_L34P				FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_PC2

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA__345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY **1200 MW 1100 MW**

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC- -FRASER_345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES- -ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

HURLYAVE-ROSETON_345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES- -ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 20

	FWD
	(Import)
CENTRAL EAST - VC	2315 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	675 MW
					Impacts Total Transfer Capability	2475 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_ 765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)
0100	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ - NY	475 MW 1000 MW
					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040						
Sat 10/03/2015	to	Sun 10/25/2015				
0100		1730				
Work scheduled by:					MOSES SOUTH	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)
0100		1730				
Work scheduled by:					SCH - HQ - NY	850 MW 0 MW
					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)
0530	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_ 345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)
0700	Continuous	1600				
Work scheduled by: NYPA					CENTRAL EAST - VC	2200 MW
					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_ 230_BP76					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: NGrid					SCH - OH - NY	1750 MW 1200 MW
					Impacts Total Transfer Capability	150 MW 700 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Work scheduled by: NYPA

ARR: 20&38

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

CLAY__-EDIC__345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

UPDATED**by PA****03/27/2015**

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

5100 MW

ROCKTVRN-RAMAPO__345_77

FWD

Sat 11/07/2015 to Fri 11/20/2015

(Import)

0800 Continuous 1600

UPDATED**by CH****12/16/2014**

CENTRAL EAST - VC

2570 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability

405 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT_345_V-3022

FWD

REV

Sun 11/08/2015 to Fri 11/13/2015

(Import) (Export)

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

ROCKTVRN-RAMAPO_345_77

FWD

Fri 11/20/2015 to Sat 12/12/2015

(Import)

1601 Continuous 2359

Work scheduled by: ConEd

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

FWD

REV

Mon 11/23/2015 to Thu 11/26/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT

0 MW**315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sun 11/29/2015 to Sat 12/05/2015

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY

1300 MW**1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 28, 2015 to Monday ,September26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Mon 11/30/2015 to Sun 12/20/2015
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

ROCKTVRN-RAMAPO___345_77

Mon 04/04/2016 to Fri 04/29/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW