

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015
0757 Continuous 2359

Work scheduled by: HQ

REV
(Export)
0 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

BEAR SWP-ROTTDAM_230_E205W

Wed 02/25/2015 to Fri 03/06/2015 EXTENDED by NGRID 02/19/2015
0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by NYPA 03/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY_-EDIC_345_UE1-7

Mon 03/02/2015 to Wed 03/04/2015 UPDATED by NYPA 03/04/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE_345_31

Mon 03/02/2015 to Mon 03/09/2015 EXTENDED by NYSEG 03/05/2015
0900 Daily 1630

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 03/03/2015 to Wed 03/18/2015 UPDATED by CONED 02/27/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

MARCY_-EDIC_345_UE1-7

Wed 03/04/2015 to Fri 03/06/2015 UPDATED by NYPA 03/04/2015
2100 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
WATRCURE-OAKDALE__345_31							
Thu 03/05/2015	to	Fri 03/06/2015	EXTENDED	by NYSEG	03/05/2015		
0800	Daily	1500				SCH - PJ - NY	2450 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2450 MW
FRASER__345_FRASER SVC						FWD	
						(Import)	
Fri 03/06/2015	to	Fri 03/06/2015	UPDATED	by NYSEG	03/04/2015	CENTRAL EAST - VC	2935 MW
0900	Continuous	1600				Impacts Total Transfer Capability	40 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	2975 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Sat 03/07/2015	to	Sun 03/08/2015	CANCELLED	by ConEd	03/06/2015	SPR/DUN-SOUTH	3800 MW
0001	Continuous	2330				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Sat 03/07/2015	to	Sun 03/08/2015	CANCELLED	by ConEd	03/06/2015	SPR/DUN-SOUTH	3800 MW
0001	Continuous	2330				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						FWD	
						(Import)	
Sat 03/07/2015	to	Sun 03/08/2015	CANCELLED	by ConEd	03/06/2015	SCH - PJM_HTP	320 MW
0001	Continuous	2330				Impacts Total Transfer Capability	340 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
ROCHESTR-PANNELL__345_RP1						FWD	
						(Import)	
Sat 03/07/2015	to	Sun 03/08/2015	UPDATED	by RGE	03/08/2015	DYSINGER EAST	2300 MW
0700	Continuous	1647				Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE						TTC with All Lines In Service	3150 MW
SPRNBK_-W49TH_ST_345_M51						FWD	
						(Import)	
Mon 03/09/2015	to	Mon 03/09/2015				SPR/DUN-SOUTH	3200 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 03/09/2015 to Mon 03/09/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 03/09/2015 to Tue 03/10/2015

(Import)

0500 Continuous 1600

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__230_PA27

FWD

REV

Mon 03/09/2015 to Sat 03/14/2015

(Import) (Export)

0600 Continuous 1530

by IESO 03/05/2015

SCH - OH - NY

1900 MW 1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

STLAWRNC-MOSES____230_L34P

FWD

REV

Mon 03/09/2015 to Mon 03/09/2015

(Import) (Export)

0700 Continuous 1636

RETURNED by NYPA 03/09/2015

SCH - OH - NY

1750 MW 1750 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

VOLNEY__-MARCY____345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

UPDATED by PA 02/10/2015

CENTRAL EAST - VC

2825 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

UPDATED by PA 02/10/2015

OSWEGO EXPORT

4900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

FWD

Tue 03/10/2015 to Tue 03/10/2015 **UPDATED** **by NE** **03/05/2015**

(Import)

0630 Continuous 2100

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

N.SCTLND-ALPS____345_2-AN

FWD

REV

Tue 03/10/2015 to Tue 03/10/2015

(Import) (Export)

0800 Daily(No Weekends) 1459

SCH - NE - NY

900 MW 1600 MW

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2-AN

FWD

REV

Tue 03/10/2015 to Tue 03/10/2015

(Import) (Export)

0800 Daily(No Weekends) 1459

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

WATRCURE-OAKDALE__345_31

FWD

REV

Tue 03/10/2015 to Tue 03/10/2015 **EXTENDED** **by NYSEG** **03/05/2015**

(Import) (Export)

0900 Daily 1500

SCH - PJ - NY

2450 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

MILLWOOD_345KV_18

FWD

Wed 03/11/2015 to Wed 03/11/2015 **UPDATED** **by CONED** **02/27/2015**

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Wed 03/11/2015 to Thu 03/12/2015

(Import)

0500 Continuous 1600

DYSINGER EAST

1300 MW

Impacts Total Transfer Capability 1850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES____230_L33P

FWD

REV

Thu 03/12/2015 to Fri 03/13/2015 **UPDATED** **by NYPA** **02/26/2015**

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2015 to Sat 03/14/2015
 0700 Continuous 1500

Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY__345_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015
 0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 02/27/2015

FWD
 (Import)
 CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/16/2015 to Fri 03/27/2015
 0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/04/2015

FWD
 (Import)
 DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/16/2015 to Fri 03/20/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2000 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 03/17/2015 to Thu 03/19/2015
 0200 Continuous 2300

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY 2450 MW 1300 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

MARCY__345_STATCOM SVC

Tue 03/17/2015 to Wed 03/18/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

DENNISON-ROSEMNTB_115_2-RD

Tue 03/17/2015 to Tue 03/17/2015
 0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 95 MW 100 MW
 Impacts Total Transfer Capability 104 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Wed 03/18/2015 to Wed 03/18/2015 UPDATED by CONED 02/27/2015

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015 CANCELLED by NYISO 03/04/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BECK__-NIAGARA__345_PA301

FWD

REV

Tue 03/24/2015 to Tue 03/24/2015

(Import) (Export)

0800 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

BECK__-PACKARD__230_BP76

FWD

REV

Thu 03/26/2015 to Thu 03/26/2015

(Import) (Export)

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY

1900 MW 1800 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 1900 MW 1900 MW

HOPATCON-RAMAPO__500_5018

FWD

REV

Sat 03/28/2015 to Sat 03/28/2015

(Import) (Export)

0200 Continuous 1900

Work scheduled by: ConEd

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

HOPATCON-RAMAPO__500_5018

FWD

Sat 03/28/2015 to Sat 03/28/2015

(Import)

0200 Continuous 1900

Work scheduled by: ConEd

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

RAMAPO__345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 50 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

RAMAPO__345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 50 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

RAMAPO__500_345_BK 1500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2100 MW 1000 MW

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

ROCHESTR-PANNELL__345_RP1

Sun 03/29/2015 to Fri 04/03/2015
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

UPDATEDby PA03/04/2015

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_7

Wed 04/01/2015 to Sun 04/05/2015
0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
0001 Continuous 1530

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

2450 MW 1300 MW

0 MW 0 MW

2450 MW 1300 MW

W49TH_ST_345KV_5

Thu 04/02/2015 to Thu 04/02/2015
0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

370 MW

290 MW

660 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 04/04/2015 to Sat 04/04/2015
0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4000 MW

1100 MW

5100 MW

EGRDNCTY_345_138_BK 1

Mon 04/06/2015 to Mon 04/06/2015
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1250 MW

250 MW

1500 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 04/06/2015 to Sun 04/12/2015
0001 Continuous 1900

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4000 MW

1100 MW

5100 MW

CLAY_-EDIC_345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4850 MW

400 MW

5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2000 MW

1150 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER_345_32

FWD

Mon 04/06/2015 to Wed 04/08/2015 **UPDATED** **by NYSEG** **02/19/2015**

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/06/2015 to Sat 04/11/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

2200 Continuous 2100

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_BK 2

FWD

Tue 04/07/2015 to Tue 04/07/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

W49TH_ST_345KV_7

FWD

Tue 04/07/2015 to Thu 04/09/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

0001 Continuous 1900

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Tue 04/07/2015 to Thu 04/09/2015 **UPDATED** **by CONED** **02/25/2015**

(Import)

0001 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BECK_-NIAGARA_345_PA302

FWD

REV

Thu 04/09/2015 to Fri 04/10/2015 **UPDATED** **by NYPA** **03/09/2015**

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER__345_32

FWD

Thu 04/09/2015 to Thu 04/09/2015 UPDATED by NYSEG 02/19/2015

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

SPRNBK_-TREMONT__345_X28

FWD

Fri 04/10/2015 to Fri 04/10/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 04/13/2015 to Mon 04/13/2015

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F39

FWD

Mon 04/13/2015 to Wed 04/15/2015

(Import)

0001 Continuous 1930

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PANNELL_-CLAY__345_PC1

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY_-COOPERS__345_UC2-41

FWD

Mon 04/13/2015 to Fri 04/17/2015 UPDATED by NYPA 01/20/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BERKSHIR-ALPS__345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015 UPDATED by NE 01/30/2015

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY **1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-ALPS_____345_393							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015				SCH - NE - NY	1300 MW
0700		1700				Impacts Total Transfer Capability	100 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NE - NY	1400 MW
0700	Continuous	1700				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
WOOD_ST_-PLSNTVLE_345_Y87							
Wed 04/15/2015	to	Wed 04/15/2015				UPNY CONED	4000 MW
1900	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86							
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	0030				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F38							
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Fri 04/17/2015 to Sun 04/19/2015 UPDATED by CE 02/26/2015

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015

0500 1500

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015

0500 1500

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015

0500 1500

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

LIND_CG_-LNDVFT_345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

EASTVIEW-SPRNBRK_345_W64

Wed 04/22/2015 to Wed 04/22/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Fri 04/24/2015 to Sun 04/26/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

EASTVIEW-SPRNBRK_345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Mon 04/27/2015 to Mon 04/27/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS__345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROCHESTR-PANNELL__345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER_-GILBOA__345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015 UPDATED by NYPA 01/09/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Sat 05/02/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

2230 Continuous 2300

SCH - PJM_HTP

225 MW

Impacts Total Transfer Capability 435 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAL

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015
0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

MOSES__-ADIRNDCK_230_MA1

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

HOMER C_-WATRCURE_345_30

Mon 05/11/2015 to Fri 05/15/2015
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

EDIC__-FRASER__345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

STLAWRNC-MOSES__230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-WATRCURE_345_30

Mon 05/18/2015 to Fri 05/22/2015
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MARCY_-COOPERS_345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

FROST_BR-LONG_MTN_345_352

Fri 05/22/2015 to Sun 05/31/2015
0600 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

HOMER C_-WATRCURE_345_30

Mon 05/25/2015 to Fri 05/29/2015
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES_-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

STLAWRNC-MOSES_230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MAI

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER_____230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_2-15

FWD

Thu 09/03/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY____765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

HURLYAVE-ROSETON__345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA__345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015

0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015

0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 20

	FWD
	(Import)
CENTRAL EAST - VC	2315 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 20

	FWD
	(Import)
MOSES SOUTH	675 MW
Impacts Total Transfer Capability	2475 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800			0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	(Export)
0800	Continuous	1600			1750 MW	1200 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW 700 MW
					TTC with All Lines In Service	1900 MW 1900 MW
MALONE_-WILLIS_115_1-MW						REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)
0800	Continuous	1530			SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
ARR: 20&38					TTC with All Lines In Service	40 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/12/2015	to	Fri 10/30/2015			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
GILBOA_-N.SCTLND_345_GNS1					FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>09/12/2014</u>	(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 09, 2015 to Wednesday,September07, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT 0 MW 315 MW
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4150 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 CENTRAL EAST - VC 2570 MW
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED 4400 MW
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Fri 11/20/2015 to Sat 12/12/2015
 1601 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 CENTRAL EAST - VC 2570 MW
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT 0 MW 315 MW
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4150 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES -ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK -NIAGARA 345_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCKTVRN-RAMAPO 345_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW