

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 04/09/2015 **EXT FORCE by HQ 03/12/2015**

(Export)

0757 Continuous 2259

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 03/03/2015 to Wed 03/18/2015 **UPDATED by CONED 02/27/2015**

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

5100 MW

Work scheduled by: ConEd

BECK____-NIAGARA_230_PA27

FWD

REV

Mon 03/09/2015 to Sat 03/14/2015 **by IESO 03/05/2015**

(Import) (Export)

0600 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability

0 MW 0 MW

TTC with All Lines In Service

1900 MW 1900 MW

Work scheduled by: IESO

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability

1150 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

VOLNEY____-MARCY____345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015 **UPDATED by PA 02/10/2015**

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NYPA

VOLNEY____-MARCY____345_19

FWD

Mon 03/09/2015 to Fri 03/13/2015 **UPDATED by PA 02/10/2015**

(Import)

0800 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

MILLWOOD_345KV_18

FWD

Wed 03/11/2015 to Wed 03/11/2015 **UPDATED by CONED 02/27/2015**

(Import)

0001 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Wed 03/11/2015 to Wed 03/11/2015

(Import)

0500 Continuous 1500

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_230_L33P

FWD

REV

Thu 03/12/2015 to Fri 03/13/2015

UPDATEDby NYPA02/26/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Fri 03/13/2015 to Mon 03/16/2015

EXTENDEDby PJM03/16/2015

(Import) (Export)

2000 Continuous 2000

SCH - PJ - NY

2450 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: PJM

ROCHESTR-PANNELL_345_RP2

FWD

Sat 03/14/2015 to Sat 03/14/2015

(Import)

0700 Continuous 1500

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

MARCY_345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

UPDATEDby NYPA02/27/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 03/16/2015 to Fri 03/27/2015

UPDATEDby PA03/04/2015

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Wed 03/18/2015 to Wed 03/18/2015 UPDATED by CONED 02/27/2015

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-HIGLEY_115_1-BH

FWD

REV

Thu 03/19/2015 to Thu 03/19/2015

(Import) (Export)

1000 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

130 MW 100 MW

Impacts Total Transfer Capability 69 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

DENNISON-ROSEMNTB_115_2-RD

FWD

REV

Thu 03/19/2015 to Thu 03/19/2015

(Import) (Export)

1000 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

95 MW 100 MW

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 03/21/2015 to Sun 03/22/2015

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Sat 03/21/2015 to Sun 03/22/2015

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

336 MW

Impacts Total Transfer Capability 324 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Sat 03/21/2015 to Sun 03/22/2015

(Import)

0001 Continuous 2330

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

BECK____-PACKARD__230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1900 MW	1900 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

HOPATCON-RAMAPO__500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

RAMAPO__345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

RAMAPO__345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2400 MW	1300 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015			(Import)	(Export)
0200	Continuous	1900			SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	350 MW 300 MW
					TTC with All Lines In Service	2450 MW 1300 MW
ROCHESTR-PANNELL___345_RP1					FWD	
Sun 03/29/2015	to	Fri 04/03/2015	<u>UPDATED</u>	<u>by PA</u> <u>03/04/2015</u>	(Import)	
0500	Continuous	1700			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 03/30/2015	to	Fri 04/03/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_7					FWD	
Wed 04/01/2015	to	Sun 04/05/2015			(Import)	
0001	Continuous	1900			SCH - PJM_HTP	329 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	331 MW
					TTC with All Lines In Service	660 MW
HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Wed 04/01/2015	to	Fri 04/10/2015	<u>UPDATED</u>	<u>by CONED</u> <u>12/05/2014</u>	(Import)	(Export)
0001	Continuous	1530			SCH - PJ - NY	2450 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
W49TH_ST_345KV_5					FWD	
Thu 04/02/2015	to	Thu 04/02/2015			(Import)	
0001	Continuous	1900			SCH - PJM_HTP	329 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	331 MW
					TTC with All Lines In Service	660 MW
CHASLAKE-PORTER___230_11					FWD	
Fri 04/03/2015	to	Fri 04/03/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>03/13/2015</u>	(Import)	
0730	Daily(No Weekends)	1000			MOSES SOUTH	2100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Sat 04/04/2015 to Sat 04/04/2015
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EGRDNCTY_345_138_BK 1

Mon 04/06/2015 to Mon 04/06/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 04/06/2015 to Sun 04/12/2015
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CLAY-EDIC_345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

OAKDALE-FRASER_345_32

Mon 04/06/2015 to Wed 04/08/2015 **UPDATED by NYSEG 02/19/2015**
0800 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD	
Mon 04/06/2015	to	Sat 04/11/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>02/25/2015</u>	(Import)
2200	Continuous	2100				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability
						660 MW
					TTC with All Lines In Service	660 MW
EGRDNCTY_345_138_BK 2					FWD	
Tue 04/07/2015	to	Tue 04/07/2015				(Import)
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_7					FWD	
Tue 04/07/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>02/25/2015</u>	(Import)
0001	Continuous	1900			SCH - PJM_HTP	329 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	331 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Tue 04/07/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>02/25/2015</u>	(Import)
0001	Continuous	1900			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
BECK____-NIAGARA_345_PA302					FWD REV	
Thu 04/09/2015	to	Fri 04/10/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/09/2015</u>	(Import) (Export)
0500	Continuous	1600			SCH - OH - NY	1400 MW 1250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW 650 MW
					TTC with All Lines In Service	1900 MW 1900 MW
OAKDALE_-FRASER_345_32					FWD	
Thu 04/09/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/19/2015</u>	(Import)
0800	Continuous	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Mon 04/13/2015	to	Mon 04/13/2015				(Import)
0001	Continuous	0030			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39					FWD		
Mon 04/13/2015	to	Wed 04/15/2015			(Import)		
0001	Continuous	1930			UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW	
					TTC with All Lines In Service	5100 MW	
PANNELL -CLAY__345_PC1					FWD		
Mon 04/13/2015	to	Tue 04/14/2015			(Import)		
0700	Continuous	1530			WEST CENTRAL	1300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	
MARCY__-COOPERS__345_UC2-41					FWD		
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>01/20/2015</u>	(Import)		
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
SPRNBK__-TREMONT__345_X28					FWD		
Tue 04/14/2015	to	Tue 04/14/2015	<u>UPDATED</u>	<u>by CONED</u> <u>03/13/2015</u>	(Import)		
0001	Continuous	2359			SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	4600 MW	
BERKSHIR-ALPS__345_393					FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u> <u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700			SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS__345_393					FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u> <u>01/30/2015</u>	(Import)	(Export)	
0700	Continuous	1700			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS__345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV	
Wed 04/15/2015	to	Thu 04/16/2015			(Import)	(Export)	
0700		1700			SCH - NE - NY	1300 MW	1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NE - NY	1400 MW
0700	Continuous	1700				Impacts Total Transfer Capability	150 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1600 MW
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
WOOD_ST_-PLSNTVLE_345_Y87							
Wed 04/15/2015	to	Wed 04/15/2015				UPNY CONED	4000 MW
1900	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86							
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	0030				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F38							
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86							
Fri 04/17/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
NRTH1385-NOR HBR__138_601							
Mon 04/20/2015	to	Thu 04/30/2015				SCH - NPX_1385	100 MW
0500	Continuous	1500				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND.CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
 0900 Continuous 1400

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT 0 MW 0 MW
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

EASTVIEW-SPRNBK__345_W64

Wed 04/22/2015 to Wed 04/22/2015
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4350 MW
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015
 0001 Continuous 1930

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4350 MW
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Fri 04/24/2015 to Sun 04/26/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT 0 MW 315 MW
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

EASTVIEW-SPRNBK__345_W64

Sat 04/25/2015 to Sat 04/25/2015
 1900 Continuous 1930

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4350 MW
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_5

Mon 04/27/2015 to Mon 04/27/2015 **UPDATED by CE 02/26/2015**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP 329 MW
 Impacts Total Transfer Capability 331 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Mon 04/27/2015 to Sat 05/02/2015 **UPDATED by CE 02/26/2015**
 0001 Continuous 2300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

LEEDS__345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015 UPDATED by NYPA 01/09/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

FWD

Sat 05/02/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **225 MW**
 Impacts Total Transfer Capability 435 MW
 TTC with All Lines In Service 660 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD	
Mon 05/04/2015	to	Tue 05/12/2015		(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2				FWD	
Mon 05/04/2015	to	Tue 05/12/2015		(Import)	
0600	Continuous	2100	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
SCH-NE-NYISO_LIMIT_900				FWD	
Mon 05/04/2015	to	Thu 05/21/2015		(Import)	
0600	Continuous	1700	SCH - NE - NY	1100 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	1400 MW	
NIAGARA_-ROCHESTR_345_NR2				FWD	
Mon 05/04/2015	to	Tue 05/05/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
MOSES_-ADIRNDCK_230_MAI				FWD	
Mon 05/04/2015	to	Fri 05/08/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW	
			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040				FWD	
Mon 05/04/2015	to	Fri 05/22/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	1550 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040				FWD	REV
Mon 05/04/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2					FWD	
Wed 05/06/2015	to	Wed 05/13/2015			(Import)	
0001	Continuous	2359		CONED - LIPA	1350 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 05/11/2015	to	Fri 05/15/2015			(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
HOMER C_-WATRCURE_345_30					FWD	REV
Mon 05/11/2015	to	Fri 05/29/2015	<u>UPDATED</u>	<u>by NYSEG</u> <u>03/13/2015</u>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
EDIC__-FRASER__345_EF24-40					FWD	
Mon 05/11/2015	to	Fri 05/15/2015			(Import)	
0900	Continuous	1530		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 05/18/2015	to	Fri 05/22/2015			(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES__230_L33P					FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015			(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW 1750 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
MARCY__-COOPERS__345_UC2-41					FWD	
Tue 05/19/2015	to	Fri 05/22/2015			(Import)	
0900	Daily	1600		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Thu 05/21/2015 to Fri 05/22/2015 UPDATED by NYISO 03/13/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FROST_BR-LONG_MTN_345_352

Fri 05/22/2015 to Sun 05/31/2015
0600 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

CLAY____-EDIC____345_2-15

Tue 05/26/2015 to Wed 05/27/2015 UPDATED by NGRID 03/13/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Thu 09/03/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**HURLYAVE-ROSETON___345_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015

0500 Continuous 1700

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NE - NY

500 MW 1300 MW

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015

0500 Continuous 1700

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BECK____-NIAGARA__345_PA302

Thu 09/24/2015 to Fri 09/25/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015

0800 Continuous 1600

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0900 Daily 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY_765_345_BK 2

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

675 MW

Impacts Total Transfer Capability 2475 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
MASSENA_-MARCY_765_MSU1						
Sat 10/03/2015	to	Sun 10/25/2015	UPDATED	by NYPA 10/07/2014	SCH - HQ - NY	475 MW 1000 MW
0100	Continuous	1730			Impacts Total Transfer Capability	1025 MW 0 MW
Work scheduled by: NYPA			ARR: 20		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						
Sat 10/03/2015	to	Sun 10/25/2015			MOSES SOUTH	
0100		1730			Impacts Total Transfer Capability	
Work scheduled by:			ARR: 20		TTC with All Lines In Service	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						
Sat 10/03/2015	to	Sun 10/25/2015			SCH - HQ - NY	850 MW 0 MW
0100		1730			Impacts Total Transfer Capability	650 MW 1000 MW
Work scheduled by:			ARR: 20		TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						
Mon 10/05/2015	to	Sun 10/11/2015	UPDATED	by ISONE 07/25/2014	SCH - NPX_CSC	0 MW 0 MW
0530	Continuous	1800			Impacts Total Transfer Capability	330 MW 330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_345_GL3						
Mon 10/05/2015	to	Fri 10/09/2015			CENTRAL EAST - VC	2200 MW
0700	Continuous	1600			Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76						
Mon 10/05/2015	to	Fri 10/09/2015			SCH - OH - NY	1750 MW 1200 MW
0800	Continuous	1600			Impacts Total Transfer Capability	150 MW 700 MW
Work scheduled by: NGrid					TTC with All Lines In Service	1900 MW 1900 MW
MALONE_-WILLIS_115_1-MW						
Tue 10/06/2015	to	Tue 10/06/2015			SCH - HQ_CEDARS	40 MW
0800	Continuous	1530			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA			ARR: 20&38		TTC with All Lines In Service	40 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015

0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

LEEDS__-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 10/19/2015 to Fri 10/23/2015

0700 Continuous 1600

Work scheduled by: NYPA

CANCELLED by NYISO 03/12/2015

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW

315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Mon 11/30/2015 to Sun 12/20/2015

0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 16, 2015 to Wednesday,September14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE