

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 02/06/2015 to Wed 04/15/2015 EXT FORCE by HQ 04/15/2015

0757 Continuous 1725

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

0 MW

100 MW

100 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 04/06/2015 to Sun 04/12/2015

0001 Continuous 1900

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

FWD

(Import)

4000 MW

1100 MW

5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2000 MW

1150 MW

3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

FWD

(Import)

4400 MW

700 MW

5100 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/06/2015 to Sat 04/11/2015 UPDATED by CONED 03/31/2015

2200 Continuous 2100

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW

660 MW

660 MW

MARCY__-COOPERS__345_UC2-41

Fri 04/10/2015 to Mon 04/13/2015

2200 Continuous 0659

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2500 MW

475 MW

2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/13/2015 to Mon 04/13/2015

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

FWD

(Import)

4000 MW

1100 MW

5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Mon 04/13/2015 to Mon 04/13/2015

(Import)

0001 Continuous 1530

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_BK 1

FWD

Mon 04/13/2015 to Mon 04/13/2015

(Import)

0001 Continuous 2359

UPDATEDby LI03/27/2015

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EFISHKIL-WOOD_ST__345_F39

FWD

Mon 04/13/2015 to Wed 04/15/2015

(Import)

0001 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY__-COOPERS__345_UC2-41

FWD

Mon 04/13/2015 to Fri 04/17/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/20/2015

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LOWVILLE-BOONVILLE_115_5-LB

FWD

REV

Mon 04/13/2015 to Fri 05/08/2015

(Import) (Export)

0800 Continuous 1800

SCH - HQ_CEDARS

199 MW

100 MW

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

Work scheduled by: NGrid

ARR: 38

EGRDNCTY_345_138_BK 2

FWD

Tue 04/14/2015 to Tue 04/14/2015

(Import)

0001 Continuous 2359

UPDATEDby LI03/27/2015

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

BERKSHIR-ALPS____345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 Continuous 1700

UPDATEDby ISONE04/10/2015

SCH - NE - NY

1300 MW

1300 MW

Impacts Total Transfer Capability 100 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-ALPS 345_393							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015				SCH - NE - NY	1300 MW
0700		1700				Impacts Total Transfer Capability	100 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	1400 MW
0700	Continuous	1700				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	700 MW
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	900 MW
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1600 MW
STOLLERD-HISHELDN_230_67							
Wed 04/15/2015	to	Wed 04/15/2015	<u>CANCELLED</u>	<u>by NYSEG</u>	<u>04/15/2015</u>	DYSINGER EAST	2850 MW
1000	Continuous	1015				Impacts Total Transfer Capability	300 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 04/15/2015 to Wed 04/15/2015

(Import)

1900 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/16/2015 to Thu 04/16/2015

(Import)

UPDATEDby CE02/26/2015

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

SPRNBK_-TREMONT_345_X28

FWD

Thu 04/16/2015 to Thu 04/16/2015

(Import)

UPDATEDby CONED03/13/2015

0001 Continuous 1100

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F38

FWD

Thu 04/16/2015 to Sun 04/19/2015

(Import)

UPDATEDby CE02/26/2015

0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 04/17/2015 to Sun 04/19/2015

(Import)

UPDATEDby CE02/26/2015

0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MARCY_-COOPERS_345_UC2-41

FWD

Fri 04/17/2015 to Mon 04/20/2015

(Import)

1531 Continuous 0659

Work scheduled by: NYISO

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 04/18/2015 to Sat 04/18/2015

(Import)

0100 Continuous 1700

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 04/18/2015 to Sat 04/18/2015
0100 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 04/18/2015 to Mon 04/20/2015
0600 Continuous 0659

Work scheduled by: NYISO

	FWD
	(Import)
SCH - HQ - NY	1400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1500 MW

CHAT_DC_GC2

Sat 04/18/2015 to Thu 06/04/2015
0600 Continuous 1800

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2150 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 04/18/2015 to Thu 06/04/2015
0600 Continuous 1800

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Mon 04/20/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1600	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
ROSETON_-EFISHKIL_345_305				FWD	
Mon 04/20/2015	to	Mon 04/20/2015		(Import)	
0800	Daily(No Weekends)	1600	UPNY CONED	4100 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT__345_V-3022				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK 345_W64

Wed 04/22/2015 to Wed 04/22/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW 345_W99

Wed 04/22/2015 to Sat 04/25/2015
0001 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

BECK -NIAGARA 345_PA302

Thu 04/23/2015 to Fri 04/24/2015 UPDATED by NYPA 04/07/2015
0500 Continuous 1600
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

EASTVIEW-SPRNBK 345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

LEEDS 345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

FRASER -GILBOA 345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015 UPDATED by NYPA 01/09/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

W49TH_ST 345KV_5

Tue 04/28/2015 to Tue 04/28/2015 UPDATED by CONED 03/17/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **329 MW**
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday , October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M52

FWD

Tue 04/28/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Tue 04/28/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Sun 05/03/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015

(Import)

2230 Continuous 2300

SCH - PJM_HTP **315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK_345_W64

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday , October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Work scheduled by: LI

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Work scheduled by: LI

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

MOSES -ADIRNDCK_230_MAL

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Mon 05/04/2015 to Fri 05/22/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 05/04/2015 to Fri 05/22/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

HOMER C_-WATRCURE_345_30

Mon 05/04/2015 to Thu 05/28/2015

0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by PJM 03/24/2015

FWD REV
(Import) (Export)
SCH - PJ - NY 2200 MW 1300 MW
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 05/05/2015 to Thu 05/14/2015

0001 Continuous 2300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 2300 MW 1300 MW
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

SPRNBK__345KV_RNS5

Tue 05/05/2015 to Tue 05/05/2015

1930 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 05/06/2015 to Thu 05/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Wed 05/06/2015 to Thu 05/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: LI

TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_5

FWD

Wed 05/06/2015 to Wed 05/06/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Wed 05/06/2015 to Wed 05/06/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

FWD

Fri 05/08/2015 to Sun 05/10/2015

(Import)

0001 Continuous 2000

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5100 MW

MARCY____765_345_BK 1

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2				FWD	
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	
0700	Continuous	2030		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	
0700	Continuous	2030		CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	
0700	Continuous	2030		MOSES SOUTH	675 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2475 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	REV
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	(Export)
0700	Continuous	2030		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040					
Sat 05/09/2015	to	Sun 05/10/2015			
0700		2030		MOSES SOUTH	
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	
				TTC with All Lines In Service	
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	REV
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	(Export)
0700		2030		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MILLWOOD-EASTVIEW_345_W82				FWD	
Sun 05/10/2015	to	Sun 05/10/2015		(Import)	
1930	Continuous	2000		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Sun 05/10/2015 to Sun 05/10/2015

(Import)

1930 Continuous 2000

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

FWD

Mon 05/11/2015 to Mon 05/11/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 05/11/2015 to Tue 05/12/2015

(Import)

0001 Continuous 1800

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

LOWVILLE-BOONVILLE_115_5-LB

FWD

REV

Mon 05/11/2015 to Fri 06/12/2015

(Import) (Export)

0800 Continuous 1800

SCH - HQ_CEDARS

130 MW 40 MW

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

FWD

Tue 05/12/2015 to Tue 05/12/2015

(Import)

1730 Continuous 1800

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Wed 05/13/2015 to Sun 05/17/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

PLSNTVLY_345KV_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

1930 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_31-PR

FWD

Fri 05/15/2015 to Sun 05/17/2015

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Sat 05/16/2015 to Mon 05/25/2015

(Import) (Export)

0200 Continuous 2300

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday , October 14, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P					FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1900 MW
MARCY____-COOPERS__345_UC2-41					FWD	
Tue 05/19/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO 04/10/2015</u>	(Import)	
0900	Daily	1600			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
SCH-HQ-NYISO_LIMIT_1400					FWD	
Tue 05/19/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO 04/10/2015</u>	(Import)	
0900	Daily	1600			SCH - HQ - NY	1400 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1500 MW
CLAY____-EDIC____345_1-16					FWD	
Thu 05/21/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO 03/13/2015</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Fri 05/22/2015	to	Sun 05/31/2015			(Import)	(Export)
0600	Continuous	1500			SCH - NE - NY	1150 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1400 MW
CLAY____-EDIC____345_2-15					FWD	
Tue 05/26/2015	to	Wed 05/27/2015	<u>UPDATED</u>	<u>by NGRID 03/13/2015</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Tue 05/26/2015	to	Fri 05/29/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L34P

Tue 05/26/2015 to Fri 05/29/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCKTVRN-RAMAPO 345_77

Sat 05/30/2015 to Sat 06/06/2015
 0600 Continuous 2300

Work scheduled by: ORU

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

MOSES -ADIRNDCK 230_MA1

Mon 06/01/2015 to Tue 06/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

PANNELL -CLAY 345_PC2

Mon 06/01/2015 to Tue 06/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

MOSES -ADIRNDCK 230_MA2

Wed 06/03/2015 to Thu 06/04/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

FRASER 345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
 0800 Continuous 1430

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

BECK -NIAGARA 345_PA302

Thu 06/25/2015 to Fri 06/26/2015
 0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015
 0700 Continuous 1630

Work scheduled by: NYPA

(Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday , October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015

0500 Continuous 1700

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NE - NY

500 MW 1300 MW

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday , October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **675 MW**
Impacts Total Transfer Capability 2475 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

UPDATED by NYPA 10/07/2014

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 1730

Work scheduled by:

ARR: 20

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/03/2015 to Sun 10/25/2015
0100 1730

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability

650 MW 1000 MW

TTC with All Lines In Service

1500 MW 1000 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Mon 10/05/2015 to Sun 10/11/2015
0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

FWD REV
(Import) (Export)

SCH - NPX_CSC

0 MW 0 MW

Impacts Total Transfer Capability

330 MW 330 MW

TTC with All Lines In Service

330 MW 330 MW

GILBOA_-LEEDS_ 345_GL3

Mon 10/05/2015 to Fri 10/09/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability

775 MW

TTC with All Lines In Service

2975 MW

BECK_-PACKARD_ 230_BP76

Mon 10/05/2015 to Fri 10/09/2015
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)

SCH - OH - NY

1750 MW 1200 MW

Impacts Total Transfer Capability

150 MW 700 MW

TTC with All Lines In Service

1900 MW 1900 MW

MALONE_-WILLIS_ 115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV
(Export)

SCH - HQ_CEDARS

40 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015
0730 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday , October 14, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 315 MW
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

CLAY___-EDIC___345_2-15

Mon 10/26/2015 to Tue 10/27/2015 UPDATED by PA 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

RAMAPO___-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO___345_77

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC 2570 MW
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

LIND.CG_-LNDVFT___345_V-3022

Sun 11/08/2015 to Fri 11/13/2015
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Mon 11/30/2015 to Sun 12/20/2015

0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 15, 2015 to Friday ,October 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE