

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311					FWD	
Mon 04/06/2015	to	Fri 04/24/2015			(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 5100 MW	
LOWVILLE-BOONVILLE_115_5-LB					FWD	REV
Mon 04/13/2015	to	Sat 05/02/2015	<u>UPDATED</u>	<u>by NGRID</u> <u>04/22/2015</u>	(Import)	(Export)
0800	Continuous	1800		SCH - HQ_CEDARS	130 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
NRTH1385-NOR HBR_138_601					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015			(Import)	(Export)
0500		1700		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015			(Import)	(Export)
0500		1700		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015			(Import)	(Export)
0500		1700		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/20/2015	to	Mon 04/27/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Mon 04/20/2015	to	Fri 04/24/2015			(Import)	
0700	Continuous	1600			DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Wed 04/22/2015	to	Fri 04/24/2015			(Import)	
0001	Continuous	1930			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
BECK____-NIAGARA__345_PA302					FWD	REV
Thu 04/23/2015	to	Fri 04/24/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>04/22/2015</u>	(Import)	(Export)
0400	Continuous	1700			SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1900 MW
EGRDNCTY_345_138_BK 2					FWD	
Fri 04/24/2015	to	Fri 05/08/2015	<u>FORCED</u>	<u>by LI</u> <u>04/24/2015</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
COOPERS_-MIDDLETP_345_CMT-34					FWD	
Sat 04/25/2015	to	Sat 04/25/2015	<u>UPDATED</u>	<u>by CH</u> <u>04/22/2015</u>	(Import)	
0700	Daily	1600			CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 29, 2015 to Friday ,October 28, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_\_345\_UC2-41**

FWD

Sat 04/25/2015 to Mon 04/27/2015

(Import)

2200 Continuous 0659

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Sun 04/26/2015 to Sun 04/26/2015

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Sun 04/26/2015 to Sun 04/26/2015

(Import)

0900 Continuous 1100

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**FRASER\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 04/27/2015 to Fri 05/08/2015

(Import)

0730 Continuous 1530

**UPDATED****by NYPA****01/09/2015**

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_5**

FWD

Tue 04/28/2015 to Tue 04/28/2015

(Import)

0001 Continuous 0030

**UPDATED****by CONED****04/29/2015**

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SPRNBK\_-W49TH\_ST\_345\_M52**

FWD

Tue 04/28/2015 to Mon 05/04/2015

(Import)

0001 Continuous 2300

**UPDATED****by CONED****04/29/2015**

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_\_345KV\_RNS4**

FWD

Tue 04/28/2015 to Mon 05/04/2015 **UPDATED** **by CONED** **04/29/2015**

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**PORTER\_\_-ROTTRDAM\_230\_30-PR**

FWD

Wed 04/29/2015 to Thu 04/30/2015 **FORCED** **by NGRID** **04/28/2015**

(Import)

0600 Continuous 1800

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

---

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Wed 04/29/2015 to Mon 05/04/2015 **FORCED** **by HQ** **04/29/2015**

(Export)

0646 Continuous 2359

SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

Work scheduled by: HQ

---

**ADIRNDCK-PORTER\_\_230\_12-AP**

FWD

Wed 04/29/2015 to Wed 04/29/2015

(Import)

0700 Daily(No Weekends) 1500

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

---

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Fri 05/01/2015 to Fri 05/01/2015

(Import)

0001 Continuous 0030

UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

---

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Fri 05/01/2015 to Mon 05/04/2015

(Import)

2200 Continuous 0659

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

---

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Sun 05/03/2015 to Sun 05/03/2015

(Import)

2330 Continuous 2359

UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 05/04/2015 to Fri 05/22/2015  
0100 Continuous 1700

UPDATED by NYPA 04/22/2015

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 05/04/2015 to Fri 05/22/2015  
0100 Continuous 1700

UPDATED by NYPA 04/22/2015

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 05/04/2015 to Fri 05/08/2015  
0500 Continuous 1530

UPDATED by NYPA 04/24/2015

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

---

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

---

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

---

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700  
Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## CHAT\_DC\_GC2

Mon 05/04/2015 to Thu 06/04/2015  
0600 Continuous 1800  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Mon 05/04/2015 to Thu 06/04/2015  
0600 Continuous 1800  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## HOMER C\_-MAINS\_NY\_345\_47

Mon 05/04/2015 to Thu 05/28/2015 UPDATED by PJM 03/24/2015  
0800 Continuous 1600  
Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1300 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## W49TH\_ST\_345KV\_5

Mon 05/04/2015 to Mon 05/04/2015 UPDATED by CONED 04/29/2015  
2230 Continuous 2300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

## SPRNBRK\_\_345KV\_RNS5

Tue 05/05/2015 to Tue 05/05/2015 UPDATED by CONED 04/29/2015  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Tue 05/05/2015 to Tue 05/05/2015 UPDATED by CONED 04/29/2015  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday , October 28, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_7

FWD

Tue 05/05/2015 to Tue 05/05/2015 UPDATED by CONED 04/29/2015  
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP (Import) **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

### EASTVIEW-SPRNBK\_\_345\_W64

FWD

Tue 05/05/2015 to Wed 05/06/2015 UPDATED by CONED 04/29/2015  
0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED (Import) **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### MILLWOOD-EASTVIEW\_345\_W99

FWD

Tue 05/05/2015 to Wed 05/06/2015 UPDATED by CONED 04/29/2015  
0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED (Import) **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Tue 05/05/2015 to Thu 05/14/2015  
0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJ - NY (Import) (Export) **2300 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

### DUNWODIE-SHORE\_RD\_345\_Y50

FWD

Wed 05/06/2015 to Thu 05/07/2015  
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA (Import) **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

### SHORE\_RD\_345\_138\_BK 1

FWD

Wed 05/06/2015 to Thu 05/07/2015  
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA (Import) **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### SHORE\_RD\_345\_138\_BK 2

FWD

Wed 05/06/2015 to Wed 05/13/2015  
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA (Import) **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 29, 2015 to Friday ,October 28, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS5**

FWD

Wed 05/06/2015 to Wed 05/06/2015 UPDATED by CONED 04/29/2015

(Import)

1930 Continuous 2000

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Thu 05/07/2015 to Thu 05/07/2015 UPDATED by CONED 04/29/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Thu 05/07/2015 to Thu 05/07/2015 UPDATED by CONED 04/29/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS4**

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Fri 05/08/2015 to Sun 05/10/2015

(Import)

0001 Continuous 2000

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Sun 05/10/2015 to Sun 05/10/2015

(Import)

1930 Continuous 2000

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd



# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS4

FWD

Sun 05/10/2015 to Sun 05/10/2015

(Import)

1930 Continuous 2000

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS4

FWD

Mon 05/11/2015 to Mon 05/11/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Mon 05/11/2015 to Tue 05/12/2015

(Import)

0001 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## EDIC\_\_-FRASER\_\_345\_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## PLSNTVLY\_345KV\_RNS4

FWD

Tue 05/12/2015 to Tue 05/12/2015

(Import)

1730 Continuous 1800

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Wed 05/13/2015 to Wed 05/13/2015  
0001 Continuous 2000  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC

Wed 05/13/2015 to Sun 05/17/2015  
0500 Continuous 1500  
Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## PLSNTVLY\_345KV\_RNS4

Wed 05/13/2015 to Wed 05/13/2015  
1930 Continuous 2000  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## PORTER\_\_-ROTTDAM\_230\_31-PR

Fri 05/15/2015 to Sun 05/17/2015  
0600 Continuous 1800  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## HUDSONP\_-FARRAGUT\_345\_C3403

Sat 05/16/2015 to Mon 05/25/2015  
0200 Continuous 2300  
Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## STLAWRNC-MOSES\_\_230\_L33P

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 29, 2015 to Friday ,October 28, 2016

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5100MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>LOWVILLE-BOONVILLE_115_5-LB</b>							
Mon 05/18/2015	to	Fri 06/12/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>04/22/2015</u>	SCH - HQ_CEDARS	<b>130 MW</b>
0800	Continuous	1800				Impacts Total Transfer Capability	60 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
<b>MARCY -COOPERS_345_UC2-41</b>							
Tue 05/19/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/21/2015</u>	CENTRAL EAST - VC	<b>2500 MW</b>
0900	Daily	1600				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	2975 MW
<b>SCH-HQ-NYISO_LIMIT_1400</b>							
Tue 05/19/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/21/2015</u>	SCH - HQ - NY	<b>1400 MW</b>
0900	Daily	1600				Impacts Total Transfer Capability	100 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	1500 MW
<b>CLAY -EDIC_345_1-16</b>							
Thu 05/21/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/13/2015</u>	OSWEGO EXPORT	<b>4850 MW</b>
0700	Continuous	1600				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
<b>FROST_BR-LONG_MTN_345_352</b>							
Fri 05/22/2015	to	Sun 05/31/2015				SCH - NE - NY	<b>1150 MW</b>
0600	Continuous	1500				Impacts Total Transfer Capability	250 MW
Work scheduled by: ISONE						TTC with All Lines In Service	1400 MW
<b>CLAY -EDIC_345_2-15</b>							
Tue 05/26/2015	to	Wed 05/27/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/13/2015</u>	OSWEGO EXPORT	<b>4850 MW</b>
0700	Continuous	1600				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
<b>MOSES -ADIRNDCK_230_MA2</b>							
Tue 05/26/2015	to	Fri 05/29/2015				MOSES SOUTH	<b>2000 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	1150 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L34P				FWD	REV
Tue 05/26/2015 to Fri 05/29/2015				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
ROCKTVRN-RAMAPO___345_77				FWD	
Sat 05/30/2015 to Sat 06/06/2015				(Import)	
0600	Continuous	2300	<b>CANCELLED by ORU 04/29/2015</b>	CENTRAL EAST - VC	2570 MW
Work scheduled by: ORU				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MA1				FWD	
Mon 06/01/2015 to Tue 06/02/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
PANNELL_-CLAY___345_PC2				FWD	
Mon 06/01/2015 to Tue 06/02/2015				(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Wed 06/03/2015 to Thu 06/04/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
FRASER___345_FRASER SVC				FWD	
Mon 06/15/2015 to Fri 06/19/2015				(Import)	
0800	Continuous	1430		CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
BECK___-NIAGARA___345_PA302				FWD	REV
Thu 06/25/2015 to Fri 06/26/2015				(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 08/24/2015 to Fri 08/28/2015  
0700 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_-EDIC\_\_\_345\_UE1-7**

FWD

Tue 09/01/2015 to Sun 09/13/2015  
0500 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

ARR: 16

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LONG_MTN-PLSNTVLY_345_398</b>			FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015	(Import)	(Export)
0500	Continuous	1700	SCH - NE - NY	<b>500 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	1400 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>			FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015	(Import)	(Export)
0500	Continuous	1700	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
<b>BECK____-NIAGARA_345_PA302</b>			FWD	REV
Thu 09/24/2015	to	Fri 09/25/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	<b>1200 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>			FWD	
Mon 09/28/2015	to	Mon 09/28/2015	(Import)	
0001	Continuous	0030	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>			FWD	
Mon 09/28/2015	to	Fri 10/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>BECK____-NIAGARA_345_PA301</b>			FWD	REV
Mon 09/28/2015	to	Fri 10/02/2015	(Import)	(Export)
0800	Continuous	1600	SCH - OH - NY	<b>1200 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
<b>COOPERS_-ROCKTVRN_345_CRT-42</b>			FWD	
Mon 09/28/2015	to	Fri 10/02/2015	(Import)	
0900	Daily	1600	CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	255 MW
			TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

## MARCY\_765\_345\_BK 2

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

CENTRAL EAST - VC

**2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

ARR: 20



# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday , October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730			<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>					FWD	
Sat 10/03/2015	to	Sun 10/25/2015			(Import)	
0100		1730			<b>500 MW</b>	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015			(Import)	(Export)
0100		1730			<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800			<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>GILBOA_-LEEDS_345_GL3</b>					FWD	
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	
0700	Continuous	1600			<b>2200 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
<b>BECK_-PACKARD_230_BP76</b>					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	(Export)
0800	Continuous	1600			<b>1750 MW</b>	<b>1200 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW 700 MW
					TTC with All Lines In Service	1900 MW 1900 MW
<b>MALONE_-WILLIS_115_1-MW</b>						REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)
0800	Continuous	1530			<b>40 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
ARR: 20&38					TTC with All Lines In Service	40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS1

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN.CG\_345\_G23L &amp; GOETHALS-LINDN.CG\_345\_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM\_VFT

0 MW 315 MW

Work scheduled by:

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

## CLAY\_\_-EDIC\_\_345\_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

UPDATEDby PA03/27/2015

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## VOLNEY\_\_-MARCY\_\_345\_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2825 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_345\_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

4900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday , October 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD		
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT___345_V-3022						FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015				(Import)	(Export)
1400	Continuous	1800				SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW
ROCKTVRN-RAMAPO___345_77						FWD	
Fri 11/20/2015	to	Sat 12/12/2015				(Import)	
1601	Continuous	2359				CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M						FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015				(Import)	(Export)
0001		2359				SCH - PJM_VFT	<b>0 MW</b> <b>315 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW
RAMAPO_-BUCHAN_N_345_Y94						FWD	
Sun 11/29/2015	to	Sat 12/05/2015				(Import)	
0001	Continuous	2359				UPNY CONED	<b>4150 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)
0600	Continuous	1500				SCH - NE - NY	<b>1300 MW</b> <b>1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 29, 2015 to Friday ,October 28, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-ALPS 345\_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## MOSES-ADIRNDCK\_230\_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

## MARCY-N.SCTLND\_345\_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD  
 (Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## MOSES-ADIRNDCK\_230\_MAI

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

## MOSES-ADIRNDCK\_230\_MAI

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

## BECK-NIAGARA 345\_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

## MARCY-EDIC 345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 16

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 29, 2015 to Friday ,October 28, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**MARCY\_-COOPERS\_345\_UC2-41**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ROCKTVRN-RAMAPO\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**EDIC\_-FRASER\_345\_EF24-40**

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_-COOPERS\_345\_UC2-41**

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA