

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

MARCY_-COOPERS_345_UC2-41

FWD

Mon 04/13/2015 to Fri 04/17/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/20/2015

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

LOWVILLE-BOONVILLE_115_5-LB

FWD

REV

Mon 04/13/2015 to Sat 05/02/2015

(Import) (Export)

0800 Continuous 1800

UPDATEDby NGRID04/22/2015

SCH - HQ_CEDARS

199 MW 100 MW

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

EFISHKIL-WOOD_ST_345_F38

FWD

Thu 04/16/2015 to Sun 04/19/2015

(Import)

0001 Continuous 1930

UPDATEDby CE02/26/2015

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/16/2015 to Sun 04/19/2015

(Import)

0001 Continuous 1930

UPDATEDby CE02/26/2015

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MARCY_-COOPERS_345_UC2-41

FWD

Fri 04/17/2015 to Mon 04/20/2015

(Import)

1531 Continuous 0659

UPDATEDby NYISO04/19/2015

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYISO

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 04/18/2015 to Sat 04/18/2015

(Import)

0100 Continuous 1700

MOSES SOUTH

1550 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 04/18/2015 to Sat 04/18/2015
0100 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 04/18/2015 to Sat 04/18/2015
0600 Continuous 1800

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2150 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 04/18/2015 to Sat 04/18/2015
0600 Continuous 1800

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 04/18/2015 to Sun 04/19/2015
0600 Continuous 0659

Work scheduled by: NYISO

UPDATED by NYISO 04/19/2015

	FWD (Import)
SCH - HQ - NY	1400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1500 MW

HUDSONP_-FARRAGUT_345_C3403

Sun 04/19/2015 to Wed 04/22/2015
2011 Continuous 0102

Work scheduled by: PJM

RETURNED by PJM 04/22/2015

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1700

Work scheduled by: LI

UPDATED by NYISO 04/16/2015

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1700

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1700

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015 UPDATED by NYISO 04/16/2015
0500 Continuous 1700

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1700

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015 UPDATED by NYISO 04/16/2015
0500 Continuous 1700

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015 UPDATED by NYISO 04/16/2015
0500 Continuous 1700

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 05/01/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_305

Mon 04/20/2015 to Mon 04/20/2015 CANCELLED by CHGE 04/17/2015
0800 Daily(No Weekends) 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LIND.CG_-LNDVFT_345_V-3022							
Tue 04/21/2015	to	Thu 04/23/2015	EXTENDED	by PJM	04/21/2015		
0900	Continuous	1400				0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
EASTVIEW-SPRNBK_345_W64						FWD	
Wed 04/22/2015	to	Wed 04/22/2015				(Import)	
0001	Continuous	0030				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
Wed 04/22/2015	to	Sat 04/25/2015				(Import)	
0001	Continuous	1930				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
NEWBRIDGE_345_138_BK_2						FWD	
Wed 04/22/2015	to	Wed 04/22/2015				(Import)	
0530	Continuous	2000				SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
BECK_-NIAGARA_345_PA302						FWD	REV
Thu 04/23/2015	to	Fri 04/24/2015	UPDATED	by NYPA	04/22/2015	(Import)	(Export)
0400	Continuous	1700				SCH - OH - NY	1400 MW 1250 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1900 MW
COOPERS_-MIDDLETP_345_CMT-34						FWD	
Sat 04/25/2015	to	Sat 04/25/2015	UPDATED	by CH	04/22/2015	(Import)	
0700	Daily	1600				CENTRAL EAST - VC	2720 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
EASTVIEW-SPRNBK_345_W64						FWD	
Sat 04/25/2015	to	Sat 04/25/2015				(Import)	
1900	Continuous	1930				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

FWD

Sat 04/25/2015 to Mon 04/27/2015

(Import)

2200 Continuous 0700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBRK_-DUNWODIE_345_W75

FWD

Sun 04/26/2015 to Sun 04/26/2015

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS___345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

FRASER_-GILBOA___345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

UPDATED**by NYPA****01/09/2015**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Tue 04/28/2015 to Tue 04/28/2015

(Import)

0001 Continuous 0030

UPDATED**by CONED****03/17/2015**

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Tue 04/28/2015 to Sun 05/03/2015

(Import)

0001 Continuous 2300

UPDATED**by CONED****03/17/2015**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK___345KV_RNS4

FWD

Tue 04/28/2015 to Sun 05/03/2015

(Import)

0001 Continuous 2300

UPDATED**by CONED****03/17/2015**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Sun 05/03/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SPRNBRK__345KV_RNS5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBRK__345_W64

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015 **UPDATED by NYPA 04/22/2015**
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015 **UPDATED by NYPA 04/22/2015**
0600 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Mon 05/04/2015 to Thu 06/04/2015
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2150 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2							REV	
Mon 05/04/2015	to	Thu 06/04/2015					(Export)	
0600	Continuous	1800				SCH - HQ - NY	500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service	1000 MW	
HOMER C_-WATRCURE_345_30							FWD	REV
Mon 05/04/2015	to	Thu 05/28/2015	<u>UPDATED</u>	<u>by PJM</u>	<u>03/24/2015</u>		(Import)	(Export)
0800	Continuous	1600				SCH - PJ - NY	2200 MW	1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	250 MW	0 MW
						TTC with All Lines In Service	2450 MW	1300 MW
MOSES_-ADIRNDCK_230_MA1							FWD	
Mon 05/04/2015	to	Fri 05/08/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/22/2015</u>		(Import)	
0900	Continuous	1530				MOSES SOUTH	2000 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW	
						TTC with All Lines In Service	3150 MW	
HUDSONP_-FARRAGUT_345_B3402							FWD	REV
Tue 05/05/2015	to	Thu 05/14/2015					(Import)	(Export)
0001	Continuous	2300				SCH - PJ - NY	2300 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW	0 MW
						TTC with All Lines In Service	2450 MW	1300 MW
SPRNBK_345KV_RNS5							FWD	
Tue 05/05/2015	to	Tue 05/05/2015					(Import)	
1930	Continuous	2000				SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	4600 MW	
DUNWODIE-SHORE_RD_345_Y50							FWD	
Wed 05/06/2015	to	Thu 05/07/2015					(Import)	
0001	Continuous	2359				CONED - LIPA	800 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	700 MW	
						TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 1							FWD	
Wed 05/06/2015	to	Thu 05/07/2015					(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW	
						TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_5

Wed 05/06/2015 to Wed 05/06/2015

1830 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP 315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Wed 05/06/2015 to Wed 05/06/2015

1830 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP 315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/08/2015 to Fri 05/08/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

Fri 05/08/2015 to Fri 05/08/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Fri 05/08/2015 to Sun 05/10/2015

0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MARCY____765_345_BK 1

Sat 05/09/2015 to Sun 05/10/2015

0700 Continuous 2030

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

UPDATED

by NYISO 04/22/2015

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2					FWD		
Sat 05/09/2015	to	Sun 05/10/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/22/2015</u>	(Import)		
0700	Continuous	2030			MOSES SOUTH	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
ARR: 19					TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD		
Sat 05/09/2015	to	Sun 05/10/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/22/2015</u>	(Import)		
0700	Continuous	2030			CENTRAL EAST - VC	2315 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	660 MW	
ARR: 20					TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY___765_MSU1					FWD		
Sat 05/09/2015	to	Sun 05/10/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/22/2015</u>	(Import)		
0700	Continuous	2030			MOSES SOUTH	675 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	2475 MW	
ARR: 20					TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD	REV	
Sat 05/09/2015	to	Sun 05/10/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/22/2015</u>	(Import)	(Export)	
0700	Continuous	2030			SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW	0 MW
ARR: 20					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040							
Sat 05/09/2015	to	Sun 05/10/2015			MOSES SOUTH		
0700		2030			Impacts Total Transfer Capability		
Work scheduled by:					TTC with All Lines In Service		
ARR: 20							
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2					FWD	REV	
Sat 05/09/2015	to	Sun 05/10/2015			(Import)	(Export)	
0700		2030			SCH - HQ - NY	850 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW	1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW	1000 MW
MILLWOOD-EASTVIEW_345_W82					FWD		
Sun 05/10/2015	to	Sun 05/10/2015			(Import)		
1930	Continuous	2000			UPNY CONED	4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW	
					TTC with All Lines In Service	5100 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Sun 05/10/2015 to Sun 05/10/2015

(Import)

1930 Continuous 2000

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 05/11/2015 to Mon 05/11/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 05/11/2015 to Tue 05/12/2015

(Import)

0001 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLY_345KV_RNS4

FWD

Tue 05/12/2015 to Tue 05/12/2015

(Import)

1730 Continuous 1800

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Wed 05/13/2015 to Wed 05/13/2015
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Wed 05/13/2015 to Sun 05/17/2015
0500 Continuous 1500
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PLSNTVLY_345KV_RNS4

Wed 05/13/2015 to Wed 05/13/2015
1930 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PORTER_-ROTTDAM_230_31-PR

Fri 05/15/2015 to Sun 05/17/2015
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

HUDSONP_-FARRAGUT_345_C3403

Sat 05/16/2015 to Mon 05/25/2015
0200 Continuous 2300
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1300 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Mon 05/18/2015	to	Fri 06/12/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>04/22/2015</u>	(Import)	(Export)
0800	Continuous	1800				130 MW	40 MW
Work scheduled by: NGrid				ARR: 38	SCH - HQ_CEDARS	60 MW	0 MW
						Impacts Total Transfer Capability	190 MW
						TTC with All Lines In Service	40 MW
MARCY___-COOPERS___345_UC2-41						FWD	
Tue 05/19/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/21/2015</u>	(Import)	
0900	Daily	1600				2500 MW	
Work scheduled by: NYSEG					CENTRAL EAST - VC	475 MW	
						Impacts Total Transfer Capability	2975 MW
						TTC with All Lines In Service	
SCH-HQ-NYISO_LIMIT_1400						FWD	
Tue 05/19/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/21/2015</u>	(Import)	
0900	Daily	1600				1400 MW	
Work scheduled by: NYSEG					SCH - HQ - NY	100 MW	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	
CLAY___-EDIC___345_1-16						FWD	
Thu 05/21/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/13/2015</u>	(Import)	
0700	Continuous	1600				4850 MW	
Work scheduled by: NGrid					OSWEGO EXPORT	400 MW	
						Impacts Total Transfer Capability	5250 MW
						TTC with All Lines In Service	
FROST_BR-LONG_MTN_345_352						FWD	REV
Fri 05/22/2015	to	Sun 05/31/2015				(Import)	(Export)
0600	Continuous	1500				1150 MW	1600 MW
Work scheduled by: ISONE					SCH - NE - NY	250 MW	0 MW
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	1600 MW
CLAY___-EDIC___345_2-15						FWD	
Tue 05/26/2015	to	Wed 05/27/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/13/2015</u>	(Import)	
0700	Continuous	1600				4850 MW	
Work scheduled by: NGrid					OSWEGO EXPORT	400 MW	
						Impacts Total Transfer Capability	5250 MW
						TTC with All Lines In Service	
MOSES___-ADIRNDCK_230_MA2						FWD	
Tue 05/26/2015	to	Fri 05/29/2015				(Import)	
0700	Continuous	1530				2000 MW	
Work scheduled by: NYPA					MOSES SOUTH	1150 MW	
						Impacts Total Transfer Capability	3150 MW
						TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P				FWD	REV
Tue 05/26/2015 to Fri 05/29/2015				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
ROCKTVRN-RAMAPO____345_77				FWD	
Sat 05/30/2015 to Sat 06/06/2015				(Import)	
0600	Continuous	2300		CENTRAL EAST - VC	2570 MW
Work scheduled by: ORU				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA1				FWD	
Mon 06/01/2015 to Tue 06/02/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
PANNELL_-CLAY____345_PC2				FWD	
Mon 06/01/2015 to Tue 06/02/2015				(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Wed 06/03/2015 to Thu 06/04/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
FRASER____345_FRASER SVC				FWD	
Mon 06/15/2015 to Fri 06/19/2015				(Import)	
0800	Continuous	1430		CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
BECK____-NIAGARA____345_PA302				FWD	REV
Thu 06/25/2015 to Fri 06/26/2015				(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY___-EDIC___345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015
0500 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015

1830 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MARCY_765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MASSENA_-MARCY_765_MSU1

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

ARR: 20

MASSENA_-MARCY_765_MSU1

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/07/2014

FWD

(Import)

MOSES SOUTH

675 MW

Impacts Total Transfer Capability 2475 MW

TTC with All Lines In Service 3150 MW

ARR: 20

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
MASSENA_-MARCY_765_MSU1							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040							
Sat 10/03/2015	to	Sun 10/25/2015				MOSES SOUTH	
0100		1730				Impacts Total Transfer Capability	
Work scheduled by:						TTC with All Lines In Service	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
						(Import)	(Export)
Sat 10/03/2015	to	Sun 10/25/2015				SCH - HQ - NY	850 MW
0100		1730				Impacts Total Transfer Capability	650 MW
Work scheduled by:						TTC with All Lines In Service	1500 MW
							1000 MW
							1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
						(Import)	(Export)
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	SCH - NPX_CSC	0 MW
0530	Continuous	1800				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
							330 MW
GILBOA_-LEEDS_345_GL3						FWD	
						(Import)	
Mon 10/05/2015	to	Fri 10/09/2015				CENTRAL EAST - VC	2200 MW
0700	Continuous	1600				Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76						FWD	REV
						(Import)	(Export)
Mon 10/05/2015	to	Fri 10/09/2015				SCH - OH - NY	1750 MW
0800	Continuous	1600				Impacts Total Transfer Capability	150 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1900 MW
							1900 MW
MALONE_-WILLIS_115_1-MW							REV
							(Export)
Tue 10/06/2015	to	Tue 10/06/2015				SCH - HQ_CEDARS	40 MW
0800	Continuous	1530				Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	40 MW

ARR: 20&38

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

CLAY__-EDIC__345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

UPDATEDby PA03/27/2015

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday , October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77						FWD					
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)					
0800	Continuous	1600				CENTRAL EAST - VC	2570 MW				
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW				
						TTC with All Lines In Service	2975 MW				
ROSETON_-ROCKTVRN_345_311						FWD					
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)					
0800	Continuous	1600				UPNY CONED	4400 MW				
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW				
						TTC with All Lines In Service	5100 MW				
LIND_CG_-LNDVFT___345_V-3022						FWD	REV				
Sun 11/08/2015	to	Fri 11/13/2015				(Import)	(Export)				
1400	Continuous	1800				SCH - PJM_VFT	0 MW	0 MW			
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW	315 MW			
						TTC with All Lines In Service	315 MW	315 MW			
ROCKTVRN-RAMAPO___345_77						FWD					
Fri 11/20/2015	to	Sat 12/12/2015				(Import)					
1601	Continuous	2359				CENTRAL EAST - VC	2570 MW				
Work scheduled by: ConEd						Impacts Total Transfer Capability	405 MW				
						TTC with All Lines In Service	2975 MW				
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M						FWD	REV				
Mon 11/23/2015	to	Thu 11/26/2015				(Import)	(Export)				
0001		2359				SCH - PJM_VFT	0 MW	315 MW			
Work scheduled by:						Impacts Total Transfer Capability	315 MW	0 MW			
						TTC with All Lines In Service	315 MW	315 MW			
RAMAPO_-BUCHAN_N_345_Y94						FWD					
Sun 11/29/2015	to	Sat 12/05/2015				(Import)					
0001	Continuous	2359				UPNY CONED	4150 MW				
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW				
						TTC with All Lines In Service	5100 MW				
BERKSHIR-ALPS_____345_393						FWD	REV				
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)				
0600	Continuous	1500				SCH - NE - NY	1300 MW	1300 MW			
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	300 MW			
						TTC with All Lines In Service	1400 MW	1600 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
 (Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD
 (Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MOSES-ADIRNDCK_230_MAI

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MAI

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK-NIAGARA 345_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

MARCY-EDIC 345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Wednesday, April 22, 2015 to Friday ,October 21, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA