

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Fri 02/06/2015 to Thu 04/09/2015 EXT FORCE by HQ 03/12/2015

0757 Continuous 2259

Work scheduled by: HQ

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

0 MW

100 MW

100 MW

## ROCHESTR-PANNELL\_345\_RP1

Mon 03/30/2015 to Fri 04/03/2015 UPDATED by PA 03/26/2015

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2300 MW

850 MW

3150 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 03/30/2015 to Thu 04/02/2015 UPDATED by NYPA 03/23/2015

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2000 MW

1150 MW

3150 MW

## W49TH\_ST\_345KV\_7

Wed 04/01/2015 to Sun 04/05/2015

0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

329 MW

331 MW

660 MW

## NINEMILE-CLAY\_345\_8-NC

Wed 04/01/2015 to Thu 04/02/2015 CANCELLED by NGRID 03/31/2015

0400 Continuous 0600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

5150 MW

100 MW

5250 MW

## W49TH\_ST\_345KV\_5

Thu 04/02/2015 to Thu 04/02/2015

0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

329 MW

331 MW

660 MW

## CHASLAKE-PORTER\_230\_11

Fri 04/03/2015 to Fri 04/03/2015 UPDATED by NYISO 03/13/2015

0730 Daily(No Weekends) 1000

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2100 MW

1050 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Fri 04/03/2015 to Fri 04/03/2015 **CANCELLED by CHGE 04/01/2015**  
0800 Daily 1600

Work scheduled by: CHGE

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## NINEMILE-CLAY\_345\_8-NC

FWD

Fri 04/03/2015 to Sun 04/05/2015  
1200 Continuous 1200

Work scheduled by: NGrid

(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Sat 04/04/2015 to Sat 04/04/2015  
0001 Continuous 1930

Work scheduled by: ConEd

(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Sun 04/05/2015 to Sun 04/05/2015  
0900 Continuous 1100

Work scheduled by: NYPA

(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

## W49TH\_ST\_345KV\_6

FWD

Mon 04/06/2015 to Mon 04/06/2015 **UPDATED by CE 04/03/2015**  
0001 Continuous 0030

Work scheduled by: ConEd

(Import)  
SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

FWD

Mon 04/06/2015 to Mon 04/06/2015 **UPDATED by CE 04/03/2015**  
0001 Continuous 0030

Work scheduled by: ConEd

(Import)  
SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 04/06/2015 to Sun 04/12/2015  
0001 Continuous 1900

Work scheduled by: ConEd

(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

(Import)

0430 Continuous 0500

SCH - PJM\_HTP 320 MW  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

(Import)

0430 Continuous 0500

SCH - PJM\_HTP 320 MW  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARCY\_\_\_345\_STATCOM SVC**

FWD

Mon 04/06/2015 to Thu 04/09/2015 UPDATED by NYPA 03/25/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_\_345\_32**

FWD

Mon 04/06/2015 to Wed 04/08/2015 UPDATED by NYSEG 02/19/2015

(Import)

0800 Continuous 1630

CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED 4400 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

(Import)

1930 Continuous 2000

Work scheduled by: ConEd

SCH - PJM\_HTP 320 MW  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

(Import)

1930 Continuous 2000

Work scheduled by: ConEd

SCH - PJM\_HTP 320 MW  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Mon 04/06/2015 to Sat 04/11/2015 UPDATED by CONED 03/31/2015

(Import)

2200 Continuous 2100

Work scheduled by: ConEd

SCH - PJM\_HTP 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**BECK\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 04/09/2015 to Fri 04/10/2015 UPDATED by NYPA 03/09/2015

(Import) (Export)

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY 1400 MW 1250 MW  
Impacts Total Transfer Capability 500 MW 650 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**OAKDALE\_-FRASER\_345\_32**

FWD

Thu 04/09/2015 to Thu 04/09/2015 UPDATED by NYSEG 02/19/2015

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**DENNISON-NORFOLK\_115\_4-DA**

FWD

REV

Thu 04/09/2015 to Thu 04/09/2015

(Import) (Export)

0830 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 38

SCH - HQ\_CEDARS 150 MW 100 MW  
Impacts Total Transfer Capability 49 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**NORFOLK\_-SANDSTON\_115\_4-NS**

FWD

REV

Thu 04/09/2015 to Thu 04/09/2015

(Import) (Export)

0830 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 38

SCH - HQ\_CEDARS 150 MW 100 MW  
Impacts Total Transfer Capability 49 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SANDSTON-COLTON\_\_115\_4-SC

Thu 04/09/2015 to Thu 04/09/2015

0830 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS 150 MW 100 MW  
Impacts Total Transfer Capability 49 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Mon 04/13/2015 to Mon 04/13/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## SPRNBK\_\_345KV\_RNS4

Mon 04/13/2015 to Mon 04/13/2015

0001 Continuous 1530

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## EGRDNCTY\_345\_138\_BK 1

Mon 04/13/2015 to Mon 04/13/2015

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 03/27/2015

FWD  
(Import)

CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Mon 04/13/2015 to Wed 04/15/2015

0001 Continuous 1930

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## PANNELL\_-CLAY\_\_\_\_345\_PC1

Mon 04/13/2015 to Tue 04/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 03/31/2015

FWD  
(Import)

WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MARCY\_\_\_\_-COOPERS\_\_345\_UC2-41

Mon 04/13/2015 to Fri 04/17/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/20/2015

FWD  
(Import)

CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LOWVILLE-BOONVILLE\_115\_5-LB

Mon 04/13/2015 to Fri 05/08/2015  
0800 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	199 MW	100 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## EGRDNCTY\_345\_138\_BK 2

Tue 04/14/2015 to Tue 04/14/2015  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 03/27/2015

	FWD	REV
	(Import)	
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

## SPRNBK -TREMONT\_345\_X28

Tue 04/14/2015 to Tue 04/14/2015  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 03/13/2015

	FWD	REV
	(Import)	
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Wed 04/15/2015 to Thu 04/16/2015  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 01/30/2015

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Wed 04/15/2015 to Thu 04/16/2015  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 01/30/2015

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Wed 04/15/2015 to Thu 04/16/2015  
0700 Continuous 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Wed 04/15/2015 to Thu 04/16/2015  
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NE 01/30/2015

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>BERKSHIR-NORTHFLD_345_312</b>							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	SCH - NPX_1385	<b>100 MW</b>
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
<b>STOLLERD-HISHELDN_230_67</b>						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1000	Continuous	1015				DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1900	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	0030				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						FWD	
Fri 04/17/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 04/18/2015	to	Sat 04/18/2015				(Import)	
0100	Continuous	1700				MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 04/18/2015	to	Sat 04/18/2015	(Import)	(Export)
0100	Continuous	1700	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
NRTH1385-NOR HBR__138_601			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NRTH1385-NRTHPORT\_138\_1385

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### SCH-NYISO-IMO\_NIAGARA\_CB\_3002

Mon 04/20/2015 to Tue 04/21/2015  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 04/02/2015

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1800 MW	1700 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	1900 MW	1900 MW

### ROCHESTR-PANNELL\_345\_RP2

Mon 04/20/2015 to Fri 05/01/2015  
0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### ROSETON\_-EFISHKIL\_345\_305

Mon 04/20/2015 to Mon 04/20/2015  
0800 Daily(No Weekends) 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

### LIND\_CG\_-LNDVFT\_345\_V-3022

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### EASTVIEW-SPRNBRK\_345\_W64

Wed 04/22/2015 to Wed 04/22/2015  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

### MILLWOOD-EASTVIEW\_345\_W99

Wed 04/22/2015 to Sat 04/25/2015  
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

Sat 04/25/2015 to Sat 04/25/2015  
1900 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**LEEDS\_\_345\_LEEDS SVC**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**CANCELLED by NYPA 03/31/2015**

FWD

(Import)

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**FRASER\_\_GILBOA\_\_345\_GF5-35**

Mon 04/27/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 01/09/2015**

FWD

(Import)

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_5**

Tue 04/28/2015 to Tue 04/28/2015  
0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 03/17/2015**

FWD

(Import)

SCH - PJM\_HTP **329 MW**  
Impacts Total Transfer Capability 331 MW  
TTC with All Lines In Service 660 MW

**SPRNBK\_-W49TH\_ST\_345\_M52**

Tue 04/28/2015 to Sun 05/03/2015  
0001 Continuous 2300

Work scheduled by: ConEd

**UPDATED by CONED 03/17/2015**

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBK\_\_345KV\_RNS4**

Tue 04/28/2015 to Sun 05/03/2015  
0001 Continuous 2300

Work scheduled by: ConEd

**UPDATED by CONED 03/17/2015**

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Sun 05/03/2015 to Sun 05/03/2015 **UPDATED by CONED 03/17/2015**

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**SPRNBRK\_\_345KV\_RNS5**

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_5**

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**EASTVIEW-SPRNBRK\_\_345\_W64**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_765\_7040

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>					FWD	REV
Mon 05/04/2015	to	Fri 05/22/2015			(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
<b>HOMER C_-WATRCURE_345_30</b>					FWD	REV
Mon 05/04/2015	to	Thu 05/28/2015	<b>UPDATED</b>	<b>by PJM</b> <b>03/24/2015</b>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	<b>2200 MW</b> <b>1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	REV
Tue 05/05/2015	to	Thu 05/14/2015			(Import)	(Export)
0001	Continuous	2300			SCH - PJ - NY	<b>2300 MW</b> <b>1300 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
<b>SPRNBRK__345KV_RNS5</b>					FWD	
Tue 05/05/2015	to	Tue 05/05/2015			(Import)	
1930	Continuous	2000			SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE-SHORE_RD_345_Y50</b>					FWD	
Wed 05/06/2015	to	Thu 05/07/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	<b>800 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD	
Wed 05/06/2015	to	Thu 05/07/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD	
Wed 05/06/2015	to	Wed 05/13/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Wed 05/06/2015 to Wed 05/06/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

**315 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Wed 05/06/2015 to Wed 05/06/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

**315 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**SPRNBRK\_\_345KV\_RNS4**

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBRK\_\_345\_W65**

FWD

Fri 05/08/2015 to Sun 05/10/2015

(Import)

0001 Continuous 2000

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**MARCY\_\_\_\_765\_345\_BK 1**

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

MOSES SOUTH

**1750 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**MARCY\_\_\_\_765\_345\_BK 2**

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MASSENA\_-MARCY\_765\_MSU1**

Sat 05/09/2015 to Sun 05/10/2015  
0700 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

Sat 05/09/2015 to Sun 05/10/2015  
0700 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

FWD  
(Import)  
MOSES SOUTH **675 MW**  
Impacts Total Transfer Capability 2475 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

Sat 05/09/2015 to Sun 05/10/2015  
0700 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 05/09/2015 to Sun 05/10/2015  
0700 2030

Work scheduled by:

**ARR: 20**

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

---

**MILLWOOD-EASTVIEW\_345\_W82**

Sun 05/10/2015 to Sun 05/10/2015  
1930 Continuous 2000

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

---

**SPRNBK\_345KV\_RNS4**

Sun 05/10/2015 to Sun 05/10/2015  
1930 Continuous 2000

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

---

**PLSNTVLY\_345KV\_RNS4**

Mon 05/11/2015 to Mon 05/11/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Mon 05/11/2015 to Tue 05/12/2015

(Import)

0001 Continuous 1800

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

---

**LOWVILLE-BOONVILLE\_115\_5-LB**

FWD

REV

Mon 05/11/2015 to Fri 06/12/2015

(Import) (Export)

0800 Continuous 1800

SCH - HQ\_CEDARS

**130 MW 40 MW**

Work scheduled by: NGrid

**ARR: 38**

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

---

**EDIC\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

---

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 05/12/2015 to Tue 05/12/2015

(Import)

1730 Continuous 1800

UPNY CONED

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

---

**PLSNTVLY\_345KV\_RNS4**

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

---

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2000

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC

Wed 05/13/2015 to Sun 05/17/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

### PLSNTVLY\_345KV\_RNS4

Wed 05/13/2015 to Wed 05/13/2015  
1930 Continuous 2000

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

### HUDSONP\_-FARRAGUT\_345\_C3403

Sat 05/16/2015 to Mon 05/25/2015  
0200 Continuous 2300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### STLAWRNC-MOSES\_230\_L33P

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

### MARCY\_-COOPERS\_345\_UC2-41

Tue 05/19/2015 to Fri 05/22/2015  
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### CLAY\_-EDIC\_345\_1-16

Thu 05/21/2015 to Fri 05/22/2015  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NYISO 03/13/2015

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FROST_BR-LONG_MTN_345_352</b>				FWD	REV
Fri 05/22/2015 to Sun 05/31/2015				(Import)	(Export)
0600	Continuous	1500		SCH - NE - NY	<b>1150 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	1400 MW
<b>CLAY -EDIC 345_2-15</b>				FWD	
Tue 05/26/2015 to Wed 05/27/2015				(Import)	
0700	Continuous	1600	<b>UPDATED by NGRID 03/13/2015</b>	OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>MOSES -ADIRNDCK_230_MA2</b>				FWD	
Tue 05/26/2015 to Fri 05/29/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES 230_L34P</b>				FWD	REV
Tue 05/26/2015 to Fri 05/29/2015				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
<b>MOSES -ADIRNDCK_230_MA1</b>				FWD	
Mon 06/01/2015 to Tue 06/02/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>PANNELL -CLAY 345_PC2</b>				FWD	
Mon 06/01/2015 to Tue 06/02/2015				(Import)	
0700	Continuous	1530		WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
<b>MOSES -ADIRNDCK_230_MA2</b>				FWD	
Wed 06/03/2015 to Thu 06/04/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### ADIRNDCK-PORTER\_\_\_\_230\_12-AP

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 08/24/2015 to Fri 08/28/2015  
0700 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

---

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

---

**NIAGARA\_\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

---

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

---

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BECK\_\_\_\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

## BECK\_\_\_\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD (Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>CHATGUAY-MASSENA__765_7040</b>							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_BK 1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_BK 2</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>675 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2475 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>							
Sat 10/03/2015	to	Sun 10/25/2015				MOSES SOUTH	
0100		1730				Impacts Total Transfer Capability	
Work scheduled by:						TTC with All Lines In Service	

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 10/03/2015 to Sun 10/25/2015  
 0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SHOR\_NPX-SHOREHAM 138\_NPX\_CSC

Mon 10/05/2015 to Sun 10/11/2015  
 0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA -LEEDS 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
 0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BECK -PACKARD 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
 0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1200 MW
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

MALONE -WILLIS 115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
 0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

		REV
		(Export)
SCH - HQ_CEDARS		40 MW
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

GILBOA -N.SCTLND 345\_GNS1

Mon 10/12/2015 to Fri 10/30/2015  
 0730 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS -HURLYAVE 345\_301

Mon 10/12/2015 to Fri 10/30/2015  
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M**

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

---

**CLAY -EDIC 345\_2-15**

Mon 10/26/2015 to Tue 10/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 03/27/2015**

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

---

**RAMAPO -BUCHAN N\_345\_Y94**

Sat 11/07/2015 to Mon 11/09/2015  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

---

**ROCKTVRN-RAMAPO 345\_77**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

---

**ROSETON -ROCKTVRN 345\_311**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

---

**LIND CG -LNDVFT 345\_V-3022**

Sun 11/08/2015 to Fri 11/13/2015  
1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

---

**ROCKTVRN-RAMAPO 345\_77**

Fri 11/20/2015 to Sat 12/12/2015  
1601 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,April 04, 2015 to Monday ,October 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

### RAMAPO -BUCHAN N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

### BERKSHIR-ALPS 345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

### BERKSHIR-ALPS 345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### MOSES -ADIRNDCK\_230\_MAI

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### MARCY -N.SCTLND\_345\_18

Mon 11/30/2015 to Sun 12/20/2015  
0800 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

### MOSES -ADIRNDCK\_230\_MAI

Mon 12/07/2015 to Fri 12/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,April 04, 2015 to Monday ,October 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

**ROCKTVRN-RAMAPO\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW