

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 02/06/2015 to Tue 04/14/2015 EXT FORCE by HQ 04/08/2015

0757 Continuous 2259

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

0 MW

100 MW

100 MW

W49TH_ST_345KV_6

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

320 MW

340 MW

660 MW

W49TH_ST_345KV_8

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

320 MW

340 MW

660 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 04/06/2015 to Sun 04/12/2015

0001 Continuous 1900

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

FWD

(Import)

4000 MW

1100 MW

5100 MW

W49TH_ST_345KV_6

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

0430 Continuous 0500

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

320 MW

340 MW

660 MW

W49TH_ST_345KV_8

Mon 04/06/2015 to Mon 04/06/2015 UPDATED by CE 04/03/2015

0430 Continuous 0500

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

320 MW

340 MW

660 MW

MARCY_345_STATCOM SVC

Mon 04/06/2015 to Thu 04/09/2015 UPDATED by NYPA 03/25/2015

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2925 MW

50 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 04/06/2015 to Tue 04/07/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230_MA2

Mon 04/06/2015 to Fri 04/10/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

OAKDALE -FRASER 345_32

Mon 04/06/2015 to Wed 04/08/2015
0800 Continuous 1630

Work scheduled by: NYSEG

by NYSEG 04/06/2015

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON -ROCKTVRN 345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

W49TH_ST 345KV_6

Mon 04/06/2015 to Mon 04/06/2015
1930 Continuous 2000

Work scheduled by: ConEd

UPDATED by CE 04/03/2015

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST 345KV_8

Mon 04/06/2015 to Mon 04/06/2015
1930 Continuous 2000

Work scheduled by: ConEd

UPDATED by CE 04/03/2015

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST 345_Y56

Mon 04/06/2015 to Sat 04/11/2015
2200 Continuous 2100

Work scheduled by: ConEd

UPDATED by CONED 03/31/2015

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32

Thu 04/09/2015 to Thu 04/09/2015
0800 Continuous 1630

Work scheduled by: NYSEG

by NYSEG 04/06/2015

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DENNISON-NORFOLK___115_4-DA

Thu 04/09/2015 to Thu 04/09/2015
0830 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 100 MW**
Impacts Total Transfer Capability 49 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

NORFOLK_-SANDSTON_115_4-NS

Thu 04/09/2015 to Thu 04/09/2015
0830 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 100 MW**
Impacts Total Transfer Capability 49 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

SANDSTON-COLTON___115_4-SC

Thu 04/09/2015 to Thu 04/09/2015
0830 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 100 MW**
Impacts Total Transfer Capability 49 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

MARCY___-COOPERS___345_UC2-41

Fri 04/10/2015 to Mon 04/13/2015
2200 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/13/2015 to Mon 04/13/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SPRNBK___345KV_RNS4

Mon 04/13/2015 to Mon 04/13/2015
0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1					FWD		
Mon 04/13/2015	to	Mon 04/13/2015	<u>UPDATED</u>	<u>by LI</u>	<u>03/27/2015</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
EFISHKIL-WOOD_ST_345_F39					FWD		
Mon 04/13/2015	to	Wed 04/15/2015				(Import)	
0001	Continuous	1930				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
MARCY__-COOPERS_345_UC2-41					FWD		
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
LOWVILLE-BOONVILLE_115_5-LB					FWD		
Mon 04/13/2015	to	Fri 05/08/2015				(Import) (Export)	
0800	Continuous	1800				SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 0 MW
					ARR: 38	TTC with All Lines In Service	199 MW 100 MW
EGRDNCTY_345_138_BK 2					FWD		
Tue 04/14/2015	to	Tue 04/14/2015	<u>UPDATED</u>	<u>by LI</u>	<u>03/27/2015</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SPRNBK_345_X28					FWD		
Tue 04/14/2015	to	Tue 04/14/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>03/13/2015</u>	(Import)	
0001	Continuous	2359				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_345_393					FWD		
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	(Import) (Export)	
0700	Continuous	1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE 04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015			(Import)	(Export)
0700		1700			SCH - NE - NY	1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE 04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE 04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500					FWD	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE 04/10/2015</u>	(Import)	
0700	Continuous	1700			SCH - NE - NY	700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE 04/10/2015</u>		(Export)
0700	Continuous	1700			SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
STOLLERD-HISHELDN_230_67					FWD	
Wed 04/15/2015	to	Wed 04/15/2015			(Import)	
1000	Continuous	1015			DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Wed 04/15/2015 to Wed 04/15/2015
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/16/2015 to Thu 04/16/2015
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 02/26/2015

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST_345_F38

Thu 04/16/2015 to Sun 04/19/2015
0001 Continuous 1930

Work scheduled by: ConEd

UPDATED by CE 02/26/2015

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 04/17/2015 to Sun 04/19/2015
0001 Continuous 1930

Work scheduled by: ConEd

UPDATED by CE 02/26/2015

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 04/18/2015 to Sat 04/18/2015
0100 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 04/18/2015 to Sat 04/18/2015
0100 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 04/18/2015 to Thu 06/04/2015
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2150 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2				REV	
Sat 04/18/2015	to	Thu 06/04/2015		(Export)	
0600	Continuous	1800	SCH - HQ - NY	500 MW	
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW	
			TTC with All Lines In Service	1000 MW	
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Mon 04/20/2015 to Tue 04/21/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 04/02/2015

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1800 MW	1700 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/20/2015 to Fri 05/01/2015
0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

ROSETON_-EFISHKIL_345_305

Mon 04/20/2015 to Mon 04/20/2015
0800 Daily(No Weekends) 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

LIND_CG_-LNDVFT___345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

EASTVIEW-SPRNBRK_345_W64

Wed 04/22/2015 to Wed 04/22/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015
0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 04/23/2015 to Fri 04/24/2015
0500 Continuous 1600

UPDATED by NYPA 04/07/2015

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

EASTVIEW-SPRNBK__345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

LEEDS____345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

FRASER____-GILBOA__345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015
0700 Continuous 1530

UPDATED by NYPA 01/09/2015

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

W49TH_ST_345KV_5

Tue 04/28/2015 to Tue 04/28/2015
0001 Continuous 0030

UPDATED by CONED 03/17/2015

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	329 MW
Impacts Total Transfer Capability	331 MW
TTC with All Lines In Service	660 MW

SPRNBK_-W49TH_ST_345_M52

Tue 04/28/2015 to Sun 05/03/2015
0001 Continuous 2300

UPDATED by CONED 03/17/2015

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBK__345KV_RNS4

Tue 04/28/2015 to Sun 05/03/2015
0001 Continuous 2300

UPDATED by CONED 03/17/2015

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Sun 05/03/2015 to Sun 05/03/2015
2230 Continuous 2300

UPDATED

by CONED 03/17/2015

Work scheduled by: ConEd

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SPRNBRK__345KV_RNS5

FWD

Mon 05/04/2015 to Mon 05/04/2015
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Mon 05/04/2015 to Mon 05/04/2015
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Mon 05/04/2015 to Mon 05/04/2015
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBRK__345_W64

FWD

Mon 05/04/2015 to Tue 05/05/2015
0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 05/04/2015 to Tue 05/05/2015
0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 04/08/2015

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040					FWD	REV
Mon 05/04/2015	to	Fri 05/22/2015			(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
HOMER C_-WATRCURE_345_30					FWD	REV
Mon 05/04/2015	to	Thu 05/28/2015	UPDATED	by PJM 03/24/2015	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Tue 05/05/2015	to	Thu 05/14/2015			(Import)	(Export)
0001	Continuous	2300			SCH - PJ - NY	2300 MW 1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
SPRNBRK__345KV_RNS5					FWD	
Tue 05/05/2015	to	Tue 05/05/2015			(Import)	
1930	Continuous	2000			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Wed 05/06/2015	to	Thu 05/07/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	800 MW
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 1					FWD	
Wed 05/06/2015	to	Thu 05/07/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2					FWD	
Wed 05/06/2015	to	Wed 05/13/2015			(Import)	
0001	Continuous	2359			CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Wed 05/06/2015 to Wed 05/06/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Wed 05/06/2015 to Wed 05/06/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/08/2015 to Fri 05/08/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

Fri 05/08/2015 to Fri 05/08/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Fri 05/08/2015 to Sun 05/10/2015
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY____765_345_BK 1

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD		
Sat 05/09/2015	to	Sun 05/10/2015		(Import)		
0700	Continuous	2030		CENTRAL EAST - VC	2315 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	660 MW	
				TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY_765_MSU1				FWD		
Sat 05/09/2015	to	Sun 05/10/2015		(Import)		
0700	Continuous	2030		MOSES SOUTH	675 MW	
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	2475 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1				FWD	REV	
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	(Export)	
0700	Continuous	2030		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			ARR: 20	Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						
Sat 05/09/2015	to	Sun 05/10/2015		MOSES SOUTH		
0700		2030		Impacts Total Transfer Capability		
Work scheduled by:			ARR: 20	TTC with All Lines In Service		
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV	
Sat 05/09/2015	to	Sun 05/10/2015		(Import)	(Export)	
0700		2030		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			ARR: 20	Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MILLWOOD-EASTVIEW_345_W82				FWD		
Sun 05/10/2015	to	Sun 05/10/2015		(Import)		
1930	Continuous	2000		UPNY CONED	4350 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW	
				TTC with All Lines In Service	5100 MW	
SPRNBK_345KV_RNS4				FWD		
Sun 05/10/2015	to	Sun 05/10/2015		(Import)		
1930	Continuous	2000		SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW	
				TTC with All Lines In Service	4600 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 05/11/2015 to Mon 05/11/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 05/11/2015 to Tue 05/12/2015

(Import)

0001 Continuous 1800

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

LOWVILLE-BOONVILLE_115_5-LB

FWD

REV

Mon 05/11/2015 to Fri 06/12/2015

(Import) (Export)

0800 Continuous 1800

SCH - HQ_CEDARS

130 MW 40 MW

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

FWD

Tue 05/12/2015 to Tue 05/12/2015

(Import)

1730 Continuous 1800

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Wed 05/13/2015 to Wed 05/13/2015
0001 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Wed 05/13/2015 to Sun 05/17/2015
0500 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PLSNTVLY_345KV_RNS4

Wed 05/13/2015 to Wed 05/13/2015
1930 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

HUDSONP_-FARRAGUT_345_C3403

Sat 05/16/2015 to Mon 05/25/2015
0200 Continuous 2300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1300 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY__-COOPERS__345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

UPDATED by NYISO 04/10/2015

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400

Tue 05/19/2015 to Fri 05/22/2015 **UPDATED** **by NYISO** **04/10/2015**
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

CLAY-EDIC_345_1-16

Thu 05/21/2015 to Fri 05/22/2015 **UPDATED** **by NYISO** **03/13/2015**
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FROST_BR-LONG_MTN_345_352

Fri 05/22/2015 to Sun 05/31/2015
0600 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

CLAY-EDIC_345_2-15

Tue 05/26/2015 to Wed 05/27/2015 **UPDATED** **by NGRID** **03/13/2015**
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES_230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

ROCKTVRN-RAMAPO_345_77

Sat 05/30/2015 to Sat 06/06/2015
0600 Continuous 2300

Work scheduled by: ORU

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA___345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY 500 MW	1300 MW
Impacts Total Transfer Capability 900 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

BECK___-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1200 MW	1100 MW
Impacts Total Transfer Capability 700 MW	800 MW
TTC with All Lines In Service 1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 09/28/2015 to Mon 09/28/2015

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA2

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK-NIAGARA_345_PA301

FWD

REV

Mon 09/28/2015 to Fri 10/02/2015

(Import) (Export)

0800 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

COOPERS-ROCKTVRN_345_CRT-42

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0900 Daily 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 10/02/2015 to Fri 10/02/2015

(Import)

1830 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA10/07/2014

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						1400 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MARCY____765_345_BK 2						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						1450 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW		
Impacts Total Transfer Capability						660 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	675 MW		
Impacts Total Transfer Capability						2475 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040									
Sat 10/03/2015	to	Sun 10/25/2015				MOSES SOUTH			
0100		1730				Impacts Total Transfer Capability			
Work scheduled by:		ARR: 20				TTC with All Lines In Service			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)			
0100		1730				SCH - HQ - NY		850 MW 0 MW	
Work scheduled by:		ARR: 20				Impacts Total Transfer Capability		650 MW 1000 MW	
						TTC with All Lines In Service		1500 MW 1000 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC				FWD	REV
				(Import)	(Export)
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u> <u>by ISONE</u> <u>07/25/2014</u>		
0530	Continuous	1800		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
GILBOA_-LEEDS_345_GL3				FWD	
				(Import)	
Mon 10/05/2015	to	Fri 10/09/2015		CENTRAL EAST - VC	2200 MW
0700	Continuous	1600		Impacts Total Transfer Capability	775 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76				FWD	REV
				(Import)	(Export)
Mon 10/05/2015	to	Fri 10/09/2015		SCH - OH - NY	1750 MW
0800	Continuous	1600		Impacts Total Transfer Capability	150 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1900 MW
MALONE_-WILLIS_115_1-MW					REV
					(Export)
Tue 10/06/2015	to	Tue 10/06/2015		SCH - HQ_CEDARS	40 MW
0800	Continuous	1530		Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	40 MW
GILBOA_-N.SCTLND_345_GNS1				FWD	
				(Import)	
Mon 10/12/2015	to	Fri 10/30/2015		CENTRAL EAST - VC	2520 MW
0730	Continuous	1500		Impacts Total Transfer Capability	455 MW
Work scheduled by: NGrid				TTC with All Lines In Service	2975 MW
LEEDS_-HURLYAVE_345_301				FWD	
				(Import)	
Mon 10/12/2015	to	Fri 10/30/2015		UPNY CONED	4100 MW
0800	Continuous	1600		Impacts Total Transfer Capability	1000 MW
Work scheduled by: CHGE				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
				(Import)	(Export)
Tue 10/20/2015	to	Fri 10/23/2015		SCH - PJM_VFT	0 MW
0001		2359		Impacts Total Transfer Capability	315 MW
Work scheduled by:				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<u>CLAY -EDIC 345_2-15</u>						FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
<u>RAMAPO -BUCHAN_N_345_Y94</u>						FWD	
Sat 11/07/2015	to	Mon 11/09/2015				(Import)	
0001	Continuous	2359				UPNY CONED	4150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
<u>ROCKTVRN-RAMAPO 345_77</u>						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
<u>ROSETON -ROCKTVRN_345_311</u>						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
<u>LIND_CG -LNDVFT 345_V-3022</u>						FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015				(Import) (Export)	
1400	Continuous	1800				SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW
<u>ROCKTVRN-RAMAPO 345_77</u>						FWD	
Fri 11/20/2015	to	Sat 12/12/2015				(Import)	
1601	Continuous	2359				CENTRAL EAST - VC	2570 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
<u>GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M</u>						FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015				(Import) (Export)	
0001		2359				SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Mon 11/30/2015 to Sun 12/20/2015

0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 11, 2015 to Monday ,October 10, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 12/17/2015 to Fri 12/18/2015
 0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

ROCKTVRN-RAMAPO__345_77

Mon 04/04/2016 to Fri 04/29/2016
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW