

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 02/06/2015 to Wed 04/15/2015
0757 Continuous 1725

EXT FORCE by HQ

04/15/2015

Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

REV
(Export)

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

MARCY_-COOPERS_345_UC2-41

Fri 04/10/2015 to Mon 04/13/2015
2200 Continuous 0659

Work scheduled by: NYISO

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/13/2015 to Mon 04/13/2015
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

SPRNBK_345KV_RNS4

Mon 04/13/2015 to Mon 04/13/2015
0001 Continuous 1530

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

EGRDNCTY_345_138_BK 1

Mon 04/13/2015 to Mon 04/13/2015
0001 Continuous 2359

UPDATED by LI

03/27/2015

Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

EFISHKIL-WOOD_ST_345_F39

Mon 04/13/2015 to Wed 04/15/2015
0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UC2-41						FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Mon 04/13/2015	to	Fri 05/08/2015				(Import)	(Export)
0800	Continuous	1800				SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid					ARR: 38	Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	199 MW 100 MW
EGRDNCTY_345_138_BK 2						FWD	
Tue 04/14/2015	to	Tue 04/14/2015	<u>UPDATED</u>	<u>by LI</u>	<u>03/27/2015</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	700 MW
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700							REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	900 MW
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1600 MW
STOLLERD-HISHELDN_230_67						FWD	
Wed 04/15/2015	to	Wed 04/15/2015	<u>CANCELLED</u>	<u>by NYSEG</u>	<u>04/15/2015</u>	DYSINGER EAST	2850 MW
1000	Continuous	1015				Impacts Total Transfer Capability	300 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	3150 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				UPNY CONED	4000 MW
1900	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
SPRNBK_-TREMONT_345_X28						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>04/16/2015</u>	SPR/DUN-SOUTH	4200 MW
0001	Continuous	1100				Impacts Total Transfer Capability	400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST_345_F38						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/16/2015 to Sun 04/19/2015

UPDATED

by CE

02/26/2015

(Import)

0001 Continuous 1930

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY_-COOPERS_345_UC2-41

FWD

Fri 04/17/2015 to Mon 04/20/2015

(Import)

1531 Continuous 0659

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

CHATGUAY-MASSENA_765_7040

FWD

Sat 04/18/2015 to Sat 04/18/2015

(Import)

0100 Continuous 1700

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 04/18/2015 to Sat 04/18/2015

(Import) (Export)

0100 Continuous 1700

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 04/18/2015 to Mon 04/20/2015

(Import)

0600 Continuous 0659

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NYISO

CHAT_DC_GC2

FWD

Sat 04/18/2015 to Thu 06/04/2015

(Import)

0600 Continuous 1800

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sat 04/18/2015 to Thu 06/04/2015

(Export)

0600 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500		1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500		1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500		1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 05/01/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_305

Mon 04/20/2015 to Mon 04/20/2015

0800 Daily(No Weekends) 1600

Work scheduled by: CHGE

CANCELLED by CHGE 04/17/2015

FWD

(Import)

UPNY CONED 4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015

0900 Continuous 1400

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT 0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

EASTVIEW-SPRNBK__345_W64

Wed 04/22/2015 to Wed 04/22/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015

0001 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

BECK_-NIAGARA_345_PA302

Thu 04/23/2015 to Fri 04/24/2015

0400 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/16/2015

FWD

(Import) (Export)

SCH - OH - NY 1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

EASTVIEW-SPRNBK__345_W64

Sat 04/25/2015 to Sat 04/25/2015

1900 Continuous 1930

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

FRASER__-GILBOA____345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/09/2015

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Tue 04/28/2015 to Tue 04/28/2015

(Import)

0001 Continuous 0030

UPDATEDby CONED03/17/2015

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Tue 04/28/2015 to Sun 05/03/2015

(Import)

0001 Continuous 2300

UPDATEDby CONED03/17/2015

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Tue 04/28/2015 to Sun 05/03/2015

(Import)

0001 Continuous 2300

UPDATEDby CONED03/17/2015

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Sun 05/03/2015 to Sun 05/03/2015

(Import)

2230 Continuous 2300

UPDATEDby CONED03/17/2015

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 05/04/2015 to Mon 05/04/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 05/04/2015 to Mon 05/04/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK_345_W64

Mon 05/04/2015 to Tue 05/05/2015
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

Mon 05/04/2015 to Tue 05/05/2015
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2				FWD	
Mon 05/04/2015	to	Tue 05/12/2015		(Import)	
0600	Continuous	2100		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
SCH-NE-NYISO_LIMIT_900				FWD	
Mon 05/04/2015	to	Thu 05/21/2015		(Import)	
0600	Continuous	1700		SCH - NE - NY	1100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	1400 MW
MOSES__-ADIRNDCK_230_MAL				FWD	
Mon 05/04/2015	to	Fri 05/08/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040				FWD	
Mon 05/04/2015	to	Fri 05/22/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040				FWD	REV
Mon 05/04/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
HOMER C_-WATRCURE_345_30				FWD	REV
Mon 05/04/2015	to	Thu 05/28/2015	UPDATED by PJM 03/24/2015	(Import)	(Export)
0800	Continuous	1600		SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Tue 05/05/2015	to	Thu 05/14/2015		(Import)	(Export)
0001	Continuous	2300		SCH - PJ - NY	2300 MW 1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	150 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Tue 05/05/2015 to Tue 05/05/2015

(Import)

1930 Continuous 2000

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

FWD

Wed 05/06/2015 to Thu 05/07/2015

(Import)

0001 Continuous 2359

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

FWD

Wed 05/06/2015 to Thu 05/07/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

W49TH_ST_345KV_5

FWD

Wed 05/06/2015 to Wed 05/06/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Wed 05/06/2015 to Wed 05/06/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Fri 05/08/2015 to Fri 05/08/2015

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W65

FWD

Fri 05/08/2015 to Sun 05/10/2015

(Import)

0001 Continuous 2000

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY__765_345_BK 1

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY__765_345_BK 2

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY__765_MSU1

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

MASSENA_-MARCY__765_MSU1

FWD

Sat 05/09/2015 to Sun 05/10/2015

(Import)

0700 Continuous 2030

MOSES SOUTH

675 MW

Impacts Total Transfer Capability 2475 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 20

MASSENA_-MARCY__765_MSU1

FWD

REV

Sat 05/09/2015 to Sun 05/10/2015

(Import) (Export)

0700 Continuous 2030

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 05/09/2015 to Sun 05/10/2015
0700 2030

Work scheduled by:

ARR: 20

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 05/09/2015 to Sun 05/10/2015
0700 2030

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MILLWOOD-EASTVIEW_345_W82

Sun 05/10/2015 to Sun 05/10/2015
1930 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBK_345KV_RNS4

Sun 05/10/2015 to Sun 05/10/2015
1930 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Mon 05/11/2015 to Mon 05/11/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST_345_F31

Mon 05/11/2015 to Tue 05/12/2015
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MAL

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5-LB				FWD	REV
Mon 05/11/2015 to Fri 06/12/2015				(Import)	(Export)
0800	Continuous	1800		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
EDIC -FRASER_345_EF24-40				FWD	
Mon 05/11/2015 to Fri 05/15/2015				(Import)	
0900	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
PLSNTVLY_345KV_RNS4				FWD	
Tue 05/12/2015 to Tue 05/12/2015				(Import)	
1730	Continuous	1800		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS4				FWD	
Wed 05/13/2015 to Wed 05/13/2015				(Import)	
0001	Continuous	0030		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
PLSNTVLY-WOOD_ST_345_F31				FWD	
Wed 05/13/2015 to Wed 05/13/2015				(Import)	
0001	Continuous	2000		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC				FWD	REV
Wed 05/13/2015 to Sun 05/17/2015				(Import)	(Export)
0500	Continuous	1500		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
PLSNTVLY_345KV_RNS4				FWD	
Wed 05/13/2015 to Wed 05/13/2015				(Import)	
1930	Continuous	2000		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31-PR

Fri 05/15/2015 to Sun 05/17/2015
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

HUDSONP_-FARRAGUT_345_C3403

Sat 05/16/2015 to Mon 05/25/2015
0200 Continuous 2300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1300 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY__-COOPERS_345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1400

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

CLAY__-EDIC____345_1-16

Thu 05/21/2015 to Fri 05/22/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352				FWD	REV
				(Import)	(Export)
Fri 05/22/2015	to	Sun 05/31/2015			
0600	Continuous	1500	SCH - NE - NY	1150 MW	1600 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
CLAY-EDIC 345_2-15				FWD	
				(Import)	
Tue 05/26/2015	to	Wed 05/27/2015	<u>UPDATED</u> <u>by NGRID</u> <u>03/13/2015</u>		
0700	Continuous	1600	OSWEGO EXPORT	4850 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MOSES-ADIRNDCK_230_MA2				FWD	
				(Import)	
Tue 05/26/2015	to	Fri 05/29/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES 230_L34P				FWD	REV
				(Import)	(Export)
Tue 05/26/2015	to	Fri 05/29/2015			
0700	Continuous	1530	SCH - OH - NY	1750 MW	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
ROCKTVRN-RAMAPO 345_77				FWD	
				(Import)	
Sat 05/30/2015	to	Sat 06/06/2015			
0600	Continuous	2300	CENTRAL EAST - VC	2570 MW	
Work scheduled by: ORU				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW
MOSES-ADIRNDCK_230_MA1				FWD	
				(Import)	
Mon 06/01/2015	to	Tue 06/02/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
PANNELL-CLAY 345_PC2				FWD	
				(Import)	
Mon 06/01/2015	to	Tue 06/02/2015			
0700	Continuous	1530	WEST CENTRAL	1300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA___345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015

0700 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY **1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1300 MW
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK___-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<u>MASSENA_-MARCY_765_MSU1</u>						FWD					
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)					
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW				
Work scheduled by: NYPA						ARR: 20					
						Impacts Total Transfer Capability	660 MW				
						TTC with All Lines In Service	2975 MW				
<u>MASSENA_-MARCY_765_MSU1</u>						FWD					
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)					
0100	Continuous	1730				MOSES SOUTH	675 MW				
Work scheduled by: NYPA						ARR: 20					
						Impacts Total Transfer Capability	2475 MW				
						TTC with All Lines In Service	3150 MW				
<u>MASSENA_-MARCY_765_MSU1</u>						FWD					
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)					
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW				
Work scheduled by: NYPA						ARR: 20					
						Impacts Total Transfer Capability	1025 MW 0 MW				
						TTC with All Lines In Service	1500 MW 1000 MW				
<u>MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040</u>											
Sat 10/03/2015	to	Sun 10/25/2015				MOSES SOUTH					
0100		1730				Impacts Total Transfer Capability					
Work scheduled by:						ARR: 20					
						TTC with All Lines In Service					
<u>MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2</u>						FWD					
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	REV				
0100		1730				(Export)					
Work scheduled by:						ARR: 20					
						SCH - HQ - NY	850 MW 0 MW				
						Impacts Total Transfer Capability	650 MW 1000 MW				
						TTC with All Lines In Service	1500 MW 1000 MW				
<u>SHOR_NPX-SHOREHAM_138_NPX_CSC</u>						FWD					
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)					
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW				
Work scheduled by: LI						ARR: 20					
						Impacts Total Transfer Capability	330 MW 330 MW				
						TTC with All Lines In Service	330 MW 330 MW				
<u>GILBOA_-LEEDS_345_GL3</u>						FWD					
Mon 10/05/2015	to	Fri 10/09/2015				(Import)					
0700	Continuous	1600				CENTRAL EAST - VC					
Work scheduled by: NYPA						ARR: 20					
						Impacts Total Transfer Capability	775 MW				
						TTC with All Lines In Service	2975 MW				

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76

Mon 10/05/2015 to Fri 10/09/2015
0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1200 MW
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

MALONE__-WILLIS__115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS		40 MW
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015
0730 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

CLAY____-EDIC____345_2-15

Mon 10/26/2015 to Tue 10/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	2570 MW
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	4400 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT___345_V-3022					FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015			(Import)	(Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
ROCKTVRN-RAMAPO___345_77					FWD	
Fri 11/20/2015	to	Sat 12/12/2015			(Import)	
1601	Continuous	2359				
Work scheduled by: ConEd					CENTRAL EAST - VC	2570 MW
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M					FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015			(Import)	(Export)
0001		2359				
Work scheduled by:					SCH - PJM_VFT	0 MW 315 MW
					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
RAMAPO_-BUCHAN_N_345_Y94					FWD	
Sun 11/29/2015	to	Sat 12/05/2015			(Import)	
0001	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4150 MW
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015			(Import)	(Export)
0600	Continuous	1500				
Work scheduled by: NGrid					SCH - NE - NY	1300 MW 1300 MW
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 18, 2015 to Monday ,October 17, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS 345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY -N.SCTLND_345_18				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	UPDATED by NGRID 04/17/2015	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
BECK -NIAGARA_345_PA302				FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1900 MW
ROCKTVRN-RAMAPO 345_77				FWD	
Mon 04/04/2016	to	Fri 04/29/2016		(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW