

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311					FWD	
Mon 04/06/2015	to	Fri 04/24/2015			(Import)	
0800	Continuous	1600			UPNY CONED	4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
MARCY_-COOPERS_345_UC2-41					FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>01/20/2015</u>	(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
LOWVILLE-BOONVILLE_115_5-LB					FWD	REV
Mon 04/13/2015	to	Fri 05/08/2015			(Import)	(Export)
0800	Continuous	1800			SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015			(Import)	(Export)
0700		1700			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>04/10/2015</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NPX_1385	100 MW
0700	Continuous	1700				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	700 MW
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700							REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/10/2015</u>	SCH - NE - NY	900 MW
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1600 MW
SPRNBK_-TREMONT__345_X28						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>04/16/2015</u>	SPR/DUN-SOUTH	4200 MW
0001	Continuous	1100				Impacts Total Transfer Capability	400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST__345_F38						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	UPNY CONED	4000 MW
0001	Continuous	1930				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
MARCY_-COOPERS__345_UC2-41						FWD	
Fri 04/17/2015	to	Mon 04/20/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/19/2015</u>	CENTRAL EAST - VC	2500 MW
1531	Continuous	0659				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYISO						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 04/18/2015 to Sat 04/18/2015
0100 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 04/18/2015 to Sat 04/18/2015
0100 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 04/18/2015 to Sat 04/18/2015
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2150 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 04/18/2015 to Sat 04/18/2015
0600 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 04/18/2015 to Sun 04/19/2015 **UPDATED by NYISO 04/19/2015**
0600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

HUDSONP_-FARRAGUT_345_C3403

Sun 04/19/2015 to Fri 04/24/2015 **FORCED by PJM 04/20/2015**
2011 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

NRTH1385-NOR HBR__138_601

Mon 04/20/2015 to Thu 04/30/2015 **UPDATED by NYISO 04/16/2015**
0500 Continuous 1700

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015 UPDATED by NYISO 04/16/2015
0500 Continuous 1700

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015 UPDATED by NYISO 04/16/2015
0500 Continuous 1700

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015 UPDATED by NYISO 04/16/2015
0500 Continuous 1700

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 05/01/2015
0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_305

FWD

Mon 04/20/2015 to Mon 04/20/2015

CANCELLED by CHGE 04/17/2015

(Import)

0800 Daily(No Weekends) 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT_345_V-3022

FWD

REV

Tue 04/21/2015 to Thu 04/23/2015

EXTENDED by PJM 04/21/2015

(Import) (Export)

0900 Continuous 1400

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

EASTVIEW-SPRNBK_345_W64

FWD

Wed 04/22/2015 to Wed 04/22/2015

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Wed 04/22/2015 to Sat 04/25/2015

0001 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NEWBRIDGE_345_138_BK_2

FWD

Wed 04/22/2015 to Wed 04/22/2015

0530 Continuous 2000

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

BECK_-NIAGARA_345_PA302

FWD

REV

Thu 04/23/2015 to Fri 04/24/2015

UPDATED by NYPA 04/16/2015

(Import) (Export)

0400 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 04/25/2015 to Sat 04/25/2015

UPDATED by NTISO 04/20/2015

(Import)

0700 Daily 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK_-DUNWODIE_345_W75

Sun 04/26/2015 to Sun 04/26/2015
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS__345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2950 MW
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

FRASER_-GILBOA__345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015 UPDATED by NYPA 01/09/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Tue 04/28/2015 to Tue 04/28/2015 UPDATED by CONED 03/17/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 329 MW
Impacts Total Transfer Capability 331 MW
TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Tue 04/28/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Tue 04/28/2015 to Sun 05/03/2015 UPDATED by CONED 03/17/2015
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Sun 05/03/2015 to Sun 05/03/2015 **UPDATED by CONED 03/17/2015**

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

SPRNBRK__345KV_RNS5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Mon 05/04/2015 to Mon 05/04/2015

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBRK__345_W64

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Mon 05/04/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

UPDATED**by NYPA****04/21/2015**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

UPDATED**by NYPA****04/21/2015**

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-WATRCURE_345_30

Mon 05/04/2015 to Thu 05/28/2015
 0800 Continuous 1600

UPDATED by PJM 03/24/2015

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 05/05/2015 to Thu 05/14/2015
 0001 Continuous 2300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

SPRNBK_345KV_RNS5

Tue 05/05/2015 to Tue 05/05/2015
 1930 Continuous 2000

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 05/06/2015 to Thu 05/07/2015
 0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	800 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

SHORE_RD_345_138_BK 1

Wed 05/06/2015 to Thu 05/07/2015
 0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015
 0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

W49TH_ST_345KV_5

Wed 05/06/2015 to Wed 05/06/2015
 1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Wed 05/06/2015 to Wed 05/06/2015
1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/08/2015 to Fri 05/08/2015
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

FWD

Fri 05/08/2015 to Fri 05/08/2015
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

FWD

Fri 05/08/2015 to Sun 05/10/2015
0001 Continuous 2000

Work scheduled by: ConEd

(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY____765_345_BK 1

FWD

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030

Work scheduled by: NYPA

ARR: 19

(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

FWD

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030

Work scheduled by: NYPA

ARR: 19

(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030

Work scheduled by: NYPA

ARR: 20

(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH 675 MW
Impacts Total Transfer Capability 2475 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_ 765_MSU1

Sat 05/09/2015 to Sun 05/10/2015
0700 Continuous 2030

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 05/09/2015 to Sun 05/10/2015
0700 2030

Work scheduled by:

ARR: 20

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 05/09/2015 to Sun 05/10/2015
0700 2030

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MILLWOOD-EASTVIEW_345_W82

Sun 05/10/2015 to Sun 05/10/2015
1930 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK_345KV_RNS4

Sun 05/10/2015 to Sun 05/10/2015
1930 Continuous 2000

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Mon 05/11/2015 to Mon 05/11/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Mon 05/11/2015 to Tue 05/12/2015

0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

Mon 05/11/2015 to Fri 05/15/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 05/11/2015 to Fri 06/12/2015

0800 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

130 MW 40 MW

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

EDIC__-FRASER__345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015

0900 Continuous 1530

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

Tue 05/12/2015 to Tue 05/12/2015

1730 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Wed 05/13/2015 to Wed 05/13/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY-WOOD_ST__345_F31

Wed 05/13/2015 to Wed 05/13/2015

0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC

Wed 05/13/2015 to Sun 05/17/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

PLSNTVLY_345KV_RNS4

Wed 05/13/2015 to Wed 05/13/2015
1930 Continuous 2000

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

PORTER_-ROTTRDAM_230_31-PR

Fri 05/15/2015 to Sun 05/17/2015
0600 Continuous 1800

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2805 MW
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

HUDSONP_-FARRAGUT_345_C3403

Sat 05/16/2015 to Mon 05/25/2015
0200 Continuous 2300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

STLAWRNC-MOSES_230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MARCY_-COOPERS_345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

UPDATED by NYISO 04/21/2015

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Thu 05/21/2015 to Fri 05/22/2015 UPDATED by NYISO 03/13/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FROST_BR-LONG MTN_345_352

Fri 05/22/2015 to Sun 05/31/2015
0600 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

CLAY____-EDIC____345_2-15

Tue 05/26/2015 to Wed 05/27/2015 UPDATED by NGRID 03/13/2015
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

ROCKTVRN-RAMAPO____345_77

Sat 05/30/2015 to Sat 06/06/2015
0600 Continuous 2300

Work scheduled by: ORU

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC2

Mon 06/01/2015 to Tue 06/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

FRASER_____345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
 0800 Continuous 1430

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

BECK_-NIAGARA_____345_PA302

Thu 06/25/2015 to Fri 06/26/2015
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER_____230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC-_-FRASER_345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES-_-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES-_-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NE - NY **500 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 09/28/2015 to Fri 10/02/2015

(Import) (Export)

0800 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0900 Daily 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 10/02/2015 to Fri 10/02/2015

(Import)

1830 Continuous 1900

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATED**by NYPA****10/07/2014**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

UPDATED**by NYPA****10/07/2014**

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

UPDATED**by NYPA****10/07/2014**

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2475 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)	
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040							
Sat 10/03/2015	to	Sun 10/25/2015					
0100		1730				MOSES SOUTH	
Work scheduled by:						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)	
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)	
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3

FWD

Mon 10/05/2015 to Fri 10/09/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BECK__ -PACKARD__ 230_BP76

FWD

REV

Mon 10/05/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1600

SCH - OH - NY

1750 MW 1200 MW

Impacts Total Transfer Capability 150 MW 700 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NGrid

MALONE__ -WILLIS__ 115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 40 MW

Work scheduled by: NYPA

ARR: 20&38**GILBOA__ -N.SCTLND_345_GNS1**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS__ -HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

CLAY__ -EDIC__ 345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

UPDATED**by PA****03/27/2015**

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY___345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ROCKTVRN-RAMAPO___345_77

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LIND_CG_-LNDVFT___345_V-3022

FWD

REV

Sun 11/08/2015 to Fri 11/13/2015

(Import) (Export)

1400 Continuous 1800

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

ROCKTVRN-RAMAPO___345_77

FWD

Fri 11/20/2015 to Sat 12/12/2015

(Import)

1601 Continuous 2359

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

RAMAPO -BUCHAN N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS 345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES -ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

MARCY -N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015 **UPDATED by NGRID 04/17/2015**
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MOSES -ADIRNDCK_230_MAI

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 21, 2015 to Thursday ,October 20, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW