

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 04/13/2015 to Sat 05/02/2015

0800 Continuous 1800

Work scheduled by: NGrid

UPDATEDby NGRID 04/22/2015

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

199 MW 100 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

EFISHKIL-WOOD_ST_345_F38

Thu 04/16/2015 to Sun 04/19/2015

0001 Continuous 1930

Work scheduled by: ConEd

UPDATEDby CE 02/26/2015

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/16/2015 to Sun 04/19/2015

0001 Continuous 1930

Work scheduled by: ConEd

UPDATEDby CE 02/26/2015

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MARCY_-COOPERS_345_UC2-41

Fri 04/17/2015 to Mon 04/20/2015

1531 Continuous 0659

Work scheduled by: NYISO

UPDATEDby NYISO 04/19/2015

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 04/18/2015 to Sat 04/18/2015

0100 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 04/18/2015 to Sat 04/18/2015

0100 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 04/18/2015 to Sat 04/18/2015
0600 Continuous 1800
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2150 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 04/18/2015 to Sat 04/18/2015
0600 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 04/18/2015 to Sun 04/19/2015 **UPDATED by NYISO 04/19/2015**
0600 Continuous 0659
Work scheduled by: NYISO

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

HUDSONP_-FARRAGUT_345_C3403

Sun 04/19/2015 to Wed 04/22/2015 **RETURNED by PJM 04/22/2015**
2011 Continuous 0102
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

NRTH1385-NOR HBR_138_601

Mon 04/20/2015 to Thu 04/30/2015 **UPDATED by NYISO 04/16/2015**
0500 Continuous 1700
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1700
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1700
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015			(Import)	(Export)
0500		1700			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>04/16/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - NPX_1385	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Mon 04/20/2015	to	Fri 05/01/2015			(Import)	
0700	Continuous	1600			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LIND_CG_-LNDVFT__345_V-3022					FWD	REV
Tue 04/21/2015	to	Thu 04/23/2015	<u>EXTENDED</u>	<u>by PJM</u> <u>04/21/2015</u>	(Import)	(Export)
0900	Continuous	1400			SCH - PJM_VFT	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
EASTVIEW-SPRNBRK__345_W64					FWD	
Wed 04/22/2015	to	Wed 04/22/2015			(Import)	
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Wed 04/22/2015 to Sat 04/25/2015
0001 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NEWBRIDGE_345_138_BK_2

Wed 04/22/2015 to Thu 04/23/2015
0530 Continuous 1304
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

BECK____-NIAGARA_345_PA302

Thu 04/23/2015 to Fri 04/24/2015 UPDATED by NYPA 04/22/2015
0400 Continuous 1700
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 04/25/2015 to Sat 04/25/2015 UPDATED by CH 04/22/2015
0700 Daily 1600
Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W64

Sat 04/25/2015 to Sat 04/25/2015
1900 Continuous 1930
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY____-COOPERS_345_UC2-41

Sat 04/25/2015 to Mon 04/27/2015
2200 Continuous 0700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SPRNBK_-DUNWODIE_345_W75

Sun 04/26/2015 to Sun 04/26/2015
0001 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 04/26/2015 to Sun 04/26/2015
0900 Continuous 1100

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

LEEDS 345 LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

FRASER -GILBOA 345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

UPDATED by NYPA 01/09/2015

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

FWD

Tue 04/28/2015 to Tue 04/28/2015
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPDATED by CONED 03/17/2015

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SPRNBRK -W49TH_ST_345_M52

FWD

Tue 04/28/2015 to Sun 05/03/2015
0001 Continuous 2300

(Import)

Work scheduled by: ConEd

UPDATED by CONED 03/17/2015

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK 345KV_RNS4

FWD

Tue 04/28/2015 to Sun 05/03/2015
0001 Continuous 2300

(Import)

Work scheduled by: ConEd

UPDATED by CONED 03/17/2015

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Sun 05/03/2015 to Sun 05/03/2015
2230 Continuous 2300

(Import)

Work scheduled by: ConEd

UPDATED by CONED 03/17/2015

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD		
Mon 05/04/2015	to	Mon 05/04/2015			(Import)		
0001	Continuous	0030			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_5					FWD		
Mon 05/04/2015	to	Mon 05/04/2015			(Import)		
0001	Continuous	0030			SCH - PJM_HTP	315 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW	
					TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7					FWD		
Mon 05/04/2015	to	Mon 05/04/2015			(Import)		
0001	Continuous	0030			SCH - PJM_HTP	315 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW	
					TTC with All Lines In Service	660 MW	
EASTVIEW-SPRNBK__345_W64					FWD		
Mon 05/04/2015	to	Tue 05/05/2015			(Import)		
0001	Continuous	2000			UPNY CONED	4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW	
					TTC with All Lines In Service	5100 MW	
MILLWOOD-EASTVIEW_345_W99					FWD		
Mon 05/04/2015	to	Tue 05/05/2015			(Import)		
0001	Continuous	2000			UPNY CONED	4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW	
					TTC with All Lines In Service	5100 MW	
CHATGUAY-MASSENA__765_7040					FWD		
Mon 05/04/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>04/22/2015</u>	(Import)		
0100	Continuous	1700			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040					FWD	REV	
Mon 05/04/2015	to	Fri 05/22/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>04/22/2015</u>	(Import)	(Export)	
0100	Continuous	1700			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
1100 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

CHAT_DC_GC2

Mon 05/04/2015 to Thu 06/04/2015
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
2150 MW
MOSES SOUTH
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 05/04/2015 to Thu 06/04/2015
0600 Continuous 1800

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-WATRCURE_345_30

Mon 05/04/2015 to Thu 05/28/2015
0800 Continuous 1600

UPDATED by PJM 03/24/2015

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0900 Continuous 1530

UPDATED by NYPA 04/22/2015

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 05/05/2015 to Thu 05/14/2015
0001 Continuous 2300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

SPRNBRK_345KV_RNS5

Tue 05/05/2015 to Tue 05/05/2015
1930 Continuous 2000

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 05/06/2015 to Thu 05/07/2015
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	800 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

SHORE_RD_345_138_BK 1

Wed 05/06/2015 to Thu 05/07/2015
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SHORE_RD_345_138_BK 2

Wed 05/06/2015 to Wed 05/13/2015
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Wed 05/06/2015 to Wed 05/06/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Wed 05/06/2015 to Wed 05/06/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/08/2015 to Fri 05/08/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBRK__345KV_RNS4

Fri 05/08/2015 to Fri 05/08/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

Fri 05/08/2015 to Sun 05/10/2015
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY____765_345_BK 1

Sat 05/09/2015 to Sun 05/10/2015 **CANCELLED by NYPA 04/23/2015**
0700 Continuous 2030
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

Sat 05/09/2015 to Sun 05/10/2015 **CANCELLED by NYPA 04/23/2015**
0700 Continuous 2030
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD	
Sat 05/09/2015	to	Sun 05/10/2015	CANCELLED	by NYPA	04/23/2015	(Import)
0700	Continuous	2030				
Work scheduled by: NYPA					ARR: 20	
					CENTRAL EAST - VC	2315 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1					FWD	
Sat 05/09/2015	to	Sun 05/10/2015	CANCELLED	by NYPA	04/23/2015	(Import)
0700	Continuous	2030				
Work scheduled by: NYPA					ARR: 20	
					MOSES SOUTH	675 MW
					Impacts Total Transfer Capability	2475 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1					FWD	REV
Sat 05/09/2015	to	Sun 05/10/2015	CANCELLED	by NYPA	04/23/2015	(Import) (Export)
0700	Continuous	2030				
Work scheduled by: NYPA					ARR: 20	
					SCH - HQ - NY	475 MW 1000 MW
					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MILLWOOD-EASTVIEW_345_W82					FWD	
Sun 05/10/2015	to	Sun 05/10/2015				(Import)
1930	Continuous	2000				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
SPRNBK__345KV_RNS4					FWD	
Sun 05/10/2015	to	Sun 05/10/2015				(Import)
1930	Continuous	2000				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RNS4					FWD	
Mon 05/11/2015	to	Mon 05/11/2015				(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY-WOOD_ST__345_F31					FWD	
Mon 05/11/2015	to	Tue 05/12/2015				(Import)
0001	Continuous	1800				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLY_345KV_RNS4

FWD

Tue 05/12/2015 to Tue 05/12/2015

(Import)

1730 Continuous 1800

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Wed 05/13/2015 to Sun 05/17/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

PLSNTVLY_345KV_RNS4

FWD

Wed 05/13/2015 to Wed 05/13/2015

(Import)

1930 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31-PR

Fri 05/15/2015 to Sun 05/17/2015
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

HUDSONP_-FARRAGUT_345_C3403

Sat 05/16/2015 to Mon 05/25/2015
0200 Continuous 2300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1300 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 05/18/2015 to Fri 06/12/2015
0800 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGRID 04/22/2015

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY__-COOPERS__345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

UPDATED by NYISO 04/21/2015

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1400

Tue 05/19/2015 to Fri 05/22/2015
0900 Daily 1600

Work scheduled by: NYSEG

UPDATED by NYISO 04/21/2015

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Thu 05/21/2015 to Fri 05/22/2015
 0700 Continuous 1600

UPDATED by NYISO 03/13/2015

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

FROST_BR-LONG MTN_345_352

Fri 05/22/2015 to Sun 05/31/2015
 0600 Continuous 1500

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **1150 MW 1600 MW**
 Impacts Total Transfer Capability 250 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

CLAY____-EDIC____345_2-15

Tue 05/26/2015 to Wed 05/27/2015
 0700 Continuous 1600

UPDATED by NGRID 03/13/2015

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1750 MW 1750 MW**
 Impacts Total Transfer Capability 150 MW 150 MW
 TTC with All Lines In Service 1900 MW 1900 MW

ROCKTVRN-RAMAPO____345_77

Sat 05/30/2015 to Sat 06/06/2015
 0600 Continuous 2300

Work scheduled by: ORU

FWD
 (Import)
 CENTRAL EAST - VC **2570 MW**
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Mon 06/01/2015 to Tue 06/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC2				FWD	
Mon 06/01/2015	to	Tue 06/02/2015		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Wed 06/03/2015	to	Thu 06/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
FRASER____345_FRASER SVC				FWD	
Mon 06/15/2015	to	Fri 06/19/2015		(Import)	
0800	Continuous	1430		CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
BECK____-NIAGARA____345_PA302				FWD	REV
Thu 06/25/2015	to	Fri 06/26/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 800 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MOSES____-ADIRNDCK_230_MA1				FWD	
Thu 08/13/2015	to	Thu 08/13/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Tue 08/18/2015	to	Tue 08/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
ADIRNDCK-PORTER____230_12-AP				FWD	
Wed 08/19/2015	to	Wed 08/19/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

EDIC-_-FRASER_345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015
 0700 Continuous 1630

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES-_-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH 2000 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MARCY-_-EDIC_345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015
 0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

(Import)
OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

MARCY_765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

(Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015
 0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015
 0800 Continuous 1530

Work scheduled by: NYPA

(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW 1300 MW

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 09/24/2015 to Fri 09/25/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

BECK-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015

0800 Continuous 1600

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

COOPERS-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015

0900 Daily 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015

1830 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						1400 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MARCY____765_345_BK 2						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						1450 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW		
Impacts Total Transfer Capability						660 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	675 MW		
Impacts Total Transfer Capability						2475 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				SCH - HQ - NY	475 MW		
Impacts Total Transfer Capability						1025 MW			
TTC with All Lines In Service						1500 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)			
0100		1730							
MOSES SOUTH									
Impacts Total Transfer Capability									
TTC with All Lines In Service									
Work scheduled by:									
ARR: 20									
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)			
0100		1730							
SCH - HQ - NY						850 MW			
Impacts Total Transfer Capability						650 MW			
TTC with All Lines In Service						1500 MW			
Work scheduled by:									
ARR: 20									

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSCMon 10/05/2015 to Sun 10/11/2015 **UPDATED by ISONE 07/25/2014**

0530 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-LEEDS_345_GL3

Mon 10/05/2015 to Fri 10/09/2015

0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

BECK_-PACKARD_230_BP76

Mon 10/05/2015 to Fri 10/09/2015

0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1200 MW
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

MALONE_-WILLIS_115_1-MW

Tue 10/06/2015 to Tue 10/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

		REV
		(Export)
SCH - HQ_CEDARS		40 MW
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015

0730 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS_-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC____345_2-15						FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
VOLNEY__-MARCY____345_19						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0500	Continuous	1530				OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Sat 11/07/2015	to	Mon 11/09/2015				(Import)	
0001	Continuous	2359				UPNY CONED	4150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO____345_77						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
ROSETON__-ROCKTVRN_345_311						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT____345_V-3022						FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015				(Import)	(Export)
1400	Continuous	1800				SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

UPDATED by NGRID 04/17/2015

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

MARCY___-COOPERS_345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,April 23, 2015 to Saturday ,October 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA