

**NYISO TRANSFER LIMITATIONS**

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Fri 06/19/2015 to Fri 07/17/2015  
 0001 Continuous 2359

**FORCED****by LI****06/19/2015**

(Import)

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SHORE\_RD\_345\_138\_BK 1**

FWD

Fri 06/19/2015 to Fri 07/17/2015  
 0001 Continuous 2359

**FORCED****by LI****06/19/2015**

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SHORE\_RD\_345\_138\_BK 2**

FWD

Fri 06/19/2015 to Fri 07/17/2015  
 0001 Continuous 2359

**FORCED****by LI****06/19/2015**

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**LOWVILLE-BOONVILLE\_115\_5**

FWD

REV

Mon 06/22/2015 to Thu 07/02/2015  
 0700 Continuous 1800

(Import)

(Export)

SCH - HQ\_CEDARS

**130 MW****40 MW**

Impacts Total Transfer Capability 60 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

**ARR: 38****HOMRC\_NY-MAINS\_NY\_345\_47**

FWD

REV

Wed 06/24/2015 to Tue 06/30/2015  
 1629 Continuous 1000

**EXT FORCE****by NY****06/29/2015**

(Import)

(Export)

SCH - PJ - NY

**2200 MW****1300 MW**

Impacts Total Transfer Capability 100 MW

0 MW

TTC with All Lines In Service 2300 MW

1300 MW

Work scheduled by: PJM

**MAINESBG-WATRCURE\_345\_30**

FWD

REV

Wed 06/24/2015 to Tue 06/30/2015  
 1629 Continuous 1000

**EXT FORCE****by NY****06/29/2015**

(Import)

(Export)

SCH - PJ - NY

**2200 MW****1300 MW**

Impacts Total Transfer Capability 100 MW

0 MW

TTC with All Lines In Service 2300 MW

1300 MW

Work scheduled by: PJM

**SCH-NYISO-PJM\_LIMIT\_500**

REV

Wed 06/24/2015 to Tue 06/30/2015  
 1629 Continuous 1000

**EXT FORCE****by NY****06/29/2015**

(Export)

SCH - PJ - NY

**800 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1300 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_LIMIT\_500

Wed 06/24/2015 to Thu 06/25/2015  
2200 Daily 0600

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

## BECK -NIAGARA\_345\_PA302

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYPA 06/18/2015

SCH - OH - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1900 MW

FWD REV  
(Import) (Export)

## SCH-NYISO-HQ\_LIMIT\_800

Thu 06/25/2015 to Tue 06/30/2015  
2200 Daily 0600

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

## EFISHKIL-WOOD\_ST\_345\_F39

Sat 06/27/2015 to Sat 06/27/2015  
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 06/26/2015

UPNY CONED  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

FWD  
(Import)

## WOOD\_ST -PLSNTVLE\_345\_Y87

Sat 06/27/2015 to Sat 06/27/2015  
0001 Continuous 2330

Work scheduled by: ConEd

CANCELLED by ConEd 06/26/2015

UPNY CONED  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

FWD  
(Import)

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Sat 06/27/2015 to Sat 06/27/2015  
0430 Daily 0500

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD  
(Import)

## OSWEGO -ELBRIDGE\_345\_17

Sat 06/27/2015 to Sat 06/27/2015  
0430 Daily 1400

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Tuesday, June 30, 2015 to Thursday, December 29, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Sat 06/27/2015 to Sat 06/27/2015  
 1330 Daily 1400

Work scheduled by: NGrid

**ARR: 75**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

Sat 06/27/2015 to Sat 06/27/2015  
 2300 Continuous 2330

Work scheduled by: ConEd

**CANCELLED by ConEd 06/26/2015**

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Mon 06/29/2015 to Mon 06/29/2015  
 0001 Continuous 1930

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4150 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 5100 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Mon 06/29/2015 to Tue 06/30/2015  
 1652 Continuous 0140

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4150 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 5100 MW

**SCH-NYISO-HQ\_LIMIT\_500**

Tue 06/30/2015 to Wed 07/01/2015  
 2200 Daily 0600

Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**DENNISON-NORFOLK\_115\_4**

Wed 07/01/2015 to Wed 07/01/2015  
 0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **150 MW 40 MW**  
 Impacts Total Transfer Capability 40 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**NORFOLK\_-SANDSTON\_115\_4**

Wed 07/01/2015 to Wed 07/01/2015  
 0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **150 MW 40 MW**  
 Impacts Total Transfer Capability 40 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Wed 07/01/2015 to Wed 07/01/2015  
 0900 Continuous 1600

Work scheduled by: PJM

FWD  
 (Import)  
**0 MW**  
 SCH - PJM\_NEPTUNE  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Wed 07/01/2015 to Wed 07/01/2015  
 0900 Continuous 1600

Work scheduled by: PJM

FWD  
 (Import)  
**0 MW**  
 SCH - PJM\_NEPTUNE  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**SCH-NYISO-HQ\_LIMIT\_800**

Wed 07/01/2015 to Sun 07/26/2015  
 2200 Daily 0600

Work scheduled by: HQ

REV  
 (Export)  
**800 MW**  
 SCH - HQ - NY  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1000 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Fri 07/03/2015 to Sun 07/05/2015  
 0000 Continuous 2359

Work scheduled by: ConEd

FWD  
 (Import)  
**4150 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 5100 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

Sun 07/05/2015 to Sun 07/05/2015  
 0900 Continuous 1100

Work scheduled by: Gen

FWD  
 (Import)  
**2870 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 105 MW  
 TTC with All Lines In Service 2975 MW

**LOWVILLE-BOONVILLE\_115\_5**

Mon 07/06/2015 to Fri 07/17/2015  
 0700 Continuous 1800

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
**130 MW 40 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 60 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**EDIC\_-N.SCTLND\_345\_14**

Wed 07/08/2015 to Wed 07/08/2015  
 0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

FWD  
 (Import)  
**2240 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 735 MW  
 TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Wed 07/08/2015 to Wed 07/08/2015  
0800 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **80 MW**  
Impacts Total Transfer Capability 110 MW  
TTC with All Lines In Service 190 MW

## DENNISON-SANDSTON\_115\_5

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## SANDSTON-COLTON\_115\_5

Fri 07/10/2015 to Sat 07/11/2015  
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## STLAWRNC-MOSES\_230\_L34P

Mon 07/13/2015 to Sat 07/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## FRASER\_-GILBOA\_345\_GF5-35

Mon 07/20/2015 to Thu 07/23/2015  
0830 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Wed 07/22/2015 to Sat 07/25/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MAL

Mon 08/03/2015 to Sat 08/08/2015  
0700 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P			FWD	REV
Mon 08/10/2015	to	Wed 08/12/2015	(Import)	(Export)
0700	Continuous	2000	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
MOSES___-ADIRNDCK_230_MAI			FWD	
Thu 08/13/2015	to	Thu 08/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 08/17/2015	to	Sat 08/22/2015	(Import)	
0700	Continuous	1830	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
FRASER___-COOPERS___345_33			FWD	
Mon 08/17/2015	to	Wed 11/11/2015	(Import)	
0700	Continuous	1600	CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	580 MW
			TTC with All Lines In Service	2975 MW
ADIRNDCK-PORTER___230_12			FWD	
Wed 08/19/2015	to	Wed 08/19/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13			FWD	
Thu 08/20/2015	to	Thu 08/20/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
EDIC___-FRASER___345_EF24-40			FWD	
Mon 08/24/2015	to	Fri 08/28/2015	(Import)	
0700	Continuous	1630	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW

UPDATED by NYSEG 05/13/2015

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

## HURLYAVE-ROSETON\_\_\_345\_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## NIAGARA\_\_\_345\_230\_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_BK 2

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

UPDATED by NYPA 06/16/2015

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## STONYRDG-HILLSIDE\_230\_72

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015 UPDATED by NYSEG 06/30/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_-ADIRNDCK\_230\_MAI

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## SPRNBRK\_345KV\_RNS5

FWD

Tue 09/22/2015 to Sat 09/26/2015 UPDATED by CONED 06/26/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## LONG\_MTN-PLSNTVLY\_345\_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

**500 MW****1200 MW**

Impacts Total Transfer Capability 900 MW

400 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ConEd

## LONG\_MTN-PLSNTVLY\_345\_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: ConEd

## BECK\_-NIAGARA\_345\_PA302

FWD

REV

Thu 09/24/2015 to Fri 09/25/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1200 MW****1100 MW**

Impacts Total Transfer Capability 700 MW

800 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 09/28/2015 to Mon 09/28/2015  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### BECK\_\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1200 MW 1100 MW</b>
Impacts Total Transfer Capability	700 MW 800 MW
TTC with All Lines In Service	1900 MW 1900 MW

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-EGRDNCTR_345_Y49</b>					FWD	
Fri 10/02/2015	to	Thu 10/15/2015			(Import)	
0100	Continuous	2359			CONED - LIPA	<b>775 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
<b>EGRDNCTY_345_138_BK 1</b>					FWD	
Fri 10/02/2015	to	Thu 11/12/2015			(Import)	
0100	Continuous	2359			CONED - LIPA	<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD	
Fri 10/02/2015	to	Fri 10/02/2015			(Import)	
1830	Continuous	1900			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
<b>CHATGUAY-MASSENA_765_7040</b>					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<b>UPDATED</b>	<b>by NYPA 10/07/2014</b>	(Import)	
0100	Continuous	1730			MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<b>UPDATED</b>	<b>by NYPA 10/07/2014</b>	(Import)	(Export)
0100	Continuous	1730			SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY_765_345_BK 1</b>					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<b>UPDATED</b>	<b>by NYPA 10/07/2014</b>	(Import)	
0100	Continuous	1730			MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
<b>MARCY_765_345_BK 2</b>					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<b>UPDATED</b>	<b>by NYPA 10/07/2014</b>	(Import)	
0100	Continuous	1730			MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW 0 MW			
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW			
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW			
						TTC with All Lines In Service	330 MW 330 MW			
GILBOA____-LEEDS____345_GL3						FWD				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)				
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW			
						TTC with All Lines In Service	2975 MW			

**NYISO TRANSFER LIMITATIONS**

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-PACKARD\_\_230\_BP76**

Mon 10/05/2015 to Fri 10/09/2015  
 0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1750 MW 1300 MW**  
 Impacts Total Transfer Capability 150 MW 600 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**MALONE\_\_-WILLIS\_\_115\_MW1-910**

Tue 10/06/2015 to Tue 10/06/2015  
 0800 Continuous 1530

Work scheduled by: NYPA

**ARR: 20&38**

REV  
 (Export)  
 SCH - HQ\_CEDARS **40 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 40 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Mon 10/12/2015 to Fri 10/30/2015  
 0730 Continuous 1500

Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

Mon 10/12/2015 to Fri 10/30/2015  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

Tue 10/20/2015 to Fri 10/23/2015  
 0001 2359

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJM\_VFT **0 MW 315 MW**  
 Impacts Total Transfer Capability 315 MW 0 MW  
 TTC with All Lines In Service 315 MW 315 MW

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

Sun 10/25/2015 to Sun 10/25/2015  
 0001 2359

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJM\_VFT **0 MW 315 MW**  
 Impacts Total Transfer Capability 315 MW 0 MW  
 TTC with All Lines In Service 315 MW 315 MW

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Mon 10/26/2015 to Tue 10/27/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 03/27/2015**

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19					FWD	
Mon 11/02/2015	to	Fri 11/06/2015			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY___345_19					FWD	
Mon 11/02/2015	to	Fri 11/06/2015			(Import)	
0500	Continuous	1530			OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD	
Sat 11/07/2015	to	Mon 11/09/2015			(Import)	
0001	Continuous	2359			UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO___345_77					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				CENTRAL EAST - VC
Work scheduled by: CHGE						2570 MW
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				UPNY CONED
Work scheduled by: CHGE						4400 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT___345_V-3022					FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015			(Import)	(Export)
1400	Continuous	1800			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MARCY__-COOPERS___345_UCC2-41					FWD	
Thu 11/12/2015	to	Tue 12/01/2015			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASER\_\_-GILBOA\_\_345\_GF5-35

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### ROCKTVRN-RAMAPO\_\_345\_77

Fri 11/20/2015 to Sat 12/12/2015  
1601 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

### GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJM_VFT <b>0 MW</b>	<b>315 MW</b>
Impacts Total Transfer Capability 315 MW	0 MW
TTC with All Lines In Service 315 MW	315 MW

### RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY <b>1300 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 100 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

### MOSES\_\_-ADIRNDCK\_230\_MAL

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HOMER C\_-STOLLERD\_345\_37

Mon 11/30/2015 to Sat 12/19/2015

0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

FWD REV  
(Import) (Export)

### MARCY\_-N.SCTLND\_345\_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

CENTRAL EAST - VC

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

FWD  
(Import)

### MOSES\_-ADIRNDCK\_230\_MA1

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

### MOSES\_-ADIRNDCK\_230\_MA1

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

### BECK\_-NIAGARA\_345\_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

FWD REV  
(Import) (Export)

### MARCY\_-EDIC\_345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD  
(Import)

ARR: 16

### FRASER\_-COOPERS\_345\_33

Mon 01/04/2016 to Mon 01/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

FWD  
(Import)

**NYISO TRANSFER LIMITATIONS**

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OAKDALE\_-FRASER\_345\_32**

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**EDIC\_-N.SCTLND\_345\_14**

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**MARCY\_-COOPERS\_345\_UCC2-41**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA



**NYISO TRANSFER LIMITATIONS**

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCKTVRN-RAMAPO\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**EDIC\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**EDIC\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_-COOPERS\_\_345\_UCC2-41**

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**NYISO TRANSFER LIMITATIONS**

Tuesday ,June 30, 2015 to Thursday ,December 29, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE