

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2					FWD	
Fri 04/24/2015	to	Fri 06/19/2015	FORCED	by LI	04/24/2015	(Import)
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC2					FWD	
Mon 05/04/2015	to	Sat 06/06/2015		by HQ	06/01/2015	(Import)
0600	Continuous	0400			MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Mon 05/04/2015	to	Sat 06/06/2015		by HQ	06/01/2015	(Export)
0600	Continuous	0400			SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
HOMER C_-MAINS_NY_345_47					FWD REV	
Mon 05/04/2015	to	Thu 06/11/2015	EXTENDED	by NY	05/26/2015	(Import) (Export)
0800	Continuous	1700			SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW
LOWVILLE-BOONVILLE_115_5-LB					FWD REV	
Mon 05/18/2015	to	Fri 06/12/2015	UPDATED	by NGRID	04/22/2015	(Import) (Export)
0800	Continuous	1800			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
FROST_BR-LONG_MTN_345_352					FWD REV	
Fri 05/22/2015	to	Sun 05/31/2015	UPDATED	by ISONE	05/19/2015	(Import) (Export)
0600	Continuous	1559			SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
HUDSONP_-FARRAGUT_345_C3403					FWD REV	
Tue 05/26/2015	to	Sat 05/30/2015				(Import) (Export)
0001	Continuous	2300			SCH - PJ - NY	2300 MW 1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 05/26/2015

FWD REV
(Import) (Export)
SCH - OH - NY 1750 MW 1750 MW
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-NYISO-IMO_NIAGARA_CB_3102

Wed 05/27/2015 to Fri 05/29/2015
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYISO 05/19/2015

FWD REV
(Import) (Export)
SCH - OH - NY 1650 MW 1850 MW
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 05/27/2015 to Fri 05/29/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 05/26/2015

FWD
(Import)
SCH - OH - NY 1500 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 05/27/2015 to Fri 05/29/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 05/26/2015

REV
(Export)
SCH - OH - NY 1700 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

PORTER___-ROTTRDAM_230_31-PR

Thu 05/28/2015 to Sat 05/30/2015
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2805 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

DENNISON-NORFOLK___115_4-DA

Thu 05/28/2015 to Thu 05/28/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 150 MW 40 MW
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NORFOLK_-SANDSTON_115_4-NS

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SANDSTON-COLTON_115_4-SC

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

VOLNEY_-CLAY_345_6-CV

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SCH-IMO-NYISO_LIMIT_1000

Thu 05/28/2015 to Fri 05/29/2015

2300 Continuous 0200

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1300 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1200

Thu 05/28/2015 to Fri 05/29/2015

2300 Continuous 0200

Work scheduled by: IESO

		REV
		(Export)
SCH - OH - NY		1500 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1900 MW

STLAWRNC-MOSES_230_L33P & STLAWRNC-MOSES_230_L34P

Thu 05/28/2015 to Fri 05/29/2015

2300 0200

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	2700 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	3150 MW

STLAWRNC-MOSES_230_L34P

Thu 05/28/2015 to Fri 05/29/2015

2300 Continuous 0200

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Sat 05/30/2015 to Sat 05/30/2015 **EXTENDED** **by CONED** **05/31/2015**
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Sat 05/30/2015 to Sat 05/30/2015 **EXTENDED** **by CONED** **05/31/2015**
 0001 Continuous 1556

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 05/30/2015 to Mon 06/01/2015 **EXTENDED** **by CONED** **05/31/2015**
 0001 Continuous 1900

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F39

FWD

Sun 05/31/2015 to Sun 05/31/2015
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 05/31/2015 to Sun 05/31/2015
 0001 Continuous 2000

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

EFISHKIL-WOOD_ST_345_F39

FWD

Sun 05/31/2015 to Sun 05/31/2015
 1930 Continuous 2000

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 06/01/2015 to Wed 06/03/2015 **EXTENDED** **by NYPA** **05/20/2015**
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Mon 06/01/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Mon 06/01/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

320 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

320 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

SCRIBA__ -VOLNEY__ 345_20-SV

FWD

Tue 06/02/2015 to Tue 06/02/2015

(Import)

0800 Daily(No Weekends) 1530

OSWEGO EXPORT

5250 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_900					FWD	
Tue 06/02/2015	to	Wed 06/03/2015	<u>by HQ</u>	<u>06/01/2015</u>	(Import)	
2200	Continuous	0059			SCH - HQ - NY	900 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1500 MW
SCH-HQ-NYISO_LIMIT_1450					FWD	
Wed 06/03/2015	to	Thu 06/04/2015	<u>by HQ</u>	<u>06/01/2015</u>	(Import)	
0100	Continuous	1759			SCH - HQ - NY	1450 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Thu 06/04/2015	to	Sat 06/06/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/18/2015</u>	(Import)
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
DENNISON-ROSEMNTB_115_2-RD					FWD	REV
Thu 06/04/2015	to	Thu 06/04/2015			(Import)	(Export)
0830	Daily(No Weekends)	1530			SCH - HQ_CEDARS	95 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
SCH-HQ-NYISO_LIMIT_1350					FWD	
Thu 06/04/2015	to	Thu 06/04/2015	<u>by HQ</u>	<u>06/01/2015</u>	(Import)	
1800	Continuous	1859			SCH - HQ - NY	1350 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_5					FWD	
Thu 06/04/2015	to	Thu 06/04/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>05/31/2015</u>	(Import)
1830	Continuous	1900			SCH - PJM_HTP	320 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7					FWD	
Thu 06/04/2015	to	Thu 06/04/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>05/31/2015</u>	(Import)
1830	Continuous	1900			SCH - PJM_HTP	320 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400

Thu 06/04/2015 to Thu 06/04/2015
 1900 Continuous 2200

by HQ 06/01/2015

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

OSWEGO -VOLNEY_345_12-OV

Fri 06/05/2015 to Fri 06/05/2015
 0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

DENNISON-SANDSTON_115_5-DS

Fri 06/05/2015 to Fri 06/05/2015
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **150 MW 40 MW**
 Impacts Total Transfer Capability 40 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

SANDSTON-COLTON_115_5-SC

Fri 06/05/2015 to Fri 06/05/2015
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **150 MW 40 MW**
 Impacts Total Transfer Capability 40 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 06/05/2015 to Sun 06/07/2015
 2000 Continuous 2330

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

SCH-HQ-NYISO_LIMIT_1400

Fri 06/05/2015 to Sat 06/06/2015
 2200 Continuous 0400

by HQ 06/01/2015

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

STONYRDG-HILLSIDE_230_72

Mon 06/08/2015 to Wed 06/10/2015
 0700 Continuous 1530

Work scheduled by: NYSEG

CANCELLED by NYSEG 06/02/2015

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -VOLNEY__ 345_11-OV					FWD	
Mon 06/08/2015	to	Mon 06/08/2015			(Import)	
0800	Daily(No Weekends)	1530			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
BROWNFLS-TAYLORVL 115_3-BT					FWD	REV
Tue 06/09/2015	to	Tue 06/09/2015			(Import)	(Export)
0830	Daily(No Weekends)	1530			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BECK__ -NIAGARA__ 345_PA301					FWD	REV
Fri 06/12/2015	to	Fri 06/12/2015	UPDATED	by NYPA 05/14/2015	(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 800 MW
					TTC with All Lines In Service	1900 MW 1900 MW
SPRNBRK_-TREMONT__ 345_X28					FWD	
Sat 06/13/2015	to	Sat 06/13/2015			(Import)	
0001	Continuous	1900			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
FRASER__ 345_FRASER SVC					FWD	
Mon 06/15/2015	to	Fri 06/19/2015			(Import)	
0800	Continuous	1430			CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
BECK__ -NIAGARA__ 345_PA302					FWD	REV
Thu 06/25/2015	to	Fri 06/26/2015			(Import)	(Export)
0500	Continuous	1600			SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 800 MW
					TTC with All Lines In Service	1900 MW 1900 MW
FRASER_-GILBOA__ 345_GF5-35					FWD	
Mon 07/20/2015	to	Thu 07/23/2015			(Import)	
0830	Continuous	1400			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015
0700 Continuous 1600

Work scheduled by: NYSEG

(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015 **UPDATED by NYSEG 05/13/2015**
0700 Continuous 1630

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

ARR: 16

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1200 MW**
Impacts Total Transfer Capability 900 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/28/2015 to Fri 10/02/2015
 0900 Daily 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 10/02/2015 to Fri 10/02/2015
 1830 Continuous 1900

Work scheduled by: ConEd

(Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

(Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

(Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014**ARR: 19**

(Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014**ARR: 19**

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014**ARR: 20**

(Import)
 CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	
0100	Continuous	1730			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_ 765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040					FWD	
Sat 10/03/2015	to	Sun 10/25/2015			(Import)	
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015			(Import)	(Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_ 345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_ 230_BP76					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	(Export)
0800	Continuous	1600			SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW 600 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Work scheduled by: NYPA

ARR: 20&38

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

CLAY__-EDIC__345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

UPDATED**by PA****03/27/2015**

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

VOLNEY__-MARCY__345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2825 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2975 MW

VOLNEY__-MARCY__345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

4900 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT__345_V-3022

Sun 11/08/2015 to Fri 11/13/2015
1400 Continuous 1800
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 0 MW
Impacts Total Transfer Capability	315 MW 315 MW
TTC with All Lines In Service	315 MW 315 MW

FRASER__-GILBOA__345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO__345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 315 MW
Impacts Total Transfer Capability	315 MW 0 MW
TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015 **UPDATED by NGRID 04/17/2015**
0700 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 02, 2015 to Thursday ,December 01, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 12/17/2015 to Fri 12/18/2015

0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

MARCY____-EDIC____345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016

0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

FRASER__-COOPERS__345_33

Mon 01/04/2016 to Mon 01/25/2016

0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

OAKDALE_-FRASER__345_32

Mon 02/01/2016 to Sun 02/21/2016

0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

EDIC____-N.SCTLND_345_14-EN

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

FRASER___-COOPERS___345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG