

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2						FWD	
Fri 04/24/2015	to	Mon 06/08/2015	<u>EXT FORCE</u>	<u>by LI</u>	<u>06/07/2015</u>	(Import)	
0001	Continuous	1500				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC2						FWD	
Mon 05/04/2015	to	Thu 06/11/2015	<u>UPDATED</u>	<u>by HQ</u>	<u>06/04/2015</u>	(Import)	
0600	Continuous	2200				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2						REV	
Mon 05/04/2015	to	Thu 06/11/2015	<u>UPDATED</u>	<u>by HQ</u>	<u>06/04/2015</u>	(Export)	
0600	Continuous	2200				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
HOMER C_-MAINS_NY_345_47						FWD	REV
Mon 05/04/2015	to	Fri 06/05/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>06/05/2015</u>	(Import)	(Export)
0800	Continuous	2359				SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1300 MW
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Mon 05/18/2015	to	Sat 06/13/2015	<u>EXTENDED</u>	<u>by NGRID</u>	<u>06/03/2015</u>	(Import)	(Export)
0800	Continuous	1800				SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	60 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
MOSES_-ADIRNDCK_230_MAI						FWD	
Mon 06/01/2015	to	Wed 06/03/2015	<u>EXTENDED</u>	<u>by NYPA</u>	<u>05/20/2015</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_5						FWD	
Tue 06/02/2015	to	Tue 06/02/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>05/31/2015</u>	(Import)	
0001	Continuous	0030				SCH - PJM_HTP	320 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	340 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCRIBA_-VOLNEY_345_20-SV

FWD

Tue 06/02/2015 to Tue 06/02/2015

(Import)

0800 Daily(No Weekends) 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_900

FWD

Tue 06/02/2015 to Thu 06/04/2015 UPDATED by HQ 06/04/2015

(Import)

2200 Continuous 0059

SCH - HQ - NY

900 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1450

FWD

Wed 06/03/2015 to Thu 06/04/2015 UPDATED by HQ 06/04/2015

(Import)

0100 Continuous 1759

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

W49TH_ST_345KV_5

FWD

Wed 06/03/2015 to Wed 06/03/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Wed 06/03/2015 to Wed 06/03/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAZ

FWD

Thu 06/04/2015 to Sat 06/06/2015 UPDATED by NYPA 05/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2-RD

Thu 06/04/2015 to Thu 06/04/2015
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-HQ-NYISO_LIMIT_1350

Thu 06/04/2015 to Thu 06/04/2015
 1800 Continuous 1859

Work scheduled by: HQ

UPDATED by HQ 06/04/2015

	FWD
	(Import)
SCH - HQ - NY	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

W49TH_ST_345KV_5

Thu 06/04/2015 to Thu 06/04/2015
 1830 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 05/31/2015

	FWD
	(Import)
SCH - PJM_HTP	320 MW
Impacts Total Transfer Capability	340 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Thu 06/04/2015 to Thu 06/04/2015
 1830 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 05/31/2015

	FWD
	(Import)
SCH - PJM_HTP	320 MW
Impacts Total Transfer Capability	340 MW
TTC with All Lines In Service	660 MW

SCH-HQ-NYISO_LIMIT_1400

Thu 06/04/2015 to Thu 06/04/2015
 1900 Continuous 2200

Work scheduled by: HQ

UPDATED by HQ 06/04/2015

	FWD
	(Import)
SCH - HQ - NY	1400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1500 MW

OSWEGO__ -VOLNEY__ 345_12-OV

Fri 06/05/2015 to Fri 06/05/2015
 0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

UPDATED by NG 06/03/2015

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

DENNISON-SANDSTON_115_5-DS

Fri 06/05/2015 to Fri 06/05/2015
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SANDSTON-COLTON__115_5-SC					FWD	REV
Fri 06/05/2015 to Fri 06/05/2015					(Import)	(Export)
0830	Daily(No Weekends)	1530			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Fri 06/05/2015 to Sun 06/07/2015					(Import)	
2000	Continuous	2330			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
MARCY__-COOPERS__345_UC2-41					FWD	
Fri 06/05/2015 to Mon 06/08/2015					(Import)	
2200	Continuous	0700			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
SCH-HQ-NYISO_LIMIT_1400					FWD	
Fri 06/05/2015 to Mon 06/08/2015					(Import)	
2200	Continuous	0700			SCH - HQ - NY	1400 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1500 MW
SCH-HQ-NYISO_LIMIT_900					FWD	
Sat 06/06/2015 to Sat 06/06/2015					(Import)	
0800	Continuous	1059	UPDATED	by HQ 06/04/2015	SCH - HQ - NY	900 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1500 MW
SCH-HQ-NYISO_LIMIT_1450					FWD	
Sat 06/06/2015 to Mon 06/08/2015					(Import)	
1100	Continuous	1700	UPDATED	by HQ 06/04/2015	SCH - HQ - NY	1450 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1500 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB					FWD	REV
Mon 06/08/2015 to Fri 06/19/2015					(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	1700 MW 1850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	200 MW 50 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Mon 06/08/2015 to Wed 06/10/2015
0700 Continuous 1530

CANCELLED by NYSEG 06/02/2015

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

OSWEGO -VOLNEY_345_11-OV

Mon 06/08/2015 to Mon 06/08/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 06/09/2015 to Tue 06/09/2015
0800 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 06/09/2015 to Tue 06/09/2015
0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ILCTLIMIT_115KV_DENNI_R8105_TIE_B

Wed 06/10/2015 to Wed 06/10/2015
0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **110 MW 40 MW**
Impacts Total Transfer Capability 80 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BECK -NIAGARA_345_PA301

Fri 06/12/2015 to Fri 06/12/2015
0500 Continuous 1700

UPDATED by NYPA 05/14/2015

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17-EO

Fri 06/12/2015 to Fri 06/12/2015
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015
1500 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBK_-TREMONT__345_X28

Sat 06/13/2015 to Sat 06/13/2015
0001 Continuous 1900

Work scheduled by: ConEd

UPDATED by NYISO 06/03/2015

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SCRIBA__-VOLNEY__345_21-SV

Sat 06/13/2015 to Sat 06/13/2015
0600 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

BULYMO__-BOONVILLE_115_6

Sun 06/14/2015 to Sun 06/14/2015
0600 Daily 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 06/15/2015 to Sat 06/20/2015
0730 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

TAYLORVL-LOWVILLE_115_5-TL

Mon 06/15/2015 to Sat 06/20/2015
0730 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 06/15/2015 to Fri 06/19/2015

(Import)

0800 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

BECK___-NIAGARA___345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

STLAWRNC-MOSES___230_L34P

FWD

REV

Mon 07/13/2015 to Sat 07/18/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

FRASER___-GILBOA___345_GF5-35

FWD

Mon 07/20/2015 to Thu 07/23/2015

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC__-FRASER__345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC__345_UE1-7

Tue 09/01/2015 to Sun 09/13/2015
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY__765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4				FWD	REV
				(Import)	(Export)
Mon 09/07/2015	to	Fri 10/09/2015			
0800	Continuous	1530	SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CRT-42				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NE - NY	500 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA 765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY 765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY 765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY 765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
 0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/03/2015 to Sun 10/25/2015
 0100 1730

Work scheduled by:

ARR: 20

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sat 10/03/2015 to Sun 10/25/2015
 0100 1730

Work scheduled by:

ARR: 20

SCH - HQ - NY

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
 (Import) (Export)

850 MW 0 MW

SHOR_NPX-SHOREHAM_138_NPX_CSC

Mon 10/05/2015 to Sun 10/11/2015
 0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD REV
 (Import) (Export)

0 MW 0 MW

GILBOA___-LEEDS___345_GL3

Mon 10/05/2015 to Fri 10/09/2015
 0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

FWD
 (Import)

2200 MW

BECK___-PACKARD___230_BP76

Mon 10/05/2015 to Fri 10/09/2015
 0800 Continuous 1600

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability 150 MW 600 MW

TTC with All Lines In Service 1900 MW 1900 MW

FWD REV
 (Import) (Export)

1750 MW 1300 MW

MALONE___-WILLIS___115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
 0800 Continuous 1530

Work scheduled by: NYPA

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
 (Export)

40 MW

0 MW

40 MW

ARR: 20&38

GILBOA___-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015
 0730 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

FWD
 (Import)

2520 MW

LEEDS___-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015
 0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

FWD
 (Import)

4100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG 345_G23L & GOETHALS-LINDN CG 345_G23M

Tue 10/20/2015 to Fri 10/23/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 315 MW**
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

GOETHALS-LINDN CG 345_G23L & GOETHALS-LINDN CG 345_G23M

Sun 10/25/2015 to Sun 10/25/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 315 MW**
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

CLAY -EDIC 345_2-15

Mon 10/26/2015 to Tue 10/27/2015
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

VOLNEY -MARC 345_19

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345_19

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

RAMAPO -BUCHAN N 345_Y94

Sat 11/07/2015 to Mon 11/09/2015
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4150 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO 345_77

Sat 11/07/2015 to Fri 11/20/2015
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 CENTRAL EAST - VC **2570 MW**
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT_345_V-3022

FWD

REV

Sun 11/08/2015 to Fri 11/13/2015

(Import) (Export)

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FRASER_-GILBOA_345_GF5-35

FWD

Thu 11/12/2015 to Tue 12/01/2015

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

FWD

Fri 11/20/2015 to Sat 12/12/2015

(Import)

1601 Continuous 2359

Work scheduled by: ConEd

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

FWD

REV

Mon 11/23/2015 to Thu 11/26/2015

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJM_VFT

0 MW**315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sun 11/29/2015 to Sat 12/05/2015

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY

1300 MW**1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS 345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY -N.SCTLND_345_18				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	UPDATED by NGRID 04/17/2015	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
BECK -NIAGARA 345_PA302				FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1400 MW 1250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW 650 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MARCY -EDIC 345_UE1-7				FWD	
Mon 01/04/2016	to	Mon 02/29/2016		(Import)	
0500	Continuous	1530		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE_-FRASER__345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC____-N.SCTLND_345_14-EN

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Sunday ,June 07, 2015 to Tuesday ,December 06, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER___-COOPERS___345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG