

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 06/08/2015 to Fri 06/19/2015
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1700 MW 1850 MW
Impacts Total Transfer Capability 200 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/11/2015 to Sun 07/26/2015
2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 800 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 06/15/2015 to Fri 06/19/2015 EXTENDED by HQ 06/18/2015
0700 Continuous 2100

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS 0 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 06/15/2015 to Sat 06/20/2015 UPDATED by NGRID 06/15/2015
0730 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 130 MW 40 MW
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER__345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 06/15/2015 to Wed 06/17/2015 FORCED by CE 06/16/2015
1919 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

EGRDNCTY_345_138_BK_1

Wed 06/17/2015 to Wed 06/17/2015 UPDATED by LI 06/15/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Fri 06/19/2015 to Tue 06/23/2015
 0001 Continuous 2359

FORCED**by LI****06/19/2015**

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

800 MW**SHORE_RD_345_138_BK 1**

Fri 06/19/2015 to Tue 06/23/2015
 0001 Continuous 2359

FORCED**by LI****06/19/2015**

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1350 MW**SHORE_RD_345_138_BK 2**

Fri 06/19/2015 to Tue 06/23/2015
 0001 Continuous 2359

FORCED**by LI****06/19/2015**

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1350 MW**TAYLORVL-LOWVILLE_115_5-TL**

Sat 06/20/2015 to Sat 06/20/2015
 1200 Daily 1530

UPDATED**by NGRID****06/18/2015**

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability 60 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

130 MW 40 MW**BULYMO__-BOONVILLE_115_6**

Sat 06/20/2015 to Sat 06/20/2015
 1600 Daily 2000

UPDATED**by NGRID****06/18/2015**

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability 60 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

130 MW 40 MW**TAYLORVL-BULYMO__115_6**

Sat 06/20/2015 to Sat 06/20/2015
 1600 Daily 2000

UPDATED**by NGRID****06/18/2015**

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability 60 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

130 MW 40 MW**LOWVILLE-BOONVILLE_115_5-LB**

Mon 06/22/2015 to Thu 07/02/2015
 0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability 60 MW

TTC with All Lines In Service 190 MW

FWD

(Import) (Export)

130 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-LOWVILLE_115_5-TL

Mon 06/22/2015 to Thu 07/02/2015
0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS_345_LEEDS SVC

Tue 06/23/2015 to Wed 06/24/2015
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 06/15/2015

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

BECK_-NIAGARA_345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYPA 06/18/2015

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

EFISHKIL-WOOD_ST_345_F39

Sat 06/27/2015 to Sat 06/27/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 06/27/2015 to Sat 06/27/2015
0001 Continuous 2330

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
0430 Daily 0500

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

OSWEGO_-ELBRIDGE_345_17-EO

Sat 06/27/2015 to Sat 06/27/2015
0430 Daily 1400

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
1330 Daily 1400

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST_345_F39

Sat 06/27/2015 to Sat 06/27/2015
2300 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

DENNISON-NORFOLK_115_4-DA

Wed 07/01/2015 to Wed 07/01/2015
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NORFOLK_-SANDSTON_115_4-NS

Wed 07/01/2015 to Wed 07/01/2015
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 07/08/2015 to Wed 07/08/2015
0800 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_230_L34P

Mon 07/13/2015 to Sat 07/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

FRASER_-GILBOA_345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015
0830 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015
0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/03/2015 to Sat 08/08/2015
0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P

Mon 08/10/2015 to Wed 08/12/2015
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/17/2015 to Sat 08/22/2015
0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 08/17/2015 to Wed 11/11/2015
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC-_-FRASER_345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES-_-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY-_-EDIC_345_UE1-7

Tue 09/01/2015 to Sun 09/13/2015
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON_345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY_765_345_BK 2

Tue 09/08/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/16/2015

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS5

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW**1200 MW**

Impacts Total Transfer Capability 900 MW

400 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600
Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359
Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD				
Fri 10/02/2015 to Thu 10/15/2015					(Import)				
0100	Continuous	2359			CONED - LIPA	775 MW			
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW			
					TTC with All Lines In Service	1500 MW			
EGRDNCTY_345_138_BK 1					FWD				
Fri 10/02/2015 to Thu 11/12/2015					(Import)				
0100	Continuous	2359			CONED - LIPA	1250 MW			
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW			
					TTC with All Lines In Service	1500 MW			
PLSNTVLE-DUNWODIE_345_W89					FWD				
Fri 10/02/2015 to Fri 10/02/2015					(Import)				
1830	Continuous	1900			UPNY CONED	4000 MW			
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW			
					TTC with All Lines In Service	5100 MW			
CHATGUAY-MASSENA_765_7040					FWD				
Sat 10/03/2015 to Sun 10/25/2015					(Import)				
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	MOSES SOUTH	1550 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW			
					TTC with All Lines In Service	3150 MW			
CHATGUAY-MASSENA_765_7040					FWD			REV	
Sat 10/03/2015 to Sun 10/25/2015					(Import)			(Export)	
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	SCH - HQ - NY	0 MW	0 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW	1000 MW		
					TTC with All Lines In Service	1500 MW	1000 MW		
MARCY_765_345_BK 1					FWD				
Sat 10/03/2015 to Sun 10/25/2015					(Import)				
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	MOSES SOUTH	1750 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW			
					TTC with All Lines In Service	3150 MW			
MARCY_765_345_BK 2					FWD				
Sat 10/03/2015 to Sun 10/25/2015					(Import)				
0100	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	MOSES SOUTH	1700 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW			
					TTC with All Lines In Service	3150 MW			

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW			
						TTC with All Lines In Service	330 MW 330 MW			
GILBOA____-LEEDS____345_GL3						FWD				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)				
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW			
						TTC with All Lines In Service	2975 MW			

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76

Mon 10/05/2015 to Fri 10/09/2015

0800 Continuous 1600

Work scheduled by: NGrid

FWD REV
 (Import) (Export)

SCH - OH - NY **1750 MW 1300 MW**
 Impacts Total Transfer Capability 150 MW 600 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MALONE__-WILLIS__115_1-MW

Tue 10/06/2015 to Tue 10/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV
 (Export)

SCH - HQ_CEDARS **40 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 40 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015

0730 Continuous 1500

Work scheduled by: NGrid

FWD
 (Import)

CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - PJM_VFT **0 MW 315 MW**
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Sun 10/25/2015 to Sun 10/25/2015

0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - PJM_VFT **0 MW 315 MW**
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

CLAY____-EDIC____345_2-15

Mon 10/26/2015 to Tue 10/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

FWD
 (Import)

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY___345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO___345_77

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT___345_V-3022

Sun 11/08/2015 to Fri 11/13/2015
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MARCY__-COOPERS___345_UC2-41

Thu 11/12/2015 to Tue 12/01/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO__345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 315 MW**
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 12/02/2015 to Wed 12/23/2015 **UPDATED by NGRID 04/17/2015**

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGRID

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**FRASER___-COOPERS___345_33**

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE___-FRASER___345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016
0800 Continuous 1559

UPDATED by CHGE 05/06/2015

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14-EN

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_345_UC2-41

Mon 03/28/2016 to Sun 04/17/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

Mon 04/04/2016 to Fri 04/29/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER____-COOPERS____345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

ROSETON____-ROCKTVRN____345_311

Mon 05/09/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC____-FRASER____345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-COOPERS____345_UC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER____-COOPERS____345_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON____345_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 20, 2015 to Monday ,December 19, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE