

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

REV

Thu 06/11/2015 to Wed 06/24/2015

(Export)

2200 Daily 0600

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

DUNWODIE-SHORE_RD_345_Y50

FWD

Fri 06/19/2015 to Fri 07/17/2015

(Import)

0001 Continuous 2359

FORCED**by LI****06/19/2015**

CONED - LIPA

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

FWD

Fri 06/19/2015 to Fri 07/17/2015

(Import)

0001 Continuous 2359

FORCED**by LI****06/19/2015**

CONED - LIPA

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

FWD

Fri 06/19/2015 to Fri 07/17/2015

(Import)

0001 Continuous 2359

FORCED**by LI****06/19/2015**

CONED - LIPA

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

LEEDS____345_LEEDS SVC

FWD

Sat 06/20/2015 to Tue 06/23/2015

(Import)

2052 Continuous 0659

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability

25 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NGrid

LOWVILLE-BOONVILLE_115_5

FWD

REV

Mon 06/22/2015 to Thu 07/02/2015

(Import) (Export)

0700 Continuous 1800

SCH - HQ_CEDARS

130 MW 40 MW

Impacts Total Transfer Capability

60 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

TAYLORVL-LOWVILLE_115_5

FWD

REV

Mon 06/22/2015 to Thu 07/02/2015

(Import) (Export)

0700 Continuous 1800

SCH - HQ_CEDARS

130 MW 40 MW

Impacts Total Transfer Capability

60 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Tue 06/23/2015 to Wed 06/24/2015 **UPDATED** **by NGRID** **06/15/2015**

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Wed 06/24/2015 to Mon 06/29/2015 **EXT FORCE** **by NY** **06/25/2015**

(Import) (Export)

1629 Continuous 1000

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

MAINESBG-WATRCURE_345_30

FWD

REV

Wed 06/24/2015 to Mon 06/29/2015 **EXT FORCE** **by NY** **06/25/2015**

(Import) (Export)

1629 Continuous 1000

SCH - PJ - NY

2200 MW 1300 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: PJM

SCH-NYISO-PJM_LIMIT_500

REV

Wed 06/24/2015 to Mon 06/29/2015 **EXT FORCE** **by NY** **06/25/2015**

(Export)

1629 Continuous 1000

SCH - PJ - NY

800 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1300 MW

Work scheduled by: PJM

SCH-NYISO-HQ_LIMIT_500

REV

Wed 06/24/2015 to Thu 06/25/2015

(Export)

2200 Daily 0600

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

LADENTWN-BUCHAN_S_345_Y88

FWD

Thu 06/25/2015 to Thu 06/25/2015 **CANCELLED** **by ConEd** **06/24/2015**

(Import)

0001 Continuous 1930

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BECK____-NIAGARA_345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015 **UPDATED** **by NYPA** **06/18/2015**

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/25/2015 to Tue 06/30/2015
2200 Daily 0600

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

800 MW

200 MW

1000 MW

MILLWOOD_345KV_18

Fri 06/26/2015 to Fri 06/26/2015
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 06/24/2015

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

MILLWOOD_345KV_18

Fri 06/26/2015 to Fri 06/26/2015
1900 Continuous 1930

Work scheduled by: ConEd

CANCELLED by ConEd 06/24/2015

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

EFISHKIL-WOOD_ST_345_F39

Sat 06/27/2015 to Sat 06/27/2015
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 06/26/2015

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4000 MW

1100 MW

5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 06/27/2015 to Sat 06/27/2015
0001 Continuous 2330

Work scheduled by: ConEd

CANCELLED by ConEd 06/26/2015

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4000 MW

1100 MW

5100 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
0430 Daily 0500

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

5250 MW

0 MW

5250 MW

OSWEGO_-ELBRIDGE_345_17

Sat 06/27/2015 to Sat 06/27/2015
0430 Daily 1400

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

5250 MW

0 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
1330 Daily 1400

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST_345_F39

Sat 06/27/2015 to Sat 06/27/2015
2300 Continuous 2330

Work scheduled by: ConEd

CANCELLED by ConEd 06/26/2015

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 06/29/2015 to Mon 06/29/2015
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-HQ_LIMIT_500

Tue 06/30/2015 to Wed 07/01/2015
2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

DENNISON-NORFOLK_115_4

Wed 07/01/2015 to Wed 07/01/2015
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 150 MW 40 MW
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NORFOLK_-SANDSTON_115_4

Wed 07/01/2015 to Wed 07/01/2015
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 150 MW 40 MW
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 07/01/2015 to Wed 07/01/2015
0900 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Wed 07/01/2015 to Wed 07/01/2015
 0900 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_800

Wed 07/01/2015 to Sun 07/26/2015
 2200 Daily 0600
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **800 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

LADENTWN-BUCHAN_S_345_Y88

Fri 07/03/2015 to Sun 07/05/2015
 0000 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4150 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 5100 MW

EDIC____-N.SCTLND_345_14

Wed 07/08/2015 to Wed 07/08/2015
 0800 Daily(No Weekends) 1000
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2240 MW**
 Impacts Total Transfer Capability 735 MW
 TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 07/08/2015 to Wed 07/08/2015
 0800 Continuous 1700
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ_CEDARS **80 MW**
 Impacts Total Transfer Capability 110 MW
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES____230_L34P

Mon 07/13/2015 to Sat 07/18/2015
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1750 MW 1750 MW**
 Impacts Total Transfer Capability 150 MW 150 MW
 TTC with All Lines In Service 1900 MW 1900 MW

FRASER__-GILBOA____345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015
 0830 Continuous 1400
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015
0700 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/03/2015 to Sat 08/08/2015
0700 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P

Mon 08/10/2015 to Wed 08/12/2015
0700 Continuous 2000
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/17/2015 to Sat 08/22/2015
0700 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 08/17/2015 to Wed 11/11/2015
0700 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

ADIRNDCK-PORTER___230_12

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC-_-FRASER_345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES-_-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY-_-EDIC_345_UE1-7

Tue 09/01/2015 to Sun 09/13/2015
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON_345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY_765_345_BK 2

Tue 09/08/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/16/2015

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Tue 09/08/2015 to Fri 09/11/2015
0700 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SPRNBRK_345KV_RNS5

Tue 09/22/2015 to Sat 09/26/2015 UPDATED by CONED 06/26/2015
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1200 MW
Impacts Total Transfer Capability	900 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015

0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015

0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

E13THSTA-FARRAGUT_345_45

Sun 09/27/2015 to Sun 09/27/2015

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/27/2015 to Sun 09/27/2015

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015

0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 1

Fri 10/02/2015 to Thu 11/12/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1750 MW			
Impacts Total Transfer Capability						1400 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA						ARR: 19				
MARCY____765_345_BK 2						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	1700 MW			
Impacts Total Transfer Capability						1450 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA						ARR: 19				
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Impacts Total Transfer Capability						660 MW				
TTC with All Lines In Service						2975 MW				
Work scheduled by: NYPA						ARR: 20				
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA						ARR: 20				
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Impacts Total Transfer Capability						1025 MW	0 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by: NYPA						ARR: 20				
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by:						ARR: 20				
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Impacts Total Transfer Capability						650 MW	1000 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by:						ARR: 20				

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u> <u>by ISONE</u> <u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800		0 MW	0 MW
Work scheduled by: LI				SCH - NPX_CSC	
				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
GILBOA_-LEEDS_345_GL3				FWD	
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76				FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	(Export)
0800	Continuous	1600		SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
MALONE_-WILLIS_115_MW1-910					REV
Tue 10/06/2015	to	Tue 10/06/2015		SCH - HQ_CEDARS	(Export) 40 MW
0800	Continuous	1530		Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	40 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0730	Continuous	1500		CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
LEEDS_-HURLYAVE_345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
Tue 10/20/2015	to	Fri 10/23/2015		(Import)	(Export)
0001		2359		SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Sun 10/25/2015 to Sun 10/25/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 315 MW**
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

CLAY -EDIC 345_2-15

Mon 10/26/2015 to Tue 10/27/2015
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

RAMAPO -BUCHAN N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4150 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO 345_77

Sat 11/07/2015 to Fri 11/20/2015
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
 (Import)
 CENTRAL EAST - VC **2570 MW**
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

ROSETON -ROCKTVRN 345_311

Sat 11/07/2015 to Fri 11/20/2015
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND_CG_-LNDVFT___345_V-3022			FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015	(Import)	(Export)
1400	Continuous	1800	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
MARCY___-COOPERS___345_UCC2-41			FWD	
Thu 11/12/2015	to	Tue 12/01/2015	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
FRASER___-GILBOA___345_GF5-35			FWD	
Thu 11/12/2015	to	Tue 12/01/2015	(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
ROCKTVRN-RAMAPO___345_77			FWD	
Fri 11/20/2015	to	Sat 12/12/2015	(Import)	
1601	Continuous	2359	CENTRAL EAST - VC	2570 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	405 MW
			TTC with All Lines In Service	2975 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M			FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015	(Import)	(Export)
0001		2359	SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:			Impacts Total Transfer Capability	315 MW 0 MW
			TTC with All Lines In Service	315 MW 315 MW
RAMAPO___-BUCHAN_N_345_Y94			FWD	
Sun 11/29/2015	to	Sat 12/05/2015	(Import)	
0001	Continuous	2359	UPNY CONED	4150 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS_____345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 300 MW
			TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
MOSES____-ADIRNDCK_230_MAI				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
HOMER C_-STOLLERD_345_37				FWD	REV
Mon 11/30/2015	to	Sat 12/19/2015		(Import)	(Export)
0700	Continuous	1800		SCH - PJ - NY	2450 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	2450 MW
MARCY____-N.SCTLND_345_18				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	UPDATED by NGRID 04/17/2015	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAI				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MAI				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__345_PA302				FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 16

FRASER -COOPERS 345 33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

OAKDALE -FRASER 345 32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

COOPERS -MIDDLETP 345 CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED

by CHGE

05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

COOPERS -MIDDLETP 345 CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

EDIC -N.SCTLND 345 14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

COOPERS -MIDDLETP 345 CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

UPDATED

by CHGE

05/06/2015

(Import)

0600 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

EDIC_-FRASER_345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER_-COOPERS_345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 27, 2015 to Monday ,December 26, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-COOPERS__345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE