

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 06/08/2015 to Fri 06/19/2015
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1700 MW 1850 MW**
 Impacts Total Transfer Capability 200 MW 50 MW
 TTC with All Lines In Service 1900 MW 1900 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/11/2015 to Wed 06/24/2015
 2200 Daily 0600

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **800 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 06/15/2015 to Fri 06/19/2015
 0700 Continuous 2100

Work scheduled by: HQ

EXTENDED by HQ 06/18/2015

REV
 (Export)
 SCH - HQ_CEDARS **0 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 40 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 06/15/2015 to Sat 06/20/2015
 0730 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGRID 06/15/2015**ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **130 MW 40 MW**
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

FRASER__345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
 0800 Continuous 1430

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 06/19/2015 to Fri 07/17/2015
 0001 Continuous 2359

Work scheduled by: LI

FORCED by LI 06/19/2015

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK_1

Fri 06/19/2015 to Fri 07/17/2015
 0001 Continuous 2359

Work scheduled by: LI

FORCED by LI 06/19/2015

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>	(Import)	
0001	Continuous	2359				CONED - LIPA 1350 MW	
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW	
						TTC with All Lines In Service 1500 MW	
TAYLORVL-LOWVILLE_115_5-TL						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import) (Export)	
1200	Daily	1530				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
BULYMO__-BOONVLLLE_115_6						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import) (Export)	
1600	Daily	2000				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
TAYLORVL-BULYMO__115_6						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import) (Export)	
1600	Daily	2000				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
LEEDS__345_LEEDS SVC						FWD	
Sat 06/20/2015	to	Tue 06/23/2015				(Import)	
2052	Continuous	0659				CENTRAL EAST - VC 2950 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 25 MW	
						TTC with All Lines In Service 2975 MW	
LOWVILLE-BOONVLLLE_115_5-LB						FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015				(Import) (Export)	
0700	Continuous	1800				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
TAYLORVL-LOWVILLE_115_5-TL						FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015				(Import) (Export)	
0700	Continuous	1800				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Tue 06/23/2015 to Wed 06/24/2015 **UPDATED** **by NGRID** **06/15/2015**

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-NYISO-HQ_LIMIT_500

REV

Wed 06/24/2015 to Thu 06/25/2015

(Export)

2200 Daily 0600

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

LADENTWN-BUCHAN_S_345_Y88

FWD

Thu 06/25/2015 to Thu 06/25/2015

(Import)

0001 Continuous 1930

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BECK____-NIAGARA_345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015 **UPDATED** **by NYPA** **06/18/2015**

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

SCH-NYISO-HQ_LIMIT_800

REV

Thu 06/25/2015 to Tue 06/30/2015

(Export)

2200 Daily 0600

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

MILLWOOD_345KV_18

FWD

Fri 06/26/2015 to Fri 06/26/2015

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Fri 06/26/2015 to Fri 06/26/2015

(Import)

1900 Continuous 1930

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 06/27/2015 to Sat 06/27/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015

0430 Daily 0500

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17-EO

Sat 06/27/2015 to Sat 06/27/2015

0430 Daily 1400

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015

1330 Daily 1400

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015

2300 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

SCH-NYISO-HQ_LIMIT_500

Tue 06/30/2015 to Wed 07/01/2015

2200 Daily 0600

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-NORFOLK__115_4-DA

Wed 07/01/2015 to Wed 07/01/2015

0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NORFOLK_-SANDSTON_115_4-NS

Wed 07/01/2015 to Wed 07/01/2015

0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-NYISO-HQ_LIMIT_800

Wed 07/01/2015 to Sun 07/26/2015

2200 Daily 0600

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	800 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1000 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 07/08/2015 to Wed 07/08/2015

0800 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

STLAWRNC-MOSES____230_L34P

Mon 07/13/2015 to Sat 07/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

FRASER_-GILBOA____345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015

0830 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

MOSES____-ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015

0700 Continuous 1830

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/03/2015 to Sat 08/08/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 08/10/2015 to Wed 08/12/2015

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/17/2015 to Sat 08/22/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015 UPDATED by NYSEG 05/13/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK____230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY____-EDIC____345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

HURLYAVE-ROSETON____345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA____345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY____765_345_BK 2

FWD

Tue 09/08/2015 to Fri 09/11/2015 UPDATED by NYPA 06/16/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

STONYRDLG-HILLSIDE____230_72

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBK__345KV_RNS5

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW 1200 MW

Impacts Total Transfer Capability 900 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 09/24/2015 to Fri 09/25/2015
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

E13THSTA-FARRAGUT_345_45

Sun 09/27/2015 to Sun 09/27/2015
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/27/2015 to Sun 09/27/2015
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
 0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
 0900 Daily 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 1

Fri 10/02/2015 to Thu 11/12/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)	
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)	
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)	
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3

FWD

Mon 10/05/2015 to Fri 10/09/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BECK__ -PACKARD__ 230_BP76

FWD

REV

Mon 10/05/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1600

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 150 MW 600 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NGrid

MALONE__ -WILLIS__ 115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 40 MW

Work scheduled by: NYPA

ARR: 20&38**GILBOA__ -N.SCTLND_345_GNS1**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS__ -HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Sun 10/25/2015 to Sun 10/25/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15					FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
VOLNEY -MARCY 345_19					FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2825 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY -MARCY 345_19					FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
RAMAPO -BUCHAN_N 345_Y94					FWD	
Sat 11/07/2015	to	Mon 11/09/2015				(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4150 MW
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO 345_77					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	2570 MW
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
ROSETON -ROCKTVRN 345_311					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	4400 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
LIND_CG -LNDVFT 345_V-3022					FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015				(Import) (Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

Thu 11/12/2015 to Tue 12/01/2015
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER___-GILBOA___345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 315 MW
Impacts Total Transfer Capability	315 MW 0 MW
TTC with All Lines In Service	315 MW 315 MW

RAMAPO___-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NE - NY	1300 MW 1300 MW
Impacts Total Transfer Capability	100 MW 300 MW
TTC with All Lines In Service	1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385	100 MW 100 MW
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1400 MW 1250 MW
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY___-EDIC___345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER___-COOPERS___345_33

Mon 01/04/2016 to Mon 01/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2395 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER_345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC_-N.SCTLND_345_14-EN

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

MARCY_-COOPERS_345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO__345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC__-FRASER__345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER__-COOPERS__345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-COOPERS__345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,June 23, 2015 to Thursday ,December 22, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE