

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2

Fri 04/24/2015 to Fri 06/19/2015 **FORCED** by LI 04/24/2015

0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC2

Mon 05/04/2015 to Tue 06/09/2015 **UPDATED** by HQ 06/03/2015

0600 Continuous 0400

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 05/04/2015 to Tue 06/09/2015 **UPDATED** by HQ 06/03/2015

0600 Continuous 0400

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

HOMER C_-MAINS_NY_345_47

Mon 05/04/2015 to Thu 06/11/2015 **EXTENDED** by NY 05/26/2015

0800 Continuous 1700

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
2200 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 05/18/2015 to Sat 06/13/2015 **EXTENDED** by NGRID 06/03/2015

0800 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
130 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FROST_BR-LONG_MTN_345_352

Fri 05/22/2015 to Sun 05/31/2015 **UPDATED** by ISONE 05/19/2015

0600 Continuous 1559

Work scheduled by: ISONE

FWD REV
(Import) (Export)
1150 MW 1600 MW
SCH - NE - NY
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

HUDSONP_-FARRAGUT_345_C3403

Tue 05/26/2015 to Sat 05/30/2015

0001 Continuous 2300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2300 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 05/26/2015

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-NYISO-IMO_NIAGARA_CB_3102

Wed 05/27/2015 to Fri 05/29/2015
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYISO 05/19/2015

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1850 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 05/27/2015 to Fri 05/29/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 05/26/2015

FWD
(Import)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 05/27/2015 to Fri 05/29/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 05/26/2015

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

PORTER____-ROTTRDAM_230_31-PR

Thu 05/28/2015 to Sat 05/30/2015
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1000

Thu 05/28/2015 to Fri 05/29/2015
2300 Continuous 0200

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200

Thu 05/28/2015 to Fri 05/29/2015
2300 Continuous 0200
Work scheduled by: IESO

REV
(Export)
1500 MW
SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Thu 05/28/2015 to Fri 05/29/2015
2300 0200
Work scheduled by:

FWD
(Import)
2700 MW
MOSES SOUTH
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Thu 05/28/2015 to Fri 05/29/2015
2300 Continuous 0200
Work scheduled by: IESO

FWD REV
(Import) (Export)
1750 MW 1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

W49TH_ST_345KV_6

Sat 05/30/2015 to Sat 05/30/2015 EXTENDED by CONED 05/31/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
320 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Sat 05/30/2015 to Sat 05/30/2015 EXTENDED by CONED 05/31/2015
0001 Continuous 1556
Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 05/30/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F39

Sun 05/31/2015 to Sun 05/31/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 05/31/2015 to Sun 05/31/2015

(Import)

0001 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F39

FWD

Sun 05/31/2015 to Sun 05/31/2015

(Import)

1930 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 06/01/2015 to Wed 06/03/2015

(Import)

0700 Continuous 1530

EXTENDED by NYPA 05/20/2015

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

FWD

Mon 06/01/2015 to Mon 06/01/2015

(Import)

1830 Continuous 1900

EXTENDED by CONED 05/31/2015

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 06/01/2015 to Mon 06/01/2015

(Import)

1830 Continuous 1900

EXTENDED by CONED 05/31/2015

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Tue 06/02/2015 to Tue 06/02/2015

(Import)

0001 Continuous 0030

UPDATED by CONED 05/31/2015

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 06/02/2015 to Tue 06/02/2015

(Import)

0001 Continuous 0030

UPDATED by CONED 05/31/2015

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_20-SV

Tue 06/02/2015 to Tue 06/02/2015
0800 Daily(No Weekends) 1530
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-HQ-NYISO_LIMIT_900

Tue 06/02/2015 to Thu 06/04/2015 UPDATED by HQ 06/03/2015
2200 Continuous 0059
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **900 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1450

Wed 06/03/2015 to Thu 06/04/2015 UPDATED by HQ 06/03/2015
0100 Continuous 1759
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1450 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_5

Wed 06/03/2015 to Wed 06/03/2015 UPDATED by CONED 05/31/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Wed 06/03/2015 to Wed 06/03/2015 UPDATED by CONED 05/31/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

MOSES__ -ADIRNDCK_230_MA2

Thu 06/04/2015 to Sat 06/06/2015 UPDATED by NYPA 05/18/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

DENNISON-ROSEMNTB_115_2-RD

Thu 06/04/2015 to Thu 06/04/2015
0830 Daily(No Weekends) 1530
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 95 MW	40 MW
Impacts Total Transfer Capability 95 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1350

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/03/2015**
 1800 Continuous 1859
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_5

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**
 1830 Continuous 1900
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **320 MW**
 Impacts Total Transfer Capability 340 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**
 1830 Continuous 1900
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **320 MW**
 Impacts Total Transfer Capability 340 MW
 TTC with All Lines In Service 660 MW

SCH-HQ-NYISO_LIMIT_1400

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/03/2015**
 1900 Continuous 2200
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

OSWEGO__VOLNEY__345_12-OV

Fri 06/05/2015 to Fri 06/05/2015 **UPDATED** **by NG** **06/03/2015**
 0800 Daily(No Weekends) 1530
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

DENNISON-SANDSTON_115_5-DS

Fri 06/05/2015 to Fri 06/05/2015
 0830 Daily(No Weekends) 1530
 Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 150 MW	40 MW
Impacts Total Transfer Capability 40 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

SANDSTON-COLTON__115_5-SC

Fri 06/05/2015 to Fri 06/05/2015
 0830 Daily(No Weekends) 1530
 Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 150 MW	40 MW
Impacts Total Transfer Capability 40 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 06/05/2015 to Sun 06/07/2015
2000 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MARCY -COOPERS_345_UC2-41

Fri 06/05/2015 to Mon 06/08/2015
2200 Continuous 0700
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1400

Fri 06/05/2015 to Mon 06/08/2015
2200 Continuous 0700
Work scheduled by: NYISO

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_900

Sat 06/06/2015 to Sat 06/06/2015 UPDATED by HQ 06/03/2015
0800 Continuous 1100
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **900 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 06/08/2015 to Tue 06/09/2015 UPDATED by HQ 06/03/2015
0700 Continuous 0400
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

STONYRDG-HILLSIDE_230_72

Mon 06/08/2015 to Wed 06/10/2015 CANCELLED by NYSEG 06/02/2015
0700 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

OSWEGO -VOLNEY_345_11-OV

Mon 06/08/2015 to Mon 06/08/2015
0800 Daily(No Weekends) 1530
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3-BT

Tue 06/09/2015 to Tue 06/09/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ILCTLIMIT_115KV_DENNI_R8105_TIE_B

Wed 06/10/2015 to Wed 06/10/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	110 MW	40 MW
Impacts Total Transfer Capability	80 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BECK___-NIAGARA_345_PA301

Fri 06/12/2015 to Fri 06/12/2015

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 05/14/2015

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015

0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

OSWEGO__-ELBRIDGE_345_17-EO

Fri 06/12/2015 to Fri 06/12/2015

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015

1500 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SPRNBK_-TREMONT_345_X28

Sat 06/13/2015 to Sat 06/13/2015

0001 Continuous 1900

Work scheduled by: ConEd

UPDATED by NYISO 06/03/2015

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 06/15/2015 to Fri 06/19/2015

(Import)

0800 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

BECK___-NIAGARA___345_PA302

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Mon 07/13/2015 to Sat 07/18/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 07/20/2015 to Thu 07/23/2015

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC__-FRASER__345_EF24-40

Mon 08/24/2015 to Fri 08/28/2015
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC__345_UE1-7

Tue 09/01/2015 to Sun 09/13/2015
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY__765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4				FWD	REV
				(Import)	(Export)
Mon 09/07/2015	to	Fri 10/09/2015			
0800	Continuous	1530	SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CRT-42				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NE - NY	500 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600
Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

CHATGUAY-MASSENA__765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY__765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				1750 MW	
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY__765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				1700 MW	
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				2315 MW	
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				500 MW	
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	
0100		1730				500 MW	
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/03/2015 to Sun 10/25/2015
0100 1730

Work scheduled by:

ARR: 20

SCH - HQ - NY

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

850 MW 0 MW

SHOR_NPX-SHOREHAM 138_NPX_CSC

Mon 10/05/2015 to Sun 10/11/2015
0530 Continuous 1800

Work scheduled by: LI

UPDATED by ISONE 07/25/2014

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)

0 MW 0 MW

GILBOA -LEEDS 345_GL3

Mon 10/05/2015 to Fri 10/09/2015
0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

FWD
(Import)

2200 MW

BECK -PACKARD 230_BP76

Mon 10/05/2015 to Fri 10/09/2015
0800 Continuous 1600

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability 150 MW 600 MW

TTC with All Lines In Service 1900 MW 1900 MW

FWD REV
(Import) (Export)

1750 MW 1300 MW

MALONE -WILLIS 115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
0800 Continuous 1530

Work scheduled by: NYPA

SCH - HQ_CEDARS

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 40 MW

REV
(Export)

40 MW

ARR: 20&38

GILBOA -N.SCTLND 345_GNS1

Mon 10/12/2015 to Fri 10/30/2015
0730 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

FWD
(Import)

2520 MW

LEEDS -HURLYAVE 345_301

Mon 10/12/2015 to Fri 10/30/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

FWD
(Import)

4100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Tue 10/20/2015 to Fri 10/23/2015
 0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 315 MW**
 Impacts Total Transfer Capability 315 MW 0 MW
 TTC with All Lines In Service 315 MW 315 MW

CLAY__-EDIC__345_2-15

Mon 10/26/2015 to Tue 10/27/2015
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

VOLNEY__-MARCY__345_19

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4150 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Sat 11/07/2015 to Fri 11/20/2015
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
 (Import)
 CENTRAL EAST - VC **2570 MW**
 Impacts Total Transfer Capability 405 MW
 TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND.CG -LNDVFT 345_V-3022				FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015		(Import)	(Export)
1400	Continuous	1800		0 MW	0 MW
Work scheduled by: PJM				SCH - PJM_VFT	
				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
FRASER -GILBOA 345_GF5-35				FWD	
Thu 11/12/2015	to	Tue 12/01/2015		(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
ROCKTVRN-RAMAPO 345_77				FWD	
Fri 11/20/2015	to	Sat 12/12/2015		(Import)	
1601	Continuous	2359		CENTRAL EAST - VC	2570 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW
GOETHALS-LINDN.CG 345_G23L & GOETHALS-LINDN.CG 345_G23M				FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015		(Import)	(Export)
0001		2359		0 MW	315 MW
Work scheduled by:				SCH - PJM_VFT	
				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
RAMAPO -BUCHAN_N 345_Y94				FWD	
Sun 11/29/2015	to	Sat 12/05/2015		(Import)	
0001	Continuous	2359		UPNY CONED	4150 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS 345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		1300 MW	1300 MW
Work scheduled by: NGrid				SCH - NE - NY	
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS 345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		100 MW	100 MW
Work scheduled by: NGrid				SCH - NPX_1385	
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY___-EDIC___345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER___-COOPERS___345_33

Mon 01/04/2016 to Mon 01/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 03, 2015 to Friday , December 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER__345_32

Mon 02/01/2016 to Sun 02/21/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

 CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

 CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

 CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14-EN

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

 CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

 CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

 CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARCY_-COOPERS__345_UC2-41

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

 CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO__345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC__-FRASER__345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER__-COOPERS__345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-COOPERS__345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG