

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB					FWD	REV
Mon 06/08/2015 to Fri 06/19/2015					(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	1700 MW 1850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	200 MW 50 MW
					TTC with All Lines In Service	1900 MW 1900 MW
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/11/2015 to Wed 06/24/2015						(Export)
2200	Daily	0600			SCH - HQ - NY	800 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 06/15/2015 to Fri 06/19/2015						(Export)
0700	Continuous	2100	<u>EXTENDED</u>	<u>by HQ</u> <u>06/18/2015</u>	SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	40 MW
LOWVILLE-BOONVILLE_115_5-LB					FWD	REV
Mon 06/15/2015 to Sat 06/20/2015					(Import)	(Export)
0730	Continuous	1800	<u>UPDATED</u>	<u>by NGRID</u> <u>06/15/2015</u>	SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
FRASER__345_FRASER SVC					FWD	
Mon 06/15/2015 to Fri 06/19/2015					(Import)	
0800	Continuous	1430			CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
LADENTWN-BUCHAN_S_345_Y88					FWD	
Mon 06/15/2015 to Wed 06/17/2015					(Import)	
1919	Continuous	0400	<u>FORCED</u>	<u>by CE</u> <u>06/16/2015</u>	UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
EGRDNCTY_345_138_BK_1					FWD	
Wed 06/17/2015 to Wed 06/17/2015					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by LI</u> <u>06/15/2015</u>	CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-SHORE\_RD\_345\_Y50

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

**FORCED****by LI****06/19/2015**

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 1

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

**FORCED****by LI****06/19/2015**

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 2

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

**FORCED****by LI****06/19/2015**

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## TAYLORVL-LOWVILLE\_115\_5-TL

Sat 06/20/2015 to Sat 06/20/2015  
1200 Daily 1530

**UPDATED****by NGRID****06/18/2015**

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BULYMO\_\_-BOONVILLE\_115\_6

Sat 06/20/2015 to Sat 06/20/2015  
1600 Daily 2000

**UPDATED****by NGRID****06/18/2015**

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## TAYLORVL-BULYMO\_\_115\_6

Sat 06/20/2015 to Sat 06/20/2015  
1600 Daily 2000

**UPDATED****by NGRID****06/18/2015**

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **130 MW 40 MW**  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## LEEDS\_\_\_\_345\_LEEDS SVC

Sat 06/20/2015 to Tue 06/23/2015  
2052 Continuous 0659

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LOWVILLE-BOONVILLE\_115\_5-LB

Mon 06/22/2015 to Thu 07/02/2015  
0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### TAYLORVL-LOWVILLE\_115\_5-TL

Mon 06/22/2015 to Thu 07/02/2015  
0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### LEEDS\_\_\_\_345\_LEEDS SVC

Tue 06/23/2015 to Wed 06/24/2015  
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 06/15/2015

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

### SCH-NYISO-HQ\_LIMIT\_500

Wed 06/24/2015 to Thu 06/25/2015  
2200 Daily 0600

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

### BECK\_\_\_\_-NIAGARA\_\_\_\_345\_PA302

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYPA 06/18/2015

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

### SCH-NYISO-HQ\_LIMIT\_800

Thu 06/25/2015 to Tue 06/30/2015  
2200 Daily 0600

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	800 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1000 MW

### EFISHKIL-WOOD\_ST\_\_\_\_345\_F39

Sat 06/27/2015 to Sat 06/27/2015  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 06/27/2015 to Sat 06/27/2015  
0001 Continuous 2330  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Sat 06/27/2015 to Sat 06/27/2015  
0430 Daily 0500  
Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### OSWEGO\_-ELBRIDGE\_345\_17-EO

Sat 06/27/2015 to Sat 06/27/2015  
0430 Daily 1400  
Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Sat 06/27/2015 to Sat 06/27/2015  
1330 Daily 1400  
Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### EFISHKIL-WOOD\_ST\_345\_F39

Sat 06/27/2015 to Sat 06/27/2015  
2300 Continuous 2330  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### SCH-NYISO-HQ\_LIMIT\_500

Tue 06/30/2015 to Wed 07/01/2015  
2200 Daily 0600  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### DENNISON-NORFOLK\_115\_4-DA

Wed 07/01/2015 to Wed 07/01/2015  
0900 Daily(No Weekends) 1530  
Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NORFOLK\_-SANDSTON\_115\_4-NS

Wed 07/01/2015 to Wed 07/01/2015  
0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### SCH-NYISO-HQ\_LIMIT\_800

Wed 07/01/2015 to Sun 07/26/2015  
2200 Daily 0600

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	800 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1000 MW

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Wed 07/08/2015 to Wed 07/08/2015  
0800 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

### STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 07/13/2015 to Sat 07/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

### FRASER\_-GILBOA\_\_\_\_345\_GF5-35

Mon 07/20/2015 to Thu 07/23/2015  
0830 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Wed 07/22/2015 to Sat 07/25/2015  
0700 Continuous 1830

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Mon 08/03/2015 to Sat 08/08/2015  
0700 Continuous 1830

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P				FWD	REV
Mon 08/10/2015 to Wed 08/12/2015				(Import)	(Export)
0700	Continuous	2000		SCH - OH - NY	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
MOSES___-ADIRNDCK_230_MA1				FWD	
Thu 08/13/2015 to Thu 08/13/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 08/17/2015 to Sat 08/22/2015				(Import)	
0700	Continuous	1830		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
FRASER___-COOPERS___345_33				FWD	
Mon 08/17/2015 to Wed 11/11/2015				(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	580 MW
				TTC with All Lines In Service	2975 MW
ADIRNDCK-PORTER___230_12-AP				FWD	
Wed 08/19/2015 to Wed 08/19/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13				FWD	
Thu 08/20/2015 to Thu 08/20/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
EDIC___-FRASER___345_EF24-40				FWD	
Mon 08/24/2015 to Fri 08/28/2015				(Import)	
0700	Continuous	1630	<b>UPDATED by NYSEG 05/13/2015</b>	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Tue 09/01/2015 to Sun 09/13/2015  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MARCY\_\_\_765\_345\_BK 2

Tue 09/08/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/16/2015

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## STONYRDG-HILLSIDE\_230\_72

Tue 09/08/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**SPRNBK\_345KV\_RNS5**

Mon 09/21/2015 to Fri 09/25/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

---

**MOSES\_-ADIRNDCK\_230\_MAL**

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1200 MW**  
Impacts Total Transfer Capability 900 MW 400 MW  
TTC with All Lines In Service 1400 MW 1600 MW

---

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**BECK\_-NIAGARA\_345\_PA302**

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW



# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 09/28/2015 to Mon 09/28/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### BECK\_\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-EGRDNCTR\_345\_Y49**

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

---

**EGRDNCTY\_345\_138\_BK 1**

Fri 10/02/2015 to Thu 11/12/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

---

**PLSNTVLE-DUNWODIE\_345\_W89**

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_765\_345\_BK 1**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_765\_345\_BK 2**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW			
						TTC with All Lines In Service	330 MW 330 MW			
GILBOA____-LEEDS____345_GL3						FWD				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)				
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW			
						TTC with All Lines In Service	2975 MW			

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK\_\_\_\_-PACKARD\_\_230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
 0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	150 MW	600 MW
TTC with All Lines In Service	1900 MW	1900 MW

MALONE\_\_-WILLIS\_\_115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
 0800 Continuous 1530

Work scheduled by: NYPA

**ARR: 20&38**

		REV
		(Export)
SCH - HQ_CEDARS		<b>40 MW</b>
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

GILBOA\_\_-N.SCTLND\_345\_GNS1

Mon 10/12/2015 to Fri 10/30/2015  
 0730 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS\_\_-HURLYAVE\_345\_301

Mon 10/12/2015 to Fri 10/30/2015  
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M

Tue 10/20/2015 to Fri 10/23/2015  
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>315 MW</b>
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M

Sun 10/25/2015 to Sun 10/25/2015  
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>315 MW</b>
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 10/26/2015 to Tue 10/27/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 03/27/2015**

	FWD
	(Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-MARCY\_\_\_345\_19**

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

**VOLNEY\_\_-MARCY\_\_\_345\_19**

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Sat 11/07/2015 to Mon 11/09/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

**ROCKTVRN-RAMAPO\_\_\_345\_77**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

**LIND\_CG\_-LNDVFT\_\_\_345\_V-3022**

Sun 11/08/2015 to Fri 11/13/2015  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**MARCY\_\_-COOPERS\_\_345\_UC2-41**

Thu 11/12/2015 to Tue 12/01/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

Thu 11/12/2015 to Tue 12/01/2015  
 0800 Continuous 1600  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

---

**ROCKTVRN-RAMAPO\_\_345\_77**

Fri 11/20/2015 to Sat 12/12/2015  
 1601 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 CENTRAL EAST - VC **2570 MW**  
 Impacts Total Transfer Capability 405 MW  
 TTC with All Lines In Service 2975 MW

---

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

Mon 11/23/2015 to Thu 11/26/2015  
 0001 2359  
 Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJM\_VFT **0 MW 315 MW**  
 Impacts Total Transfer Capability 315 MW 0 MW  
 TTC with All Lines In Service 315 MW 315 MW

---

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Sun 11/29/2015 to Sat 12/05/2015  
 0001 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4150 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 5100 MW

---

**BERKSHIR-ALPS\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015  
 0600 Continuous 1500  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **1300 MW 1300 MW**  
 Impacts Total Transfer Capability 100 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

---

**BERKSHIR-ALPS\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015  
 0600 Continuous 1500  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MAL**

Mon 11/30/2015 to Fri 12/04/2015  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 12/02/2015 to Wed 12/23/2015 **UPDATED by NGRID 04/17/2015**

(Import)

0700 Continuous 1500

Work scheduled by: NGRID

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY **1400 MW 1250 MW**  
Impacts Total Transfer Capability 500 MW 650 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**MARCY\_\_\_-EDIC\_\_\_345\_UE1-7**

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**OAKDALE\_\_\_-FRASER\_\_\_345\_32**

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Thu 02/25/2016 to Fri 02/26/2016  
0800 Continuous 1559

UPDATEDby CHGE05/06/2015

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/05/2016 to Sun 03/06/2016  
0800 Continuous 1600

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**EDIC\_-N.SCTLND\_345\_14-EN**

FWD

Mon 03/07/2016 to Sun 03/27/2016  
0600 Continuous 1600

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

---

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/12/2016 to Sun 03/13/2016  
0800 Continuous 1600

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 03/14/2016 to Sun 03/27/2016  
0600 Continuous 1600

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_-COOPERS\_345\_UC2-41**

FWD

Mon 03/28/2016 to Sun 04/17/2016  
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**ROCKTVRN-RAMAPO\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

---

**FRASER\_\_\_\_-COOPERS\_\_\_\_345\_33**

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

---

**ROSETON\_\_\_\_-ROCKTVRN\_\_\_\_345\_311**

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

---

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_-COOPERS\_\_\_\_345\_UC2-41**

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**FRASER\_\_\_\_-COOPERS\_\_\_\_345\_33**

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

---

**HURLYAVE-ROSETON\_\_\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Monday ,June 22, 2015 to Wednesday,December 21, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_\_-HURLYAVE\_345\_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

( Import )

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE