

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO\_NY\_NIAG\_CB\_3122\_W/BB

Mon 06/08/2015 to Fri 06/19/2015  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1700 MW 1850 MW  
Impacts Total Transfer Capability 200 MW 50 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## SCH-NYISO-HQ\_LIMIT\_800

Thu 06/11/2015 to Wed 06/24/2015  
2200 Daily 0600

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 800 MW  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 06/15/2015 to Fri 06/19/2015  
0700 Continuous 2100

Work scheduled by: HQ

EXTENDED by HQ 06/18/2015

REV  
(Export)  
SCH - HQ\_CEDARS 0 MW  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

## LOWVILLE-BOONVILLE\_115\_5

Mon 06/15/2015 to Sat 06/20/2015  
0730 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGRID 06/15/2015

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 130 MW 40 MW  
Impacts Total Transfer Capability 60 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## FRASER\_\_345\_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015  
0800 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2935 MW  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

Work scheduled by: LI

FORCED by LI 06/19/2015

FWD  
(Import)  
CONED - LIPA 800 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK\_1

Fri 06/19/2015 to Fri 07/17/2015  
0001 Continuous 2359

Work scheduled by: LI

FORCED by LI 06/19/2015

FWD  
(Import)  
CONED - LIPA 1350 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>	(Import)	
0001	Continuous	2359				CONED - LIPA 1350 MW	
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW	
						TTC with All Lines In Service 1500 MW	
TAYLORVL-LOWVILLE_115_5						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import) (Export)	
1200	Daily	1530				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
BULYMO__-BOONVILLE_115_6						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import) (Export)	
1600	Daily	2000				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
TAYLORVL-BULYMO__115_6						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import) (Export)	
1600	Daily	2000				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
LEEDS__345_LEEDS SVC						FWD	
Sat 06/20/2015	to	Tue 06/23/2015				(Import)	
2052	Continuous	0659				CENTRAL EAST - VC 2950 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 25 MW	
						TTC with All Lines In Service 2975 MW	
LOWVILLE-BOONVILLE_115_5						FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015				(Import) (Export)	
0700	Continuous	1800				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	
TAYLORVL-LOWVILLE_115_5						FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015				(Import) (Export)	
0700	Continuous	1800				SCH - HQ_CEDARS 130 MW 40 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability 60 MW 0 MW	
						TTC with All Lines In Service 190 MW 40 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345\_LEEDS SVC

FWD

 Tue 06/23/2015 to Wed 06/24/2015 UPDATED by NGRID 06/15/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## SCH-NYISO-HQ\_LIMIT\_500

REV

Wed 06/24/2015 to Thu 06/25/2015

(Export)

2200 Daily 0600

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

 Thu 06/25/2015 to Thu 06/25/2015 CANCELLED by ConEd 06/24/2015

(Import)

0001 Continuous 1930

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## BECK\_\_\_\_-NIAGARA\_345\_PA302

FWD

REV

 Thu 06/25/2015 to Fri 06/26/2015 UPDATED by NYPA 06/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1200 MW 1100 MW

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## SCH-NYISO-HQ\_LIMIT\_800

REV

Thu 06/25/2015 to Tue 06/30/2015

(Export)

2200 Daily 0600

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

## MILLWOOD\_345KV\_18

FWD

 Fri 06/26/2015 to Fri 06/26/2015 CANCELLED by ConEd 06/24/2015

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## MILLWOOD\_345KV\_18

FWD

 Fri 06/26/2015 to Fri 06/26/2015 CANCELLED by ConEd 06/24/2015

(Import)

1900 Continuous 1930

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Sat 06/27/2015 to Sat 06/27/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Sat 06/27/2015 to Sat 06/27/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Sat 06/27/2015 to Sat 06/27/2015  
0430 Daily 0500

Work scheduled by: NGrid

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**OSWEGO\_-ELBRIDGE\_345\_17**

Sat 06/27/2015 to Sat 06/27/2015  
0430 Daily 1400

Work scheduled by: NGrid

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Sat 06/27/2015 to Sat 06/27/2015  
1330 Daily 1400

Work scheduled by: NGrid

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Sat 06/27/2015 to Sat 06/27/2015  
2300 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**SCH-NYISO-HQ\_LIMIT\_500**

Tue 06/30/2015 to Wed 07/01/2015  
2200 Daily 0600

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DENNISON-NORFOLK\_\_115\_4

Wed 07/01/2015 to Wed 07/01/2015  
0900 Daily(No Weekends) 1530  
Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### NORFOLK\_-SANDSTON\_115\_4

Wed 07/01/2015 to Wed 07/01/2015  
0900 Daily(No Weekends) 1530  
Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### SCH-NYISO-HQ\_LIMIT\_800

Wed 07/01/2015 to Sun 07/26/2015  
2200 Daily 0600  
Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	800 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1000 MW

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Wed 07/08/2015 to Wed 07/08/2015  
0800 Continuous 1700  
Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

### STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 07/13/2015 to Sat 07/18/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

### FRASER\_-GILBOA\_\_\_\_345\_GF5-35

Mon 07/20/2015 to Thu 07/23/2015  
0830 Continuous 1400  
Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Wed 07/22/2015 to Sat 07/25/2015  
0700 Continuous 1830  
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 08/03/2015 to Sat 08/08/2015  
0700 Continuous 1830  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### STLAWRNC-MOSES\_\_\_230\_L33P

Mon 08/10/2015 to Wed 08/12/2015  
0700 Continuous 2000  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/17/2015 to Sat 08/22/2015  
0700 Continuous 1830  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### FRASER\_\_\_-COOPERS\_\_\_345\_33

Mon 08/17/2015 to Wed 11/11/2015  
0700 Continuous 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

### ADIRNDCK-PORTER\_\_\_230\_12

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015 UPDATED by NYSEG 05/13/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_\_\_\_230\_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 16**

## HURLYAVE-ROSETON\_\_\_\_345\_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## NIAGARA\_\_\_\_345\_230\_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

## MARCY\_\_\_\_765\_345\_BK 2

FWD

Tue 09/08/2015 to Fri 09/11/2015 UPDATED by NYPA 06/16/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## STONYRDG-HILLSIDE\_\_\_\_230\_72

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## SPRNBK\_\_345KV\_RNS5

Mon 09/21/2015 to Fri 09/25/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>500 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	900 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**E13THSTA-FARRAGUT\_345\_45**

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Sun 09/27/2015 to Sun 09/27/2015  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Mon 09/28/2015 to Mon 09/28/2015  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_BK 2

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Fri 10/02/2015 to Thu 10/15/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_BK 1

Fri 10/02/2015 to Thu 11/12/2015  
0100 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 24, 2015 to Friday , December 23, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_BK 2</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)				
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-MASSENA__230_MMS1 &amp; MOSES____-MASSENA__230_MMS2</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)				
0100		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD				
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)				
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW			
						TTC with All Lines In Service	330 MW 330 MW			

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-LEEDS__345_GL3				FWD	
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
BECK__-PACKARD__230_BP76				FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	(Export)
0800	Continuous	1600		SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW 600 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MALONE__-WILLIS__115_MW1-910					REV
Tue 10/06/2015	to	Tue 10/06/2015			(Export)
0800	Continuous	1530		SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA			ARR: 20&38	Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	40 MW
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0730	Continuous	1500		CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
LEEDS__-HURLYAVE_345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M				FWD	REV
Tue 10/20/2015	to	Fri 10/23/2015		(Import)	(Export)
0001		2359		SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:				Impacts Total Transfer Capability	315 MW 0 MW
				TTC with All Lines In Service	315 MW 315 MW
GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M				FWD	REV
Sun 10/25/2015	to	Sun 10/25/2015		(Import)	(Export)
0001		2359		SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:				Impacts Total Transfer Capability	315 MW 0 MW
				TTC with All Lines In Service	315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 24, 2015 to Friday , December 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>					FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u>	<u>by PA</u>	<u>03/27/2015</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<b>VOLNEY -MARC 345_19</b>					FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2825 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<b>VOLNEY -MARC 345_19</b>					FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)
0500	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4900 MW</b>
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
<b>RAMAPO -BUCHAN_N 345_Y94</b>					FWD	
Sat 11/07/2015	to	Mon 11/09/2015				(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	<b>4150 MW</b>
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
<b>ROCKTVRN-RAMAPO 345_77</b>					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	<b>2570 MW</b>
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
<b>ROSETON -ROCKTVRN 345_311</b>					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	<b>4400 MW</b>
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
<b>LIND_CG -LNDVFT 345_V-3022</b>					FWD REV	
Sun 11/08/2015	to	Fri 11/13/2015				(Import) (Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	<b>0 MW 0 MW</b>
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_\_345\_UCC2-41**

Thu 11/12/2015 to Tue 12/01/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**ROCKTVRN-RAMAPO\_\_\_345\_77**

Fri 11/20/2015 to Sat 12/12/2015  
1601 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**RAMAPO\_\_\_-BUCHAN\_N\_345\_Y94**

Sun 11/29/2015 to Sat 12/05/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_Ma1

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 12/02/2015 to Wed 12/23/2015  
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_Ma1

Mon 12/07/2015 to Fri 12/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_Ma1

Mon 12/14/2015 to Fri 12/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_\_-NIAGARA\_345\_PA302

Thu 12/17/2015 to Fri 12/18/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1400 MW 1250 MW**  
Impacts Total Transfer Capability 500 MW 650 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## FRASER\_\_\_-COOPERS\_\_\_345\_33

Mon 01/04/2016 to Mon 01/25/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 24, 2015 to Friday , December 23, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OAKDALE\_-FRASER\_345\_32**

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**EDIC\_-N.SCTLND\_345\_14**

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**MARCY\_-COOPERS\_345\_UCC2-41**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Wednesday, June 24, 2015 to Friday , December 23, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_\_-FRASER\_\_345\_EF24-40

Mon 04/18/2016 to Sun 05/15/2016  
0500 Continuous 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### FRASER\_\_-COOPERS\_\_345\_33

Mon 04/18/2016 to Sun 05/22/2016  
0800 Continuous 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

Mon 05/09/2016 to Fri 05/27/2016  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

### EDIC\_\_-FRASER\_\_345\_EF24-40

Mon 05/23/2016 to Tue 05/24/2016  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_-COOPERS\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### FRASER\_\_-COOPERS\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

---

LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE