

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5-LB

Mon 05/18/2015 to Sun 06/14/2015
 0800 Continuous 0600

EXTENDED by NGRID 06/12/2015

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 06/08/2015 to Fri 06/19/2015
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1700 MW	1850 MW
Impacts Total Transfer Capability	200 MW	50 MW
TTC with All Lines In Service	1900 MW	1900 MW

CHAT_DC_GC2

Tue 06/09/2015 to Tue 06/09/2015
 0156 Continuous 1401

UPDATED by HQ 06/09/2015

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Tue 06/09/2015 to Tue 06/09/2015
 0156 Continuous 1401

UPDATED by HQ 06/09/2015

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 06/09/2015 to Tue 06/09/2015
 0800 Continuous 0900

UPDATED by HQ 06/09/2015

Work scheduled by: HQ

	FWD (Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 06/09/2015 to Tue 06/09/2015
 0830 Daily(No Weekends) 1530

CANCELLED by NGrid 06/09/2015

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ILCTLIMIT_115KV_DENNI_R8105_TIE_B

Wed 06/10/2015 to Wed 06/10/2015
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	110 MW	40 MW
Impacts Total Transfer Capability	80 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Wed 06/10/2015 to Wed 06/10/2015
1200 Continuous 1759

UPDATED by HQ 06/10/2015

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Wed 06/10/2015 to Wed 06/10/2015
1200 Continuous 1759

UPDATED by HQ 06/10/2015

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/11/2015 to Sun 07/26/2015
2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
800 MW
SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

BECK_-NIAGARA_345_PA301

Fri 06/12/2015 to Fri 06/12/2015
0500 Continuous 1700

UPDATED by NYPA 05/14/2015

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1200 MW 1100 MW
SCH - OH - NY
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015
0730 Daily(No Weekends) 0800

CANCELLED by NGrid 06/12/2015

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17-EO

Fri 06/12/2015 to Fri 06/12/2015
0730 Daily(No Weekends) 1530

CANCELLED by NGrid 06/12/2015

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015
1500 Daily(No Weekends) 1530

CANCELLED by NGrid 06/12/2015

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Sat 06/13/2015 to Sat 06/13/2015 **CANCELLED** **by NYSEG** **06/13/2015**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SPRNBRK_-TREMONT__345_X28

Sat 06/13/2015 to Sat 06/13/2015 **UPDATED** **by NYISO** **06/03/2015**
0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 06/13/2015 to Sat 06/13/2015 **CANCELLED** **by NYSEG** **06/13/2015**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SCRIBA_-VOLNEY__345_21-SV

Sat 06/13/2015 to Sat 06/13/2015
0600 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST__345_F39

Sat 06/13/2015 to Sat 06/13/2015 **CANCELLED** **by NYSEG** **06/13/2015**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

BULYMO_-BOONVILLE_115_6

Sun 06/14/2015 to Sun 06/14/2015
0600 Daily 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **130 MW 40 MW**
Impacts Total Transfer Capability 60 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

EGRDNCTY_345_138_BK 1

Mon 06/15/2015 to Mon 06/15/2015
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0						REV	
Mon 06/15/2015	to	Fri 06/19/2015				(Export)	
0700	Continuous	1900			SCH - HQ_CEDARS	0 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	40 MW	
					TTC with All Lines In Service	40 MW	
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Mon 06/15/2015	to	Sat 06/20/2015				(Import)	(Export)
0730	Continuous	1800			SCH - HQ_CEDARS	130 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	60 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
TAYLORVL-LOWVILLE_115_5-TL						FWD	REV
Mon 06/15/2015	to	Sat 06/20/2015				(Import)	(Export)
0730	Continuous	1800			SCH - HQ_CEDARS	130 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	60 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
FRASER_345_FRASER SVC						FWD	
Mon 06/15/2015	to	Fri 06/19/2015				(Import)	
0800	Continuous	1430			CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW	
					TTC with All Lines In Service	2975 MW	
DENNISON-NORFOLK_115_4-DA						FWD	REV
Tue 06/16/2015	to	Tue 06/16/2015	CANCELLED by NGrid 06/11/2015			(Import)	(Export)
0900	Daily(No Weekends)	1530			SCH - HQ_CEDARS	150 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	40 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
NORFOLK_-SANDSTON_115_4-NS						FWD	REV
Tue 06/16/2015	to	Tue 06/16/2015	CANCELLED by NGrid 06/11/2015			(Import)	(Export)
0900	Daily(No Weekends)	1530			SCH - HQ_CEDARS	150 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	40 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
SANDSTON-COLTON_115_4-SC						FWD	REV
Tue 06/16/2015	to	Tue 06/16/2015	CANCELLED by NGrid 06/11/2015			(Import)	(Export)
0900	Daily(No Weekends)	1530			SCH - HQ_CEDARS	150 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	40 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5-LB

Sun 06/21/2015 to Sun 06/21/2015
1200 Daily 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

TAYLORVL-LOWVILLE_115_5-TL

Sun 06/21/2015 to Sun 06/21/2015
1200 Daily 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BULYMO__-BOONVILLE_115_6

Sun 06/21/2015 to Sun 06/21/2015
1600 Daily 2000

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

TAYLORVL-BULYMO__115_6

Sun 06/21/2015 to Sun 06/21/2015
1600 Daily 2000

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

LEEDS__345_LEEDS SVC

Tue 06/23/2015 to Thu 06/25/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

BECK__-NIAGARA__345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

STLAWRNC-MOSES__230_L34P

Mon 07/13/2015 to Sat 07/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015

0830 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015

0700 Continuous 1830

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 08/03/2015 to Sat 08/08/2015

0700 Continuous 1830

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 08/10/2015 to Wed 08/12/2015

0700 Continuous 2000

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 08/17/2015 to Sat 08/22/2015

0700 Continuous 1830

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FRASER__-COOPERS__345_33

Mon 08/17/2015 to Wed 11/11/2015

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015 **CANCELLED** **by NYPA** **06/11/2015**
0700 Continuous 1530

(Import)

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015 **UPDATED** **by NYSEG** **05/13/2015**
0700 Continuous 1630

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

(Import)

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015
0500 Continuous 1530

(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

STONYRDG-HILLSIDE_230_72

Tue 09/08/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SPRNBRK__345KV_RNS5

Mon 09/21/2015 to Fri 09/25/2015
0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1200 MW**
Impacts Total Transfer Capability 900 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730
Work scheduled by: NYPA **ARR: 20**

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_ 765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)
0100	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ - NY	475 MW 1000 MW
					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040					FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)
0530	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_ 345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)
0700	Continuous	1600			CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_ 230_BP76					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015				(Import) (Export)
0800	Continuous	1600			SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW 600 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Work scheduled by: NYPA

ARR: 20&38

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2520 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Sun 10/25/2015 to Sun 10/25/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

CLAY__-EDIC__345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

UPDATED**by PA****03/27/2015**

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

VOLNEY__-MARCY__345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2825 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19					FWD	
Mon 11/02/2015	to	Fri 11/06/2015			(Import)	
0500	Continuous	1530			OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD	
Sat 11/07/2015	to	Mon 11/09/2015			(Import)	
0001	Continuous	2359			UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO___345_77					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600			UPNY CONED	4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT___345_V-3022					FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015			(Import) (Export)	
1400	Continuous	1800			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MARCY__-COOPERS___345_UC2-41					FWD	
Thu 11/12/2015	to	Tue 12/01/2015			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
FRASER__-GILBOA___345_GF5-35					FWD	
Thu 11/12/2015	to	Tue 12/01/2015			(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

UPDATED by NGRID 04/17/2015

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK__-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY__-EDIC____345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**FRASER__-COOPERS__345_33**

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE_-FRASER____345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED**by CHGE****05/06/2015**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14-EN

Mon 03/07/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY_-COOPERS_345_UC2-41

Mon 03/28/2016 to Sun 04/17/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO_345_77

Mon 04/04/2016 to Fri 04/29/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

EDIC_-FRASER_345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,June 14, 2015 to Tuesday ,December 13, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/09/2016 to Fri 05/27/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

EDIC__-FRASER__345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-COOPERS__345_UC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS__-HURLYAVE_345_301

Mon 10/17/2016 to Fri 11/04/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW