

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800							REV	
Thu 06/11/2015	to	Wed 06/24/2015					(Export)	
2200	Daily	0600				SCH - HQ - NY	800 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	200 MW	
						TTC with All Lines In Service	1000 MW	
LOWVILLE-BOONVILLE_115_5							FWD	REV
Mon 06/15/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/15/2015</u>		(Import)	(Export)
0730	Continuous	1800				SCH - HQ_CEDARS	130 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	60 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
DUNWODIE-SHORE_RD_345_Y50							FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>		(Import)	
0001	Continuous	2359				CONED - LIPA	800 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	700 MW	
						TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 1							FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>		(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW	
						TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 2							FWD	
Fri 06/19/2015	to	Fri 07/17/2015	<u>FORCED</u>	<u>by LI</u>	<u>06/19/2015</u>		(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW	
						TTC with All Lines In Service	1500 MW	
TAYLORVL-LOWVILLE_115_5							FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>		(Import)	(Export)
1200	Daily	1530				SCH - HQ_CEDARS	130 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	60 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
BULYMO_-BOONVILLE_115_6							FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>		(Import)	(Export)
1600	Daily	2000				SCH - HQ_CEDARS	130 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	60 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-BULYMO__115_6						FWD	REV
Sat 06/20/2015	to	Sat 06/20/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/18/2015</u>	(Import)	(Export)
1600	Daily	2000					
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	130 MW	40 MW
					Impacts Total Transfer Capability	60 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
LEEDS__345_LEEDS SVC						FWD	
Sat 06/20/2015	to	Tue 06/23/2015				(Import)	
2052	Continuous	0659					
Work scheduled by: NGrid					CENTRAL EAST - VC	2950 MW	
					Impacts Total Transfer Capability	25 MW	
					TTC with All Lines In Service	2975 MW	
LOWVILLE-BOONVILLE_115_5						FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015				(Import)	(Export)
0700	Continuous	1800					
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	130 MW	40 MW
					Impacts Total Transfer Capability	60 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
TAYLORVL-LOWVILLE_115_5						FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015				(Import)	(Export)
0700	Continuous	1800					
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	130 MW	40 MW
					Impacts Total Transfer Capability	60 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
LEEDS__345_LEEDS SVC						FWD	
Tue 06/23/2015	to	Wed 06/24/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/15/2015</u>	(Import)	
0700	Continuous	1500					
Work scheduled by: NGrid					CENTRAL EAST - VC	2950 MW	
					Impacts Total Transfer Capability	25 MW	
					TTC with All Lines In Service	2975 MW	
HOMRC_NY-MAINS_NY_345_47						FWD	REV
Wed 06/24/2015	to	Mon 06/29/2015	<u>EXT FORCE</u>	<u>by NY</u>	<u>06/25/2015</u>	(Import)	(Export)
1629	Continuous	1000					
Work scheduled by: PJM					SCH - PJ - NY	2200 MW	1300 MW
					Impacts Total Transfer Capability	100 MW	0 MW
					TTC with All Lines In Service	2300 MW	1300 MW
MAINESBG-WATRCURE_345_30						FWD	REV
Wed 06/24/2015	to	Mon 06/29/2015	<u>EXT FORCE</u>	<u>by NY</u>	<u>06/25/2015</u>	(Import)	(Export)
1629	Continuous	1000					
Work scheduled by: PJM					SCH - PJ - NY	2200 MW	1300 MW
					Impacts Total Transfer Capability	100 MW	0 MW
					TTC with All Lines In Service	2300 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_500

Wed 06/24/2015 to Mon 06/29/2015
1629 Continuous 1000

EXT FORCE by NY 06/25/2015

Work scheduled by: PJM

REV
(Export)
800 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1300 MW

SCH-NYISO-HQ_LIMIT_500

Wed 06/24/2015 to Thu 06/25/2015
2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

LADENTWN-BUCHAN_S_345_Y88

Thu 06/25/2015 to Thu 06/25/2015
0001 Continuous 1930

CANCELLED by ConEd 06/24/2015

Work scheduled by: ConEd

FWD
(Import)
4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

BECK_-NIAGARA_345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

UPDATED by NYPA 06/18/2015

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/25/2015 to Tue 06/30/2015
2200 Daily 0600

Work scheduled by: HQ

REV
(Export)
800 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

MILLWOOD_345KV_18

Fri 06/26/2015 to Fri 06/26/2015
0001 Continuous 0030

CANCELLED by ConEd 06/24/2015

Work scheduled by: ConEd

FWD
(Import)
4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD_345KV_18

Fri 06/26/2015 to Fri 06/26/2015
1900 Continuous 1930

CANCELLED by ConEd 06/24/2015

Work scheduled by: ConEd

FWD
(Import)
4350 MW
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 06/27/2015 to Sat 06/27/2015
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
0430 Daily 0500
Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Sat 06/27/2015 to Sat 06/27/2015
0430 Daily 1400
Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Sat 06/27/2015 to Sat 06/27/2015
1330 Daily 1400
Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015
2300 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-HQ_LIMIT_500

Tue 06/30/2015 to Wed 07/01/2015
2200 Daily 0600
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-NORFOLK__115_4

Wed 07/01/2015 to Wed 07/01/2015

0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NORFOLK_-SANDSTON_115_4

Wed 07/01/2015 to Wed 07/01/2015

0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-NYISO-HQ_LIMIT_800

Wed 07/01/2015 to Sun 07/26/2015

2200 Daily 0600

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

EDIC____-N.SCTLND_345_14

Wed 07/08/2015 to Wed 07/08/2015

0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2240 MW
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 07/08/2015 to Wed 07/08/2015

0800 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

STLAWRNC-MOSES____230_L34P

Mon 07/13/2015 to Sat 07/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

FRASER_-GILBOA____345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015

0830 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 07/22/2015 to Sat 07/25/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/03/2015 to Sat 08/08/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 08/10/2015 to Wed 08/12/2015

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/17/2015 to Sat 08/22/2015

(Import)

0700 Continuous 1830

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ADIRNDCK-PORTER___230_12

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

EDIC -FRASER_345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015
 0700 Continuous 1630

(Import)

Work scheduled by: NYPA

UPDATED by NYSEG 05/13/2015

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

MARCY -EDIC_345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015
 0500 Continuous 1530

(Import)

Work scheduled by: NYPA

ARR: 16

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015
 0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

NIAGARA_345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015
 0800 Continuous 1530

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1900 MW 1900 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MARCY_765_345_BK 2

FWD

Tue 09/08/2015 to Fri 09/11/2015
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

UPDATED by NYPA 06/16/2015

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS5

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW**1200 MW**

Impacts Total Transfer Capability 900 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
 0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

E13THSTA-FARRAGUT_345_45

Sun 09/27/2015 to Sun 09/27/2015
 0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/27/2015 to Sun 09/27/2015
 0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
 0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 1

Fri 10/02/2015 to Thu 11/12/2015
0100 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY____765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				ARR: 20		Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	
0100		1730				MOSES SOUTH	500 MW
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)	
0100		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				ARR: 20		Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	UPDATED by ISONE 07/25/2014	(Import)	(Export)
0530	Continuous	1800		0 MW	0 MW
Work scheduled by: LI				SCH - NPX_CSC	
				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
GILBOA_-LEEDS_345_GL3				FWD	
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76				FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	(Export)
0800	Continuous	1600		SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
MALONE_-WILLIS_115_MW1-910					REV
Tue 10/06/2015	to	Tue 10/06/2015			(Export)
0800	Continuous	1530		SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	40 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0730	Continuous	1500		CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
LEEDS_-HURLYAVE_345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
Tue 10/20/2015	to	Fri 10/23/2015		(Import)	(Export)
0001		2359		SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Sun 10/25/2015 to Sun 10/25/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 315 MW
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

CLAY -EDIC 345_2-15

Mon 10/26/2015 to Tue 10/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

RAMAPO -BUCHAN N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO 345_77

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
(Import)
CENTRAL EAST - VC 2570 MW
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON -ROCKTVRN 345_311

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIND.CG -LNDVFT 345_V-3022			FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015	(Import)	(Export)
1400	Continuous	1800	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
MARCY -COOPERS 345_UCC2-41			FWD	
Thu 11/12/2015	to	Tue 12/01/2015	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
FRASER -GILBOA 345_GF5-35			FWD	
Thu 11/12/2015	to	Tue 12/01/2015	(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
ROCKTVRN-RAMAPO 345_77			FWD	
Fri 11/20/2015	to	Sat 12/12/2015	(Import)	
1601	Continuous	2359	CENTRAL EAST - VC	2570 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	405 MW
			TTC with All Lines In Service	2975 MW
GOETHALS-LINDN.CG 345_G23L & GOETHALS-LINDN.CG 345_G23M			FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015	(Import)	(Export)
0001		2359	SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:			Impacts Total Transfer Capability	315 MW 0 MW
			TTC with All Lines In Service	315 MW 315 MW
RAMAPO -BUCHAN_N 345_Y94			FWD	
Sun 11/29/2015	to	Sat 12/05/2015	(Import)	
0001	Continuous	2359	UPNY CONED	4150 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS 345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 300 MW
			TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____345_393				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
MOSES ____-ADIRNDCK_230_MAI				FWD	
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MARCY ____-N.SCTLND_345_18				FWD	
Wed 12/02/2015	to	Wed 12/23/2015	UPDATED by NGRID 04/17/2015	(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MOSES ____-ADIRNDCK_230_MAI				FWD	
Mon 12/07/2015	to	Fri 12/11/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
MOSES ____-ADIRNDCK_230_MAI				FWD	
Mon 12/14/2015	to	Fri 12/18/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
BECK ____-NIAGARA_345_PA302				FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1900 MW
MARCY ____-EDIC_____345_UE1-7				FWD	
Mon 01/04/2016	to	Mon 02/29/2016		(Import)	
0500	Continuous	1530		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE_-FRASER__345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC__-N.SCTLND_345_14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER___-COOPERS___345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/09/2016 to Fri 05/27/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UCC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,June 25, 2015 to Saturday ,December 24, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/17/2016 to Fri 11/04/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE