

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday, November 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2					FWD	
Fri 04/24/2015	to	Fri 06/19/2015	FORCED	by LI	04/24/2015	(Import)
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC2					FWD	
Mon 05/04/2015	to	Sat 06/06/2015		by HQ	06/01/2015	(Import)
0600	Continuous	0400			MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Mon 05/04/2015	to	Sat 06/06/2015		by HQ	06/01/2015	(Export)
0600	Continuous	0400			SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
HOMER C_-MAINS_NY_345_47					FWD REV	
Mon 05/04/2015	to	Thu 06/11/2015	EXTENDED	by NY	05/26/2015	(Import) (Export)
0800	Continuous	1700			SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW
LOWVILLE-BOONVILLE_115_5-LB					FWD REV	
Mon 05/18/2015	to	Fri 06/12/2015	UPDATED	by NGRID	04/22/2015	(Import) (Export)
0800	Continuous	1800			SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
FROST_BR-LONG_MTN_345_352					FWD REV	
Fri 05/22/2015	to	Sun 05/31/2015	UPDATED	by ISONE	05/19/2015	(Import) (Export)
0600	Continuous	1559			SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
HUDSONP_-FARRAGUT_345_C3403					FWD REV	
Tue 05/26/2015	to	Sat 05/30/2015				(Import) (Export)
0001	Continuous	2300			SCH - PJ - NY	2300 MW 1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15					FWD	
Tue 05/26/2015	to	Wed 05/27/2015	<u>UPDATED</u>	<u>by NGRID</u> <u>03/13/2015</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK 230_MA2					FWD	
Tue 05/26/2015	to	Fri 05/29/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES 230_L33P					FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>05/26/2015</u>	(Import)	(Export)
0700	Continuous	1630			SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
SCH-NYISO-IMO_NIAGARA_CB_3102					FWD	REV
Wed 05/27/2015	to	Fri 05/29/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>05/19/2015</u>	(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	1650 MW 1850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	250 MW 50 MW
					TTC with All Lines In Service	1900 MW 1900 MW
SCH-IMO-NYISO_LIMIT_1200					FWD	
Wed 05/27/2015	to	Fri 05/29/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>05/26/2015</u>	(Import)	
0700	Continuous	1630			SCH - OH - NY	1500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Wed 05/27/2015	to	Fri 05/29/2015	<u>UPDATED</u>	<u>by NYISO</u> <u>05/26/2015</u>		(Export)
0700	Continuous	1630			SCH - OH - NY	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1900 MW
PORTER -ROTTDAM 230_31-PR					FWD	
Thu 05/28/2015	to	Sat 05/30/2015			(Import)	
0600	Continuous	1800			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-NORFOLK__115_4-DA

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NORFOLK_-SANDSTON_115_4-NS

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SANDSTON-COLTON__115_4-SC

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

VOLNEY_-CLAY____345_6-CV

Thu 05/28/2015 to Thu 05/28/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SCH-IMO-NYISO_LIMIT_1000

Thu 05/28/2015 to Fri 05/29/2015

2300 Continuous 0200

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1300 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1200

Thu 05/28/2015 to Fri 05/29/2015

2300 Continuous 0200

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1500 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1900 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Thu 05/28/2015 to Fri 05/29/2015

2300 0200

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	2700 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P					FWD	REV
Thu 05/28/2015	to	Fri 05/29/2015			(Import)	(Export)
2300	Continuous	0200			SCH - OH - NY	1750 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1900 MW
W49TH_ST_345KV_6					FWD	
Sat 05/30/2015	to	Sat 05/30/2015	<u>EXTENDED</u>	<u>by CONED 05/31/2015</u>	(Import)	
0001	Continuous	0030			SCH - PJM_HTP	320 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46					FWD	
Sat 05/30/2015	to	Sat 05/30/2015	<u>EXTENDED</u>	<u>by CONED 05/31/2015</u>	(Import)	
0001	Continuous	1556			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55					FWD	
Sat 05/30/2015	to	Mon 06/01/2015	<u>EXTENDED</u>	<u>by CONED 05/31/2015</u>	(Import)	
0001	Continuous	1900			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Sun 05/31/2015	to	Sun 05/31/2015			(Import)	
0001	Continuous	0030			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sun 05/31/2015	to	Sun 05/31/2015			(Import)	
0001	Continuous	2000			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Sun 05/31/2015	to	Sun 05/31/2015			(Import)	
1930	Continuous	2000			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 06/01/2015 to Wed 06/03/2015 EXTENDED by NYPA 05/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

FWD

Mon 06/01/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 06/01/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP **320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCRIBA___-VOLNEY___345_20-SV

FWD

Tue 06/02/2015 to Tue 06/02/2015

(Import)

0800 Daily(No Weekends) 1530

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

W49TH_ST_345KV_5

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM_HTP **320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday, November 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Tue 06/02/2015 to Tue 06/02/2015 **UPDATED** **by CONED** **05/31/2015**

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_900

FWD

Tue 06/02/2015 to Wed 06/03/2015 **by HQ** **06/01/2015**

(Import)

2200 Continuous 0059

SCH - HQ - NY

900 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1450

FWD

Wed 06/03/2015 to Thu 06/04/2015 **by HQ** **06/01/2015**

(Import)

0100 Continuous 1759

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MOSES__-ADIRNDCK_230_MA2

FWD

Thu 06/04/2015 to Sat 06/06/2015 **UPDATED** **by NYPA** **05/18/2015**

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DENNISON-ROSEMNTB_115_2-RD

FWD

REV

Thu 06/04/2015 to Thu 06/04/2015

(Import) (Export)

0830 Daily(No Weekends) 1530

SCH - HQ_CEDARS

95 MW**40 MW**

Impacts Total Transfer Capability 95 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38**SCH-HQ-NYISO_LIMIT_1350**

FWD

Thu 06/04/2015 to Thu 06/04/2015 **by HQ** **06/01/2015**

(Import)

1800 Continuous 1859

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

W49TH_ST_345KV_5

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**

(Import)

1830 Continuous 1900

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**
1830 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Thu 06/04/2015 to Thu 06/04/2015 **by HQ** **06/01/2015**
1900 Continuous 2200

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

OSWEGO__VOLNEY__345_12-OV

FWD

Fri 06/05/2015 to Fri 06/05/2015
0800 Daily(No Weekends) 1530

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DENNISON-SANDSTON_115_5-DS

FWD

REV

Fri 06/05/2015 to Fri 06/05/2015
0830 Daily(No Weekends) 1530

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SANDSTON-COLTON__115_5-SC

FWD

REV

Fri 06/05/2015 to Fri 06/05/2015
0830 Daily(No Weekends) 1530

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **150 MW 40 MW**
Impacts Total Transfer Capability 40 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Fri 06/05/2015 to Sat 06/06/2015 **by HQ** **06/01/2015**
2200 Continuous 0400

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

STONYRDG-HILLSIDE_230_72

FWD

Mon 06/08/2015 to Wed 06/10/2015
0700 Continuous 1530

(Import)

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -VOLNEY__ 345_11-OV

Mon 06/08/2015 to Mon 06/08/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 06/09/2015 to Tue 06/09/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BECK__ -NIAGARA__ 345_PA301

Fri 06/12/2015 to Fri 06/12/2015

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 05/14/2015

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

SPRNBRK_-TREMONT__ 345_X28

Sat 06/13/2015 to Sat 06/13/2015

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER__ 345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015

0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

BECK__ -NIAGARA__ 345_PA302

Thu 06/25/2015 to Fri 06/26/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

FRASER_-GILBOA__ 345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015

0830 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015
0700 Continuous 1600

Work scheduled by: NYSEG

(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015 **UPDATED by NYSEG 05/13/2015**
0700 Continuous 1630

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7

Tue 09/01/2015 to Sun 09/13/2015

0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY____765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015

0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
 0700 Continuous 1600

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NE - NY **500 MW 1200 MW**
 Impacts Total Transfer Capability 900 MW 400 MW
 TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
 0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)
0100	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_ 765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)
0100	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ - NY	475 MW 1000 MW
					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040					FWD	
Sat 10/03/2015	to	Sun 10/25/2015				(Import)
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)
0530	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_ 345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)
0700	Continuous	1600			CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_ 230_BP76					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015				(Import) (Export)
0800	Continuous	1600			SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW 600 MW
					TTC with All Lines In Service	1900 MW 1900 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

40 MW

0 MW

40 MW

GILBOA__-N.SCTLND_345_GNS1

Mon 10/12/2015 to Fri 10/30/2015
0730 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

2520 MW**LEEDS__-HURLYAVE_345_301**

Mon 10/12/2015 to Fri 10/30/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

4100 MW**GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M**

Tue 10/20/2015 to Fri 10/23/2015
0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 315 MW

0 MW**315 MW**

0 MW

315 MW

CLAY__-EDIC__345_2-15

Mon 10/26/2015 to Tue 10/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by PA****03/27/2015**

FWD

(Import)

OSWEGO EXPORT

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

4850 MW**VOLNEY__-MARCY__345_19**

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

2825 MW**VOLNEY__-MARCY__345_19**

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

4900 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO__345_77

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT__345_V-3022

Sun 11/08/2015 to Fri 11/13/2015
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

FRASER__-GILBOA__345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO__345_77

Fri 11/20/2015 to Sat 12/12/2015
1601 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 315 MW**
Impacts Total Transfer Capability 315 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES____-ADIRNDCK_230_MAL

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY____-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

UPDATED by NGRID 04/17/2015

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAL

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAL

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 01, 2015 to Wednesday,November 30, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 12/17/2015 to Fri 12/18/2015
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1400 MW 1250 MW**
 Impacts Total Transfer Capability 500 MW 650 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MARCY____-EDIC____345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
 0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

FRASER__-COOPERS__345_33

Mon 01/04/2016 to Mon 01/25/2016
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

OAKDALE_-FRASER__345_32

Mon 02/01/2016 to Sun 02/21/2016
 0800 Continuous 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016
 0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14-EN

Mon 03/07/2016 to Sun 03/27/2016
 0600 Continuous 1600

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2240 MW**
 Impacts Total Transfer Capability 735 MW
 TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
 0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

FRASER___-COOPERS___345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC___-FRASER___345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-COOPERS___345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG