

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LOWVILLE-BOONVILLE_115_5-LB							
Mon 05/18/2015	to	Sun 06/14/2015	EXTENDED	by NGRID	06/12/2015	SCH - HQ_CEDARS	130 MW
0800	Continuous	0600				Impacts Total Transfer Capability	60 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB							
Mon 06/08/2015	to	Fri 06/19/2015				SCH - OH - NY	1700 MW
0500	Continuous	1700				Impacts Total Transfer Capability	200 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW
							1900 MW
SCH-NYISO-HQ_LIMIT_800							
Thu 06/11/2015	to	Sun 07/26/2015				SCH - HQ - NY	800 MW
2200	Daily	0600				Impacts Total Transfer Capability	200 MW
Work scheduled by: HQ						TTC with All Lines In Service	1000 MW
BECK_-NIAGARA_345_PA301							
Fri 06/12/2015	to	Fri 06/12/2015	UPDATED	by NYPA	05/14/2015	SCH - OH - NY	1200 MW
0500	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW
							1900 MW
ELBRIDGE-LAFAYTTE_345_17-LE							
Fri 06/12/2015	to	Fri 06/12/2015	CANCELLED	by NGrid	06/12/2015	OSWEGO EXPORT	5250 MW
0730	Daily(No Weekends)	0800				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
OSWEGO_-ELBRIDGE_345_17-EO							
Fri 06/12/2015	to	Fri 06/12/2015	CANCELLED	by NGrid	06/12/2015	OSWEGO EXPORT	5250 MW
0730	Daily(No Weekends)	1530				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE							
Fri 06/12/2015	to	Fri 06/12/2015	CANCELLED	by NGrid	06/12/2015	OSWEGO EXPORT	5250 MW
1500	Daily(No Weekends)	1530				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39					FWD		
Sat 06/13/2015	to	Sat 06/13/2015	CANCELLED	by NYSEG	06/13/2015	(Import)	
0001	Continuous	0030				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
SPRNBRK_-TREMONT__345_X28					FWD		
Sat 06/13/2015	to	Sat 06/13/2015	UPDATED	by NYISO	06/03/2015	(Import)	
0001	Continuous	1900				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD		
Sat 06/13/2015	to	Sat 06/13/2015	CANCELLED	by NYSEG	06/13/2015	(Import)	
0001	Continuous	2359				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
SCRIBA_-VOLNEY__345_21-SV					FWD		
Sat 06/13/2015	to	Sat 06/13/2015				(Import)	
0600	Daily	1400				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
EFISHKIL-WOOD_ST__345_F39					FWD		
Sat 06/13/2015	to	Sat 06/13/2015	CANCELLED	by NYSEG	06/13/2015	(Import)	
2330	Continuous	2359				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
BULYMO_-BOONVILLE_115_6					FWD	REV	
Sun 06/14/2015	to	Sun 06/14/2015				(Import)	(Export)
0600	Daily	1800				SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	60 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV	
Mon 06/15/2015	to	Fri 06/19/2015				(Export)	
0700	Continuous	1900				SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday, December 16, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5-LB

Mon 06/15/2015 to Sat 06/20/2015
0730 Continuous 1800

UPDATED

by NGRID

06/15/2015

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

FRASER_345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
0800 Continuous 1430

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2935 MW

40 MW

2975 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 06/15/2015 to Wed 06/17/2015
1919 Continuous 0400

Work scheduled by: ConEd

FORCED

by CE

06/16/2015

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4150 MW

950 MW

5100 MW

EGRDNCTY_345_138_BK 1

Wed 06/17/2015 to Wed 06/17/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED

by LI

06/15/2015

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1250 MW

250 MW

1500 MW

LOWVILLE-BOONVILLE_115_5-LB

Sun 06/21/2015 to Sun 06/21/2015
1200 Daily 1530

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

TAYLORVL-LOWVILLE_115_5-TL

Sun 06/21/2015 to Sun 06/21/2015
1200 Daily 1530

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

BULYMO_-BOONVILLE_115_6

Sun 06/21/2015 to Sun 06/21/2015
1600 Daily 2000

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

130 MW 40 MW

60 MW 0 MW

190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-BULYMO__115_6				FWD	REV
Sun 06/21/2015	to	Sun 06/21/2015		(Import)	(Export)
1600	Daily	2000		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
LOWVILLE-BOONVILLE_115_5-LB				FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015		(Import)	(Export)
0700	Continuous	1800		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
TAYLORVL-LOWVILLE_115_5-TL				FWD	REV
Mon 06/22/2015	to	Thu 07/02/2015		(Import)	(Export)
0700	Continuous	1800		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
LEEDS__345_LEEDS SVC				FWD	
Tue 06/23/2015	to	Wed 06/24/2015	UPDATED	(Import)	
0700	Continuous	1500	by NGRID 06/15/2015	CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW
BECK__-NIAGARA__345_PA302				FWD	REV
Thu 06/25/2015	to	Fri 06/26/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 800 MW
				TTC with All Lines In Service	1900 MW 1900 MW
EFISHKIL-WOOD_ST__345_F39				FWD	
Sat 06/27/2015	to	Sat 06/27/2015		(Import)	
0001	Continuous	0030		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Sat 06/27/2015	to	Sat 06/27/2015		(Import)	
0001	Continuous	2330		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Sat 06/27/2015 to Sat 06/27/2015
 2300 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

DENNISON-NORFOLK__115_4-DA

Wed 07/01/2015 to Wed 07/01/2015
 0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

150 MW 40 MW

Impacts Total Transfer Capability 40 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NORFOLK_-SANDSTON_115_4-NS

Wed 07/01/2015 to Wed 07/01/2015
 0900 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

150 MW 40 MW

Impacts Total Transfer Capability 40 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 07/08/2015 to Wed 07/08/2015
 0800 Continuous 1700

Work scheduled by: HQ

FWD

(Import)

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

STLAWRNC-MOSES__230_L34P

Mon 07/13/2015 to Sat 07/18/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

FRASER_-GILBOA__345_GF5-35

Mon 07/20/2015 to Thu 07/23/2015
 0830 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015
 0700 Continuous 1830

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 08/03/2015 to Sat 08/08/2015
0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P

Mon 08/10/2015 to Wed 08/12/2015
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/17/2015 to Sat 08/22/2015
0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

FRASER___-COOPERS___345_33

Mon 08/17/2015 to Wed 11/11/2015
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

UPDATEDby NYSEG 05/13/2015

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY____-EDIC____345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

HURLYAVE-ROSETON____345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA____345_230_BK 4

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

1900 MW**1900 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA

MARCY____765_345_BK 2

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

STONYRDG-HILLSIDE_230_72

FWD

Tue 09/08/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBK__345KV_RNS5

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

500 MW 1200 MW

Impacts Total Transfer Capability 900 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA__345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0100 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1						FWD		
Fri 10/02/2015	to	Thu 11/12/2015				(Import)		
0100	Continuous	2359				CONED - LIPA	1250 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	
PLSNTVLE-DUNWODIE_345_W89						FWD		
Fri 10/02/2015	to	Fri 10/02/2015				(Import)		
1830	Continuous	1900				UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW	
						TTC with All Lines In Service	5100 MW	
CHATGUAY-MASSENA_765_7040						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040						FWD	REV	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)	
0100	Continuous	1730				SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MARCY_765_345_BK 1						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
MARCY_765_345_BK 2						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW	
						TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY___765_MSU1						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW			
						TTC with All Lines In Service	1500 MW			
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	0 MW	0 MW		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW			
						TTC with All Lines In Service	330 MW			
GILBOA___-LEEDS___345_GL3						FWD				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)				
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW			
						TTC with All Lines In Service	2975 MW			
BECK___-PACKARD___230_BP76						FWD	REV			
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	(Export)			
0800	Continuous	1600				SCH - OH - NY	1750 MW	1300 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW			
						TTC with All Lines In Service	1900 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW				REV	
Tue 10/06/2015	to	Tue 10/06/2015		(Export)	
0800	Continuous	1530			
Work scheduled by: NYPA			ARR: 20&38		
				SCH - HQ_CEDARS	40 MW
				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	40 MW
GILBOA__-N.SCTLND_345_GNS1				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0730	Continuous	1500			
Work scheduled by: NGrid				CENTRAL EAST - VC	2520 MW
				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
LEEDS__-HURLYAVE_345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4100 MW
				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
Tue 10/20/2015	to	Fri 10/23/2015		(Import)	(Export)
0001		2359			
Work scheduled by:				SCH - PJM_VFT	0 MW 315 MW
				Impacts Total Transfer Capability	315 MW 0 MW
				TTC with All Lines In Service	315 MW 315 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
Sun 10/25/2015	to	Sun 10/25/2015		(Import)	(Export)
0001		2359			
Work scheduled by:				SCH - PJM_VFT	0 MW 315 MW
				Impacts Total Transfer Capability	315 MW 0 MW
				TTC with All Lines In Service	315 MW 315 MW
CLAY__-EDIC__345_2-15				FWD	
Mon 10/26/2015	to	Tue 10/27/2015	<u>UPDATED</u> <u>by PA</u> <u>03/27/2015</u>	(Import)	
0700	Continuous	1530			
Work scheduled by: NYPA				OSWEGO EXPORT	4850 MW
				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
VOLNEY__-MARCY__345_19				FWD	
Mon 11/02/2015	to	Fri 11/06/2015		(Import)	
0500	Continuous	1530			
Work scheduled by: NYPA				CENTRAL EAST - VC	2825 MW
				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19					FWD	
Mon 11/02/2015	to	Fri 11/06/2015			(Import)	
0500	Continuous	1530			OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD	
Sat 11/07/2015	to	Mon 11/09/2015			(Import)	
0001	Continuous	2359			UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO___345_77					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600			CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600			UPNY CONED	4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
LIND_CG_-LNDVFT___345_V-3022					FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015			(Import) (Export)	
1400	Continuous	1800			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MARCY__-COOPERS___345_UC2-41					FWD	
Thu 11/12/2015	to	Tue 12/01/2015			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
FRASER__-GILBOA___345_GF5-35					FWD	
Thu 11/12/2015	to	Tue 12/01/2015			(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

UPDATED by NGRID 04/17/2015

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**FRASER___-COOPERS___345_33**

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE___-FRASER___345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS___-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED**by CHGE****05/06/2015**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC_-N.SCTLND_345_14-EN

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATED by CHGE 05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

MARCY_-COOPERS_345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO_345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC_-FRASER_345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, June 17, 2015 to Friday , December 16, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/09/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC__-FRASER__345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-COOPERS__345_UC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

LEEDS__-HURLYAVE_345_301

Mon 10/17/2016 to Fri 11/04/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW