

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_BK 2**Fri 04/24/2015 to Sun 06/07/2015 **EXT FORCE** **by LI** **06/05/2015**

0001 Continuous 0300

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC2**Mon 05/04/2015 to Thu 06/11/2015 **UPDATED** **by HQ** **06/04/2015**

0600 Continuous 2200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**Mon 05/04/2015 to Thu 06/11/2015 **UPDATED** **by HQ** **06/04/2015**

0600 Continuous 2200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**HOMER C\_-MAINS\_NY\_345\_47**Mon 05/04/2015 to Fri 06/05/2015 **UPDATED** **by NYSEG** **06/05/2015**

0800 Continuous 2359

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

**2200 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

**LOWVILLE-BOONVILLE\_115\_5-LB**Mon 05/18/2015 to Sat 06/13/2015 **EXTENDED** **by NGRID** **06/03/2015**

0800 Continuous 1800

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**130 MW 40 MW**

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

**W49TH\_ST-E13THSTA\_345\_M55**Sat 05/30/2015 to Mon 06/01/2015 **EXTENDED** **by CONED** **05/31/2015**

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MOSES\_-ADIRNDCK\_230\_MAI**Mon 06/01/2015 to Wed 06/03/2015 **EXTENDED** **by NYPA** **05/20/2015**

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

FWD

Mon 06/01/2015 to Mon 06/01/2015 **EXTENDED** **by CONED** **05/31/2015**

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Mon 06/01/2015 to Mon 06/01/2015 **EXTENDED** **by CONED** **05/31/2015**

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Tue 06/02/2015 to Tue 06/02/2015 **UPDATED** **by CONED** **05/31/2015**

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Tue 06/02/2015 to Tue 06/02/2015 **UPDATED** **by CONED** **05/31/2015**

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SCRIBA\_\_VOLNEY\_\_345\_20-SV**

FWD

Tue 06/02/2015 to Tue 06/02/2015

(Import)

0800 Daily(No Weekends) 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**SCH-HQ-NYISO\_LIMIT\_900**

FWD

Tue 06/02/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/04/2015**

(Import)

2200 Continuous 0059

SCH - HQ - NY

**900 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Wed 06/03/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/04/2015**

(Import)

0100 Continuous 1759

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Saturday ,June 06, 2015 to Monday ,December 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

FWD

Wed 06/03/2015 to Wed 06/03/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

FWD

Wed 06/03/2015 to Wed 06/03/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Thu 06/04/2015 to Sat 06/06/2015 UPDATED by NYPA 05/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### DENNISON-ROSEMNTB\_115\_2-RD

FWD

REV

Thu 06/04/2015 to Thu 06/04/2015

(Import) (Export)

0830 Daily(No Weekends) 1530

SCH - HQ\_CEDARS

95 MW

40 MW

Impacts Total Transfer Capability 95 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

ARR: 38

### SCH-HQ-NYISO\_LIMIT\_1350

FWD

Thu 06/04/2015 to Thu 06/04/2015 UPDATED by HQ 06/04/2015

(Import)

1800 Continuous 1859

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

### W49TH\_ST\_345KV\_5

FWD

Thu 06/04/2015 to Thu 06/04/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

FWD

Thu 06/04/2015 to Thu 06/04/2015 UPDATED by CONED 05/31/2015

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED by HQ 06/04/2015**

(Import)

1900 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

**OSWEGO -VOLNEY\_345\_12-OV**

FWD

Fri 06/05/2015 to Fri 06/05/2015 **UPDATED by NG 06/03/2015**

(Import)

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**DENNISON-SANDSTON\_115\_5-DS**

FWD

REV

Fri 06/05/2015 to Fri 06/05/2015

(Import) (Export)

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**150 MW 40 MW**

Impacts Total Transfer Capability 40 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

**SANDSTON-COLTON\_115\_5-SC**

FWD

REV

Fri 06/05/2015 to Fri 06/05/2015

(Import) (Export)

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**150 MW 40 MW**

Impacts Total Transfer Capability 40 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 06/05/2015 to Sun 06/07/2015

(Import)

2000 Continuous 2330

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**MARCY -COOPERS\_345\_UC2-41**

FWD

Fri 06/05/2015 to Mon 06/08/2015

(Import)

2200 Continuous 0700

Work scheduled by: NYISO

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Fri 06/05/2015 to Mon 06/08/2015

(Import)

2200 Continuous 0700

Work scheduled by: NYISO

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_900**

Sat 06/06/2015 to Sat 06/06/2015 **UPDATED by HQ 06/04/2015**  
 0800 Continuous 1059

Work scheduled by: HQ

FWD  
 (Import)  
**900 MW**  
 SCH - HQ - NY  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

Sat 06/06/2015 to Mon 06/08/2015 **UPDATED by HQ 06/04/2015**  
 1100 Continuous 1700

Work scheduled by: HQ

FWD  
 (Import)  
**1450 MW**  
 SCH - HQ - NY  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 1500 MW

**SCH-IMO\_NY\_NIAG\_CB\_3122\_W/BB**

Mon 06/08/2015 to Fri 06/19/2015  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**1700 MW 1850 MW**  
 SCH - OH - NY  
 Impacts Total Transfer Capability 200 MW 50 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**STONYRDG-HILLSIDE\_230\_72**

Mon 06/08/2015 to Wed 06/10/2015 **CANCELLED by NYSEG 06/02/2015**  
 0700 Continuous 1530

Work scheduled by: NYSEG

FWD  
 (Import)  
**2850 MW**  
 DYSINGER EAST  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**OSWEGO\_\_VOLNEY\_\_345\_11-OV**

Mon 06/08/2015 to Mon 06/08/2015  
 0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD  
 (Import)  
**5250 MW**  
 OSWEGO EXPORT  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_80**

Tue 06/09/2015 to Tue 06/09/2015  
 0800 Continuous 1700

Work scheduled by: HQ

FWD  
 (Import)  
**80 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 110 MW  
 TTC with All Lines In Service 190 MW

**BROWNFLS-TAYLORVL\_115\_3-BT**

Tue 06/09/2015 to Tue 06/09/2015  
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
**70 MW 40 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**ARR: 38**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_DENNI_R8105_TIE_B					FWD	REV
Wed 06/10/2015 to Wed 06/10/2015					(Import)	(Export)
0830 Daily(No Weekends) 1530					SCH - HQ_CEDARS	110 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	80 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BECK__-NIAGARA_345_PA301					FWD	REV
Fri 06/12/2015 to Fri 06/12/2015					(Import)	(Export)
0500 Continuous 1700					SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 800 MW
					TTC with All Lines In Service	1900 MW 1900 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Fri 06/12/2015 to Fri 06/12/2015					(Import)	
0730 Daily(No Weekends) 0800					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
OSWEGO__-ELBRIDGE_345_17-EO					FWD	
Fri 06/12/2015 to Fri 06/12/2015					(Import)	
0730 Daily(No Weekends) 1530					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Fri 06/12/2015 to Fri 06/12/2015					(Import)	
1500 Daily(No Weekends) 1530					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SPRNBK__-TREMONT_345_X28					FWD	
Sat 06/13/2015 to Sat 06/13/2015					(Import)	
0001 Continuous 1900					SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
SCRIBA__-VOLNEY_345_21-SV					FWD	
Sat 06/13/2015 to Sat 06/13/2015					(Import)	
0600 Daily 1400					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,June 06, 2015 to Monday ,December 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BULYMO__-BOONVILLE_115_6</b>				FWD	REV
Sun 06/14/2015	to	Sun 06/14/2015		(Import)	(Export)
0600	Daily	1800		SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	60 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>LOWVILLE-BOONVILLE_115_5-LB</b>				FWD	REV
Mon 06/15/2015	to	Sat 06/20/2015		(Import)	(Export)
0730	Continuous	1800		SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	60 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>TAYLORVL-LOWVILLE_115_5-TL</b>				FWD	REV
Mon 06/15/2015	to	Sat 06/20/2015		(Import)	(Export)
0730	Continuous	1800		SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	60 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>FRASER___345_FRASER SVC</b>				FWD	
Mon 06/15/2015	to	Fri 06/19/2015		(Import)	
0800	Continuous	1430		CENTRAL EAST - VC	<b>2935 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
<b>BECK___-NIAGARA_345_PA302</b>				FWD	REV
Thu 06/25/2015	to	Fri 06/26/2015		(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	<b>1200 MW 1100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 800 MW
				TTC with All Lines In Service	1900 MW 1900 MW
<b>STLAWRNC-MOSES___230_L34P</b>				FWD	REV
Mon 07/13/2015	to	Sat 07/18/2015		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
<b>FRASER___-GILBOA___345_GF5-35</b>				FWD	
Mon 07/20/2015	to	Thu 07/23/2015		(Import)	
0830	Continuous	1400		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 08/17/2015 to Wed 11/11/2015  
 0700 Continuous 1600

Work scheduled by: NYSEG

(Import)  
**CENTRAL EAST - VC 2395 MW**  
 Impacts Total Transfer Capability 580 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 08/24/2015 to Fri 08/28/2015 **UPDATED by NYSEG 05/13/2015**  
 0700 Continuous 1630

Work scheduled by: NYPA

(Import)  
**CENTRAL EAST - VC 2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY -EDIC 345\_UE1-7**

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

**ARR: 16**

TTC with All Lines In Service 5250 MW

**MARCY 765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

**ARR: 19**

TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON 345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5100 MW

**NIAGARA 345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

**MOSES -ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**COOPERS -MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**MOSES -ADIRNDCK\_230\_MAI**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,June 06, 2015 to Monday ,December 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1200 MW**  
Impacts Total Transfer Capability 900 MW 400 MW  
TTC with All Lines In Service 1400 MW 1600 MW

### LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### BECK\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 09/28/2015 to Mon 09/28/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### BECK\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/28/2015 to Fri 10/02/2015  
 0900 Daily 1600

Work scheduled by: NYSEG

(Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 10/02/2015 to Fri 10/02/2015  
 1830 Continuous 1900

Work scheduled by: ConEd

(Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

(Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

(Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_\_765\_345\_BK 1**

FWD

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 19**

(Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_\_\_\_765\_345\_BK 2**

FWD

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 19**

(Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 20**

(Import)  
 CENTRAL EAST - VC **2315 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_ 765_MSU1</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY_ 765_MSU1</b>						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			
<b>MASSENA_-MARCY_ 765_MSU1 &amp; CHATGUAY-MASSENA_ 765_7040</b>						FWD				
Sat 10/03/2015	to	Sun 10/25/2015				(Import)				
0100		1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES_-MASSENA_ 230_MMS1 &amp; MOSES_-MASSENA_ 230_MMS2</b>						FWD	REV			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)	(Export)			
0100		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	650 MW			
						TTC with All Lines In Service	1500 MW			
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>						FWD	REV			
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)			
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW			
						TTC with All Lines In Service	330 MW			
<b>GILBOA_-LEEDS_ 345_GL3</b>						FWD				
Mon 10/05/2015	to	Fri 10/09/2015				(Import)				
0700	Continuous	1600				CENTRAL EAST - VC	<b>2200 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW			
						TTC with All Lines In Service	2975 MW			
<b>BECK_-PACKARD_ 230_BP76</b>						FWD	REV			
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	(Export)			
0800	Continuous	1600				SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>		
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW			
						TTC with All Lines In Service	1900 MW			

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MALONE\_\_-WILLIS\_\_115\_1-MW**

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ\_CEDARS

**40 MW**

Work scheduled by: NYPA

**ARR: 20&38**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

40 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS1**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

**2520 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

5100 MW

**GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M**

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM\_VFT

**0 MW****315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

**GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M**

FWD

REV

Sun 10/25/2015 to Sun 10/25/2015

(Import) (Export)

0001 2359

SCH - PJM\_VFT

**0 MW****315 MW**

Work scheduled by:

Impacts Total Transfer Capability

315 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

**CLAY\_\_-EDIC\_\_345\_2-15**

FWD

Mon 10/26/2015 to Tue 10/27/2015

(Import)

0700 Continuous 1530

**UPDATED****by PA****03/27/2015**

OSWEGO EXPORT

**4850 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2825 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,June 06, 2015 to Monday ,December 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_\_-MARCY\_\_\_345\_19

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

### RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Sat 11/07/2015 to Mon 11/09/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

### ROCKTVRN-RAMAPO\_\_\_345\_77

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

Sat 11/07/2015 to Fri 11/20/2015 UPDATED by CH 12/16/2014  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

### LIND\_CG\_-LNDVFT\_\_\_345\_V-3022

Sun 11/08/2015 to Fri 11/13/2015  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### FRASER\_\_-GILBOA\_\_\_345\_GF5-35

Thu 11/12/2015 to Tue 12/01/2015  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 11/20/2015 to Sat 12/12/2015  
1601 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,June 06, 2015 to Monday ,December 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

### RAMAPO- -BUCHAN.N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4150 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

### BERKSHIR-ALPS- -345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

### BERKSHIR-ALPS- -345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### MOSES- -ADIRNDCK\_230\_MAI

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

### MARCY- -N.SCTLND\_345\_18

Wed 12/02/2015 to Wed 12/23/2015 UPDATED by NGRID 04/17/2015  
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

### MOSES- -ADIRNDCK\_230\_MAI

Mon 12/07/2015 to Fri 12/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,June 06, 2015 to Monday ,December 05, 2016

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MAl

Mon 12/14/2015 to Fri 12/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

### BECK\_\_\_-NIAGARA\_345\_PA302

Thu 12/17/2015 to Fri 12/18/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1400 MW 1250 MW  
Impacts Total Transfer Capability 500 MW 650 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Mon 01/04/2016 to Mon 02/29/2016  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### FRASER\_\_\_-COOPERS\_\_\_345\_33

Mon 01/04/2016 to Mon 01/25/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2395 MW  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

### OAKDALE\_-FRASER\_\_\_345\_32

Mon 02/01/2016 to Sun 02/21/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### COOPERS\_-MIDDLETP\_345\_CMT-34

Thu 02/25/2016 to Fri 02/26/2016 UPDATED by CHGE 05/06/2015  
0800 Continuous 1559

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### COOPERS\_-MIDDLETP\_345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC\_\_\_\_-N.SCTLND\_345\_14-EN**

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

**UPDATED by CHGE 05/06/2015**

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**MARCY\_-COOPERS\_\_345\_UC2-41**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ROCKTVRN-RAMAPO\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**EDIC\_\_\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER\_-COOPERS\_\_345\_33**

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**NYISO TRANSFER LIMITATIONS**

Saturday ,June 06, 2015 to Monday ,December 05, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARC\_\_\_\_-COOPERS\_\_\_\_345\_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER\_\_\_\_-COOPERS\_\_\_\_345\_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG