

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 2						FWD	
Fri 04/24/2015	to	Mon 06/08/2015	<u>EXT FORCE</u>	<u>by LI</u>	<u>06/07/2015</u>	(Import)	
0001	Continuous	1500				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC2						FWD	
Mon 05/04/2015	to	Mon 06/08/2015	<u>UPDATED</u>	<u>by HQ</u>	<u>06/09/2015</u>	(Import)	
0600	Continuous	1921				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Mon 05/04/2015	to	Mon 06/08/2015	<u>UPDATED</u>	<u>by HQ</u>	<u>06/09/2015</u>	(Export)	
0600	Continuous	1921				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
HOMER C_-MAINS_NY_345_47						FWD	REV
Mon 05/04/2015	to	Fri 06/05/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>06/05/2015</u>	(Import)	(Export)
0800	Continuous	2359				SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1300 MW
LOWVILLE-BOONVILLE_115_5-LB						FWD	REV
Mon 05/18/2015	to	Sat 06/13/2015	<u>EXTENDED</u>	<u>by NGRID</u>	<u>06/03/2015</u>	(Import)	(Export)
0800	Continuous	1800				SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	60 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
SCH-HQ-NYISO_LIMIT_900						FWD	
Tue 06/02/2015	to	Thu 06/04/2015	<u>UPDATED</u>	<u>by HQ</u>	<u>06/09/2015</u>	(Import)	
2200	Continuous	0059				SCH - HQ - NY	900 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1500 MW
SCH-HQ-NYISO_LIMIT_1450						FWD	
Wed 06/03/2015	to	Thu 06/04/2015	<u>UPDATED</u>	<u>by HQ</u>	<u>06/09/2015</u>	(Import)	
0100	Continuous	1759				SCH - HQ - NY	1450 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 06/04/2015 to Sat 06/06/2015 **UPDATED** **by NYPA** **05/18/2015**
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 3150 MW

DENNISON-ROSEMNTB_115_2-RD

FWD

REV

Thu 06/04/2015 to Thu 06/04/2015
 0830 Daily(No Weekends) 1530

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS **95 MW 40 MW**
 Impacts Total Transfer Capability 95 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

SCH-HQ-NYISO_LIMIT_1350

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/09/2015**
 1800 Continuous 1859

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_5

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**
 1830 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **320 MW**
 Impacts Total Transfer Capability 340 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**
 1830 Continuous 1900

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **320 MW**
 Impacts Total Transfer Capability 340 MW
 TTC with All Lines In Service 660 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/09/2015**
 1900 Continuous 2200

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

OSWEGO___-VOLNEY___345_12-OV

FWD

Fri 06/05/2015 to Fri 06/05/2015 **UPDATED** **by NG** **06/03/2015**
 0800 Daily(No Weekends) 1530

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-SANDSTON_115_5-DS

Fri 06/05/2015 to Fri 06/05/2015
0830 Daily(No Weekends) 1530
Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SANDSTON-COLTON_115_5-SC

Fri 06/05/2015 to Fri 06/05/2015
0830 Daily(No Weekends) 1530
Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 06/05/2015 to Sun 06/07/2015
2000 Continuous 2330
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MARCY_-COOPERS_345_UC2-41

Fri 06/05/2015 to Mon 06/08/2015
2200 Continuous 0700
Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

SCH-HQ-NYISO_LIMIT_1400

Fri 06/05/2015 to Mon 06/08/2015
2200 Continuous 0700
Work scheduled by: NYISO

	FWD
	(Import)
SCH - HQ - NY	1400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1500 MW

SCH-HQ-NYISO_LIMIT_900

Sat 06/06/2015 to Sat 06/06/2015 UPDATED by HQ 06/09/2015
0800 Continuous 1059
Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	900 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1500 MW

SCH-HQ-NYISO_LIMIT_1450

Sat 06/06/2015 to Mon 06/08/2015 UPDATED by HQ 06/09/2015
1100 Continuous 1700
Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1450 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 06/08/2015 to Fri 06/19/2015
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1850 MW
Impacts Total Transfer Capability	200 MW	50 MW
TTC with All Lines In Service	1900 MW	1900 MW

OSWEGO -VOLNEY_345_11-OV

Mon 06/08/2015 to Mon 06/08/2015
 0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

CHAT_DC_GC2

Tue 06/09/2015 to Tue 06/09/2015 **UPDATED by HQ 06/09/2015**
 0156 Continuous 1401

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Tue 06/09/2015 to Tue 06/09/2015 **UPDATED by HQ 06/09/2015**
 0156 Continuous 1401

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 06/09/2015 to Tue 06/09/2015 **UPDATED by HQ 06/09/2015**
 0800 Continuous 0900

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

BROWNFLS-TAYLORVL_115_3-BT

Tue 06/09/2015 to Tue 06/09/2015 **CANCELLED by NGrid 06/09/2015**
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ILCTLIMIT_115KV_DENNI_R8105_TIE_B

Wed 06/10/2015 to Wed 06/10/2015
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	110 MW	40 MW
Impacts Total Transfer Capability	80 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Wed 06/10/2015 to Wed 06/10/2015
1200 Continuous 1359
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Wed 06/10/2015 to Wed 06/10/2015
1200 Continuous 1359
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

BECK____-NIAGARA_345_PA301

Fri 06/12/2015 to Fri 06/12/2015 UPDATED by NYPA 05/14/2015
0500 Continuous 1700
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1100 MW
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015
0730 Daily(No Weekends) 0800
Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17-EO

Fri 06/12/2015 to Fri 06/12/2015
0730 Daily(No Weekends) 1530
Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 06/12/2015 to Fri 06/12/2015
1500 Daily(No Weekends) 1530
Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBK_-TREMONT_345_X28

Sat 06/13/2015 to Sat 06/13/2015 UPDATED by NYISO 06/03/2015
0001 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_21-SV

Sat 06/13/2015 to Sat 06/13/2015
 0600 Daily 1400

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

BULYMO__-BOONVILLE_115_6

Sun 06/14/2015 to Sun 06/14/2015
 0600 Daily 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 130 MW 40 MW
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

EGRDNCTY_345_138_BK 1

Mon 06/15/2015 to Mon 06/15/2015
 0001 Continuous 2359

Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 06/15/2015 to Fri 06/19/2015
 0700 Continuous 1900

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ_CEDARS 0 MW
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 40 MW

LOWVILLE-BOONVILLE_115_5-LB

Mon 06/15/2015 to Sat 06/20/2015
 0730 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 130 MW 40 MW
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

TAYLORVL-LOWVILLE_115_5-TL

Mon 06/15/2015 to Sat 06/20/2015
 0730 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 130 MW 40 MW
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

FRASER__345_FRASER SVC

Mon 06/15/2015 to Fri 06/19/2015
 0800 Continuous 1430

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC 2935 MW
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-NORFOLK__115_4-DA			FWD	REV
Tue 06/16/2015	to	Tue 06/16/2015	(Import)	(Export)
0900	Daily(No Weekends)	1530	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38			TTC with All Lines In Service	190 MW 40 MW
NORFOLK_-SANDSTON_115_4-NS			FWD	REV
Tue 06/16/2015	to	Tue 06/16/2015	(Import)	(Export)
0900	Daily(No Weekends)	1530	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38			TTC with All Lines In Service	190 MW 40 MW
SANDSTON-COLTON__115_4-SC			FWD	REV
Tue 06/16/2015	to	Tue 06/16/2015	(Import)	(Export)
0900	Daily(No Weekends)	1530	SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	40 MW 0 MW
ARR: 38			TTC with All Lines In Service	190 MW 40 MW
BECK____-NIAGARA__345_PA302			FWD	REV
Thu 06/25/2015	to	Fri 06/26/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	1200 MW 1100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW 800 MW
			TTC with All Lines In Service	1900 MW 1900 MW
STLAWRNC-MOSES____230_L34P			FWD	REV
Mon 07/13/2015	to	Sat 07/18/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
FRASER__-GILBOA____345_GF5-35			FWD	
Mon 07/20/2015	to	Thu 07/23/2015	(Import)	
0830	Continuous	1400	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAL			FWD	
Thu 08/13/2015	to	Thu 08/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -COOPERS 345_33

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES -ADIRNDCK 230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER 230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE 230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC -FRASER 345_EF24-40

FWD

Mon 08/24/2015 to Fri 08/28/2015

(Import)

0700 Continuous 1630

UPDATED by NYSEG 05/13/2015

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK 230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY -EDIC 345_UE1-7

FWD

Tue 09/01/2015 to Sun 09/13/2015

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

STONYRDG-HILLSIDE_230_72

Tue 09/08/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1200 MW**
Impacts Total Transfer Capability 900 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 09/28/2015 to Fri 10/02/2015
 0900 Daily 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 10/02/2015 to Fri 10/02/2015
 1830 Continuous 1900

Work scheduled by: ConEd

(Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

(Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

(Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014**ARR: 19**

(Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_BK 2

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014**ARR: 19**

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/03/2015 to Sun 10/25/2015
 0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014**ARR: 20**

(Import)
 CENTRAL EAST - VC **2315 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	
0100	Continuous	1730			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_ 765_MSU1					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u> <u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040					FWD	
Sat 10/03/2015	to	Sun 10/25/2015			(Import)	
0100		1730			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015			(Import)	(Export)
0100		1730			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u> <u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS_ 345_GL3					FWD	
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
BECK_-PACKARD_ 230_BP76					FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015			(Import)	(Export)
0800	Continuous	1600			SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW 600 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015
 0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

SCH - HQ_CEDARS

(Export)

Impacts Total Transfer Capability

40 MW

TTC with All Lines In Service

0 MW

40 MW

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 10/12/2015 to Fri 10/30/2015
 0730 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC

(Import)

Impacts Total Transfer Capability

2520 MW

TTC with All Lines In Service

455 MW

2975 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/12/2015 to Fri 10/30/2015
 0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

(Import)

Impacts Total Transfer Capability

4100 MW

TTC with All Lines In Service

1000 MW

5100 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015
 0001 2359

Work scheduled by:

SCH - PJM_VFT

(Import)

(Export)

Impacts Total Transfer Capability

0 MW**315 MW**

TTC with All Lines In Service

315 MW

0 MW

315 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Sun 10/25/2015 to Sun 10/25/2015
 0001 2359

Work scheduled by:

SCH - PJM_VFT

(Import)

(Export)

Impacts Total Transfer Capability

0 MW**315 MW**

TTC with All Lines In Service

315 MW

0 MW

315 MW

CLAY__-EDIC__345_2-15

FWD

Mon 10/26/2015 to Tue 10/27/2015
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by PA****03/27/2015**

OSWEGO EXPORT

(Import)

Impacts Total Transfer Capability

4850 MW

TTC with All Lines In Service

400 MW

5250 MW

VOLNEY__-MARCY__345_19

FWD

Mon 11/02/2015 to Fri 11/06/2015
 0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

(Import)

Impacts Total Transfer Capability

2825 MW

TTC with All Lines In Service

150 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19

Mon 11/02/2015 to Fri 11/06/2015

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/07/2015 to Mon 11/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

ROCKTVRN-RAMAPO___345_77

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH12/16/2014

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

LIND_CG_-LNDVFT___345_V-3022

Sun 11/08/2015 to Fri 11/13/2015

1400 Continuous 1800

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

MARCY__-COOPERS___345_UC2-41

Thu 11/12/2015 to Tue 12/01/2015

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER__-GILBOA___345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 315 MW

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015

0700 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

UPDATED by NGRID 04/17/2015

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**FRASER___-COOPERS___345_33**

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE___-FRASER___345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS___-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED**by CHGE****05/06/2015**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC_-N.SCTLND_345_14-EN

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATED by CHGE 05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

MARCY_-COOPERS_345_UC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO_345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

EDIC_-FRASER_345_EF24-40

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0500 Continuous 1600

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,June 09, 2015 to Thursday ,December 08, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC__-FRASER__345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-COOPERS__345_UC2-41

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG