

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_BK 2**

FWD

Fri 04/24/2015 to Fri 06/19/2015 **FORCED** **by LI** **04/24/2015**

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**CHAT\_DC\_GC2**

FWD

Mon 05/04/2015 to Thu 06/11/2015 **UPDATED** **by HQ** **06/04/2015**

(Import)

0600 Continuous 2200

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Mon 05/04/2015 to Thu 06/11/2015 **UPDATED** **by HQ** **06/04/2015**

(Export)

0600 Continuous 2200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**HOMER C\_-MAINS\_NY\_345\_47**

FWD

REV

Mon 05/04/2015 to Thu 06/11/2015 **EXTENDED** **by NY** **05/26/2015**

(Import) (Export)

0800 Continuous 1700

SCH - PJ - NY

**2200 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: NYSEG

**LOWVILLE-BOONVILLE\_115\_5-LB**

FWD

REV

Mon 05/18/2015 to Sat 06/13/2015 **EXTENDED** **by NGRID** **06/03/2015**

(Import) (Export)

0800 Continuous 1800

SCH - HQ\_CEDARS

**130 MW 40 MW**

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38****FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Fri 05/22/2015 to Sun 05/31/2015 **UPDATED** **by ISONE** **05/19/2015**

(Import) (Export)

0600 Continuous 1559

SCH - NE - NY

**1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**HUDSONP\_-FARRAGUT\_345\_C3403**

FWD

REV

Tue 05/26/2015 to Sat 05/30/2015

(Import) (Export)

0001 Continuous 2300

SCH - PJ - NY

**2300 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PORTER\_\_-ROTTRDAM\_230\_31-PR**

FWD

Thu 05/28/2015 to Sat 05/30/2015

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**W49TH\_ST\_345KV\_6**

FWD

Sat 05/30/2015 to Sat 05/30/2015

(Import)

0001 Continuous 0030

**EXTENDED by CONED 05/31/2015**

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 05/30/2015 to Sat 05/30/2015

(Import)

0001 Continuous 1556

**EXTENDED by CONED 05/31/2015**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 05/30/2015 to Mon 06/01/2015

(Import)

0001 Continuous 1900

**EXTENDED by CONED 05/31/2015**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EFISHKIL-WOOD\_ST\_\_345\_F39**

FWD

Sun 05/31/2015 to Sun 05/31/2015

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Sun 05/31/2015 to Sun 05/31/2015

(Import)

0001 Continuous 2000

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**EFISHKIL-WOOD\_ST\_\_345\_F39**

FWD

Sun 05/31/2015 to Sun 05/31/2015

(Import)

1930 Continuous 2000

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 06/01/2015 to Wed 06/03/2015 EXTENDED by NYPA 05/20/2015  
0700 Continuous 1530

(Import)

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**E13THSTA-FARRAGUT\_345\_46**

FWD

Mon 06/01/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015  
1830 Continuous 1900

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Mon 06/01/2015 to Mon 06/01/2015 EXTENDED by CONED 05/31/2015  
1830 Continuous 1900

(Import)

SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015  
0001 Continuous 0030

(Import)

SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Tue 06/02/2015 to Tue 06/02/2015 UPDATED by CONED 05/31/2015  
0001 Continuous 0030

(Import)

SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SCRIBA\_\_\_-VOLNEY\_\_\_345\_20-SV**

FWD

Tue 06/02/2015 to Tue 06/02/2015  
0800 Daily(No Weekends) 1530

(Import)

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**SCH-HQ-NYISO\_LIMIT\_900**

FWD

Tue 06/02/2015 to Thu 06/04/2015 UPDATED by HQ 06/04/2015  
2200 Continuous 0059

(Import)

SCH - HQ - NY **900 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Wed 06/03/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/04/2015**  
 0100 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY **1450 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 1500 MW

**W49TH\_ST\_345KV\_5**

FWD

Wed 06/03/2015 to Wed 06/03/2015 **UPDATED** **by CONED** **05/31/2015**  
 1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP **320 MW**  
 Impacts Total Transfer Capability 340 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Wed 06/03/2015 to Wed 06/03/2015 **UPDATED** **by CONED** **05/31/2015**  
 1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP **320 MW**  
 Impacts Total Transfer Capability 340 MW  
 TTC with All Lines In Service 660 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Thu 06/04/2015 to Sat 06/06/2015 **UPDATED** **by NYPA** **05/18/2015**  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 3150 MW

**DENNISON-ROSEMNTB\_115\_2-RD**

FWD

REV

Thu 06/04/2015 to Thu 06/04/2015  
 0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

SCH - HQ\_CEDARS **95 MW** **40 MW**  
 Impacts Total Transfer Capability 95 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**SCH-HQ-NYISO\_LIMIT\_1350**

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by HQ** **06/04/2015**  
 1800 Continuous 1859

Work scheduled by: HQ

SCH - HQ - NY **1350 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1500 MW

**W49TH\_ST\_345KV\_5**

FWD

Thu 06/04/2015 to Thu 06/04/2015 **UPDATED** **by CONED** **05/31/2015**  
 1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP **320 MW**  
 Impacts Total Transfer Capability 340 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_7

Thu 06/04/2015 to Thu 06/04/2015 UPDATED by CONED 05/31/2015

1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **320 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 660 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Thu 06/04/2015 to Thu 06/04/2015 UPDATED by HQ 06/04/2015

1900 Continuous 2200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### OSWEGO\_\_-VOLNEY\_\_345\_12-OV

Fri 06/05/2015 to Fri 06/05/2015 UPDATED by NG 06/03/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### DENNISON-SANDSTON\_115\_5-DS

Fri 06/05/2015 to Fri 06/05/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### SANDSTON-COLTON\_\_115\_5-SC

Fri 06/05/2015 to Fri 06/05/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **150 MW 40 MW**  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 06/05/2015 to Sun 06/07/2015

2000 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### MARCY\_\_-COOPERS\_\_345\_UC2-41

Fri 06/05/2015 to Mon 06/08/2015

2200 Continuous 0700

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1400

Fri 06/05/2015 to Mon 06/08/2015

2200 Continuous 0700

Work scheduled by: NYISO

FWD

(Import)

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

## SCH-HQ-NYISO\_LIMIT\_900

Sat 06/06/2015 to Sat 06/06/2015

0800 Continuous 1059

Work scheduled by: HQ

UPDATEDby HQ06/04/2015

FWD

(Import)

SCH - HQ - NY

900 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1500 MW

## SCH-HQ-NYISO\_LIMIT\_1450

Sat 06/06/2015 to Mon 06/08/2015

1100 Continuous 1700

Work scheduled by: HQ

UPDATEDby HQ06/04/2015

FWD

(Import)

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

## STONYRDG-HILLSIDE\_230\_72

Mon 06/08/2015 to Wed 06/10/2015

0700 Continuous 1530

Work scheduled by: NYSEG

CANCELLEDby NYSEG06/02/2015

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## OSWEGO\_\_-VOLNEY\_\_345\_11-OV

Mon 06/08/2015 to Mon 06/08/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Tue 06/09/2015 to Tue 06/09/2015

0800 Continuous 1700

Work scheduled by: HQ

FWD

(Import)

SCH - HQ\_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

## BROWNFLS-TAYLORVL\_115\_3-BT

Tue 06/09/2015 to Tue 06/09/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

ARR: 38

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_115KV\_DENNI\_R8105\_TIE\_B**

Wed 06/10/2015 to Wed 06/10/2015

0830 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	110 MW	40 MW
Impacts Total Transfer Capability	80 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BECK\_\_-NIAGARA\_345\_PA301**

Fri 06/12/2015 to Fri 06/12/2015

0500 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NYPA 05/14/2015**

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Fri 06/12/2015 to Fri 06/12/2015

0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

**ARR: 75**

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

Fri 06/12/2015 to Fri 06/12/2015

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 75**

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Fri 06/12/2015 to Fri 06/12/2015

1500 Daily(No Weekends) 1530

Work scheduled by: NGrid

**ARR: 75**

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

**SPRNBK\_\_-TREMONT\_345\_X28**

Sat 06/13/2015 to Sat 06/13/2015

0001 Continuous 1900

Work scheduled by: ConEd

**UPDATED by NYISO 06/03/2015**

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

**BULYMO\_\_-BOONVILLE\_115\_6**

Sun 06/14/2015 to Sun 06/14/2015

0600 Daily 1800

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER\_\_\_345\_FRASER SVC**

FWD

Mon 06/15/2015 to Fri 06/19/2015

(Import)

0800 Continuous 1430

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

**BECK\_\_\_-NIAGARA\_\_\_345\_PA302**

FWD

REV

Thu 06/25/2015 to Fri 06/26/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1200 MW 1100 MW**

Impacts Total Transfer Capability 700 MW 800 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

**STLAWRNC-MOSES\_\_\_230\_L34P**

FWD

REV

Mon 07/13/2015 to Sat 07/18/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 07/20/2015 to Thu 07/23/2015

(Import)

0830 Continuous 1400

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 08/17/2015 to Wed 11/11/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-PORTER\_\_230\_12-AP**

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**EDIC\_\_-FRASER\_\_345\_EF24-40**

Mon 08/24/2015 to Fri 08/28/2015  
0700 Continuous 1630

Work scheduled by: NYPA

**UPDATED by NYSEG 05/13/2015**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_-EDIC\_\_345\_UE1-7**

Tue 09/01/2015 to Sun 09/13/2015  
0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**MARCY\_\_765\_345\_BK 2**

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON\_\_345\_303**

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4				FWD	REV
				(Import)	(Export)
Mon 09/07/2015	to	Fri 10/09/2015			
0800	Continuous	1530	SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
COOPERS_-ROCKTVRN_345_CRT-42				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NE - NY	500 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_345\_PA302**

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Mon 09/28/2015 to Mon 09/28/2015  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

**BECK\_\_\_\_-NIAGARA\_\_345\_PA301**

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Fri 10/02/2015 to Fri 10/02/2015  
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

	FWD
	(Import)
MOSES SOUTH	<b>1550 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA 765\_7040**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

**UPDATED** **by NYPA** **10/07/2014**

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY 765\_345\_BK 1**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

**UPDATED** **by NYPA** **10/07/2014**

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY 765\_345\_BK 2**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

**UPDATED** **by NYPA** **10/07/2014**

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**MASSENA -MARC 765\_MSU1**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

**UPDATED** **by NYPA** **10/07/2014**

Work scheduled by: NYPA

**ARR: 20**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2315 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

**MASSENA -MARC 765\_MSU1**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

**UPDATED** **by NYPA** **10/07/2014**

Work scheduled by: NYPA

**ARR: 20**

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA -MARC 765\_MSU1**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 Continuous 1730

**UPDATED** **by NYPA** **10/07/2014**

Work scheduled by: NYPA

**ARR: 20**

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA -MARC 765\_MSU1 & CHATGUAY-MASSENA 765\_7040**

Sat 10/03/2015 to Sun 10/25/2015  
 0100 1730

Work scheduled by:

**ARR: 20**

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 10/03/2015 to Sun 10/25/2015  
0100 1730

Work scheduled by:

ARR: 20

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## SHOR\_NPX-SHOREHAM 138\_NPX\_CSC

Mon 10/05/2015 to Sun 10/11/2015  
0530 Continuous 1800

Work scheduled by: LI

UPDATEDby ISONE 07/25/2014

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## GILBOA -LEEDS 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

## BECK -PACKARD 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1300 MW
Impacts Total Transfer Capability	150 MW	600 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MALONE -WILLIS 115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&amp;38

		REV
		(Export)
SCH - HQ_CEDARS		40 MW
Impacts Total Transfer Capability		0 MW
TTC with All Lines In Service		40 MW

## GILBOA -N.SCTLND 345\_GNS1

Mon 10/12/2015 to Fri 10/30/2015  
0730 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

## LEEDS -HURLYAVE 345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M**

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

**CLAY -EDIC 345\_2-15**

Mon 10/26/2015 to Tue 10/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 03/27/2015**

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**VOLNEY -MARC 345\_19**

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

**VOLNEY -MARC 345\_19**

Mon 11/02/2015 to Fri 11/06/2015  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

**RAMAPO -BUCHAN N\_345\_Y94**

Sat 11/07/2015 to Mon 11/09/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4150 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

**ROCKTVRN-RAMAPO 345\_77**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CH 12/16/2014**

FWD  
(Import)  
CENTRAL EAST - VC 2570 MW  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

**ROSETON -ROCKTVRN 345\_311**

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4400 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LIND_CG_-LNDVFT___345_V-3022</b>				FWD	REV
Sun 11/08/2015	to	Fri 11/13/2015		(Import)	(Export)
1400	Continuous	1800	SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
<b>FRASER_-GILBOA___345_GF5-35</b>				FWD	
Thu 11/12/2015	to	Tue 12/01/2015		(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	<b>2650 MW</b>	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>ROCKTVRN-RAMAPO___345_77</b>				FWD	
Fri 11/20/2015	to	Sat 12/12/2015		(Import)	
1601	Continuous	2359	CENTRAL EAST - VC	<b>2570 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW
<b>GOETHALS-LINDN_CG_345_G23L &amp; GOETHALS-LINDN_CG_345_G23M</b>				FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015		(Import)	(Export)
0001		2359	SCH - PJM_VFT	<b>0 MW</b>	<b>315 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
<b>RAMAPO_-BUCHAN_N_345_Y94</b>				FWD	
Sun 11/29/2015	to	Sat 12/05/2015		(Import)	
0001	Continuous	2359	UPNY CONED	<b>4150 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	5100 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500	SCH - NE - NY	<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015		(Import)	(Export)
0600	Continuous	1500	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_Ma1**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 12/02/2015 to Wed 12/23/2015

(Import)

0700 Continuous 1500

UPDATEDby NGRID 04/17/2015

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGRID

**MOSES\_\_\_-ADIRNDCK\_230\_Ma1**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_Ma1**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MARCY\_\_\_-EDIC\_\_\_345\_UE1-7**

FWD

Mon 01/04/2016 to Mon 02/29/2016

(Import)

0500 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 16****FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OAKDALE\_-FRASER\_345\_32**

Mon 02/01/2016 to Sun 02/21/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Thu 02/25/2016 to Fri 02/26/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Sat 03/05/2016 to Sun 03/06/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**EDIC\_-N.SCTLND\_345\_14-EN**

Mon 03/07/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Sat 03/12/2016 to Sun 03/13/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 03/14/2016 to Sun 03/27/2016

0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE05/06/2015

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**MARCY\_-COOPERS\_345\_UC2-41**

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 04, 2015 to Saturday ,December 03, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCKTVRN-RAMAPO\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

**EDIC\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 04/18/2016 to Sun 05/15/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**EDIC\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_-COOPERS\_\_345\_UC2-41**

FWD

Fri 05/27/2016 to Sat 05/28/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Tue 05/31/2016 to Wed 06/01/2016

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG