

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50					FWD	
Fri 06/19/2015	to	Thu 07/30/2015	<u>EXT FORCE</u>	<u>by CE</u>	<u>07/24/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	800 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 1					FWD	
Fri 06/19/2015	to	Thu 07/30/2015	<u>EXT FORCE</u>	<u>by CE</u>	<u>07/24/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	1350 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2					FWD	
Fri 06/19/2015	to	Thu 07/30/2015	<u>EXT FORCE</u>	<u>by CE</u>	<u>07/24/2015</u>	(Import)
0001	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	1350 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SCH-NYISO-HQ_LIMIT_800					REV	
Wed 07/01/2015	to	Fri 07/31/2015	<u>EXTENDED</u>	<u>by HQ</u>	<u>07/21/2015</u>	(Export)
2200	Daily	0600				
Work scheduled by: HQ					SCH - HQ - NY	800 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
LOWVILLE-BOONVILLE_115_5					FWD REV	
Mon 07/06/2015	to	Sat 07/25/2015	<u>EXTENDED</u>	<u>by NGRID</u>	<u>07/16/2015</u>	(Import) (Export)
0700	Continuous	1800				
Work scheduled by: NGrid					SCH - HQ_CEDARS	130 MW 40 MW
					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
CHAT_DC_GC2					FWD	
Sun 07/19/2015	to	Sun 07/19/2015				(Import)
0700	Continuous	1100				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Sun 07/19/2015	to	Sun 07/19/2015				(Export)
0700	Continuous	1100				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1200

Sun 07/19/2015 to Sun 07/19/2015
0700 Continuous 1100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1200 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

MOSES-ADIRNDCK_230_MA2

Wed 07/22/2015 to Sat 07/25/2015
0700 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 07/23/2015 to Thu 07/23/2015
0800 Continuous 1000

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 07/23/2015 to Thu 07/23/2015
0800 Continuous 1000

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 07/25/2015 to Sat 07/25/2015
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NINEMILE-CLAY_345_8

Sat 07/25/2015 to Sat 07/25/2015
0700 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 07/25/2015 to Sat 07/25/2015
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOWVILLE-BOONVILLE_115_5				FWD	REV
Mon 07/27/2015	to	Mon 07/27/2015		(Import)	(Export)
0700	Continuous	1700		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
TAYLORVL-LOWVILLE_115_5				FWD	REV
Mon 07/27/2015	to	Fri 07/31/2015		(Import)	(Export)
0700	Continuous	1700		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
TAYLORVL-BULYMO___115_6				FWD	REV
Sat 08/01/2015	to	Sat 08/01/2015		(Import)	(Export)
1200	Daily	1430		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
LOWVILLE-BOONVILLE_115_5				FWD	REV
Sat 08/01/2015	to	Sat 08/01/2015		(Import)	(Export)
1500	Daily	2000		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
MOSES___-ADIRNDCK_230_MAI				FWD	
Mon 08/03/2015	to	Sat 08/08/2015		(Import)	
0700	Continuous	1830		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
TAYLORVL-BULYMO___115_6				FWD	REV
Mon 08/03/2015	to	Sat 08/15/2015		(Import)	(Export)
0700	Continuous	1800		SCH - HQ_CEDARS	130 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	60 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
MALONE___-WILLIS___115_MW1-910					REV
Wed 08/05/2015	to	Wed 08/05/2015			(Export)
0700	Continuous	1930		SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
ARR: 20&38				TTC with All Lines In Service	40 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P				FWD	REV
Mon 08/10/2015 to Wed 08/12/2015				(Import)	(Export)
0700	Continuous	2000		SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MOSES____-ADIRNDCK_230_MA1				FWD	
Thu 08/13/2015 to Thu 08/13/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
ROSETON_-EFISHKIL_345_305				FWD	
Fri 08/14/2015 to Fri 08/14/2015				(Import)	
0700	Daily	1600	<u>CANCELLED by CHGE 07/22/2015</u>	UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 08/17/2015 to Sat 08/22/2015				(Import)	
0700	Continuous	1830		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
FRASER____-COOPERS____345_33				FWD	
Mon 08/17/2015 to Wed 11/11/2015				(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	580 MW
				TTC with All Lines In Service	2975 MW
ADIRNDCK-PORTER____230_12				FWD	
Wed 08/19/2015 to Wed 08/19/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13				FWD	
Thu 08/20/2015 to Thu 08/20/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC - FRASER 345 EF24-40

Mon 08/24/2015 to Fri 08/28/2015 **UPDATED by NYSEG 05/13/2015**
0700 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA 765 7040

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765 7040

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

	FWD	REV
(Import)	(Export)	
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA - MARCY 765 MSU1

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA - MARCY 765 MSU1

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA - MARCY 765 MSU1

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by: NYPA

ARR: 20

	FWD	REV
(Import)	(Export)	
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA - MARCY 765 MSU1 & CHATGUAY-MASSENA 765 7040

Sat 08/29/2015 to Sun 08/30/2015
0100 Continuous 2100

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/29/2015 to Sun 08/30/2015
0100 2100

Work scheduled by:

ARR: 20

SCH - HQ - NY

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

850 MW 0 MW

MOSES -ADIRNDCK 230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)

2000 MW

MARCY -EDIC 345_UE1-7

Tue 09/01/2015 to Sat 09/05/2015
0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 07/24/2015

ARR: 16

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD
(Import)

5250 MW

HOPATCON-RAMAPO 500_5018

Sat 09/05/2015 to Sun 09/06/2015
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability 400 MW 300 MW

TTC with All Lines In Service 2300 MW 1300 MW

FWD REV
(Import) (Export)

1900 MW 1000 MW

HOPATCON-RAMAPO 500_5018

Sat 09/05/2015 to Sun 09/06/2015
0001 Continuous 2359

Work scheduled by: ConEd

TOTAL EAST

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

FWD
(Import)

6400 MW

HOPATCON-RAMAPO 500_5018

Sat 09/05/2015 to Sun 09/06/2015
0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

FWD
(Import)

4000 MW

RAMAPO 345_345_PAR3500

Sat 09/05/2015 to Sun 09/06/2015
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

FWD REV
(Import) (Export)

2300 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

RAMAPO___500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1900 MW	1000 MW
Impacts Total Transfer Capability	400 MW	300 MW
TTC with All Lines In Service	2300 MW	1300 MW

RAMAPO___500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

RAMAPO___500_345_BK 1500

Sat 09/05/2015 to Sun 09/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

HURLYAVE-ROSETON___345_303

Mon 09/07/2015 to Fri 09/25/2015

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

NIAGARA___345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015

0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

MARCY___765_345_BK 2

Tue 09/08/2015 to Fri 09/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/16/2015

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Tue 09/08/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYSEG 07/21/2015

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES-ADIRNDCK_230_MA1

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

COOPERS-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SPRNBRK_345KV_RNS5

Tue 09/22/2015 to Sat 09/26/2015
0001 Continuous 2330

Work scheduled by: ConEd

UPDATED by CONED 06/26/2015

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1200 MW
Impacts Total Transfer Capability	900 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BECK____-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

E13THSTA-FARRAGUT_345_45

Sun 09/27/2015 to Sun 09/27/2015
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/27/2015 to Sun 09/27/2015
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2015 to Mon 09/28/2015
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	1150 MW
TTC with All Lines In Service	3150 MW

BECK____-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
0800 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_BK 2

Fri 10/02/2015 to Thu 10/15/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/02/2015 to Thu 10/15/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_BK 1

Fri 10/02/2015 to Thu 11/12/2015
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 07/07/2015

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/02/2015 to Fri 10/02/2015
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/07/2014

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						1400 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA						ARR: 19			
MARCY____765_345_BK 2						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						1450 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA						ARR: 19			
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW		
Impacts Total Transfer Capability						660 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA						ARR: 20			
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA						ARR: 20			
MASSENA_-MARCY____765_MSU1						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)		
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA						ARR: 20			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD			
Sat 10/03/2015	to	Sun 10/25/2015				(Import)			
0100		1730				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by:						ARR: 20			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015				(Import) (Export)			
0100		1730				SCH - HQ - NY	850 MW 0 MW		
Impacts Total Transfer Capability						650 MW 1000 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by:						ARR: 20			

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	UPDATED by ISONE 07/25/2014	(Import)	(Export)
0530	Continuous	1800		0 MW	0 MW
Work scheduled by: LI				SCH - NPX_CSC	
				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
GILBOA_-LEEDS_345_GL3				FWD	
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	
0700	Continuous	1600		CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	775 MW
				TTC with All Lines In Service	2975 MW
BECK_-PACKARD_230_BP76				FWD	REV
Mon 10/05/2015	to	Fri 10/09/2015		(Import)	(Export)
0800	Continuous	1600		SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW
MALONE_-WILLIS_115_MW1-910					REV
Tue 10/06/2015	to	Tue 10/06/2015			(Export)
0800	Continuous	1530		SCH - HQ_CEDARS	40 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	40 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0730	Continuous	1500		CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
LEEDS_-HURLYAVE_345_301				FWD	
Mon 10/12/2015	to	Fri 10/30/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M				FWD	REV
Tue 10/20/2015	to	Fri 10/23/2015		(Import)	(Export)
0001		2359		SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Sun 10/25/2015 to Sun 10/25/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

CLAY -EDIC 345_2-15

Mon 10/26/2015 to Tue 10/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 03/27/2015

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

VOLNEY -MARCY 345_19

Mon 11/02/2015 to Fri 11/06/2015
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4900 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	5250 MW

ROCKTVRN-RAMAPO 345_77

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

ROSETON -ROCKTVRN 345_311

Sat 11/07/2015 to Fri 11/20/2015
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW

LIND_CG -LNDVFT 345_V-3022

Wed 11/11/2015 to Fri 11/13/2015
0600 Continuous 1800

Work scheduled by: PJM

UPDATED by PJM 07/01/2015

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Thu 11/12/2015 to Tue 12/01/2015
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER___-GILBOA___345_GF5-35

Thu 11/12/2015 to Tue 12/01/2015
0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO___345_77

Fri 11/20/2015 to Sat 12/12/2015 **UPDATED by NYISO 07/02/2015**
1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 11/23/2015 to Thu 11/26/2015
0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJM_VFT **0 MW 315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

RAMAPO___-BUCHAN_N_345_Y94

Sun 11/29/2015 to Sat 12/05/2015 **UPDATED by NYISO 07/02/2015**
0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS___345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY **1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS___345_393

Mon 11/30/2015 to Fri 12/04/2015
0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Mon 11/30/2015 to Fri 12/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

HOMER C_-STOLLERD_345_37

Mon 11/30/2015 to Sat 12/19/2015
0700 Continuous 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2450 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

MARCY___-N.SCTLND_345_18

Wed 12/02/2015 to Wed 12/23/2015
0700 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 04/17/2015

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAl

Mon 12/07/2015 to Fri 12/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAl

Mon 12/14/2015 to Fri 12/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA302

Thu 12/17/2015 to Fri 12/18/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1400 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 650 MW
TTC with All Lines In Service 1900 MW 1900 MW

MARCY___-EDIC___345_UE1-7

Mon 01/04/2016 to Mon 02/29/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33

FWD

Mon 01/04/2016 to Mon 01/25/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

OAKDALE_-FRASER__345_32

FWD

Mon 02/01/2016 to Sun 02/21/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016

(Import)

0800 Continuous 1559

UPDATED by CHGE 05/06/2015CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/05/2016 to Sun 03/06/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EDIC__-N.SCTLND_345_14

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATED by CHGE 05/06/2015CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ROCKTVRN-RAMAPO___345_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC **2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

EDIC___-FRASER___345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FRASER___-COOPERS___345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

LIND_CG_-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/09/2016 to Fri 05/27/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC___-FRASER___345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 24, 2015 to Sunday ,January 22, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FRASER___-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW